State of California Department of Transportation Statement of Ongoing Contracts as of 12/20/08

Page 1 01/05/09

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-178- 09-339504	-48.6/60 WPCP	IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$414,603 \$0 \$0	11/10/08 11/24/08	0% 0%
09-INY-395- 09-316604 ACNH-P395- ()		IN INYO COUNTY NEAR LITTLE LAKE FROM 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE LAKE ROAD TO 1.9 KM SOUTHOF CINDER ROAD ROADWAY REHABILITATION		CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$6,254,801 \$0 \$0	09/10/08 10/08/08 09/18/09 SUS	0% 0% SPENDED
09-INY-395- 09-339704	-11.8/20.4	IN INYO COUNTY NEAR LITTLE LAKE FROM 1.3 MILES SOUTH OF CINDER ROAD TO ROSE VALLEY RANCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$2,032,599 \$0 \$0	11/13/08 05/15/09	0% 0% SPENDED
HM1	WPCP						
09-INY-395- 09-2144U4 HE13	-65.0/76.1 SWPPP	IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/0 JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,378,536 \$4,113,230 \$0	06/16/08 07/09/08 05/24/10	16% 10%
09-INY-395- 09-214614 HE13	-77.3/91.6 SWPPP	IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,731,550 \$18,759,691 \$0	08/23/07 09/18/07 04/13/09	76% 65%
09-INY-395- 09-258014 ACNH-P395- ()	-117.8/122.4 (220)E	IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,300,570 \$189,511 \$0	10/30/08 11/14/08 08/04/10	13% 2%

HA22

SWPPP

State of California Department of Transportation Statement of Ongoing Contracts as of 12/20/08

09

District

Page 2 01/05/09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Comp To date	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-5709 09-317204	-/0	IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION REMODEL BUILDINGS	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$631,676 \$632,026 \$0	07/10/08 12/11/08 12/11/08	100% 100% MPLETED
HA12							
09-MNO-167- 09-295204	1.8/0	IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$239,130 \$137,619 \$0	07/09/08	53% 58%
HA42	WPCP						

Totals: Authorized Final Amt: \$85,983,466 Completed to Date: \$23,832,078 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-178-48.6/60	09-339504	1
09-INY-395-11.8/20.4	09-339704	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-117.8/122.4	09-258014	1
09-INY-395-8.5/11.8	09-316604	1
09-INY-5709-/0	09-317204	2
09-MNO-167-1.8/0	09-295204	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$14,555,371	\$189,511
-SH-	STATE HIGHWAY	\$71,428,094	\$23,642,566
District Total:		\$85,983,466	\$23,832,078

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$631,676

Statement of Ongoing Contracts -Summary

District Work Completed This Perio

Work completed this Period: \$631,676