State of California Department of Transportation Statement of Ongoing Contracts as of 02/20/09

Page 1 03/04/09

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
09-INY-6-/4 09-339304	4	IN INYO COUNTY NEAR BISHOP AND BIG PINE ON ROUTES 6, 168, AND 395 PM 0.0/4.0; 13.0/15.0; 99.2/100.9 HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,280,549 \$0 \$0	01/08/09	0% 0%
HM1	WPCP	HOI MIX ASPRALI					
09-INY-168 09-339104	-20.5/36	IN INYO AND MONO COUNTIES NEAR BISHOP ON ROUTES 6 AND 168 AT VARIOUS LOCATIONS RESURFACE ROADWAY WITH ASPHALT	PINTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352		\$2,037,375 \$0 \$0		0%
HM1	WPCP		(209)525-9065				
09-INY-178 09-339504	-48.6/60	IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS FP O BOX 4770 MODESTO CA 95352		\$414,603 \$0 \$0	11/10/08 11/24/08	0% 0%
HM1	WPCP	APPLI CRIP SEAL	(209)525-9065				
09-INY-395- 09-316604 ACNH-P395- ()		IN INYO COUNTY NEAR LITTLE LAKE FROM 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE LAKE ROAD TO 1.9 KM SOUTHOF CINDER ROAD ROADWAY REHABILITATION		CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$6,259,619 \$663,058 \$500,339	10/08/08	22% 11%
09-INY-395 09-339704	-11.8/20.4	IN INYO COUNTY NEAR LITTLE LAKE FROM 1.3 MILES SOUTH OF CINDER ROAD TO ROSE VALLEY RANCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$2,032,599 \$0 \$0	11/13/08 05/15/09	0% 0% SPENDED
HM1	WPCP		District The City 55505				
09-INY-395- 09-2144U4 HE13	-65.0/76.1 SWPPP	IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/0 JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,388,536 \$7,343,160 \$2,467,529	07/09/08	24% 19%

State of California Department of Transportation Statement of Ongoing Contracts as of 02/20/09

Page 2 03/04/09

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A Comp To date	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395- 09-214614	-77.3/91.6		ISKANSKA USA CIVIL WEST	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514	\$29,595,247 \$19,636,356 \$370,183	09/18/07	84%
			CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD				68%
HE13	SWPPP	WIDEN TO 4 LANE EXPRESSWAY	RIVERSIDE CA 92509	(760)938-2572			
	-117.8/122.4 (220)E	BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVE	H. J. BLOMMER	\$8,355,758	11/14/08	23%
09-258014 ACNH-P395-(SUU SUUTH MATN ST	\$1,229,220 \$534,695		15%
			MINDEN, NV 89423-4203	BISHOP, CA 93514 (760)872-0789	Ų33 I / 033		
HA22	SWPPP						
09-MNO-167- 09-295204	7-1.8/0	INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY	· · ·	\$239,130	07/09/08	53%
			800 W. EIGHT MILE ROAD	500 SOUTH MAIN STREET	\$137,619 \$0		58%
			STOCKTON, CA 95209	BISHOP, CA 93514 (760)937-8947			
HA42	WPCP						

 Totals:
 Authorized Final Amt:
 \$89,603,417
 Completed to Date:
 \$29,009,413
 Work This Month:
 \$3,872,746

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/4	09-339304	1
09-INY-168-20.5/36	09-339104	1
09-INY-178-48.6/60	09-339504	1
09-INY-395-11.8/20.4	09-339704	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-117.8/122.4	09-258014	2
09-INY-395-8.5/11.8	09-316604	2
09-MNO-167-1.8/0	09-295204	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$14,615,377	\$1,892,278
-SH-	STATE HIGHWAY	\$74,988,039	\$27,117,135
District Total:		\$89,603,417	\$29,009,413

Statement of Ongoing Contracts -Summary

District Work Completed This Perio

Work completed this Period: