

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 1  
06/03/09

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/4 09-339304		IN INYO COUNTY NEAR BISHOP AND BIG PINE ON ROUTES 6, 168, AND 395 PM 0.0/4.0; 13.0/15.0; 99.2/100.9	GRANITE CONSTRUCTION COMPANY PO BOX 5127  BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)937-8948	\$1,304,299 \$1,813 \$1,813	12/19/08 01/08/09 05/20/09	0% 0%
HM1	WPCP	HOT MIX ASPHALT					
09-INY-168-20.5/36 09-339104		IN INYO AND MONO COUNTIES NEAR BISHOP ON ROUTES 6 AND 168 AT VARIOUS LOCATIONS RESURFACE ROADWAY WITH ASPHALT	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$2,037,375 \$0 \$0	12/19/08 01/08/09 07/31/09	0% 0% SUSPENDED
HM1	WPCP						
09-INY-168-36.5/54.7 09-339404		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS APPLY POLYMER MODIFIED CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$1,344,826 \$0 \$0	03/23/09 04/03/09 08/14/09	0% 0% 0%
HM1	WPCP						
09-INY-178-48.6/60 09-339504		IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)938-2630	\$414,603 \$0 \$0	11/10/08 11/24/08 07/06/09	0% 0% SUSPENDED
HM1	WPCP						
09-INY-395-8.5/11.8 09-316604 ACNH-P395-(218)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM MAVERICK ASPHALT & 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE CONSTRUCTION LAKE ROAD TO 1.9 KM SOUTH OF CINDER ROAD ROADWAY REHABILITATION	PO BOX 13490 BAKERSFIELD, CA 93389	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$6,283,391 \$3,749,529 \$1,818,633	09/10/08 10/08/08 07/09/09	71% 58%
HA22	SWPPP						
09-INY-395-11.8/20.4 09-339704		IN INYO COUNTY NEAR LITTLE LAKE FROM MAVERICK ASPHALT & 1.3 MILES SOUTH OF CINDER ROAD TO ROSE VALLEY RANCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$2,032,599 \$0 \$0	11/03/08 11/13/08 07/15/09	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 2  
06/03/09

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE KURT WEIERMAN HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	(760)872-0781 500 SOUTH MAIN STREET BISHOP, CA 93514	\$39,394,438 \$12,864,490 \$1,241,669	06/16/08 07/09/08 06/10/10	37% 33%
HE13	SWPPP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$29,693,136 \$25,453,952 \$3,770,596	08/23/07 09/18/07 08/07/09	82% 84%
HE13	SWPPP						
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,428,294 \$5,730,278 \$2,650,148	10/30/08 11/14/08 08/17/10	0% 0%
HA22	SWPPP						PLANT EST SATIS
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$239,130 \$194,982 \$0	06/18/08 07/09/08 11/30/09	73% 82%
HA42	WPCP						SUSPENDED
09-MNO-395-109.7/110.2 09-280104		IN MONO COUNTY NEAR COLEVILLE FROM 0.2 KM SOUTH TO 0.3 KM NORTH OF LARSON LANE AND FROM 0.5 KM SOUTH 0.4 KM NORTH OF TOPAZ LANE CONSTRUCT LEFT AND RIGHT TURN LANES	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420		\$872,007 \$0 \$0	04/08/09 04/24/09	0% 0%
HB4N	SWPPP						
09-MNO-395-/6.9 09-269014 ACHN-P395-(221)E --()		IN INYO AND MONO COUNTIES ABOUT 19 KM NORTH OF BISHOP FROM 0.6 KM NORTH OF GORGE ROAD TO 3.9 KM SOUTH OF ROCK CREEK ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INCH. J. BLOMMER P.O. BOX 50760 SPARKS, NV 89435-0760	INCH. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$7,551,160 \$1,045,941 \$1,010,952	02/11/09 03/25/09 10/06/09	17% 14%
HA22	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$99,595,258</u>	<b>Completed to Date:</b>	<u>\$49,040,985</u>	<b>Work This Month:</b>	<u>\$10,493,810</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-6-/4	09-339304	1
09-INY-168-20.5/36	09-339104	1
09-INY-168-36.5/54.7	09-339404	1
09-INY-178-48.6/60	09-339504	1
09-INY-395-11.8/20.4	09-339704	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	2
09-INY-395-117.8/122.4	09-258014	2
09-INY-395-8.5/11.8	09-316604	2
09-MNO-167-1.8/0	09-295204	2
09-MNO-395-109.7/110.2	09-280104	2
09-MNO-395-/6.9	09-269014	2

#### Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$14,711,686	\$9,479,808
-SH-	STATE HIGHWAY	\$77,332,413	\$38,515,236
		\$7,551,160	\$1,045,941
<b>District Total:</b>		<b><u>\$99,595,258</u></b>	<b><u>\$49,040,985</u></b>

**Statement of Ongoing Contracts -Summary**

**District**

**Work Completed This Perio**

**Work completed this Period:**