State of California Department of Transportation Statement of Ongoing Contracts as of 09/20/08

Page 1 10/02/08

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-395- 09-332104	-11.8/20.4 WPCP	IN INYO COUNTY NEAR LITTLE LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES SOUTH OF CINDER ROAD TO 0.3 MILES NORTH OF HAIWEE POWER HOUSE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION PO BOX 5127 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$4,161,165 \$4,124,503 \$0	04/28/08 09/04/08 09/04/08	100% 100% MPLETED
09-INY-395- 09-2144U4 HE13	-65.0/76.1 SWPPP	IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/0 JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,328,680 \$45,010 \$45,010	06/16/08 07/09/08 05/12/10	3% 0%
09-INY-395- 09-214614 HE13	-77.3/91.6 SWPPP	IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,637,168 \$14,166,685 \$656,341	08/23/07 09/18/07 04/02/09	59% 49%
09-INY-5709 09-317204 HA12	9-/0	IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION REMODEL BUILDINGS	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$621,000 \$386,883 \$190,026	06/24/08 07/10/08 11/21/08	60% 62%
09-MNO-167- 09-295204	-1.8/0	IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$229,130 \$0 \$0	06/18/08 07/09/08 11/12/08	0% 0% SPENDED
HA42	WPCP						
09-MNO-395- 09-336704	-50.7/52.8	IN MONO COUNTY IN AND NEAR JUNE LAKE AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SIERRA NEVADA CONSTRUCTION, INC. PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,991,893 \$2,071,965 \$0	04/03/08 04/28/08 09/14/08 09/14/08	100% 100% MPLETED

HM1

WPCP

State of California Department of Transportation Statement of Ongoing Contracts as of $^{09/20/08}$

09

District

Page 2 10/02/08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Est	varded Comp proved cepted	%Time % Work Message
09-MNO-395-	69.9/84.4	IN MONO COUNTY AT VARIOUS LOCATIONS	SIERRA NEVADA CONSTRUCTION	DANIEL DEYO		6/12/08	70%
09-338004		FROM 0.1 MILE SOUTH OF CEMETERY ROAD	PO BOX 50760	500 SOUTH MAIN STREET	MAIN STREET \$1,268,308 07/23/08 \$1,268,308 10/02/08	, -, -	38%
		TO 5 MILES NORTH OF NORTH BRANCH	SPARKS, NV 89435	BISHOP, CA 93514	Ç1,200,300 1	10/02/08	
		BUCKEYE CREEK BRIDGE	BITHERS, IV 03133	(760)872-0794			
HM1	WPCP	RUBBERIZED HOT MIX ASPHALT PAVING					
09-MON-203-	/8.7	IN MONO COUNTY IN AND NEAR MAMMOTH	SIERRA NEVADA CONSTRUCTION	DANIEL DEYO		4/16/08	44%
09-332604		LAKES AT VARIOUS LOCATIONS FROM	PO BOX 50760	500 SOUTH MAIN STREET		7/02/08 0/16/08	52%
		MADERA COUNTY LINE TO 0.1 MILE EAST	SPARKS, NV 89435	BISHOP, CA 93514	Ç1,101,221 10,10,00	0/10/00	
		OF ROUTE 203/395 SEPARATIO		(760)872-0794			
HM1	WPCP	RESURFACE ROADWAY					

 Totals:
 Authorized Final Amt:
 \$81,221,774
 Completed to Date:
 \$23,524,575
 Work This Month:
 \$3,620,906

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-11.8/20.4	09-332104	1
09-INY-5709-/0	09-317204	1
09-MNO-167-1.8/0	09-295204	1
09-MNO-395-50.7/52.8	09-336704	1
09-MNO-395-69.9/84.4	09-338004	2
09-MON-203-/8.7	09-332604	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$81,221,774	\$23,524,575
District Total:		\$81,221,774	\$23,524,575

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$6,153,058
Work completed this Period:	\$6,153,058