

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 1
01/05/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$6,490,821 \$4,575,924 \$0	04/24/07 05/11/07 10/01/09	77% 76% SUSPENDED
HB1	SWPPP						
01-DN-199-9.1/9.5 01-481004		IN DEL NORTE COUNTY NEAR HIOUCHI FROM 1.9 MILES S OF HARDSCRABBLE BRIDGE TO 1.5 MILES S OF HARDSCRABBLE CREEK BRIDGE PLACE HOT MIX ASPHALT	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESENT CITY, CA 95531 (707)464-4618	\$270,383 \$255,957 \$0	07/23/08 08/06/08 10/29/08 11/25/08	100% 100% COMPLETED
HB1	WPCP						
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDSCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDSCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SANDERS, KAREN 700 PARK PLACE CRESENT CITY, CA 95531 (707)464-9157	\$2,562,560 \$2,386,454 \$0	04/26/07 05/11/07 06/30/09	100% 93% SUSPENDED
HA21	SWPPP						
01-DN-199-27.0/27.5 01-409604		IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE CRESENT CITY, CA 95531 (707)465-3246	\$4,690,848 \$4,487,633 \$0	04/14/06 04/25/06 12/31/08 12/24/08	91% 96%
HB1	SWPPP						
01-HUM-96-22.9/0 01-477404		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT THE KLAMATH RIVER BRIDGE NO. 04-0144 AND AT BLUFF CREEK BRIDGE NO. 04-0063 PAINT BRIDGES	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHAYLER, CHARLIE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4895	\$1,592,625 \$0 \$0	04/29/08 05/14/08 09/23/09	0% 0%
HM3	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,950,490 \$433,500 \$0	08/19/08 09/05/08 10/14/09	18% 7% SUSPENDED
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 2
01/05/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$12,951,738 \$0 \$0	10/24/08 11/04/08 11/19/09	0% 0%
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,478,000 \$0 \$0	10/08/08 10/23/08 07/15/10	0% 0%
HE11	SWPPP						
01-HUM-101-75.2/77.3 01-480004		IN HUMBOLDT COUNTY IN EUREKA AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF HERRICK AVENUE OVERCROSSING TO WABASH AVENUE REPLACE TRAFFIC SIGNAL HEADS	SMITH ELECTRIC CONST 875 EUREKA STREET EUREKA CA 955036393 (707)443-5818	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$164,223 \$152,553 \$0	04/09/08 05/15/08 11/25/08	60% 99%
HM4	WPCP						
01-HUM-101-86.6/0 01-478604 ER-43G2-(004)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 0.1 MILE NORTH OF 14TH STREET OC AND AT 7.5 MILES NORTH OF SOUTH PRAIRIE CREEK UNDERCROSSING PLACE ROCK SLOPE PROTECTION	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$178,610 \$0 \$0	11/21/08 12/10/08 02/09/09	0% 0%
HA23	WPCP						SUSPENDED
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$39,310,116 \$1,784,476 \$0	09/18/08 09/26/08 12/25/12	0% 5%
01-HUM-255-.1/0 01-479504		IN HUMBOLDT COUNTY IN EUREKA AT 3RD STREET INSTALL MEDIAN ISLAND AND LIGHTING	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$335,729 \$312,733 \$0	06/25/08 07/16/08 01/31/08	89% 87%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 3
01/05/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-22.5/29.2 01-482004		IN HUMBOLDT COUNTY ABOUT 17 MILES EAST OF BLUE LAKE FROM REDWOOD CREEK BRIDGE TO 4.0 MILES WEST OF EASF FORK WILLOW CREEK BRIDGE PLACE BONDED WEARING COURSE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$1,505,273 \$1,630,085 \$0	04/21/08 05/21/08 10/08/08 11/25/08	100% 100% COMPLETED
HM	SWPPP						
01-LAK-20-9.4/12.1 01-432604 OTS- 05-(18)0 --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,092,283 \$1,341,166 \$0	05/21/08 06/24/08 05/12/09	35% 19% SUSPENDED
HB1	SWPPP						
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$18,112,498 \$16,429,261 \$0	09/01/06 09/14/06 08/01/09	87% 89%
HB1	SWPPP						
01-LAK-29-7.4/7.6 01-488204		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.6 TO 0.8 MILE NORTH OF LUPIYOMA CREEK BRIDGE REPAIR SLIDE AND PLACE ROCK	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$306,068 \$306,261 \$0	10/16/08 10/16/08 01/15/08	100% 80%
HA23	WPCP						
01-LAK-29-14.9/15.3 01-462904 ACST-P029-(104) PH-P029-(104)E --()		IN LAKE COUNTY NEAR LOWER LAKE FROM HOFACKER LANE TO 0.4 MILE NORTH OF HOFACKER LANE WIDEN SHOULDERS	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	NARINE, OUNGKAR 7663 S HWY 29 KELSEYVILLE, CA 95451 (707)279-2468	\$1,100,023 \$1,137,702 \$0	05/21/08 05/30/08 01/02/09	83% 98%
HB1	SWPPP						
01-LAK-29-39.5/40.7 01-473704 ACST-X033-(066) PH-X033-(066)E --()		IN LAKE COUNTY NEAR LAKEPORT FROM ACKLEY ROAD TO 0.6 MILE N OF RTE 175 AND ON ROUTE 175 FROM SODA BAY ROAD TO 0.2 MILES N OF ROUT PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NARINE, OUNGKAR 7663 S HWY 29 KELSEYVILLE, CA 95451 (707)279-2468	\$932,156 \$847,670 \$0	07/11/08 07/30/08 12/11/08	60% 88%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 4
01/05/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-60.8/62.3 01-486904		IN MENDOCINO COUNTY IN FORT BRAGG FROM 0.4 MILE NORTH OF NOYO RIVER BRIDGE TO 0.1 MILE NORTH OF PUDDING CREEK BRIDGE HOT MIX ASPHALT SURFACING	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE 425 N MCPHERSON SUITE C FORT BRAGG, CA 95437 (707)961-5403	\$2,111,353 \$1,808,050 \$0	06/24/08 07/03/08 12/31/08	100% 88%
HM1	WPCP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$48,703,791 \$43,002,172 \$0	12/21/06 01/11/07 02/01/09	63% 88%
01-MEN-20-.3/2.4 01-292004 ACST-P020-(144)E P0-20 1-(4E) --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.4 KM TO 3.9 KM EAST OF STATE ROUTE 1 CONSTRUCT 2 WAY LEFT TURN LANE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	THANGAVELAUTHAM, RAGU P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,373,916 \$4,572,804 \$0	06/20/07 07/05/07 12/13/09	83% 82%
HB1	SWPPP						SUSPENDED
01-MEN-101-.1/21.1 01-478904		IN MENDOCINO COUNTY NEAR HOPLAND FROM THE MENDOCINO COUNTY LINE TO EAST SIDE ROAD PLACE BONDED WEARING COURSE	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	THANGAVELAUTHAM, RAGUPARAN 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$7,432,845 \$7,168,213 \$0	04/25/08 05/21/08 11/14/08 12/04/08	100% 100%
HM	SWPPP						COMPLETED
01-MEN-101-30.9/31.9 01-486804		IN HUMBOLDT COUNTY NEAR UKIAH AT VARIOUS LOCATIONS FROM ROUTE 20/101 SEPARATION TO FORSYTHE CREEK BRIDGE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	KLEIBLER, KATHRYN 20 W SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$1,009,485 \$0 \$0	06/09/08 07/09/08 03/12/09	0% 0%
HM1	WPCP						
01-MEN-101-42.5/45.1 01-481304		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.4 MILES NORTH OF SOUTH WILLITS OVERHEAD TO 0.1 MILE SOUTH OF BAECHTEL ROAD PLACE OPEN GRADED ASPHALT CONCRETE	J A GONSALVES AND SON CONSTRUCTION INC P O BOX 6553 NAPA CA 94581 (707)258-6261	THANGAVELAUTHAM, RAGUPARAN 20 W SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$776,616 \$713,485 \$0	05/12/08 05/30/08 09/20/08	100% 90%
HM1	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 5
01/05/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-69.4/69.6 01-4293U4 ACST-Q101-(139)E Q1-01 1-(9EA)C Q101- 139-() HB1	SWPPP	IN MENDOCINO COUNTY AT LAYTONVILLE FROM RAMSEY ROAD TO 0.3 KM NORTH OF BRANSCOMB ROAD CURVE IMPROVEMENT	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT. STE E FORTUNA, CA 95540 (707)725-1081	\$2,413,617 \$1,466,049 \$0	03/06/08 03/18/08 09/02/08	41% 83%
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$73,291,395 \$65,832,406 \$0	05/22/06 06/05/06 11/30/09	71% 88%
HA23	SWPPP						
01-MEN-128-50.5/50.9 01-474104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 7.1 MI EAST OF DRY CREEK BRIDGE #10- 47 AND AT 7.5 MI EAST OF DRY CREEK BRIDGE #10-47 REPAIR SLIPOUTS	FEDCO CONSTRUCTION INC 3510 BROOKS AVENUE SANTA ROSA CA 95407 (707)586-0500	THANGAVELAUTHAM, RAGU 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$517,759 \$0 \$0	11/25/08 12/22/08 03/13/09	0% 0%
HA23	WPCP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21	SWPPP	IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$3,975,732 \$2,968,331 \$0	01/29/08 02/27/08 04/30/09	78% 74%
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT THE FORT BRAGG MAINENANCE STATION REPLACE MAINTENANCE STATION	BRCO CONSTRUCTORS INC P O BOX 367 LOOMIS CA 95650 (916)652-3868	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1022	\$7,697,778 \$7,493,810 \$0	05/07/07 05/25/07 02/06/09	0% 0%
HA12	WPCP						PLANT EST SATIS
01-VAR--/0 01-477004		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$709,147 \$717,222 \$0	04/02/08 04/17/08 11/07/08 12/09/08	100% 100%
HM3	WPCP						COMPLETED

Totals:	Authorized Final Amt:	<u>\$272,037,877</u>	Completed to Date:	<u>\$171,823,917</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-43.6/45.8	01-345404	1
01-DN-199-9.1/9.5	01-481004	1
01-DN-199-10.9/11.2	01-293144	1
01-DN-199-27.0/27.5	01-409604	1
01-HUM-96-22.9/0	01-477404	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-75.2/77.3	01-480004	2
01-HUM-101-86.6/0	01-478604	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-48.7/56.3	01-363204	2
01-HUM-255-.1/0	01-479504	2
01-HUM-299-22.5/29.2	01-482004	3
01-LAK-20-38.5/42	01-4146V4	3
01-LAK-20-9.4/12.1	01-432604	3
01-LAK-29-7.4/7.6	01-488204	3
01-LAK-29-14.9/15.3	01-462904	3
01-LAK-29-39.5/40.7	01-473704	3
01-MEN-1-60.8/62.3	01-486904	4
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-20-.3/2.4	01-292004	4
01-MEN-101-30.9/31.9	01-486804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-69.4/69.6	01-4293U4	4
01-MEN-101-98.9/100.8	01-397514	4
01-MEN-101-.1/21.1	01-478904	5
01-MEN-101-42.5/45.1	01-481304	5
01-MEN-128-50.5/50.9	01-474104	5
01-MEN-253-.5/3.5	01-3116U4	5
01-MEN-5710-/0	01-434604	5
01-VAR--/0	01-477004	5

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$52,261,854	\$1,784,476
-S-	FEDERAL AID (SECONDARY)	\$87,102,555	\$74,999,913
-SH-	STATE HIGHWAY	\$43,598,131	\$25,046,002
-ER-	STORM DAMAGE REPAIR	\$79,420,495	\$66,265,906
		\$9,654,843	\$3,727,620
District Total:		<u>\$272,037,877</u>	<u>\$171,823,917</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$9,917,648
Work completed this Period:	\$9,917,648