

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 1
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-33-16.7/83 06-0H8904		IN FRESNO COUNTY AT VARIOUS LOCATIONS SEAL COAT	NORTHERN CALIFORNIA PAVING INC. P.O. BOX 1231 YREKA, CA 96097	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,303,257 \$11,563 \$0	06/04/08 07/03/08 10/17/08	46% 1%
	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --() HA22		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08 10/30/08	100% 98% OVER RUN
	SWPPP						
06-FRE-33-/5.9 06-0J4704		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM KINGS COUNTY LINE TO 1.1 MILE NORTH OF NEBRASKA AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960494248 (530)241-1086	ALAN VONG 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3856	\$2,339,790 \$2,157,813 \$2,157,813	06/10/08 07/07/08 11/14/09	47% 90% SUSPENDED
	WPCP						
06-FRE-41-22.5/25.6 06-431804 ACNH-X019-(020)E --() HA25		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	GOLD VALLEY CONSTRUCTION INC. P.O. BOX 1535 ROCKLIN, CA 95677	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,518,233 \$3,314,533 \$30,780	01/17/07 02/09/07 08/19/09	0% 0% PLANT EST SATIS
	SWPPP						
06-FRE-41-30.4/31.8 06-419614		IN FRESNO COUNTY IN FRESNO FROM HERNDON AVENUE UNDERCROSSING TO 0.1 KM NORTH OF FRIANT ROAD UNDERCROSSING EXTEND EXISTING AUXILIARY LANE	SHASTA CONSTRUCTORS INC. P.O. BOX 491539 REDDING, CA 96049-1539	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$5,385,114 \$5,307,718 \$0	04/23/07 05/10/07 10/16/08 10/16/08	100% 100% OVER RUN
	SWPPP						
06-FRE-99-1.0/0 06-480504		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV SYSTEMS	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD PMB 6203 AUBURN CA 95602 (530)268-9512	INCALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$485,724 \$0 \$0	05/20/08 06/24/08	0% 0%
	WPCP						
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 2
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-10.7/15.4 06-0G6504		IN FRESNO COUNTY NEAR FRESNO FROM MERCED STREET UC TO CHESTNUT AVENUE OC AND FROM HERNDON CANAL BR TO SAN JOAQUIN RIVER BRIDGE PLACE BONDED WEARING COURSE	MARTIN BROTHERS 20 LIGHT SKY COURT SACRAMENTO, CA 95828	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$2,608,092 \$1,822,610 \$1,673,972	12/18/07 01/14/08 11/20/08	100% 76% OVER RUN
HM	WPCP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3598	\$764,163 \$404,629 \$12,954	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$440,684 \$2,182	01/31/05 02/14/05 09/15/09	0% 0% PLANT EST SATIS
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,729,026 \$1,105,238 \$367,098	03/18/08 04/23/08 03/16/10	25% 64%
HA25	SWPPP						
06-FRE-99-/10 06-0K2104		ON ROUTE 99 BETWEEN 0.5 MILES SOUTH OF MERCED STREET UC AND 0.1 MILE NORTH OF DODGE AVE OC CONSTRUCT FOG WARNING SYSTEM	ICX TRANSPORTATION 1720 CLAY STREET STE 14 SAN FRANCISCO, CA 94109	ALLRED, LARRY R 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$11,984,000 \$391,294 \$391,294	06/19/08 06/19/08 03/02/09	4% 3%
201315							
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 3
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-41.0/43.8 06-0G5704		IN FRESNO COUNTY NEAR SHAVER LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES EAST OF UPPER CRESSMAN ROAD TO 0.3 MILE WEST OF SHAVER LAKE INSTALL CURED IN PLACE PIPE LINERS	INSITUFORM TECHNOLOGIES INC. P.O. BOX 1026 CHESTERFIELD, MO 63005	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$206,795 \$0 \$0	04/23/08 05/13/08	0% 0%
HM	WPCP						
06-FRE-180-24.6/27.3 06-420504 ACNH-P180-(052)E BHP1-80 0-(2EN)H P180- 052-()		IN FRESNO COUNTY NEAR MENDOTA FROM BELMONT AVENUE TO 0.5 KM EAST OF KINGS SLOUGH BRIDGE ASPHALT CONCRETE RESURFACING	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	ALLRED, LARRY 3240 N MILLBROOK (559)243-3881	\$8,233,112 \$3,565,932 \$221,726	02/22/08 03/14/08 03/19/09	52% 43%
HA22 HA22	SWPPP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344 STP- -() --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,386,391 \$15,683	10/27/06 11/20/06 05/03/10	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,801,515 \$3,031,962 \$22,470	11/22/06 12/19/06 04/08/11	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$48,773,097 \$21,956,847 \$1,806,436	12/20/07 01/08/08 10/06/09	40% 45%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 4
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-54.1/0 06-462904 ACHS-005 -(181)2 IMG-005 -(181)2 --()		IN KERN COUNTY NEAR BUTTONWILLOW AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREAS	BOWE CONTRACTORS INC. 42424 N 4TH STREET LANCASTER, CA 93535	AMARJIT DHALIWAL 805 S. EXINGTON ST. DELANO, CA 93215 (661)720-0970	\$2,418,610 \$241,378 \$241,378	08/07/08 08/25/08 04/27/10	7% 10%
HA26	SWPPP						
06-KER-5-/10.2 06-460704 ACIM- 005-(180)2 --()		IN KERN COUNTY AT LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE UNDERCROSSING HOT MIX ASPHALT CONCRETE SURFACING	SECURITY PAVING PO BOX 1489 SUN VALLEY, CA 91353	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,473,135 \$1,381,317 \$1,381,317	08/21/08 09/10/08 02/03/09	18% 10%
HA22	SWPPP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971	\$34,588,827 \$33,830,743 \$72,222	10/04/06 10/19/06 06/02/09	0% 0%
HA22	SWPPP						PLANT EST SATIS
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$661,948 \$0	05/29/07 06/14/07 12/31/08	95% 97%
HB1	WPCP						SUSPENDED
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	FROM ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$950,076 \$2,225	07/20/06 08/07/06 04/28/10	0% 0%
HA22	SWPPP						PLANT EST SATIS
06-KER-58-59.6/64.4 06-0E1804 ACNH-P058-(104)E --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.3 KM EAST OF 58/184 SEPARATION TO 0.4 KM WEST OF TEJON HIGHWAY OVERCROSSING ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD, CA 93388	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,180,439 \$3,209,117 \$2,303,603	05/16/08 06/12/08 01/06/09	60% 77%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 5
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-77.3/107.6 06-0H8404		IN KERN COUNTY NEAR TEHACHAPI FROM 1.7 MILE EAST OF ROUTE 223 TO CACHE CREEK BRIDGE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION P.O. BOX 5127 BAKERSFIELD, CA	AMARJIT DHALIWAL 805 S. LEXINGTON DR. DELANO, CA 93215 (661)720-0972	\$8,663,106 \$8,575,201 \$388,075	05/01/08 05/21/08 10/21/08	99% 95%
	WPCP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()		IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER, CA 93535	AMRJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$6,260,440 \$5,311 \$5,311	09/04/08 09/23/08 07/23/10	1% 0%
HA26	SWPPP						
06-KER-99-17.0/31.1 06-0H4004		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM INC 0.5 MILE SOUTH OF ROUTE 119 TO 0.5 MILE NORTH OF 7TH STANDARD ROA INSTALL VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	(661)720-0971	\$427,400 \$0 \$0	06/10/08 06/27/08	0% 0%
HB4N	WPCP						
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 800 W EIGHT MILE RD STOCKTON, CA 95209	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$521,046 \$228,455 \$0	04/08/08 05/07/08 09/29/08	93% 44%
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,603,982 \$13,720	08/04/06 08/22/06 12/01/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-KER-99-36.2/0 06-0E5804		IN KERN COUNTY NEAR CAWELO AT LERDO HIGHWAY OVERCROSSING INSTALL SIGNALS AND LEFT-TURN LANE	TDS ENGINEERING 1014 S. WESTLAKE BLVD WESTLAKE, CA 91361	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$445,785 \$453,795 \$0	01/24/08 02/06/08 06/21/08	71% 98%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 6
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-29.3/0 06-0E4004		IN KERN COUNTY ON ROUTE 119 AND ROUTE 223 AT VARIOUS LOCATIONS REPLACE FOUR CULVERTS	VICTORY ENGINEERS INC. 575 E. ALLUVIAL AVENUE STE106 FRESNO, CA 93720	JIM BURFORD 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)332-4208	\$548,350 \$353,618 \$0	12/07/07 01/09/08 04/21/08	89% 66%
HA22	WPCP						
06-KER-119-30.1/30.4 06-0F9704		IN KERN COUNTY NEAR PUMPKIN CENTER AND IN BAKERSFIELD AT WIBLE ROAD INSTALL SIGNALS	T D S ENGINEERING 1014 S WESTLAKE BLVD 14 136 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$321,700 \$0 \$0	05/08/08 07/16/08	0% 0%
HB1	WPCP						
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331		\$17,004,395 \$0 \$0	09/30/08 10/08/08	0% 0%
HA22	SWPPP						
06-KER-166-23.6/0 06-0E5004		IN KERN COUNTY NEAR METTLER AT 1.0 MILE WEST OF ROUTE 99/166 SEPARATION REPLACE CULVERT	BERKELEY ENGINEERING PO BOX 7069 BERKELEY, CA 94707	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$640,626 \$590,608 \$0	05/09/08 05/27/08 10/09/08 10/09/08	100% 100%
HA42	WPCP						OVER RUN
06-KER-178-97.0/98 06-0F5404		IN KERN COUNTY IN RIDGECREST FROM 0.5 MILE WEST OF JACKS RANCH TO 0.3 MILE EAST OF JACKS RANCH ROAD CONSTRUCT LEFT TURN LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$373,947 \$0 \$0	07/08/08 07/23/08	0% 0%
HB1	WPCP						
06-KER-395-.1/T14.6 06-0E6904 ACHS-P395-(219)E P3-95 2-(9E) --()		IN KERN COUNTY AT AND NEAR JOHANNESBURG FROM 0.1 MILE NORTH OF SAN BERNARDINO COUNTY LINE TO 0.3 MI SOUTH OF SOUTH CHINA LAKE BLVD WIDEN SHOULDERS	SONIA MADERA P.O. BOX 5127 BAKERSFIELD, CA 93388	AMRIT BRAR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4775	\$6,672,908 \$1,401,542 \$1,369,603	08/01/08 08/15/08 02/27/09	28% 21%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 7
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-16.1/16.4 06-0G3604		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.6 MILE SOUTH TO 0.3 MILE SOUTH OF ROUTE 5/41 SEPARATION INSTALL OVERHEAD EXIT SIGN	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639	MICHAEL WEBER 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8314	\$226,320 \$216,985 \$0	04/11/08 04/28/08 10/07/08 10/08/08	100% 100% COMPLETED
HA22	WPCP						
06-KIN-43-10.2/17.9 06-0H8804		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS HIGHWAY RESURFACING	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077		\$2,945,599 \$2,704,418 \$230,626	05/29/08 06/18/08 11/04/08	78% 92%
HM1	WPCP			(661)720-0972			
06-MAD-41-19.8/20.1 06-0A4004 ACST-P041-(106)E G P0-41 1-(6EC)M 5941- 048-()		IN MADERA COUNTY NEAR COARSEGOLD AT YOSEMITE SPRINGS PARKWAY INSTALL SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$1,069,694 \$248,616 \$245,157	05/21/08 06/16/08 01/05/09	33% 23%
HB1	SWPPP						
06-MAD-41-20.9/32.9 06-0J4504		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.9 MILE NORTH OF YOSEMITE SPRINGS ROAD TO ROAD 425B SEAL COAT	INTERNATIONAL SURFACING SYSTEM MARK MENGONI P.O. BOX 4770 MODESTO, CA 95352		\$868,394 \$944,621 \$0	06/09/08 06/27/08 10/12/08 10/12/08	100% 100% OVER RUN
	WPCP						
06-MAD-99-7.4/0 06-0C5204 ACST-P099-(510)E G P0-99 5-(0E) --()		IN MADERA COUNTY NEAR MADERA AT AVENUE 12 OVERCROSSING INSTALL TRAFFIC SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	ALAN VONG 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3856	\$1,188,201 \$706,534 \$215,302	11/28/07 12/17/07 11/18/08	64% 59%
HB1	WPCP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5275	\$49,599,599 \$41,781,443 \$807,573	10/23/06 11/09/06 06/25/09	70% 84%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 8
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 400 KINGSBURG CA 93631	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,345,560 \$1,802,846 \$670,605	04/10/08 04/28/08 06/30/09	29% 17%
HB4C	SWPPP						
06-TUL-63-22.6/0 06-0C8204 STPL-6206-(014)E HSP0-63 0-(1ES)T P063- 021-()		IN TULARE COUNTY IN CUTLER AT AVENUE 408 INSTALL SIGNALS	LEES PAVING INC 1212 N PLAZA DRIVE VISALIA CA 93291 (559)651-1337		\$644,165 \$0 \$0	09/30/08 10/17/08	0% 0%
HB1	WPCP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,823,117 \$1,355,775 \$13,640	10/05/07 10/22/07 08/30/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$560,426 \$542,910 \$2,427	11/15/05 12/02/05 05/20/09	0% 0%
HB32	SWPPP						PLANT EST SATIS
06-TUL-99-27.6/33.3 06-0J3904		IN TULARE COUNTY IN AND NEAR TULARE FROM PAIGE AVENUE OVERCROSSING TO 0.1 MILE NORTH OF SOUTH TAGUS OVERCROSSING RESURFACE HIGHWAY	MAVERICK ASPHALT P.O. BOX 13490 BAKERSFIELD, CA 93389	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,553,923 \$1,316,560 \$0	06/06/08 07/02/08 09/23/08 09/23/08	100% 100%
HM1	WPCP						COMPLETED
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,142,872 \$2,067,096 \$14,885	01/19/06 01/26/06 03/30/09	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 9
11/04/08

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$266,099 \$230,117 \$2,253	05/16/07 06/04/07 09/15/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-TUL-99-34.0/42 06-459404 ACNH-P099-(507)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.2 KM NORTH TO TAGUS AVENUE OVERCROSSING TO 2.1 KM NORTH OF BETTY DRIVE OVERCROSSING RESURFACE ASPHALT CONCRETE	W JAXON BAKER PO BOX 994248 REDDING CA 96099-4248	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$10,114,582 \$9,585,885 \$178,002	05/16/07 05/25/07 10/23/08	100% 94%
HA22	SWPPP						
06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --()		IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$2,788,630 \$2,308,402 \$551,389	12/07/07 12/17/07 01/07/09	78% 84%
HA26	WPCP						
06-TUL-99-52.6/52.7 06-0C8404		IN TULARE COUNTY NEAR KINGSBURG AT KINGS RIVER BRIDGE REHABILITATE BRIDGE DECK	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT RD PLEASANT HILL CA 94523 (925)945-1052	RIZWAN TANVIR 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$525,272 \$584,032 \$283,000	09/21/07 10/24/07 10/30/08	73% 95%
HA21	WPCP						
06-TUL-190-8.0/15 06-337324 ACST-P190-(011)E P1-90 0-(1E) --()		IN TULARE COUNTY AT AND NEAR POPLAR FROM 0.8 KM WEST OF ROAD 184 TO 0.7 KM EAST OF ROAD 232 ASPHALT CONCRETE OVERLAY	EMMETT'S EXCAVATION, INC. 1477 MENLO CLOVIS, CA 93611	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$5,123,322 \$4,367,558 \$1,005,526	01/30/08 02/15/08 10/28/08	92% 85%
HA22	SWPPP						
06-TUL-190-14.9/18.8 06-0G6104		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM PROSPECT STREET TO 1.8 MILE EAST OF PLANO STREET RUBBERIZED HOT MIX ASPHALT OVERLAY	W. JAXON BAKER, INC. P.O. BOX 994248 REDDING, CA 96099-4248	RIZWAN TANVIR 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$2,271,271 \$2,107,805 \$0	05/08/08 06/02/08 10/10/08 10/10/08	100% 100% COMPLETED
	WPCP						

Totals:	Authorized Final Amt:	<u>\$295,416,115</u>	Completed to Date:	<u>\$178,249,565</u>	Work This Month:	<u>\$16,700,248</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-33-16.7/83	06-0H8904	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-33-/5.9	06-0J4704	1
06-FRE-41-22.5/25.6	06-431804	1
06-FRE-41-30.4/31.8	06-419614	1
06-FRE-99-10.7/15.4	06-0G6504	1
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-1.0/0	06-480504	2
06-FRE-99-/10	06-0K2104	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-168-41.0/43.8	06-0G5704	3
06-FRE-180-24.6/27.3	06-420504	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	3
06-KER-5-54.1/0	06-462904	4
06-KER-5-/10.2	06-460704	4
06-KER-41-/5	06-3829U4	4
06-KER-58-59.6/64.4	06-0E1804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-77.3/107.6	06-0H8404	4
06-KER-58-55.2/0	06-0E6004	4
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-58-139.0/0	06-463004	5
06-KER-99-17.0/31.1	06-0H4004	5
06-KER-99-21.6/24.7	06-0G2204	5
06-KER-99-24.7/27.1	06-451604	5
06-KER-99-36.2/0	06-0E5804	5
06-KER-119-29.3/0	06-0E4004	6
06-KER-119-30.1/30.4	06-0F9704	6
06-KER-166-9.0/24.6	06-322104	6
06-KER-166-23.6/0	06-0E5004	6
06-KER-178-97.0/98	06-0F5404	6
06-KER-395-.1/T14.6	06-0E6904	6
06-KIN-5-16.1/16.4	06-0G3604	7
06-KIN-43-10.2/17.9	06-0H8804	7
06-MAD-41-19.8/20.1	06-0A4004	7
06-MAD-41-20.9/32.9	06-0J4504	7
06-MAD-99-7.4/0	06-0C5204	7
06-MAD-99-19.6/22.6	06-293304	7
06-TUL-63-5.8/8	06-307004	8
06-TUL-63-22.6/0	06-0C8204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-5.6/7.3	06-431704	8
06-TUL-99-12.1/13.1	06-479004	8
06-TUL-99-27.6/33.3	06-0J3904	8
06-TUL-99-28.3/29.9	06-431604	8
06-TUL-99-30.1/31	06-388214	9
06-TUL-99-34.0/42	06-459404	9
06-TUL-99-51.9/0	06-432004	9
06-TUL-99-52.6/52.7	06-0C8404	9
06-TUL-190-8.0/15	06-337324	9
06-TUL-190-14.9/18.8	06-0G6104	9

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$14,473,135	\$1,381,317
-F-	FEDERAL AID (PRIMARY)	\$65,594,487	\$58,177,288
-S-	FEDERAL AID (SECONDARY)	\$37,483,216	\$16,850,217
-SH-	STATE HIGHWAY	\$162,513,319	\$100,192,513
		\$15,351,958	\$1,648,230
District Total:		<u>\$295,416,115</u>	<u>\$178,249,565</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$10,945,648
Work completed this Period:	\$10,945,648