

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 1
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --()		IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID (559)243-3598	\$3,275,348 \$213,672 \$209,461	08/18/09 08/28/09 01/26/11	11% 7%
HA26	SWPPP						
06-FRE-5-48.6/65.8 06-0J4804		IN FRESNO COUNTY ABOUT 7 MILES WEST OF FIREBAUGH FROM 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO NEES AVENUE OVERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	WINDSOR FUEL CO PO BOX 38 WINDSOR CA 95492	ALAN VONG 3240 MILLBROOK FRESNO CA 93726 (559)243-3856	\$3,583,773 \$3,517,647 \$232,535	06/03/09 06/24/09 11/04/09	84% 91%
HM1	WPCP						
06-FRE-41-20.0/32.2 06-0H3804		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM NORTH AVENUE UNDERCROSSING TO AUDUBON DRIVE OVERCROSSING VEHICLE DETECTION SYSTEM	LEE WILSON P.O. BOX 250 ARROYO GRANDE, CA 93421- 0250	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$247,963 \$0 \$0	05/28/09 06/11/09	0% 0%
HB4N	WPCP						
06-FRE-41-22.1/0 06-0G4204		IN FRESNO COUNTY IN FRESNO AT THE SOUTH FRESNO VIADUCT BRIDGE REPLACE BRIDGE JOINTS	CONTRACTORS CHEMICAL 3130 DEPOT ROAD HAYWARD, CA 94945	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$367,141 \$0 \$0	06/23/09 07/07/09	0% 0%
HM1	WPCP						
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --()		IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$2,054,022 \$0 \$0	07/31/09 08/12/09	0% 0%
HB4N	SWPPP						
06-FRE-99-1.0/0 06-480504		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV SYSTEMS	CLAYBORN CONTRACTING GROUP, INC. 10556 COMBIE ROAD PMB 6203 AUBURN, CA 95602	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$485,724 \$421,779 \$74,402	05/20/08 06/24/08 10/26/09	0% 0%
HB4N	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 2
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$764,163 \$572,263 \$11,256	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-()		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 J. S. BRAR KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$477,025 \$470,963 \$0	01/31/05 02/14/05 09/24/09 09/24/09	100% 100% PLANT EST SATIS
HB4	SWPPP						
06-FRE-99-15.5/28.1 06-0K0304		IN FRESNO COUNTY IN AND NEAR FRESNO FROM CHESTNUT AVENUE OVERCROSSING TO SHAW AVENUE OVERCROSSING PCC PROFILE GRINDING	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO, CA 92408	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,838,083 \$1,592,303 \$757,784	03/27/09 04/10/09 11/20/09	70% 88%
HM1	WPCP						
06-FRE-99-16.9/28.8 06-0H3904		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CEDAR AVENUE TO BARSTOW AVENUE. VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL ARROYO GRANDE, CA 93421	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$318,231 \$292,670 \$201,865	03/04/09 03/20/09 10/21/09	66% 93%
HB4N	WPCP						
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,773,189 \$1,683,764 \$7,016	03/18/08 04/23/08 03/22/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-FRE-99-22.0/22.8 06-0E4904		IN FRESNO COUNTY ON ROUTE 99 AT NIELSEN AVENUE UC PM 22.13 AND IN KERN COUNTY ON ROUTE 99 AT NORTH DELANO OH PM 57.1 & AT KERN AV REPAINT BRIDGES	R P I COATING INC. 10114 SHOEMAKER AVE SANTA FE SPRINGS, CA 90670	ERIC KARLSON 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315	\$1,180,517 \$1,003,724 \$130,102	03/16/09 04/10/09 04/08/10	47% 85% SUSPENDED
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 3
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-/10 06-0K2104		ON ROUTE 99 BETWEEN 0.5 MILES SOUTH OF MERCED STREET UC AND 0.1 MILE NORTH OF DODGE AVE OC CONSTRUCT FOG WARNING SYSTEM	ICX TRANSPORTATION GROUP P O BOX 2315 STILLWATER, OK 74076	ALLRED, LARRY R 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$11,984,000 \$9,725,428 \$441,600	06/19/08 06/19/08 04/01/10	77% 81%
201315							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344 STP- -() --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,581,587 \$16,183	10/27/06 11/20/06 05/03/10	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-58.0/58.6 06-0J8404		IN FRESNO COUNTY IN FRESNO FROM DIANA STREET OVERHEAD TO SOUTHBOUND ROUTE 41 CONNECTOR CONSTRUCT CONCRETE BARRIER	ANOZIRA INC 2415 SAN RAMON VLY BLVD 4-426 SAN RAMON CA 94583	VONG, ALAN 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3856	\$236,206 \$0 \$0	10/01/09 10/20/09	0% 0%
HB1	WPCP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,816,827 \$3,343,554 \$13,705	11/22/06 12/19/06 04/08/11	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$49,431,252 \$47,708,790 \$1,747,980	12/20/07 01/08/08 10/27/09	99% 95%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 4
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-6.3/10.1 06-0C8004 SARR-0054-(182)E 00-54 1-(2E) --()		IN KERN COUNTY NEAR GRAPEVINE AT VARIOUS LOCATIONS FROM 1.5 MILES NORTH OF FORT TEJON ROAD OC TO GRAPEVINE ROAD UNDERCROSSING UPGRADE MEDIAN BARRIERS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$1,125,450 \$0 \$0	06/23/09 07/14/09	0% 0%
HA27	SWPPP						
06-KER-5-54.1/0 06-462904 ACHS-005 -(181)2 IMG-005 -(181)2 --()		IN KERN COUNTY NEAR BUTTONWILLOW AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREAS REMODEL SAFETY ROADSIDE REST AREAS	BOWE CONTRACTORS INC. 42424 N 4TH STREET LANCASTER, CA 93535	AMARJIT DHALIWAL 805 S. EXINGTON ST. DELANO, CA 93215 (661)720-0970	\$2,684,042 \$2,550,532 \$72,462	08/07/08 08/25/08 12/28/09	0% 0%
HA26	SWPPP						PLANT EST SATIS
06-KER-5-/10.2 06-460704 ACIM- 005-(180)2 --()		IN KERN COUNTY AT LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE UNDERCROSSING HOT MIX ASPHALT CONCRETE SURFACING	SECURITY PAVING PO BOX 1489 SUN VALLEY, CA 91353	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$15,000,607 \$12,122,193 \$2,619,169	08/21/08 09/10/08 10/22/09	100% 80%
HA22	SWPPP						OVER RUN
06-KER-14-15.1/0 06-0K4004		IN KERN CO NEAR MOJAVE FROM 15.1M N/OF THE LA COUNTY LINE TO 0.5M S OF THE OLD RTE 14/58 JCT AT THE S.MOJAVE OVERHEAD BRIDGE REPLACE BRIDGE JOINTS / BEARINGS	PETERSON-CHASE 1792 KAISER AVENUE IRVINE,CA 926145706	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$108,925 \$80,020 \$66,900	06/05/09 06/24/09 10/30/09	96% 73%
HM3H	WPCP						
06-KER-14-16.3/26.6 06-0K7204 SARR-P014-(065)E P0-14 0-(5E) --()		IN KERN COUNTY AT VARIOUS LOCATIONS BONDED WEARING COURSE OVERLAY	WINDSOR FUEL CO. P.O. BOX 38 WINDSOR, CA 95492	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$4,689,618 \$4,019,389 \$3,731,286	06/16/09 06/25/09 10/27/09	91% 85%
HM1	WPCP						
06-KER-33-40.3/45.5 06-0K6904		IN KERN COUNTY NEAR MISSOURI TRIANGLE FROM 0.7 MILE SOUTH OF LOCERN ROAD TO TREELINE ROAD COLD IN PLACE RECYCLING	GRANITE CONSTRUCTION COMPANY P.O. BOX 5127 BAKERSFIELD, CA 93388	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,242,517 \$1,132,510 \$0	04/14/09 04/24/09 10/16/09 10/19/09	100% 100%
	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 5
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-33-54.5/59 06-0F7404		IN KERN CO NEAR BLACKWELLS CORNER FROM BROWNS MATERIAL ROAD TO 1.0 KM SOUTH OF ROUTE 46 COLD IN PLACE RECYCLING HMA OVERLAY	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 950775085	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,003,776 \$956,154 \$0	05/26/09 06/05/09 10/16/09 10/20/09	100% 100% COMPLETED
HA22	WPCP						
06-KER-41-/5 06-0K7404 SARR-000C-(306)E 00-0C 3-(6E) --()		IN KINGS AND KERN COUNTIES AT VARIOUS LOCATIONS APPLY HOT MIX ASPHALT OVERLAY	W. JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099-4248	ERIC KARLSON 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315	\$3,620,872 \$3,544,722 \$0	06/11/09 06/23/09 10/19/09 10/19/09	100% 100% COMPLETED
HM1	WPCP						
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$1,191,936 \$0 \$0	06/03/09 06/24/09	0% 0%
HM1	WPCP						
06-KER-43-/6.2 06-0K6704		IN KERN CO ON RTE 43 FROM PM 0.0 TO PM 6.2 AND ON RTE 119 FROM PM 10.0 TO PM 19.7	BOWMAN ASPHALT INC. 3527 BRIAN WAY BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,742,463 \$167,689 \$167,689	04/14/09 04/30/09 11/23/09	43% 10%
HM1	WPCP	DIGOUT AND RUBBERIZED HMA OVERLAY					
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$24,114,050 \$0 \$0	09/01/09 09/17/09	0% 0%
HE13 HE13	SWPPP						
06-KER-46-33.8/37.5 06-0J4004		IN KERN AT VARIOUS LOCATIONS RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO. P.O. BOX 5127 BAKERSFIELD, CA 93215	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,839,479 \$2,687,000 \$0	03/20/09 04/03/09 10/16/09 10/19/09	100% 100% OVER RUN
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 6
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-37.5/46 06-0H9004		IN KERN CO NEAR LOST HILLS ON ROUTE 33 FROM TREELINE ROAD TO BROWN MATERIAL ROAD AND ON ROUTE 46 FROM KURT ROAD TO ROWLEE ROAD RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMAPNY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,361,500 \$0 \$0	05/01/09 05/21/09	0% 0%
	WPCP						
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM ACCU CONSTRUCTION 23135 BETTY 0.4 KM WEST OF WASHINGTON STREET ROAD PERRIS, CA. 92570 OVERCROSSING TO 0.5 KM EAST OF MOUNT 23135 BETTY ROAD VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION		HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$975,126 \$2,100	07/20/06 08/07/06 04/28/10	0% 0% PLANT EST SATIS
	SWPPP						
06-KER-58-118.0/143.8 06-0J3704		IN KERN COUNTY NEAR BORON FROM 1.1 MILES EAST OF BUSINESS ROUTE 58 EAST 3131 WEAR ST OVERCROSSING TO SAN BERNARDINO COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	MAVERICK ASPHALT 3131 WEAR ST BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$4,335,568 \$3,327,660 \$0	02/11/09 03/04/09 09/23/09 09/25/09	100% 100% COMPLETED
HM	WPCP						
06-KER-58-138.8/0 06-0K4904		IN KERN CO ON RTE 58 AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT SEWAGE DISPOSAL SYSTEM	DREAMBUIOLDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$501,529 \$492,328 \$0	05/01/09 05/15/09 10/16/09 10/19/09	100% 100% COMPLETED
HA26	SWPPP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()		IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER, CA 93535	AMRJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$6,401,983 \$4,922,738 \$280,459	09/04/08 09/23/08 07/30/10	71% 76%
	SWPPP						
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 5400 W. HIGHWAY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$601,864 \$579,868 \$33,041	04/08/08 05/07/08 10/21/09	99% 96% SUSPENDED
HA25	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 7
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,823,833 \$2,750,552 \$0	08/04/06 08/22/06 12/01/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI, CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$310,761 \$281,984 \$917	11/06/08 11/19/08 05/09/12	24% 89%
HA25	SWPPP						
06-KER-99-/19.5 06-0J4204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.8 MILE SOUTH OF ROUTE 5/99 SEPARATION TO PANAMA LANE OVERCROSSING GRIND EXISTING CONCRETE ROADWAY	INTERSTATE IMPROVEMENT INC. P.O. BOX 8 FARIBAULT, MN 55021	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,357,213 \$1,012,161 \$0	02/13/09 03/25/09 10/16/09	51% 43%
HM	WPCP						
06-KER-119-28.0/28.5 06-485604		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.5 KM WEST OF ASHE ROAD TO 0.3 KM EAST OF ASHE ROAD WIDEN INTERSECTION	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93389	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$755,628 \$677,413 \$317,991	02/10/09 02/24/09 10/21/09	100% 90% OVER RUN
HB1	SWPPP						
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY PO BOX 70157 BAKERSFIELD, CA 93387	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$16,575,143 \$7,000,539 \$509,315	09/30/08 10/08/08 02/02/10	66% 42%
HA22	SWPPP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93307	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$838,000 \$111,541 \$111,541	04/03/09 04/20/09 12/24/09	37% 13%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 8
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH P.O BOX 70157 BAKERSFIELD, CA 93387	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$11,905,093 \$1,051,242 \$1,019,326	06/09/09 07/01/09 07/20/11	11% 9%
HA21	WPCP						
06-KER-5724-/0 06-473304		IN KERN COUNTY AT WASCO AT WASCO MAINTENANCE STATION AT 201 J STREET HOT MIX ASPHALT PAVING	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 95077	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$354,006 \$321,648 \$0	06/02/09 06/24/09 09/23/09 09/25/09	100% 100% COMPLETED
HA12	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000		\$45,430,822 \$0 \$0	09/01/09 09/22/09	0% 0%
HE14 HE14	SWPPP						
06-MAD-41-3.3/5.3 06-0H2704 ACHS-P041-(108)E P0-41 1-(8E) --()		IN MADERA COUNTY NEAR FRESNO FROM 0.1 MI NORTH OF AVENUE 12 TO 0.2 MILE SOUTH OF AVENUE 14 INSTALL CENTERLINE RUMBLE STRIPS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVENUE FRESNO CA 93706 (559)498-3639	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$1,175,434 \$997,919 \$0	11/17/08 12/10/08 09/24/09	93% 84%
HB1	SWPPP						
06-MAD-41-4.5/5.3 06-0C0304		IN MADERA COUNTY ON ROUTE 41 NEAR MADERA FROM 1.3 MILES NORTH OF AVENUE 12 TO 0.2 MILES SOUTH OF AVENUE 14 EXCAVATE VERNAL POOLS	CLARK BROS. INC. 19772 S. ELGIN DOS PALOS, CA 93620	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$425,150 \$273,174 \$61,613	06/02/09 06/24/09 12/11/09	56% 62%
HB34	SWPPP						
06-MAD-41-8.3/0 06-0C7104		IN MADERA COUNTY ABOUT 13.0 KM NORTH OF FRESNO AT 1.5 KM SOUTH OF ROUTE 145 REPLACE CULVERTS	VICTORY ENGINEERS INC 575 ALLUVIAL AVE STE 106 FRESNO CA 93720	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$273,247 \$261,496 \$0	10/30/08 11/18/08 09/24/09 09/28/09	100% 100% OVER RUN
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 9
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM GRANITE CONSTRUCTION COMPANY 0.2 MILE SOUTH TO 0.2 MILE NORTH OF P O BOX 50085 ROAD 416 WIDENING ROADWAY	WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,396,197 \$1,346,037 \$48,745	11/25/08 12/16/08 12/20/10	27% 95%
HB1	SWPPP						
06-MAD-49-1.4/9.2 06-0K7004		IN MADERA COUNTY NEAR OAKHURST FROM 1.4 MILES WEST OF 41/49 INTERSECTION 2443 FOUNDRY PARK AVE. TO MARIPOSA COUNTY LINE RUBBERIZED HOT MIXED ASPHALT	CRUCO CONSTRUCTION 2443 FOUNDRY PARK AVE. FRESNO, CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$1,303,567 \$1,198,488 \$0	05/13/09 06/11/09 10/06/09 10/08/09	100% 100% COMPLETED
HM1	WPCP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5272	\$49,842,630 \$48,786,355 \$0	10/23/06 11/09/06 10/08/09 10/14/09	100% 100% COMPLETED
HE13	SWPPP						
06-MAD-99-/.9 06-0K2304		IN MADERA COUNTY NEAR FRESNO FROM RIVER BRIDGE AND AVENUE 7 OVERCROSSING COLD PLANE AND REPLACE AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$699,987 \$652,710 \$0	05/29/09 06/24/09 10/09/09	57% 96%
HA22	WPCP						
06-MAD-145-/.8/6.8 06-416104 SARR-P145-(029)E P1-45 0-(9E) --()		IN MADERA CO AT AND NEAR RIPPERDAN FROM 0.3 KM SOUTH OF AVENUE 6 TO 0.4 KM SOUTH OF AVENUE 12 ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$7,973,071 \$2,822,898 \$1,142,543	06/08/09 06/17/09 03/05/10	8% 35%
HA22	SWPPP						
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()		IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$3,976,959 \$1,885,256 \$680,930	05/01/09 05/20/09 06/14/10	31% 47%
HB4	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 10
11/04/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-152-/15.3 06-0J5004		IN MADERA COUNTY NEAR MADERA FROM MERCED COUNTY LINE TO 0.3 MILE WEST OF ROUTE 99/152 SEPARATION PLACE RUBBERIZED HOT MIX ASPHALT	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	ONTIVEROS, DAVID 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5272	\$1,311,705 \$1,312,694 \$0	06/05/09 06/24/09 10/22/09	100% 100%
HM1	WPCP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,512,329 \$6,611,563 \$351,868	04/10/08 04/28/08 11/15/09	0% 0% PLANT EST SATIS
HB4C	SWPPP						
06-TUL-65-23.4/25.1 06-0H7104		IN TULARE COUNTY IN AND NEAR STRATHMORE FROM FRIANT KERN CANAL BRIDGE TO AVENUE 196 DOUBLE THRIE BEAM MEDIAN BARRIER	MIDSTATE BARRIER INC P.O. BOX 30550 STOCKTON, CA 95213	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$339,998 \$44,942 \$44,942	08/06/09 08/26/09 11/17/09	58% 13%
HB1	WPCP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,823,117 \$1,564,599 \$10,920	10/05/07 10/22/07 08/30/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$266,099 \$255,539 \$0	05/16/07 06/04/07 09/15/09 09/21/09	100% 100%
HB4N	WPCP						PLANT EST SATIS

Totals:	Authorized Final Amt:	<u>\$319,907,933</u>	Completed to Date:	<u>\$191,001,434</u>	Work This Month:	<u>\$15,117,644</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-1.4/0	06-0A9804	1
06-FRE-5-48.6/65.8	06-0J4804	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-20.0/32.2	06-0H3804	1
06-FRE-41-22.1/0	06-0G4204	1
06-FRE-99-10.7/15.9	06-420314	1
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-15.5/28.1	06-0K0304	2
06-FRE-99-16.9/28.8	06-0H3904	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-22.0/22.8	06-0E4904	2
06-FRE-99-1.0/0	06-480504	2
06-FRE-99-/10	06-0K2104	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-58.0/58.6	06-0J8404	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	3
06-KER-5-6.3/10.1	06-0C8004	4
06-KER-5-54.1/0	06-462904	4
06-KER-5-/10.2	06-460704	4
06-KER-14-15.1/0	06-0K4004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-14-16.3/26.6	06-0K7204	4
06-KER-33-40.3/45.5	06-0K6904	4
06-KER-33-54.5/59	06-0F7404	5
06-KER-41-/5	06-0K7404	5
06-KER-43-25.1/38.8	06-0K6804	5
06-KER-43-/6.2	06-0K6704	5
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-33.8/37.5	06-0J4004	5
06-KER-46-37.5/46	06-0H9004	6
06-KER-58-138.8/0	06-0K4904	6
06-KER-58-55.7/56.6	06-0A5104	6
06-KER-58-118.0/143.8	06-0J3704	6
06-KER-58-139.0/0	06-463004	6
06-KER-99-21.6/24.7	06-0G2204	6
06-KER-99-24.7/27.1	06-451604	7
06-KER-99-28.2/29	06-0A7204	7
06-KER-99-/19.5	06-0J4204	7
06-KER-119-28.0/28.5	06-485604	7
06-KER-166-9.0/24.6	06-322104	7
06-KER-184-8.4/8.8	06-426304	7
06-KER-204-4.6/5.1	06-430104	8
06-KER-5724-/0	06-473304	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-KIN-198-21.5/28.3	06-3568U4	8
06-MAD-41-3.3/5.3	06-0H2704	8
06-MAD-41-4.5/5.3	06-0C0304	8
06-MAD-41-8.3/0	06-0C7104	8
06-MAD-41-23.2/23.6	06-0E1004	9
06-MAD-49-1.4/9.2	06-0K7004	9
06-MAD-99-19.6/22.6	06-293304	9
06-MAD-99-/.9	06-0K2304	9
06-MAD-145-8.8/9.1	06-407214	9
06-MAD-145-.8/6.8	06-416104	9
06-MAD-152-/15.3	06-0J5004	10
06-TUL-63-5.8/8	06-307004	10
06-TUL-65-23.4/25.1	06-0H7104	10
06-TUL-99-5.6/7.3	06-431704	10
06-TUL-99-30.1/31	06-388214	10

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$15,000,607	\$12,122,193

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$2,823,833	\$2,750,552
-S-	FEDERAL AID (SECONDARY)	\$20,104,848	\$10,310,199
-SH-	STATE HIGHWAY	\$161,317,685	\$142,352,546
		\$120,660,960	\$23,465,945
District Total:		<u>\$319,907,933</u>	<u>\$191,001,434</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$66,060,314
Work completed this Period:	\$66,060,314