

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 1  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229  CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,978,951 \$13,196,339 \$1,532,027	02/01/08 03/07/08 10/07/09	90% 87%
HA27	SWPPP						
08-RIV-10-25.1/44.5 08-0L6704		IN RIVERSIDE COUNTY IN AND NEAR SRINGS AND CATHEDRAL CITY AND THOUSAND PALMS FROM 0.1 MI WEST OF ROUTE 111/10 SEPARATION COLD PLANE AND OVERLAY WITH RHMA	PALM SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$4,964,990 \$4,649,209 \$2,678,089	04/14/09 04/29/09 09/01/09 09/02/09	89% 93%
HM1	SWPPP						
08-RIV-10-56.7/0 08-0K1804		IN RIVERSIDE COUNTY IN INDIO 0.2 MI WEST TO 0.2 MI ESAT OF GOLF CENTER PARKWAY OVERCROSSING INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000		\$498,098 \$0 \$0	06/09/09 06/24/09	0% 0%
HB4N	WPCP						
08-RIV-10-90.9/93.6 08-0K6804		IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF HAYFIELD ROAD TO 1.7 MI WEST OF RED CLOUD MINE TREAT BRIDGE DECKS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360		\$1,115,000 \$0 \$0	06/16/09 07/03/09	0% 0%
HA21	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE  CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$40,029,826 \$10,950,044 \$4,726,070	11/21/08 12/30/08 10/22/10	0% 0%
HA22	SWPPP						PLANT EST SATIS
08-RIV-15-33.2/38.3 08-0L7304 SARR-0155-(152)E 01-55 1-(2E) --()		IN RIVERSIDE CO IN AND NEAR CORONA FROM TEMESCAL CANYON ROAD TO 0.4 MILES SOUTH OF ONTARIO AVENUE REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$470,479 \$496,636 \$0	06/02/09 06/12/09 08/05/09 08/05/09	100% 100%
HM1	WPCP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 2  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,792,361 \$13,232,412 \$105,370	11/21/07 12/13/07 12/14/09	85% 95%
08-RIV-60-.4/8.4 08-0L2604		IN RIVERSIDE CO NEAR RIVERSIDE AT VARIOUS LOCATIONS FORM ROUTE 60/15 SEPARATION TO PACIFIC AVENUE UNDERCROSSING REMOVE AC AND CLEAN BRIDGE DECK	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$587,118 \$185,210 \$185,210	05/22/09 06/09/09 10/29/09	47% 32%
HM3	SWPPP						
08-RIV-60-7.1/12.1 08-0L6304		IN RIVERSIDE COUNTY IN AND NEAR RIVERSIDE FROM 0.4 MILE WEST OF VALLEY WAY UNDERCROSSING TO 0.2 MILE WEST OF WEST JUNCTION RTE RESTRIPE AND PLACE PAVEMENT MARKERS	CHRISP COMPANY P O BOX 1368 FREMONT CA 94539 (510)656-2840		\$111,111 \$0 \$0	03/05/09 04/15/09 08/17/09	0% 0% COMPLETED
HM4	WPCP						
08-RIV-60-8.8/11.8 08-0L2504		IN RIVERSIDE COUNTY IN RIVERSIDE AT VARIOUS LOCATIONS FROM LA RUE STREET OVERCROSSING TO ROUTE 60/215/91 SEPARATION TREAT BRIDGE DECK	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$687,425 \$684,978 \$0	04/03/09 04/20/09 08/13/09 08/18/09	100% 100% COMPLETED
HM3	SWPPP						
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$306,282 \$297,395 \$0	11/24/08 12/22/08 07/24/09 07/27/09	100% 100% COMPLETED
HB1	WPCP						
08-RIV-79-34.5/0 08-0H1904		IN RIVERSIDE COUNTY AT GILMAN HOT SPRINGS ROAD ABOUT 5.3 MILES SOUTH OF BEAUMONT INSTALL DRAINAGE INLETS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$105,539 \$13,470 \$13,470	05/27/09 06/12/09 09/29/09	100% 13% OVER RUN
HA42	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 3  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,798,250 \$13,652,152 \$0	02/08/07 02/27/07 08/12/09 08/12/09	100% 100%  PLANT EST SATIS
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (951)232-6478	\$2,016,243 \$1,860,497 \$8,711	11/03/06 12/05/06 12/24/10	0% 0%  PLANT EST SATIS
HA25	SWPPP						
08-RIV-91-5.5/7 08-0K7404		IN RIVERSIDE COUNTY IN CORONA AT VARIOUS LOCATIONS FORM WEST GRAND BOULEVARD UNDERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING REHABILITIATED BRIDGE DECKS	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 917732911 (909)394-4570	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$509,980 \$469,366 \$415,618	04/16/09 04/28/09 09/20/09	100% 88%  OVER RUN
HM3	WPCP						
08-RIV-95-24.9/32.7 08-434304 SARR-P095-(020)E P0-95 0-(0E) --() HA42	SWPPP	IN RIVERSIDE CO ABOUT 25MI NORTH OF BLYTHE AT VARIOUS LOCATIONS FROM 0.8 MILES NO OF WILEY HILL LOG CABIN ROAD UPGRADE DRAINAGE FACILITIES	GRANITE CONSTRUCTION INC. 38000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 790 VIA LATA STE 100 COLTON, CA 92324 (951)232-3706	\$1,518,158 \$15,321 \$15,321	06/15/09 07/02/09 02/09/10	18% 1%    
08-RIV-111-48.4/0 08-0C1904		IN RIVERSIDE COUNTY IN PALM SPRINGS AT PALM CANYON WASH BRIDGE REGRADE BRIDGE DECK	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$694,600 \$0 \$0	06/03/09 06/24/09	0% 0%  
HA21	WPCP						
08-RIV-215-8.4/45.3 08-0C7414		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUL LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$248,126 \$0 \$0	06/10/09 06/24/09	0% 0%  
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 4  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-22.5/38 08-0L5604		IN RIVERSIDE CO NEAR PERRIS FROM 1.7 MILES NORTH OF MCALL BOULEVARD OVERCROSSING TO 0.6 MI NORTH OF EUCALPTUS AVENUE OVERCROSSING PLACE RUBBERIZED TYPE "O" OVERLAY	ORTIZ ASPHALT PAVING 382 EAST ORANGE SHOW ROAD  SAN BERNARDINO, CA 92408	MANASRAH, FATHI 9225 STELLAR CT "B" CORONA, CA 92883 (951)277-8582	\$2,889,510 \$2,535,024 \$0	02/27/09 03/13/09 08/02/09 08/03/09	100% 100%  COMPLETED
HM1	SWPPP						
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$663,513 \$0	06/16/08 07/16/08 06/12/09 08/17/09	100% 86%  COMPLETED
HB4N	SWPPP						
08-RIV-215-43.9/45.3 08-0L8604		IN RIVERSIDE COUNTY IN AND NEAR RIVERSIDE FROM 0.1 MILE NORTH OF COLUMBIA AVENUE OVERCROSSING TO SAN BERNARDINO COUNTY LINE CONSTRUCT CHAIN LINK FENCE	ECONO FENCE, INC 5261 PEDLEY ROAD  RIVERSIDE, CA 92509	ABUGHARBIEH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610	\$98,278 \$0 \$0	06/15/09 07/16/09 10/08/09	0% 0%  
HM2	SWPPP						
08-RIV-243-1.1/13.3 08-0L6804 SARR-P243-(002)E P2-43 0-(2E) --()		IN RIVERSIDE COUNTY NEAR IDYLLWILD FROM 1.1 MILES NORTH OF ROUTE 74/ 243 SEPARATION TO CEDAR GLEN DRIVE AND VARIOUS LOCATIONS CHIP SEAL	VULCAN MATERIALS COMPANY WESTERN DIVISION P O BOX 3098  SAN DIEGO CA 92163 (858)530-9400		\$1,455,900 \$11,625 \$11,625	06/16/09 07/14/09 09/23/09	43% 1%  
HM1	SWPPP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8  IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%  
HB71	WPCP						
08-SBD-10-17.6/0 08-0E9904		IN SAN BERNARDINO CO NEAR FONTANA AT LOCUST AVENUE DRAINAGE SYSTEM RESTORATION	SOUTHWEST GENERAL ENGINEERING INC 3625 PLACENTIA LANE  RIVERSIDE CA 92501 (951)781-4303	QURESHI MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$54,455 \$58,891 \$0	06/03/09 06/24/09 08/14/09 08/17/09	100% 100%  COMPLETED
HA42	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 5  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,921,522 \$9,940,431 \$70,941	06/28/07 07/16/07 09/23/09	0% 0%  PLANT EST SATIS
08-SBD-10-25.3/29.2 08-0H7604		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$875,962 \$110,255 \$110,255	03/20/09 04/02/09 10/06/09	31% 13%  HB4N WPCP
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY CA 92708 (714)708-3544	OBADIKE, JOE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4572 (951)830-6821	\$224,658 \$226,218 \$0	06/09/08 07/18/08 06/30/09 07/23/09	100% 100%  COMPLETED HB4N WPCP
08-SBD-10-31.1/31.1 08-0E5004		IN SAN BERNARDINO COUNTY ON ROUTES 10 AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$499,489 \$135,323 \$127,988	02/11/09 03/04/09 09/11/09	72% 27%  HB71 WPCP
08-SBD-15-.8/0 08-0F3404		IN SAN BERNARDINO COUNTY IN ONTARIO AT JURUPA AVENUE OVERCROSSING WIDEN CURB RETURN, RELOCATE SIGNALS	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BLVD SUITE D COSTA MESA CA 92627 (949)645-5025		\$171,715 \$0 \$0	05/26/09 06/09/09	0% 0%  HB4N WPCP
08-SBD-15-3.9/8.9 08-0G7404		IN SAN BERNARDION COUNTY IN ONTARIO AND RANCHO CUCAMMONGA AT VARIOUS LOCATIONS BRIDGE DECK REHABILITATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$452,800 \$257,093 \$257,093	05/15/09 06/03/09 09/10/09	56% 56%  HM3H WPCP

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 6  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-5.0/5.8 08-0H7904		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD TO CHURCH STREET. WIDEN HIGHWAY	POWELL CONSTRUCTORS 8555 BANANA AVENUE  FONTANA CA 92335 (909)356-8880		\$956,216 \$0 \$0	06/10/09 06/24/09	0% 0%
HB4N	SWPPP						
08-SBD-15-6.7/0 08-0F7704		IN SAN BERNARDINO COUNTY IN FONTANA ON BASELINE ROAD FROM ROUTE 15 SOUTHBOUND ENTRANCE RAMP TO NORTHBOUND EXIT RAMP ADD SIDEWALK, CURB AND CURB RAMPS	UNIQUE PERFORMANCE, INC. 1931 NEWPORT BLVD SUITE D  COSTA MESA, CA 92627	ABUGHARBIEH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610	\$229,580 \$3,843 \$3,843	06/15/09 07/03/09 10/20/09	0% 2%
HB4N	WPCP						
08-SBD-15-22.5/0 08-0G4104 ACIM-4133-(004)E IM41-33 -( )		IN SAN BERNARDINO COUNTY ABOUT 1.1 MILES NORTH OF ROUTE 138/15 SEPARATION AT POST MILE 22.5 REPAIR DRAINAGE SYSTEM SLOPES	SLATER INC P O BOX 759  FONTANA CA 92334 (909)822-6800		\$601,120 \$39,839 \$39,839	06/24/09 07/14/09 10/26/09	25% 7%
HA23	SWPPP						
08-SBD-15-28.9/40.4 08-0K7604		IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATICH CORPORATION P.O. BOX 50000  SAN BERNARDINO, CA 92412	GONZALEZ, ALFONSO 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,480,485 \$3,200,817 \$2,785,864	01/12/09 01/29/09 09/25/09	57% 91%
HM1	WPCP						
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --()		IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING. UPGRADE AND PAVE MEDIAN BARRIER.	SECURITY PAVING COMPANY INC P O BOX 1489  SUN VALLEY CA 913531489 (818)767-8418	GONZALEZ, ALFONSO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,869,973 \$3,322,737 \$0	12/03/08 12/19/08 08/20/09 08/20/09	99% 96% COMPLETED
HA27	SWPPP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,678,258 \$5,942,081 \$0	03/16/07 04/06/07 07/30/09 08/05/09	100% 100% PLANT EST SATIS
HE11 HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 7  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-65.8/130.1 08-492904		IN SAN BERNARDINO COUNTY NEAR BARSTOW AT VARIOUS LOCATIONS FROM OUTLET CENTER DRIVE OVERCROSSING TO ZYZX ROAD OVERCROSSING SEAL BRIDGE DECK	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE  CORONA CA 92883 (951)674-7352		\$574,393 \$277,090 \$277,090	04/10/09 04/28/09 09/16/09	63% 48%
HM3	WPCP						
08-SBD-15-71.8/73 08-0M8004 ACIM-0151-(225)E --()		IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.1 MI NORTH OF L STREET UNDERCROSSING TO 0.2 MI SOUTH OF ROUTE 247/15 SEPARATION COLD PLANE AND OVERLAY AC	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360		\$2,092,687 \$0 \$0	07/21/09 08/05/09	0% 0%
HB1	WPCP						
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD  LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,624,535 \$56,800,019 \$2,934,709	10/26/07 11/15/07 05/20/10	46% 87% SUSPENDED
HA22 HB1 SWPPP							
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P.O. BOX 1489  SUN VALLEY, CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778	\$52,005,565 \$8,075,003 \$0	01/16/09 02/09/09 12/03/10	21% 16%
HA22	SWPPP						
08-SBD-18-18.8/25.8 08-0K8704		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MI NORTH OF ROUTE 18/138 SEPARATION TO KUFFEL CANYON ROAD INSTALL METAL BEAM GUARDRAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE  YUCAIPA CA 92399 (909)790-2215		\$744,933 \$0 \$0	06/08/09 06/24/09	0% 0%
HB1	WPCP						
08-SBD-18-31.5/39 08-0K6204 SARR-P018-(037)E P0-18 0-(7E) --()		IN SAN BERNARDINO CO AT RUNNING SPRINGS ARROWBEAR LAKE AND SNOW VALLEY FROM WAGON WHEEL DRIVE TO LAKEVIEW POINT HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883  COLTON CA 92324 (909)388-1200		\$1,052,700 \$27,167 \$27,167	06/16/09 06/23/09 09/04/09	63% 3%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 8  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-43.0/53.1 08-0L9204		IN SAN BERNARDINO CO IN AND NEAR BIG VALLEY SLURRY SEAL COMPANY BEAR FORM 1.3 KM WEST OF BIG BEAR DAM P.O. BOX 981330 TO PINEVIEW DRIVE SLURRY SEAL	WEST SACRAMENTO, CA 95798	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$627,900 \$930 \$930	05/29/09 06/16/09 10/06/09	23% 0%
HM1	WPCP						
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21		IN SAN BERNARDINO COUNTY IN THE CITY FLATIRON WEST INC. OF BIG BEAR LAKE ON ROUTE 18 AT 1770 LA COSTA MEADOWS DR. JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$33,359,589 \$7,211,143 \$1,596,534	12/03/08 12/19/08 10/08/10	77% 22%
	SWPPP						
08-SBD-18-46.0/47 08-0E6104		IN SAN BERNARDION COUNTY IN BIG BEAR T D S ENGINEERING LAKE AT 0.1 MILE EAST OF CIENEGA ROAD 1014 S WESTLAKE BLVD STE 1413 INSTALL CHANGEABLE MESSAGE SIGN	WESTLAKE VILLAGE CA 91361 (805)371-4639		\$171,303 \$0 \$0	05/27/09 07/15/09	0% 0%
HB4N	WPCP						
08-SBD-18-58.4/59.3 08-0J6704		IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$141,888 \$745 \$0	02/23/09 03/13/09 07/31/09	0% 1%
HB1	WPCP						
08-SBD-18-60.8/73.8 08-0L2804 SARR-P018-(038)E P0-18 0-(8E) --()		IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM SNUBBING POST GRADE ROAD TO COMPANY 0.6 MI SOUTH OF CUSHENBURY CREEK AND 1100 E ORANGETHORPE AVE STE20 VARIOUS LOCATIONS REPLACE AC SURFACING	SULLY MILLER CONTRACTING ANAHEIM CA 92801 (714)578-9600	GADALLA, AMGAD 236 ORANGE SHOW RD #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$514,455 \$561,189 \$561,189	05/27/09 06/04/09 08/24/09 08/24/09	97% 99%
HM1	WPCP						
08-SBD-18-72.1/87.9 08-0L7404		IN SAN BERNARDINO COUNTY IN AND NEAR MATICH CORPORATION APPLE VALLEY FROM MERIDIAN ROAD TO P.O. BOX 50000 CENTRAL ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	SAN BERNARDINO, CA 92412	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$1,891,678 \$1,847,394 \$1,825,354	04/27/09 05/05/09 09/04/09	76% 93%
HM1	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 9  
09/03/09

District 08								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
08-SBD-38-7.7/15 08-0L2904		IN SAN BERNARDION CO IN AND NEAR REDLANDS AND YUCIPA FROM 0.1 MI WEST OF AMETHYST STREET TO VALLEY OF THE FALLS DRIVE PLACE ASPHALT RUBBER SEAL OVERLAY	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY RD. PICO RIVERA, CA 90660	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$1,590,856 \$1,589,894 \$1,390,114	04/14/09 04/24/09 08/24/09 08/24/09	93% 96%	
HM1	WPCP							
08-SBD-40-3.0/15.4 08-0L3604		IN SAN BERNARDINO COUNTY IN AND NEAR DAGGET FROM 0.2 MI WEST OF PELELIU DITCH BRIDGE TO GAS LINE WASH BRIDGE PLACE RUBBERIZED HMA OVERLAY	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE AVE NO 20 ANAHEIM CA 92801 (714)578-9600		\$2,665,805 \$901,895 \$901,895	03/27/09 04/10/09 08/26/09	90% 33%	
HM1	WPCP							
08-SBD-40-85.2/99.1 08-0L6404		IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS	HIGHLAND CONSTRUCTION INC. STELLE KRISTI 133 N PIXLEY STREET ORANGE, CA 92868	SHAHIDI, SHAINA 222 E MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$2,193,746 \$955,664 \$203,039	02/02/09 02/24/09 01/26/10	52% 43%	
HM3	WPCP							
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,951,593 \$46,150,202 \$136,194	09/20/07 10/05/07 09/14/09	95% 100%	SUSPENDED
HA22	SWPPP							
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 23052-H ALICIA PARKWAY #385 MISSION VIEJO, CA 92692 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$412,775 \$1,709	02/21/08 03/12/08 08/26/11	0% 0%	PLANT EST SATIS
HA25	SWPPP							
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	CHASEKAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$360,072 \$392,613 \$0	04/30/08 05/14/08 08/03/09 08/04/09	100% 100%	PLANT EST SATIS
HB4N	WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 10  
09/03/09

District 08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-12.4/0 08-0G6104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT ROUTE 62/247 SEPARATION UPGRADE TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC P O BOX 7339  RIVERSIDE CA 92513 (951)352-9646		\$160,064 \$0 \$0	06/15/09 07/09/09	0% 0%
HB4N	WPCP						
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	TABA, ISSA 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)840-8234	\$297,519 \$296,847 \$0	09/29/08 10/28/08 08/13/09 08/13/09	100% 100%  COMPLETED
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-62-133.5/137.5 08-0L7504 SARR-P062-(026)E P0-62 0-(6E) --()		IN SAN BERNARDINO CO ABOUT 8.5 MI WEST OF EARP FROM 4.9 MILES WEST TO 0.9 MILES WEST OF RIO MESA DRIVE REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET  INDIO, CA 92203	VERLENGIA, ROMANO 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$566,222 \$495,732 \$495,732	06/03/09 06/16/09 09/22/09 08/26/09	30% 87%
HM1	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038  CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$150,597 \$7,436	02/08/08 03/05/08 03/24/10	71% 74%
HA21	WPCP						
08-SBD-95-42.4/43 08-259604 ACHS-P095-(021)E PHP0-95 0-(1E) --()		IN SAN BERNARDINO CO NEAR NEDDLES 4.3 J MC LOUGHLIN ENGINEERING MILES TO 4.9 MILES NORTHY OF HAVASU LAKE ROAD INSTALL MEDIAN BUFFER	J MC LOUGHLIN ENGINEERING COMPANY INC. 10641 FULTON COURT  RANCHO CUCAMONGA, CA 91730	EMUH, GODWIN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	\$1,223,077 \$403,385 \$317,660	05/19/09 06/05/09 10/14/09	55% 33%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 11

09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-9.0/13 08-0L3104		IN SAN BERNARDINO COUNTY ABOUT 2 MILES WEST OF CAJON JUNCTION FROM 2.5 MI E OF RTE 138/2 SEPARATION TO 0.1 MI W OF LONE PINE CANYO REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$477,777 \$430,602 \$430,602	04/13/09 04/28/09 08/25/09 08/26/09	100% 90%  OVER RUN
HM1	WPCP						
08-SBD-138-23.0/23.2 08-0F7804		IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$280,629 \$5,421 \$5,421	03/16/09 03/27/09 07/20/10	100% 2%  
HB1	SWPPP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$829,605 \$774,336 \$4,039	09/21/07 11/14/07 01/17/12	0% 0%  PLANT EST SATIS
HE11	SWPPP						
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$82,961,250 \$62,146,615 \$2,992,527	11/21/07 12/14/07 07/11/11	63% 75%  
HB5	SWPPP						
HE11							
08-SBD-215-10.0/17.6 08-0H3204 ACIM-2151-(224)E --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM ROUTE 215/210 SEPARATION TO ROUTE 215/15 SEPARATION. COLD PLANE AND OVERLAY HMA TYPE A	MATCH CORPORATION P.O. BOX 50000 SAN BERNARDINO, CA 92412	MINA, EHAB 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-6415	\$4,138,978 \$3,913,163 \$65,647	03/09/09 03/16/09 09/15/09	90% 89%  
HA22	WPCP						
08-SBD-215-17.3/0 08-0K6904		IN SAN BERNADINO COUNTY NEAR DEVORE AT DEVORE ROAD OCERCROSSING. TREAT BRIDGE WITH METHACRLYLATE.	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$35,625 \$33,157 \$0	03/11/09 03/27/09 07/20/09 07/21/09	100% 100%  COMPLETED
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 12

09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-247-22.1/38.6 08-0L9404		IN SAN BERNARDINO COUNTY ABOUT 8 MI WEST OF LANDERS FROM 0.1 MI WEST OF VALLEY VISTA ROAD TO DALLAS AVENUE SEAL COAT AND DIGOUTS	GRAHAM CONTRACTORS, INC P O BOX 26770  SAN JOSE, CA 95159	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$922,427 \$266,296 \$266,296	05/15/09 06/02/09 09/29/09	42% 29%
HM1	WPCP						
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	MATCH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)382-7400	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$379,963 \$3,200 \$0	04/23/09 05/04/09 08/07/09	64% 1%
HM1	WPCP						
08-SBD-395-52.0/58 08-0K8004 SARR-P395-(225)E P3-95 2-(5E) --()		IN SAN BERNARDINO CO NEAR KRAMER JUNCTION FROM FEDERAL PRISON CAMP TO 1.5 MILES SOUTH OF FREMONT ROAD AND VARIOUS LOCATIONS OVERLAY RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011		\$1,178,042 \$203,024 \$203,024	06/16/09 06/25/09 09/10/09	73% 17%
HM5	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY LENART, ELVIRA INC 3474 NIKI WAY RIVERSIDE, CA (951)232-8949		\$3,218,124 \$3,210,303 \$61,002	11/15/07 12/14/07 09/04/09	0% 0%
HB4N	SWPPP		RIVERSIDE CA 92502 (951)682-8308				PLANT EST SATIS
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183  WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$1,006,115 \$893,605 \$47,978	08/26/08 09/25/08 08/28/09	93% 88%
HA12							
08-SBD-5714-/0 08-0K7804		IN SAN BERNARDION COUNTY NEAR FAWNSKIN AT THE FAWNSKIN MAINTENANCE STATION REPLACE EXITING ASPHALT CONCRETE	VANCE CORPORATION 2271 N. LOCUST AVE.  RIALTO, CA 92377	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$324,404 \$325,443 \$0	04/06/09 04/22/09 08/04/09 08/05/09	100% 100%
HA12	SWPPP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 13  
09/03/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951) 232-8949	\$27,556,229 \$14,923,581 \$1,107,384	03/03/08 03/21/08 04/04/12	41% 54%
HA13	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$467,588,406</u>	<b>Completed to Date:</b>	<u>\$301,960,390</u>	<b>Work This Month:</b>	<u>\$28,948,006</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-56.7/0	08-0K1804	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-25.1/44.5	08-0L6704	1
08-RIV-10-90.9/93.6	08-0K6804	1
08-RIV-15-33.2/38.3	08-0L7304	1
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-60-7.1/12.1	08-0L6304	2
08-RIV-60-8.8/11.8	08-0L2504	2
08-RIV-60-.4/8.4	08-0L2604	2
08-RIV-79-34.5/0	08-0H1904	2
08-RIV-79-16.6/0	08-0J0604	2
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-5.5/7	08-0K7404	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-95-24.9/32.7	08-434304	3
08-RIV-111-48.4/0	08-0C1904	3
08-RIV-215-22.5/38	08-0L5604	3
08-RIV-215-43.9/45.3	08-0L8604	4
08-RIV-215-8.4/45.3	08-0C7414	4
08-RIV-215-33.8/38.1	08-453104	4
08-RIV-243-1.1/13.3	08-0L6804	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-243-13.8/13.9	08-0C4004	4
08-SBD-10-17.6/0	08-0E9904	4
08-SBD-10-25.3/29.2	08-0H7604	5
08-SBD-10-30.1/30.9	08-0C5904	5
08-SBD-10-31.1/31.1	08-0E5004	5
08-SBD-10-24.0/33.6	08-384204	5
08-SBD-15-.8/0	08-0F3404	5
08-SBD-15-3.9/8.9	08-0G7404	5
08-SBD-15-5.0/5.8	08-0H7904	6
08-SBD-15-6.7/0	08-0F7704	6
08-SBD-15-22.5/0	08-0G4104	6
08-SBD-15-40.1/42.7	08-0C8104	6
08-SBD-15-41.7/42.4	08-333904	6
08-SBD-15-65.8/130.1	08-492904	6
08-SBD-15-71.8/73	08-0M8004	7
08-SBD-15-169.8/181.9	08-4393U4	7
08-SBD-15-28.9/40.4	08-0K7604	7
08-SBD-15-/3.8	08-472214	7
08-SBD-18-18.8/25.8	08-0K8704	7
08-SBD-18-31.5/39	08-0K6204	7
08-SBD-18-43.0/53.1	08-0L9204	8
08-SBD-18-44.2/44.7	08-227004	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-18-46.0/47	08-0E6104	8
08-SBD-18-58.4/59.3	08-0J6704	8
08-SBD-18-60.8/73.8	08-0L2804	8
08-SBD-18-72.1/87.9	08-0L7404	8
08-SBD-38-7.7/15	08-0L2904	9
08-SBD-40-3.0/15.4	08-0L3604	9
08-SBD-40-85.2/99.1	08-0L6404	9
08-SBD-40-89.0/119	08-486304	9
08-SBD-40-142.2/142.6	08-0C5104	9
08-SBD-60-3.4/3.5	08-0C0804	9
08-SBD-62-12.4/0	08-0G6104	10
08-SBD-62-31.1/31.5	08-482604	10
08-SBD-62-55.0/79.5	08-0H6504	10
08-SBD-62-133.5/137.5	08-0L7504	10
08-SBD-83-.9/1	08-449714	10
08-SBD-95-42.4/43	08-259604	10
08-SBD-138-9.0/13	08-0L3104	11
08-SBD-138-23.0/23.2	08-0F7804	11
08-SBD-210-9.4/11	08-204324	11
08-SBD-215-4.8/6.5	08-007174	11
08-SBD-215-10.0/17.6	08-0H3204	11
08-SBD-215-17.3/0	08-0K6904	11



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-247-22.1/38.6	08-0L9404	12
08-SBD-259-/1.5	08-0K6104	12
08-SBD-395-52.0/58	08-0K8004	12
08-SBD-5506-/0	08-3770U4	12
08-SBD-5708-/0	08-479504	12
08-SBD-5714-/0	08-0K7804	12
08-SBD-5730-/0	08-0H2824	13

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	08		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$238,214,749	\$152,387,777
-S-	FEDERAL AID (SECONDARY)	\$47,151,951	\$20,443,555
-SH-	STATE HIGHWAY	\$68,586,791	\$41,963,827
		\$113,634,915	\$87,165,231
<b>District Total:</b>		<b><u>\$467,588,406</u></b>	<b><u>\$301,960,390</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
-----------------	----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
08	\$29,880,079
<b>Work completed this Period:</b>	\$29,880,079