

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 1
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100 BALDWIN PARK CA 917060993 (626)338-9923	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$2,937,124 \$380,321 \$0	05/01/08 05/30/08 02/24/09	67% 13%
HB4N	SWPPP						
08-RIV-10-4.3/0 08-0F3504		IN RIVERSIDE COUNTY ABOUT 1 MILE EAST DREAMBUILDER OF CALIMESA IN BEAUMONT AT BROOKSIDE 1361 E GARTEN DRIVE SAFETY ROADSIDE REST AREA UPGRADE SAFETY ROADSIDE REST AREA	PLACENTIA CA 92870 (714)646-3697		\$223,061 \$0 \$0	11/24/08 12/10/08	0% 0%
HA26	WPCP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$15,060,801 \$5,932,988 \$0	02/01/08 03/07/08 08/19/09	45% 39%
HA27	SWPPP						
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY CORONA, CA 91718-2229	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$9,286,855 \$9,282,337 \$0	09/07/07 10/05/07 04/14/09	73% 98%
HA22	WPCP						
08-RIV-15-23.7/33.4 08-0L4304		IN RIVERSIDE COUNTY NEAR LAKE EL SINORE FROM NICHOLS ROAD TO 0.3 MILE NORTH OF TEMESCAL CANYON ROAD RESTRIPE AND REPLACE MARKERS	CAL STRIPE INC 375 SOUTH G STREET SAN BERNARDINO CA 92410 (909)884-7170		\$130,960 \$0 \$0	11/07/08 11/24/08	0% 0%
HM4	WPCP						
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,552,167 \$8,589,460 \$0	11/21/07 12/13/07 12/04/09	50% 63%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 2
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,120,000 \$93,840 \$0	06/23/08 07/18/08 04/30/08	12% 8%
HB4N	WPCP						
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$636,815 \$0	10/03/06 10/13/06 12/23/08	0% 0% PLANT EST SATIS
HA21	SWPPP						
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$282,282 \$0 \$0	11/24/08 12/22/08	0% 0%
HB1	WPCP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,736,380 \$12,826,942 \$0	02/08/07 02/27/07 04/21/09	84% 92%
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,811,338 \$0	11/03/06 12/05/06 12/24/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
08-RIV-91-21.5/21.6 08-0K9204		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 AND ON ROUTE 91 PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$1,769,890 \$1,457,356 \$0	07/30/08 08/19/08 01/02/09	89% 82%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 3
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-177-/27 08-0K6304		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 177/10 SEPARATION TO ROUTE 177/62 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	VERLENGIA, ROMANO 2351 WEST LUGONIA AVENUE SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$3,004,270 \$1,707,122 \$0	05/14/08 06/02/08 01/27/08	67% 57%
HM1	SWPPP						
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$772,058 \$0 \$0	06/16/08 07/16/08	0% 0%
HB4N	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$266,490,200 \$266,058,609 \$0	02/06/04 02/24/04 01/07/09 12/31/08	95% 98%
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --() HB4N		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,586,386 \$9,038,765 \$0	06/28/07 07/16/07 12/30/08	96% 92%
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY CA 92708 (714)708-3544		\$224,658 \$0 \$0	06/09/08 07/18/08	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 4
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/39.2 08-0C3314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$712,435 \$0 \$0	10/03/08 10/22/08	0% 0%
HA22	WPCP						
08-SBD-15-6.7/0 08-0F3904		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA AT BASELINE ROAD CONSTRUCT SIDEWALK AND CURB RAMPS	JFL ELECTRIC INC. 8257 COMPTON AVENUE LOS ANGELES, CA 90001	SAOUD, NAHRO 790 S. VIA LATA SUITE #100 COLTON, CA 92324 (951)232-3778	\$133,651 \$115,795 \$0	09/16/08 10/15/08 12/30/08	93% 86%
HB71	WPCP						
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --()		IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING. UPGRADE AND PAVE MEDIAN BARRIER.	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$3,672,817 \$0 \$0	12/03/08 12/19/08	0% 0%
HA27	SWPPP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,594,790 \$5,841,369 \$0	03/16/07 04/06/07 05/26/09	0% 0%
HE11 HB4N	SWPPP						PLANT EST SATIS
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --()		IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREAS RESTORE REST AREAS	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE THOUSAND PALMS CA 92276 (760)469-8923	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$6,769,764 \$5,767,435 \$0	11/29/07 12/21/07 03/27/09	74% 84%
HA26	SWPPP						
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$61,683,900 \$33,077,356 \$0	10/26/07 11/15/07 12/04/09	40% 53%
HA22 HB1	SWPPP						SUSPENDEED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 5
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21	SWPPP	IN SAN BERNARDINO COUNTY IN THE OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	CITY FCI CONSTRUCTORS INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		\$32,893,779 \$0 \$0	12/03/08 12/19/08	0% 0%
08-SBD-18-78.3/78.7 08-447704		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.3 MILE EAST TO 0.2 MILE P.O. BOX 883 WEST OF HIGH ROAD WIDEN AND HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC. P.O. BOX 883 COLTON, CA 92324	PARVINJAH, MOHSEN 15367 TAMARCK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$688,279 \$165,646 \$0	09/30/08 10/15/08 02/04/09	42% 24%
HB4N	SWPPP						
08-SBD-38-1.0/0 08-0J1704		IN SAN BERNARDINO COUNTY IN REDLANDS AT CHURCH STREET INTERSECTION MODIFY SIGNALS AND LIGHTING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN STREET RIVERSIDE, CA 92503	TAHA, ISSA 1110 RESEARCH DRIVE, SUITE A REDLANDS, CA 92374 (951)840-8234	\$89,890 \$63,029 \$0	06/23/08 07/14/08 12/30/08	77% 70%
HB1	WPCP						
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,436,366 \$33,216,031 \$0	09/20/07 10/05/07 06/19/09	53% 70%
HA22	SWPPP						
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$400,357 \$0	02/21/08 03/12/08 08/26/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	CHASEKAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$362,072 \$146,349 \$0	04/30/08 05/14/08 01/08/09	83% 40%
HB4N	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 6
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-17.1/17.8 08-476804 ACHS-P062-(025)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY IN JOSHUA TREE FROM SUNNY VISTA ROAD TO HALLEE ROAD WIDEN ROADWAY	VANCE CORPORATION ATTN: VERN THOMAS 2271 NORTH LOCUST AVENUE RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,122,829 \$1,096,843 \$0	08/08/08 08/25/08 12/31/08	90% 93%
HB1	SWPPP						
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$292,292 \$0 \$0	09/29/08 10/28/08	0% 0%
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	CSI ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS, CA 90670	NGUYEN, VU 850 VIA LATA #100A COLTON, CA 92324 (909)825-2753	\$466,900 \$0 \$0	06/23/08 07/22/08 01/28/09	0% 0%
HB71	WPCP						SUSPENDED
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$94,543 \$0	02/08/08 03/05/08 03/24/10	38% 46%
HA21	WPCP						
08-SBD-83-10.6/0 08-0H8414		IN SAN BERNARDINO COUNTY IN ONTARIO AT PRINCETON STREET REMOVE MEDIAN AND REPLACE LANDSCAPE	BELAIRE WEST LANDSCAPE INC. P.O. BOX 6270 BUENA PARK, CA 90622	EMUH, GODWIN 790 SOUTH VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	\$82,850 \$75,020 \$0	05/02/08 06/16/08 12/09/08 12/18/08	0% 0%
HB1	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 7
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-95-11.2/17.5 08-481704		IN SAN BERNARDINO COUNTY IN AND NEAR DREAMBUILDER VIDAL JUNCTION FROM 2.4 KM TO 12.5 KM 1361 E GARTEN DR NORTH OF ROUTE 62/95 SEPARATION CONSTRUCT SHOULDERS AND RESTRIPE	PLACENTIA CA 92870 (714)646-3697		\$392,061 \$0 \$0	11/24/08 12/10/08	0% 0%
HB1	SWPPP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$786,775 \$570,226 \$0	09/21/07 11/14/07 05/20/11	100% 72%
HE11	SWPPP						
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$82,036,322 \$35,800,062 \$0	11/21/07 12/14/07 06/17/11	38% 44%
HB5 HE11	SWPPP						
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$393,700 \$0 \$0	05/08/08 05/27/08	0% 0%
HM1	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY LENART, ELVIRA INC 3474 NIKI WAY RIVERSIDE, CA (951)232-8949 RIVERSIDE CA 92502 (951)682-8308		\$3,147,245 \$3,069,241 \$0	11/15/07 12/14/07 09/04/09	0% 0%
HB4N	SWPPP						PLANT EST SATIS
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$963,000 \$168,361 \$0	08/26/08 09/25/08 05/29/09	17% 17%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 8
01/05/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5726-/0 08-0J6604		IN SAN BERNARDINO COUNTY IN ONTARIO AND SAN BERNARDINO AT ONTARIO MAINTENANCE STATION AND AT SAN BERNARDINO MAINTENANCE STATION CONSTRUCT 15 BUILDINGS	DC HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	EMUH, GODWIN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3706	\$631,660 \$299,330 \$0	09/30/08 10/22/08 02/06/09	47% 47%
HA23	WPCP						
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$26,958,440 \$7,510,917 \$0	03/03/08 03/21/08 03/07/12	18% 28%
HA13	SWPPP						

Totals:	Authorized Final Amt:	<u>\$620,942,014</u>	Completed to Date:	<u>\$447,424,447</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-4.3/0	08-0F3504	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-23.7/33.4	08-0L4304	1
08-RIV-15-40.0/40.7	08-452204	1
08-RIV-15-/41.8	08-0J7104	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-79-16.6/0	08-0J0604	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-21.5/21.6	08-0K9204	2
08-RIV-91-.6/1.2	08-456614	2
08-RIV-177-/27	08-0K6304	3
08-RIV-215-33.8/38.1	08-453104	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-10-30.1/30.9	08-0C5904	3
08-SBD-10-24.0/33.6	08-384204	3
08-SBD-10-/39.2	08-0C3314	4
08-SBD-15-6.7/0	08-0F3904	4
08-SBD-15-40.1/42.7	08-0C8104	4
08-SBD-15-41.7/42.4	08-333904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-160.8/161.5	08-0A6404	4
08-SBD-15-169.8/181.9	08-4393U4	4
08-SBD-18-44.2/44.7	08-227004	5
08-SBD-18-78.3/78.7	08-447704	5
08-SBD-38-1.0/0	08-0J1704	5
08-SBD-40-89.0/119	08-486304	5
08-SBD-40-142.2/142.6	08-0C5104	5
08-SBD-60-3.4/3.5	08-0C0804	5
08-SBD-62-17.1/17.8	08-476804	6
08-SBD-62-31.1/31.5	08-482604	6
08-SBD-62-55.0/79.5	08-0H6504	6
08-SBD-66-19.9/20.4	08-0A7404	6
08-SBD-83-.9/1	08-449714	6
08-SBD-83-10.6/0	08-0H8414	6
08-SBD-95-11.2/17.5	08-481704	7
08-SBD-210-9.4/11	08-204324	7
08-SBD-215-4.8/6.5	08-007174	7
08-SBD-259-/1.5	08-0K6104	7
08-SBD-5506-/0	08-3770U4	7
08-SBD-5708-/0	08-479504	7
08-SBD-5726-/0	08-0J6604	8
08-SBD-5730-/0	08-0H2824	8

Statement of Ongoing Contracts - Federal Aid

District	08			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$153,496,888	\$96,314,913
-F-		FEDERAL AID (PRIMARY)	\$266,490,200	\$266,058,609
-S-		FEDERAL AID (SECONDARY)	\$46,445,946	\$8,589,460
-SH-		STATE HIGHWAY	\$48,871,414	\$17,827,008
			\$105,637,566	\$58,634,457
District Total:			<u>\$620,942,014</u>	<u>\$447,424,447</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$82,850
Work completed this Period:	\$82,850