

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 1  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100 BALDWIN PARK CA 917060993 (626)338-9923	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$2,937,124 \$499,339 \$119,018	05/01/08 05/30/08 02/25/09	82% 17%
HB4N	SWPPP						
08-RIV-10-4.3/0 08-0F3504		IN RIVERSIDE COUNTY ABOUT 1 MILE EAST DREAMBUILDER OF CALIMESA IN BEAUMONT AT BROOKSIDE 1361 E GARTEN DRIVE SAFETY ROADSIDE REST AREA UPGRADE SAFETY ROADSIDE REST AREA	PLACENTIA CA 92870 (714)646-3697		\$223,061 \$0 \$0	11/24/08 12/10/08	0% 0%
HA26	WPCP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,964,419 \$6,802,077 \$869,089	02/01/08 03/07/08 08/25/09	50% 45%
HA27	SWPPP						
08-RIV-10-52.3/57 08-0H9904 ACHS-0104-(059)E G 01-04 0-(9E) --()		IN RIVERSIDE COUNTY IN INDIO FROM JEFFERSON STREET OVERCROSSING TO ROUTE 10/111 SEPARATION INSTALL MEDIAN BARRIER	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215		\$961,927 \$0 \$0	12/12/08 01/05/09	0% 0%
HB1	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$39,726,300 \$0 \$0	11/21/08 12/30/08	0% 0%
HA22	SWPPP						
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY CORONA, CA 91718-2229	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$9,461,278 \$9,390,734 \$108,397	09/07/07 10/05/07 04/22/09	78% 98%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 2  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-23.7/33.4 08-0L4304		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM NICHOLS ROAD TO 0.3 MILE NORTH OF TEMESCAL CANYON ROAD RESTRIPE AND REPLACE MARKERS	CAL STRIPE INC 375 SOUTH G STREET SAN BERNARDINO CA 92410 (909)884-7170	YOUSSEF, MAGED 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)538-3087	\$130,960 \$750 \$750	11/07/08 11/24/08 02/13/09	15% 1%
HM4	WPCP						
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11		IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,564,806 \$8,978,527 \$389,067	11/21/07 12/13/07 12/07/09	54% 66%
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,120,000 \$158,230 \$64,390	06/23/08 07/18/08 05/05/09	28% 14%
HB4N	WPCP						
08-RIV-60-22.2/26.5 08-0M1604		IN RIVERSIDE COUNTY NEAR MORENO VALLEY FROM 0.1 MILE EAST OF GILMAN SPRINGS ROAD TO 1.3 MILES WEST OF RABBIT TRAIL STRIPING AND PAVEMENT MARKERS	CAL STRIPE INC 375 S G STREET SAN BERNARDINO CA 92410 (909)884-7170		\$144,480 \$0 \$0	12/19/08 01/12/09	0% 0%
HB1	WPCP						
08-RIV-62-.5/4.2 08-0L6504		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 MILE TO 4.2 MILES NORTH OF ROUTE 10/62 SEPARATION. AC OVERLAY TYPE G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$1,398,360 \$0 \$0	12/29/08 01/14/09	0% 0%
HM1	WPCP						
08-RIV-74-/11.8 08-0J1104		IN RIVERSIDE COUNTY IN AND NEAR LAKE ELSINORE FROM ORANGE COUNTY LINE TO GRAND AVENUE INSTALL CENTERLINE RUMBLE STRIP	STERND AHL ENTERPRISES INC 11861 BRANFORD STREET SUN VALLEY CA 91352 (818)834-8199		\$182,278 \$0 \$0	12/03/08 12/24/08	0% 0%
HB1	WPCP						

Page 3  
02/04/09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$636,815 \$0	10/03/06 10/13/06 12/23/08 12/23/08	100% 100%
HA21	SWPPP						PLANT EST SATIS
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$282,282 \$0 \$0	11/24/08 12/22/08	0% 0%
HB1	WPCP						
08-RIV-86-2.4/9.5 08-0L2204		IN RIVERSIDE COUNTY NEAR COACHELLA AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100		\$173,965 \$0 \$0	12/19/08 01/12/09	0% 0%
HM3	SWPPP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,747,204 \$13,153,606 \$326,664	02/08/07 02/27/07 04/22/09	87% 94%
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,816,435 \$5,097	11/03/06 12/05/06 12/24/10	0% 0%
HA25	SWPPP						PLANT EST SATIS
08-RIV-91-21.5/21.6 08-0K9204		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 AND ON ROUTE 91 PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$1,753,590 \$1,457,356 \$0	07/30/08 08/19/08 01/02/09	89% 82%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 4  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-177-/27 08-0K6304		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 177/10 SEPARATION TO ROUTE 177/62 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET  INDIO, CA 92203	VERLENGIA, ROMANO 2351 WEST LUGONIA AVENUE SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$3,306,943 \$2,278,825 \$571,703	05/14/08 06/02/08 01/21/09 01/21/09	84% 69%
HM1	SWPPP						
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$12,652 \$12,652	06/16/08 07/16/08 03/03/09	100% 2%  OVER RUN
HB4N	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$270,172,422 \$267,199,402 \$0	02/06/04 02/24/04 12/31/08 12/31/08	100% 100%  COMPLETED
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8  IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --() HB4N		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE  LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,691,031 \$9,436,475 \$397,710	06/28/07 07/16/07 02/07/09	98% 95%
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240  FOUNTAIN VALLEY CA 92708 (714)708-3544	OBADIKE, JOE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4572 (951)830-6821	\$224,658 \$30,847 \$30,847	06/09/08 07/18/08 02/18/09	64% 14%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 5  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/39.2 08-0C3314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$712,435 \$0 \$0	10/03/08 10/22/08	0% 0%
HA22	WPCP						
08-SBD-15-6.7/0 08-0F3904		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA AT BASELINE ROAD CONSTRUCT SIDEWALK AND CURB RAMPS	JFL ELECTRIC INC. 8257 COMPTON AVENUE LOS ANGELES, CA 90001	SAOUD, NAHRO 790 S. VIA LATA SUITE #100 COLTON, CA 92324 (951)232-3778	\$133,651 \$115,795 \$0	09/16/08 10/15/08 12/30/08	93% 86%
HB71	WPCP						
08-SBD-15-28.9/40.4 08-0K7604		IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$3,451,111 \$0 \$0	01/12/09 01/29/09	0% 0%
HM1	WPCP						
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --()		IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING. UPGRADE AND PAVE MEDIAN BARRIER.	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	GONZALEZ, ALFONSO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,672,817 \$420,722 \$420,722	12/03/08 12/19/08 08/07/09	7% 11%
HA27	SWPPP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,594,790 \$5,843,935 \$2,566	03/16/07 04/06/07 05/26/09	0% 0%
HE11 HB4N	SWPPP						PLANT EST SATIS
08-SBD-15-66.0/69 08-0M5504		REPLACE MISSING WIRES, CONDUITS, AND DAMAGED PULL BOXES AT DIFFERENT ROUTES AND LOCATIONS REPAIR ELECTRICAL SYSTEMS	PTM ENGINEERING SERVICES 5942 ACORN STREET RIVERSIDE, CA 92504	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 2374 (951)830-6821	\$600,000 \$0 \$0	09/03/08 09/03/08 12/17/08	0% 0%
2010 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 6  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --()		IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREAS RESTORE REST AREAS	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE THOUSAND PALMS CA 92276 (760)469-8923	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$6,810,662 \$6,183,189 \$415,754	11/29/07 12/21/07 03/27/09	82% 90%
HA26	SWPPP						
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$61,833,900 \$35,166,491 \$2,089,136	10/26/07 11/15/07 12/04/09	39% 57%
HA22 HB1	SWPPP						SUSPENDED
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-()		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON CONSTRUCCION CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$32,893,779 \$0 \$0	12/03/08 12/19/08 07/27/11	0% 0%
HA21	SWPPP						SUSPENDED
08-SBD-18-78.3/78.7 08-447704		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.3 MILE EAST TO 0.2 MILE P.O. BOX 883 WEST OF HIGH ROAD WIDEN AND HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC. COLTON, CA 92324	PARVINJAH, MOHSEN 15367 TAMARCK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$691,879 \$373,305 \$207,660	09/30/08 10/15/08 02/10/09	67% 54%
HB4N	SWPPP						
08-SBD-38-1.0/0 08-0J1704		IN SAN BERNARDINO COUNTY IN REDLANDS AT CHURCH STREET INTERSECTION MODIFY SIGNALS AND LIGHTING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN STREET RIVERSIDE, CA 92503	TAHA, ISSA 1110 RESEARCH DRIVE, SUITE A REDLANDS, CA 92374 (951)840-8234	\$89,890 \$85,540 \$0	06/23/08 07/14/08 01/13/09 01/13/09	100% 100%
HB1	WPCP						COMPLETED
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,436,366 \$33,993,271 \$777,240	09/20/07 10/05/07 07/07/09	56% 72%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 7  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$401,766 \$1,409	02/21/08 03/12/08 08/26/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON CHASEKAWWA, JABRA GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$360,072 \$161,313 \$14,964	04/30/08 05/14/08 02/04/09	85% 44%  SUSPENDE
HB4N	WPCP						
08-SBD-62-17.1/17.8 08-476804 ACHS-P062-(025)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY IN JOSHUA TREE FROM SUNNY VISTA ROAD TO HALLEE ROAD WIDEN ROADWAY	VANCE CORPORATION ATTN: VERN THOMAS 2271 NORTH LOCUST AVENUE RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,036,659 \$1,155,878 \$59,035	08/08/08 08/25/08 01/22/09	95% 96%
HB1	SWPPP						
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$292,292 \$0 \$0	09/29/08 10/28/08	0% 0%
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	CSI ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS, CA 90670	NGUYEN, VU 850 VIA LATA #100A COLTON, CA 92324 (909)825-2753	\$474,900 \$675 \$675	06/23/08 07/22/08 05/29/09	0% 0%  SUSPENDE
HB71	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 8  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$100,463 \$5,920	02/08/08 03/05/08 03/24/10	41% 49%
HA21	WPCP						
08-SBD-95-11.2/17.5 08-481704		IN SAN BERNARDINO COUNTY IN AND NEAR DREAMBUILDER ATTN: ALEX SINGH VIDAL JUNCTION FROM 2.4 KM TO 12.5 KM 1361 EAST GARTEN DRIVE NORTH OF ROUTE 62/95 SEPARATION CONSTRUCT SHOULDERS AND RESTRIPE	PLACENTIA, CA 92870	VERLEGIA, ROMANO 2351 WEST LUGONIA AVENUE, SUITE #F REDLANDS, CA 92374-5014 (951)538-9810	\$392,061 \$305,804 \$305,804	11/24/08 12/10/08 02/18/09	37% 78%
HB1	SWPPP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$786,775 \$744,741 \$0	09/21/07 11/14/07 09/12/11	0% 0%
HE11	SWPPP						PLANT EST SATIS
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$81,972,231 \$37,220,148 \$1,420,086	11/21/07 12/14/07 06/29/11	40% 45%
HB5 HE11	SWPPP						
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$393,700 \$0 \$0	05/08/08 05/27/08	0% 0%
HM1	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY LENART, ELVIRA INC 3474 NIKI WAY P O BOX 1146 RIVERSIDE, CA (951)232-8949 RIVERSIDE CA 92502 (951)682-8308		\$3,180,467 \$3,073,801 \$4,560	11/15/07 12/14/07 09/04/09	0% 0%
HB4N	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/09**

Page 9  
02/04/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$968,000 \$262,161 \$93,800	08/26/08 09/25/08 06/12/09	24% 27%
HA12							
08-SBD-5726-/0 08-0J6604		IN SAN BERNARDINO COUNTY IN ONTARIO AND SAN BERNARDINO AT ONTARIO MAINTENANCE STATION AND AT SAN BERNARDINO MAINTENANCE STATION CONSTRUCT 15 BUILDINGS	DC HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	EMUH, GODWIN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3706	\$631,660 \$491,069 \$191,739	09/30/08 10/22/08 02/06/09	78% 78%
HA23	WPCP						
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$27,036,162 \$8,498,952 \$988,035	03/03/08 03/21/08 03/08/12	21% 32%
HA13	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$671,838,509</u>	<b>Completed to Date:</b>	<u>\$458,581,732</u>	<b>Work This Month:</b>	<u>\$9,894,486</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-4.3/0	08-0F3504	1
08-RIV-10-52.3/57	08-0H9904	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-23.7/33.4	08-0L4304	2
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-15-/41.8	08-0J7104	2
08-RIV-60-22.2/26.5	08-0M1604	2
08-RIV-62-.5/4.2	08-0L6504	2
08-RIV-74-/11.8	08-0J1104	2
08-RIV-79-7.0/7.1	08-450204	3
08-RIV-79-16.6/0	08-0J0604	3
08-RIV-86-2.4/9.5	08-0L2204	3
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-21.5/21.6	08-0K9204	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-177-/27	08-0K6304	4
08-RIV-215-33.8/38.1	08-453104	4
08-RIV-215-37.7/43.9	08-334844	4
08-RIV-243-13.8/13.9	08-0C4004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-10-30.1/30.9	08-0C5904	4
08-SBD-10-24.0/33.6	08-384204	4
08-SBD-10-/39.2	08-0C3314	5
08-SBD-15-6.7/0	08-0F3904	5
08-SBD-15-40.1/42.7	08-0C8104	5
08-SBD-15-41.7/42.4	08-333904	5
08-SBD-15-66.0/69	08-0M5504	5
08-SBD-15-160.8/161.5	08-0A6404	5
08-SBD-15-169.8/181.9	08-4393U4	6
08-SBD-15-28.9/40.4	08-0K7604	6
08-SBD-18-44.2/44.7	08-227004	6
08-SBD-18-78.3/78.7	08-447704	6
08-SBD-38-1.0/0	08-0J1704	6
08-SBD-40-89.0/119	08-486304	6
08-SBD-40-142.2/142.6	08-0C5104	7
08-SBD-60-3.4/3.5	08-0C0804	7
08-SBD-62-17.1/17.8	08-476804	7
08-SBD-62-31.1/31.5	08-482604	7
08-SBD-62-55.0/79.5	08-0H6504	7
08-SBD-66-19.9/20.4	08-0A7404	7
08-SBD-83-.9/1	08-449714	8
08-SBD-95-11.2/17.5	08-481704	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-210-9.4/11	08-204324	8
08-SBD-215-4.8/6.5	08-007174	8
08-SBD-259-/1.5	08-0K6104	8
08-SBD-5506-/0	08-3770U4	8
08-SBD-5708-/0	08-479504	9
08-SBD-5726-/0	08-0J6604	9
08-SBD-5730-/0	08-0H2824	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	08		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$193,596,772	\$101,392,959
-F-	FEDERAL AID (PRIMARY)	\$270,172,422	\$267,199,402
-S-	FEDERAL AID (SECONDARY)	\$46,458,585	\$8,978,527
-SH-	STATE HIGHWAY	\$55,117,452	\$20,563,476
		\$106,493,278	\$60,447,368
<b>District Total:</b>		<b><u>\$671,838,509</u></b>	<b><u>\$458,581,732</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
-----------------	----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
08	\$270,905,857
<b>Work completed this Period:</b>	\$270,905,857