

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 1  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229  CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$15,004,961 \$14,793,940 \$0	02/01/08 03/07/08 10/30/09 10/30/09	100% 100%  COMPLETED
HA27	SWPPP						
08-RIV-10-56.7/0 08-0K1804		IN RIVERSIDE COUNTY IN INDIO 0.2 MI WEST TO 0.2 MI ESAT OF GOLF CENTER PARKWAY OVERCROSSING INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$498,098 \$78,793 \$0	06/09/09 06/24/09 03/08/10	22% 16%
HB4N	WPCP						
08-RIV-10-90.9/93.6 08-0K6804		IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF HAYFIELD ROAD TO 1.7 MI WEST OF RED CLOUD MINE TREAT BRIDGE DECKS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT 1995 AGUA MANSA ROAD  RIVERSIDE, CA 92509-2405	VERLENGIA, ROMANO 73-800 DINAH SHORE DR. SUITE 101 PALM DESERT, CA 92211 (951)538-9810	\$1,175,350 \$1,061,983 \$0	06/16/09 07/03/09 12/07/09	82% 84%
HA21	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE  CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$41,490,306 \$14,627,047 \$0	11/21/08 12/30/08 11/01/10	0% 0%  PLANT EST SATIS
HA22	SWPPP						
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --()		IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE  CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,802,361 \$13,626,750 \$0	11/21/07 12/13/07 12/17/10	0% 0%  PLANT EST SATIS
HE11	SWPPP						
08-RIV-60-.4/8.4 08-0L2604		IN RIVERSIDE CO NEAR RIVERSIDE AT VARIOUS LOCATIONS FORM ROUTE 60/15 SEPARATION TO PACIFIC AVENUE UNDERCROSSING REMOVE AC AND CLEAN BRIDGE DECK	J. MC LOUGHLIN ENGINEERING CO. 10641 FULTON COURT  RANCHO CUCAMONGA, CA 91730	LENART, ELVIRA 119 N. MAPLE ST., SUITE A CORONA, CA 92882 (951)232-8949	\$590,614 \$527,102 \$0	05/22/09 06/09/09 10/26/09 10/29/09	100% 100%  COMPLETED
HM3	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 2  
12/02/09

District 08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-78-3.3/0 08-422204 SARR-P078-(108)E P0-78 1-(8E) --()		IN RIVERSIDE CO NEAR PALO VERDE AT THE PALO VERDE DRAIN BRIDGE REPLACE CONCRETE BRIDGE	WESTERN STRUCTURES ATTN: DAVE FATHI, ALI APPLEGARTH 6005 TYLER STREET RIVERSIDE, CA 92503	73-800 DINAH SHORE DR. SUITE 101 PALM DESERT, CA 92211 (951)232-7259	\$1,055,379 \$739,332 \$0	08/03/09 09/02/09 02/04/10	46% 71%
HA21	SWPPP						
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F MS 1104 ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET SAN BERNARDINO, CA 92401-1400 (951)232-6478	\$2,034,243 \$1,699,857 \$0	11/03/06 12/05/06 12/24/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
08-RIV-95-24.9/32.7 08-434304 SARR-P095-(020)E P0-95 0-(0E) --()		IN RIVERSIDE CO ABOUT 25MI NORTH OF BLYTHE AT VARIOUS LOCATIONS FROM 0.8 MILES NO OF WILEY HILL LOG CABIN ROAD UPGRADE DRAINAGE FACILITIES	GRANITE CONSTRUCTION INC. 38000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 790 VIA LATA STE 100 COLTON, CA 92324 (951)232-3706	\$1,403,799 \$770,083 \$0	06/15/09 07/02/09 02/17/10	59% 55%
HA42	SWPPP						
08-RIV-111-48.4/0 08-0C1904		IN RIVERSIDE COUNTY IN PALM SPRINGS AT PALM CANYON WASH BRIDGE REGRADE BRIDGE DECK	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	FATHI, ALI 73-800 DINAH SHORE DR. SUITE 101 & 102 PALM DESERT, CA 92503 (951)232-7259	\$694,600 \$651,304 \$0	06/03/09 06/24/09 10/21/09 10/22/09	100% 100% COMPLETED
HA21	WPCP						
08-RIV-215-8.4/45.3 08-0C7414		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUL LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	CALIXTO, MIGUEL 119 N. MAPLE STE A & U CORONA, CA 92880 (951)232-8957	\$248,126 \$30,815 \$0	06/10/09 06/24/09 12/29/09	44% 12%
HB4N	WPCP						
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$752,663 \$0	06/16/08 07/16/08 10/20/09	100% 97%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 3  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-RIV-371-71.3/72.1 08-0J6404		IN RIVERSIDE COUNTY AT ANZA FROM 0.4 MILE WEST TO 0.3 MILE EAST OF HILL STREET CONSTRUCT LEFT TURN LANE	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$288,488 \$0 \$0	10/07/09 10/26/09	0% 0%
HB1	WPCP						
08-SBD-10-25.3/29.2 08-0H7604		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)278-3681	\$919,315 \$907,218 \$0	03/20/09 04/02/09 10/26/09 10/27/09	100% 100% COMPLETED
HB4N	WPCP						
08-SBD-10-31.1/31.1 08-0E5004		IN SAN BERNARDINO COUNTY ON ROUTES 10 AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	PTM GENERAL ENGINEERING P.O. BOX 7745 RIVERSIDE, CA 92513	BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739	\$522,701 \$510,665 \$0	02/11/09 03/04/09 11/30/09 11/24/09	100% 96%
HB71	WPCP						
08-SBD-15-.8/0 08-0F3404		IN SAN BERNARDINO COUNTY IN ONTARIO AT JURUPA AVENUE OVERCROSSING WIDEN CURB RETURN, RELOCATE SIGNALS	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BLVD SUITE D COSTA MESA CA 92627 (949)645-5025	ABDELKHALEQ, HUSSAM 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3759	\$204,030 \$132,316 \$0	05/26/09 06/09/09 11/30/09	100% 74%
HB4N	WPCP						
08-SBD-15-5.0/5.8 08-0H7904		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD TO CHURCH STREET. WIDEN HIGHWAY	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335	BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739	\$1,016,243 \$221,162 \$0	06/10/09 06/24/09 02/23/10	24% 22%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 4  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-6.7/0 08-0F7704		IN SAN BERNARDINO COUNTY IN FONTANA ON BASELINE ROAD FROM ROUTE 15 SOUTHBOUND ENTRANCE RAMP TO NORTHBOUND EXIT RAMP ADD SIDEWALK, CURB AND CURB RAMPS	UNIQUE PERFORMANCE, INC. 1931 NEWPORT BLVD SUITE D COSTA MESA, CA 92627	ABUGHARBIEH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610	\$240,130 \$225,875 \$0	06/15/09 07/03/09 10/21/09 10/22/09	100% 100%  COMPLETED
HB4N	WPCP						
08-SBD-15-22.5/0 08-0G4104 ACIM-4133-(004)E IM41-33 -( )		IN SAN BERNARDINO COUNTY ABOUT 1.1 MILES NORTH OF ROUTE 138/15 SEPARATION AT POST MILE 22.5 REPAIR DRAINAGE SYSTEM SLOPES	SLATER INC P O BOX 759 FONTANA CA 92334 (909)822-6800	AL-KHATEEB, TAGREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$651,226 \$408,007 \$0	06/24/09 07/14/09 11/13/09 11/16/09	100% 100%  COMPLETED
HA23	SWPPP						
08-SBD-15-71.8/73 08-0M8004 ACIM-0151-(225)E --()		IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.1 MI NORTH OF L STREET UNDERCROSSING TO 0.2 MI SOUTH OF ROUTE 247/15 SEPARATION COLD PLANE AND OVERLAY AC	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SANTOS, JOHN 222 E. MAIN STREET STE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$2,102,687 \$980,147 \$0	07/21/09 08/05/09 01/07/10	97% 46%
HB1	WPCP						
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,454,135 \$63,395,416 \$0	10/26/07 11/15/07 06/10/10	60% 94%  SUSPENDED
HA22 HB1 SWPPP							
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778	\$52,258,565 \$13,850,657 \$0	01/16/09 02/09/09 12/06/10	36% 27%
HA22	SWPPP						
08-SBD-18-18.8/25.8 08-0K8704		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MI NORTH OF ROUTE 18/138 SEPARATION TO KUFFEL CANYON ROAD INSTALL METAL BEAM GUARDRAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$744,933 \$224,569 \$0	06/08/09 06/24/09 12/31/09	32% 30%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 5  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-20.3/20.9 08-0K6404		IN SAN BERNARDINO CO NEAR RIMFOREST FROM 0.2 MI WEST OF CREST FORREST DRIVE TO 0.3 MI EAST OF LAKE GREGORY DRIVE INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$253,053 \$0 \$0	08/11/09 08/28/09	0% 0%
HB1	WPCP						
08-SBD-18-31.5/39 08-0K6204 SARR-P018-(037)E P0-18 0-(7E) --()		IN SAN BERNARDINO CO AT RUNNING SPRINGS ARROWBEAR LAKE AND SNOW VALLEY FROM WAGON WHEEL DRIVE TO LAKEVIEW POINT HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)388-1200	GADALLA, AMGAD 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-9731	\$1,052,700 \$643,664 \$0	06/16/09 06/23/09 12/23/09	100% 61%
HM1	WPCP						
08-SBD-18-43.0/53.1 08-0L9204		IN SAN BERNARDINO CO IN AND NEAR BIG VALLEY SLURRY SEAL COMPANY BEAR FORM 1.3 KM WEST OF BIG BEAR DAM P.O. BOX 981330 TO PINEVIEW DRIVE SLURRY SEAL	WEST SACRAMENTO, CA 95798	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$630,900 \$858,838 \$0	05/29/09 06/16/09 10/20/09 10/21/09	100% 100% COMPLETED
HM1	WPCP						
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21	SWPPP	IN SAN BERNARDINO COUNTY IN THE CITY FLATIRON WEST INC. OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$33,359,589 \$11,262,542 \$0	12/03/08 12/19/08 12/17/10	89% 34%
08-SBD-18-46.0/47 08-0E6104		IN SAN BERNARDION COUNTY IN BIG BEAR T D S ENGINEERING LAKE AT 0.1 MILE EAST OF CIENEGA ROAD 1014 S WESTLAKE BLVD STE 1413 INSTALL CHANGEABLE MESSAGE SIGN	WESTLAKE VILLAGE CA 91361 (805)371-4639	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	\$171,303 \$118,944 \$0	05/27/09 07/15/09 12/19/09	27% 69%
HB4N	WPCP						
08-SBD-18-58.4/59.3 08-0J6704		IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$142,851 \$745 \$0	02/23/09 03/13/09 07/31/09	0% 1%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 6  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-66.6/67.1 08-394704 SARR-P018-(039)E P0-18 0-(9E) --()		IN SAN BERNARDINO CO NEAR LUCERNE VALLEY FROM 1.3 MILES SOUTH OF ARTIC CANYON WASH TO 0.8 MI NORTH OF MARBLE CANYON ROAD_____	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500		\$2,572,029 \$0 \$0	09/25/09 10/07/09	0% 0%
HA21	SWPPP	REPLACE BRIDGE AND REALIGN CURVE					
08-SBD-18-102.3/102.6 08-0J3704		IN SAN BERNARDINO CO IN VICTORVILLE AND ADELANTO AT VERBENA ROAD INSTALL TRAFFIC SIGNALS	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BOULEVARD NO D COSTA MESA CA 92627 (949)645-5025		\$184,131 \$0 \$0	09/28/09 10/13/09	0% 0%
HB1	WPCP						
08-SBD-40-.9/0 08-1A2504		IN SAN BERNARDINO COUNTY IN BARSTOW AT MONTARA ROAD EAST MAIN STREET WESTBOUND EXIT RAMP CONSTRUCT CONCRETE CHANNEL	EMAD NABIH 8715 PREDERA COURT RANCHO CUCAMONGA, CA 91730	SHAHIDI, SHAINA 222 E. MAIN STREET 208 BARSTOW, CA 92311 (951)232-7839	\$153,526 \$5,610 \$0	09/30/09 11/02/09 02/03/10	4% 4%
HA42	SWPPP						SUSPENDED
08-SBD-40-85.2/99.1 08-0L6404		IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS	HIGHLAND CONSTRUCTION INC. STELLE KRISTI 133 N PIXLEY STREET ORANGE, CA 92868	SHAHIDI, SHAINA 222 E MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$2,247,044 \$2,071,114 \$0	02/02/09 02/24/09 01/27/10	80% 89%
HM3	WPCP						
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$46,795,440 \$41,468,971 \$0	09/20/07 10/05/07 10/27/09 10/27/09	100% 100%
HA22	SWPPP						COMPLETED
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO, CA 92692	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$417,351 \$0	02/21/08 03/12/08 08/26/11	0% 0%
HA25	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 7  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-12.4/0 08-0G6104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT ROUTE 62/247 SEPARATION UPGRADE TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC P O BOX 7339  RIVERSIDE CA 92513 (951)352-9646		\$160,064 \$0 \$0	06/15/09 07/09/09	0% 0%
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038  CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$170,771 \$0	02/08/08 03/05/08 03/24/10	83% 84%
HA21	WPCP						
08-SBD-138-23.0/23.2 08-0F7804		IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	GADALLA, AMGAD 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-9731	\$385,085 \$356,470 \$0	03/16/09 03/27/09 10/27/09	0% 0%
HB1	SWPPP					PLANT EST SATIS	
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET  SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$829,605 \$777,968 \$0	09/21/07 11/14/07 01/17/12	0% 0%
HE11	SWPPP					PLANT EST SATIS	
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620  NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$83,495,615 \$70,259,749 \$0	11/21/07 12/14/07 07/11/11	73% 84%
HB5	SWPPP						
HE11							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/09**

Page 8  
12/02/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-8.8/11.6 08-4440U4		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221		\$65,528,134 \$0 \$0	10/23/09 11/17/09	0% 0%
HB5	SWPPP						
08-SBD-395-52.0/58 08-0K8004 SARR-P395-(225)E P3-95 2-(5E) --()		IN SAN BERNARDINO CO NEAR KRAMER JUNCTION FROM FEDERAL PRISON CAMP TO 1.5 MILES SOUTH OF FREMONT ROAD AND VARIOUS LOCATIONS OVERLAY RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY ATTN: BRAD OLSON P.O. BOX 902500 PALMDALE, CA 93590	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$1,178,253 \$1,148,473 \$0	06/16/09 06/25/09 10/22/09 10/23/09	100% 100%  COMPLETED
HM5	WPCP						
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$27,711,342 \$19,043,826 \$0	03/03/08 03/21/08 04/09/12	50% 69%
HA13	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$469,827,156</u>	<b>Completed to Date:</b>	<u>\$280,951,377</u>	<b>Work This Month:</b>	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-56.7/0	08-0K1804	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-90.9/93.6	08-0K6804	1
08-RIV-15-40.0/40.7	08-452204	1
08-RIV-60-.4/8.4	08-0L2604	1
08-RIV-78-3.3/0	08-422204	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-95-24.9/32.7	08-434304	2
08-RIV-111-48.4/0	08-0C1904	2
08-RIV-215-8.4/45.3	08-0C7414	2
08-RIV-215-33.8/38.1	08-453104	2
08-RIV-243-13.8/13.9	08-0C4004	3
08-RIV-371-71.3/72.1	08-0J6404	3
08-SBD-10-25.3/29.2	08-0H7604	3
08-SBD-10-31.1/31.1	08-0E5004	3
08-SBD-15-.8/0	08-0F3404	3
08-SBD-15-5.0/5.8	08-0H7904	3
08-SBD-15-6.7/0	08-0F7704	4
08-SBD-15-22.5/0	08-0G4104	4
08-SBD-15-71.8/73	08-0M8004	4
08-SBD-15-169.8/181.9	08-4393U4	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-15-/3.8	08-472214	4
08-SBD-18-18.8/25.8	08-0K8704	4
08-SBD-18-20.3/20.9	08-0K6404	5
08-SBD-18-31.5/39	08-0K6204	5
08-SBD-18-43.0/53.1	08-0L9204	5
08-SBD-18-44.2/44.7	08-227004	5
08-SBD-18-46.0/47	08-0E6104	5
08-SBD-18-58.4/59.3	08-0J6704	5
08-SBD-18-66.6/67.1	08-394704	6
08-SBD-18-102.3/102.6	08-0J3704	6
08-SBD-40-.9/0	08-1A2504	6
08-SBD-40-85.2/99.1	08-0L6404	6
08-SBD-40-89.0/119	08-486304	6
08-SBD-40-142.2/142.6	08-0C5104	6
08-SBD-62-12.4/0	08-0G6104	7
08-SBD-62-55.0/79.5	08-0H6504	7
08-SBD-83-.9/1	08-449714	7
08-SBD-138-23.0/23.2	08-0F7804	7
08-SBD-210-9.4/11	08-204324	7
08-SBD-215-4.8/6.5	08-007174	7
08-SBD-215-8.8/11.6	08-4440U4	8
08-SBD-395-52.0/58	08-0K8004	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-5730-/0	08-0H2824	8

#### Statement of Ongoing Contracts - Federal Aid

District 08			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$220,757,321	\$149,524,184
-S-	FEDERAL AID (SECONDARY)	\$47,161,951	\$24,889,292
-SH-	STATE HIGHWAY	\$111,150,110	\$32,976,599
		\$90,757,775	\$73,561,301
<b>District Total:</b>		<b><u>\$469,827,156</u></b>	<b><u>\$280,951,377</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$66,705,439
<b>Work completed this Period:</b>	<b>\$66,705,439</b>