Page 1 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10- 08-1A9904 ACIM-0010- ()	,	IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,978,951 \$14,125,594 \$0	03/07/08	93% 93%
08-RIV-10- 08-0L6704	25.1/44.5 SWPPP	IN RIVERSIDE COUNTY IN AND NEAR PALM SRINGS AND CATHEDRAL CITY AND THOUSAND PALMS FROM 0.1 MI WEST OF ROUTE 111/10 SEPARATION COLD PLANE AND OVERLAY WITH RHMA	ISKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	CALIXTO, MIGUEL  119 N. MAPLE SUITE A  & U  CORONA, CA 92880  (951)232-8957	\$5,129,990 \$5,027,831 \$0	04/29/09 09/01/09 09/02/09	100% 100% MPLETED
08-RIV-10- 08-0K1804	56.7/0	IN RIVERSIDE COUNTY IN INDIO 0.2 MI WEST TO 0.2 MI ESAT OF GOLF CENTER PARKWAY OVERCROSSING INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745		\$498,098 \$0 \$0	06/09/09 06/24/09	0% 0%
HB4N 08-RIV-10- 08-0K6804 HA21	WPCP 90.9/93.6 SWPPP	IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF HAYFIELD ROAD TO 1.7 MI WEST OF RED CLOUD MINE TREAT BRIDGE DECKS		VERLENGIA, ROMANO 2351 W. LUGONIA AVE., SUITE #F REDLANDS, CA 92374-5014 (951)538-9810	\$1,130,000 \$9,107 \$0	07/03/09	20% 1%
08-RIV-10- 08-472304 ACIM-0102- ()	,	IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$41,260,306 \$14,087,343 \$0	12/30/08 10/25/10	0% 0% ANT EST FIS
08-RIV-15- 08-452204 STPL-5104- 510-4 03- () HE11	(032)N	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,792,361 \$13,429,081 \$0	12/13/07 12/14/09	0% 0% ANT EST FIS

Page 2 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
08-RIV-60- 08-0L2604	SWPPP	IN RIVERSIDE CO NEAR RIVERSIDE AT VARIOUS LOCATIONS FORM ROUTE 60/15 SEPARATION TO PACIFIC AVENUE UNDERCROSSING REMOVE AC AND CLEAN BRIDGE DECK	J. MC LOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	LENART, ELVIRA 119 N. MAPLE ST., SUITE A CORONA, CA 92882 (951)232-8949	\$587,118 \$438,014 \$0	06/09/09	68% 74%
08-RIV-78- 08-422204 SARR-P078- P0-78 1- () HA21	-(108)E	IN RIVERSIDE CO NEAR PALO VERDE AT THE PALO VERDE DRAIN BRIDGE REPLACE CONCRETE BRIDGE	WESTERN STRUCTURES ATTN: DAVE APPLEGARTH 6005 TYLER STREET RIVERSIDE, CA 92503	VERLENGIA, ROMANO 73-800 DINAH SHORE DRIVE SUITE 101 & 102 PALM DESERT, CA 92503 (951)538-9810	\$1,020,379 \$88,792 \$0	09/02/09	1% 9%
08-RIV-79- 08-0H1904	-34.5/0 WPCP	IN RIVERSIDE COUNTY AT GILMAN HOT SPRINGS ROAD ABOUT 5.3 MILES SOUTH OF BEAUMONT INSTALL DRAINAGE INLETS	DREAMBUILDER F 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)276-1588	\$111,539 \$39,826 \$0	06/12/09	60% 38%
08-RIV-91- 08-474104 HA25	5.3/6.6 SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (951)232-6478	\$2,016,243 \$1,866,001 \$0	12/05/06 12/24/10 PL	0% 0% ANT EST FIS
08-RIV-91- 08-0K7404	-5.5/7 WPCP	IN RIVERSIDE COUNTY IN CORONA AT VARIOUS LOCATIONS FORM WEST GRAND BOULEVARD UNDERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING REHABILIATED BRIDGE DECKS	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 917732911 (909)394-4570	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$509,980 \$469,366 \$0	04/28/09 09/20/09	100% 88% ER RUN
08-RIV-95- 08-434304 SARR-P095- P0-95 0- ()	-(020)E	IN RIVERSIDE CO ABOUT 25MI NORTH OF BLYTHE AT VARIOUS LOCATIONS FROM 0.8 MILES NO OF WILEY HILL LOG CABIN ROAD UPGRADE DRAINAGE FACILITIES		EMUH, GODWIN 790 VIA LATA STE 100 COLTON, CA 92324 (951)232-3706	\$1,528,158 \$141,462 \$0	07/02/09	29% 9%

Page 3 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-111 08-0C1904 HA21	-48.4/0 WPCP	IN RIVERSIDE COUNTY IN PALM SPRINGS AT PALM CANYON WASH BRIDGE REGRADE BRIDGE DECK	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	FATHI, ALI 73-800 DINAH SHORE DR. SUITE 101 & 102 PALM DESERT, CA 92503 (951)232-7259	\$694,600 \$17,878 \$0	06/03/09 06/24/09 10/16/09	71% 3%
08-RIV-215 08-0C7414	-8.4/45.3	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUL LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880		\$248,126 \$0 \$0	06/10/09 06/24/09	0% 0%
HB4N	WPCP		(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
08-RIV-215 08-453104	-33.8/38.1	IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$752,663 \$0	06/16/08 07/16/08 10/20/09	100% 97%
HB4N 08-RIV-215 08-0L8604 HM2	SWPPP -43.9/45.3 SWPPP	IN RIVERSIDE COUNTY IN AND NEAR RIVERSIDE FROM 0.1 MILE NORTH OF COLUMBIA AVENUE OVERCROSSING TO SAN BERNARDINO COUNTY LINE CONSTRUCT CHAIN LINK FENCE	(951)710-1000  ECONO FENCE, INC 5261 PEDLEY ROAD  RIVERSIDE, CA 92509	ABUGHARBIEH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610	\$98,278 \$0 \$0	06/15/09 07/16/09 10/08/09	0% 0%
08-RIV-243 08-0L6804 SARR-P243- P2-43 0-	(002)E	IN RIVERSIDE COUNTY NEAR IDYLLWILD FROM 1.1 MILES NORTH OF ROUTE 74/ 243 SEPARATION TO CEDAR GLEN DRIVE AND VARIOUS LOCATIONS CHIP SEAL	VULCAN MATERIALS COMPANY WESTERN DIVISION P O BOX 3098  SAN DIEGO CA 92163 (858)530-9400	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$1,496,900 \$1,345,550 \$0	06/16/09 07/14/09 10/07/09	65% 89%
08-RIV-243 08-0C4004 HB71	-13.8/13.9 WPCP	IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-2 08-384204 ACIM-X071- LN62-08 0-4 () HB4N	(052)E	IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,921,522 \$9,940,431 \$0	09/23/09 09/24/09 PL	0% 0% ANT EST TIS
08-SBD-10-2 08-0H7604 HB4N	25.3/29.2 WPCP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)278-3681	\$882,237 \$862,230 \$0		73% 98%
08-SBD-10-3 08-0E5004	31.1/31.1	IN SAN BERNARDINO COUNTY ON ROUTES 10 AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	PTM GENERAL ENGINEERING P.O. BOX 7745 RIVERSIDE, CA 92513	BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739	\$499,489 \$381,496 \$0	03/04/09	96% 76%
HB71	WPCP						
08-SBD-15- 08-0F3404		IN SAN BERNARDINO COUNTY IN ONTARIO AT JURUPA AVENUE OVERCROSSING WIDEN CURB RETURN, RELOCATE SIGNALS	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BLVD SUITE D  COSTA MESA CA 92627	ABDELKHALEQ, HUSSAM 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3759	\$191,530 \$58,917 \$0		40% 31%
HB4N	WPCP		(949)645-5025		****	05/45/00	= < 0
08-SBD-15-3 08-0G7404	3.9/8.9	IN SAN BERNARDION COUNTY IN ONTARIO AND RANCHO CUCAMMONGA AT VARIOUS LOCATIONS BRIDGE DECK REHABILITATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE		\$452,800 \$257,093 \$0	06/03/09 09/10/09 09/18/09	56% 56%
нм3н	WPCP	DRIPOL PHON NUMBER INTO	CORONA CA 92883 (951)674-7352			CO	MPLETED
08-SBD-15-9 08-0H7904	5.0/5.8	IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD TO CHURCH STREET. WIDEN HIGHWAY	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335	BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739	\$956,216 \$5,500 \$0	06/24/09	4% 1%

HB4N

SWPPP

Page 5 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Est Comp	%Time % Work Message
08-SBD-15-6 08-0F7704 HB4N	6.7/0 WPCP	IN SAN BERNARDINO COUNTY IN FONTANA ON BASELINE ROAD FROM ROUTE 15 SOUTHBOUND ENTRANCE RAMP TO NORTHBOUND EXIT RAMP ADD SIDEWALK, CURB AND CURB RAMPS	UNIQUE PERFORMANCE, INC. 1931 NEWPORT BLVD SUITE D COSTA MESA, CA 92627	ABUGHARBIEH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610	\$234,580 \$149,374 \$0	06/15/09 07/03/09 10/20/09	51% 62%
08-SBD-15-2 08-0G4104 ACIM-4133- IM41-33 -	(004)E	IN SAN BERNARDINO COUNTY ABOUT 1.1 MILES NORTH OF ROUTE 138/15 SEPARATION AT POST MILE 22.5 REPAIR DRAINAGE SYSTEM SLOPES	SLATER INC P O BOX 759 FONTANA CA 92334 (909)822-6800	AL-KHATEEB, TAGREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$601,120 \$80,410 \$0	06/24/09 07/14/09 10/26/09	57% 13%
08-SBD-15-2 08-0K7604	28.9/40.4	IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATICH CORPORATION P.O. BOX 50000 SAN BERNARDINO, CA 92412	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$3,525,616 \$3,323,733 \$0	01/12/09 01/29/09 09/28/09 09/22/09	90% 94%
HM1	WPCP						
08-SBD-15-6 08-492904	55.8/130.1 WPCP	IN SAN BERNARDINO COUNTY NEAR BARSTOW AT VARIOUS LOCATIONS FROM OUTLET CENTER DRIVE OVERCROSSING TO ZZYZX ROAD OVERCROSSING SEAL BRIDGE DECK	N BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$577,861 \$471,406 \$0	04/10/09 04/28/09 09/14/09 09/14/09 COI	100% 100% MPLETED
08-SBD-15-7 08-0M8004 ACIM-0151-7	71.8/73	IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.1 MI NORTH OF L STREET UNDERCROSSING TO 0.2 MI SOUTH OF ROUTE 247/15 SEPARATION COLD PLANE AND OVERLAY AC	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$2,092,687 \$0 \$0	07/21/09 08/05/09	0% 0%
08-SBD-15-1 08-4393U4 ACIM-015()	(042)2	IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	N LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,244,535 \$59,580,012 \$0	10/26/07 11/15/07 05/20/10	51% 90% SPENDED

Page 6 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15- 08-472214 ACIM-0151- L HI-HL 0- () HA22	(151)E	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778	\$52,058,565 \$10,149,698 \$0	02/09/09	26% 19%
08-SBD-18- 08-0K8704 HB1	18.8/25.8 WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MI NORTH OF ROUTE 18/138 SEPARATION TO KUFFEL CANYON ROAD INSTALL METAL BEAM GUARDRAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE  YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$744,933 \$0 \$0	06/24/09	0%
08-SBD-18- 08-0K6404 HB1	20.3/20.9 WPCP	IN SAN BERNARDINO CO NEAR RIMFOREST FROM 0.2 MI WEST OF CREST FORREST DRIVE TO 0.3 MI EAST OF LAKE GREGORY DRIVE INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC 7 P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$253,053 \$0 \$0	08/11/09 08/28/09	0%
08-SBD-18- 08-0K6204 SARR-P018- P0-18 0- ()	(037)E	IN SAN BERNARDINO CO AT RUNNING SPRINGS ARROWBEAR LAKE AND SNOW VALLEY FROM WAGON WHEEL DRIVE TO LAKEVIEW POINT HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)388-1200		\$1,052,700 \$27,167 \$0	06/23/09	63% 3%
08-SBD-18- 08-0L9204 HM1	43.0/53.1 WPCP	IN SAN BERNARDINO CO IN AND NEAR BIG BEAR FORM 1.3 KM WEST OF BIG BEAR DAM TO PINEVIEW DRIVE SLURRY SEAL		BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$630,900 \$264,158 \$0	06/16/09	65% 40%
08-SBD-18- 08-227004 ACST-X071- CBX0-71 0- X071- 053- HA21	(053)E (3ER)S	IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$33,359,589 \$8,384,285 \$0		58% 25%

Page 7 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
08-SBD-18-4 08-0E6104	46.0/47	IN SAN BERNARDION COUNTY IN BIG BEAR LAKE AT 0.1 MILE EAST OF CIENEGA ROAD INSTALL CHANGEABLE MESSAGE SIGN			\$171,303 \$0 \$0		0% 0%
HB4N	WPCP						
08-SBD-18-9 08-0J6704	58.4/59.3	IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE  YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$141,888 \$745 \$0	03/13/09	0% 1%
HB1	WPCP			(505)044-5512			
08-SBD-18-6 08-0L2804 SARR-P018-6 P0-18 0-6 ()	(038)E	IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM SNUBBING POST GRADE ROAD TO 0.6 MI SOUTH OF CUSHENBURY CREEK AND VARIOUS LOCATIONS REPLACE AC SURFACING		GADALLA, AMGAD 236 ORANGE SHOW RD #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$514,455 \$561,189 \$0	06/04/09 08/24/09 08/24/09	97% 99% MPLETED
08-SBD-18-7 08-0L7404	72.1/87.9	IN SAN BERNARDINO COUNTY IN AND NEAR APPLE VALLEY FROM MERIDIAN ROAD TO CENTRAL ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	MATICH CORPORATION P.O. BOX 50000 SAN BERNARDINO, CA 92412	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$2,013,299 \$1,931,120 \$0		89% 97%
HM1	WPCP						
08-SBD-38- 08-0L2904	7.7/15 WPCP	IN SAN BERNARDION CO IN AND NEAR REDLANDS AND YUCIPA FROM 0.1 MI WEST OF AMETHYST STREET TO VALLEY OF THE FALLS DRIVE PLACE ASPHALT RUBBER SEAL OVERLAY	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY RD. PICO RIVERA, CA 90660	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$1,551,320 \$1,597,810 \$0	04/24/09 08/24/09 08/24/09	100% 100% MPLETED
08-SBD-40-308-0L3604	3.0/15.4 WPCP	IN SAN BERNARDINO COUNTY IN AND NEAR DAGGET FROM 0.2 MI WEST OF PELELIU DITCH BRIDGE TO GAS LINE WASH BRIDGE PLACE RUBBERIZED HMA OVERLAY	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE AVE NO 20 ANAHEIM CA 92801 (714)578-9600	SANTOS, JOHN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$2,665,805 \$2,549,447 \$0	04/10/09 09/15/09 09/16/09	100% 93% MPLETED

Page 8 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40- 08-0L6404 HM3	85.2/99.1 WPCP	IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS	HIGHLAND CONSTRUCTION INC. STELLE KRISTI 133 N PIXLEY STREET ORANGE, CA 92868	SHAHIDI, SHAINE 222 E MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$2,193,746 \$1,338,909 \$0	02/24/09	60% 60%
08-SBD-40- 08-486304 ACIM-040 - ()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINE 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,951,593 \$46,150,202 \$0	10/05/07 09/14/09	95% 100% SPENDED
08-SBD-40- 08-0C5104 HA25	142.2/142.6 SWPPP	IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO, CA 92692	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$414,184 \$0	03/12/08 08/26/11 PL	0% 0% ANT EST IIS
08-SBD-62- 08-0G6104 HB4N	12.4/0 WPCP	IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT ROUTE 62/247 SEPARATION UPGRADE TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC P O BOX 7339 RIVERSIDE CA 92513 (951)352-9646		\$160,064 \$0 \$0	06/15/09 07/09/09	0% 0%
08-SBD-62- 08-0H6504 HM1	55.0/79.5 WPCP	IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0		100% 100%
08-SBD-62- 08-OL7504 SARR-P062- P0-62 0- ()	, ,	IN SAN BERNARDINO CO ABOUT 8.5 MI WEST OF EARP FROM 4.9 MILES WEST TO 0.9 MILES WEST OF RIO MESA DRIVE REPLACE AC SURFACING	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	VERLENGIA, ROMANO 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$566,222 \$540,405 \$0	06/16/09 08/26/09 08/26/09	100% 100% MPLETED

Page 9 10/05/09

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-83- 08-449714	.9/1	IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$156,745 \$0	02/08/08 03/05/08 03/24/10	75% 77%
HA21	WPCP						
08-SBD-95- 08-259604 ACHS-P095- PHP0-95 0- ()	(021)E	IN SAN BERNARDINO CO NEAR NEDDLES 4.3 MILES TO 4.9 MILES NORTHY OF HAVASU LAKE ROAD INSTALL MEDIAN BUFFER	J MC LOUGHLIN ENGINEERING COMPANY INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	EMUH, GODWIN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	\$1,223,077 \$1,092,751 \$0	05/19/09 06/05/09 10/16/09	75% 89%
08-SBD-138 08-0L3104	-9.0/13	IN SAN BERNARDINO COUNTY ABOUT 2 MILES WEST OF CAJON JUNCTION FROM 2.5 MI E OF RTE 138/2 SEPARATION TO 0.1 MI W OF LONE PINE CANYO	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011		\$477,777 \$432,193 \$0	04/28/09 08/26/09 08/26/09	100% 100% MPLETED
HM1	WPCP	REPLACE ASPHALT CONCRETE SURFACING	(831)/24-1011				
08-SBD-138 08-0F7804	-23.0/23.2	IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF	GRANITE CONSTRUCTION COMPANY P O BOX 50085		\$385,085 \$5,421 \$0	03/16/09 03/27/09 07/20/10	100% 2%
нв1	SWPPP	SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	WATSONVILLE CA 95077 (831)724-1011		**	01, 20, 10	
08-SBD-210 08-204324	-9.4/11	IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210	JMA CONSTRUCTION CO. 6143 HOPE STREET	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374	\$829,605 \$775,444 \$0	09/21/07 11/14/07 01/17/12	0% 0%
HE11	SWPPP	MITIGATION PLANTING	SEMI VALLEY, CA 93063	(951)232-6497			ANT EST FIS
08-SBD-215 08-007174 PNRS-6208- L 62-08 0- () HB5	(013)N	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$83,495,615 \$64,094,036 \$0	11/21/07 12/14/07 07/11/11	66% 77%

HE11

District	08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215- 08-0H3204 ACIM-2151- ()	,	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM ROUTE 215/210 SEPARATION TO ROUTE 215/15 SEPARATION. COLD PLANE AND OVERLAY HMA TYPE A	MATICH CORPORATION P.O. BOX 50000 SAN BERNARDINO, CA 92412	MINA, EHAB 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-6415	\$4,138,978 \$3,923,263 \$0	03/16/09	95% 89%
08-SBD-247- 08-0L9404		IN SAN BERNARDINO COUNTY ABOUT 8 MI WEST OF LANDERS FROM 0.1 MI WEST OF VALLEY VISTA ROAD TO DALLAS AVENUE SEAL COAT AND DIGOUTS	GRAHAM CONTRACTORS, INC P O BOX 26770 SAN JOSE, CA 95159	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$922,427 \$758,766 \$0	06/02/09	84% 80%
HM1	WPCP						
08-SBD-259- 08-0K6104 HM1	-/1.5 WPCP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	MATICH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)382-7400	BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-3739	\$306,135 \$312,596 \$0		100% 82%
08-SBD-395- 08-0K8004 SARR-P395- P3-95 2- ()	(225)E	IN SAN BERNARDINO CO NEAR KRAMER JUNCTION FROM FEDERAL PRISON CAMP TO 1.5 MILES SOUTH OF FREMONT ROAD AND VARIOUS LOCATIONS OVERLAY RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY ATTN: BRAD OLSON P.O. BOX 902500 PALMDALE, CA 93590	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$1,178,042 \$207,937 \$0	06/25/09	63% 18%
08-SBD-5500 08-3770U4 CMLN-6208- ()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANINC P O BOX 1146 RIVERSIDE CA 92502 (951)682-8308	IYLENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA (951)232-8949	\$3,218,124 \$3,214,528 \$0	09/04/09 09/08/09 PL	100% 100% ANT EST FIS
08-SBD-5708 08-479504 HA12	8-/0	IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$1,009,115 \$1,006,795 \$0	09/25/08 09/01/09 09/03/09	100% 100% MPLETED

Page 11 10/05/09

District	08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Comp To date	Awarded Approved Est Comp Accepted	%Time % Work Message	
08-SBD-5730	0-/0	IN SAN BERNARDINO COUNTY IN FONTANA	DJM CONSTRUCTION CO INC	LENART, ELVIRA	\$27,697,777		44%	
08-0H2824		AT THE SOUTHERN REGIONAL LABORATORY	ANAHEIM, CA 92805	3474 NIKI WAY	\$16,328,408 \$0		59%	
		AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY		RIVERSIDE, CA 92 (951)232-8949	507			
HA13	SWPPP							
Totals:	Authorized F	<b>Sinal Amt:</b> \$441,768,611	Completed to Date:	\$295,297,949	Work This Month:		\$0	

#### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-56.7/0	08-0K1804	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-25.1/44.5	08-0L6704	1
08-RIV-10-90.9/93.6	08-0K6804	1
08-RIV-15-40.0/40.7	08-452204	1
08-RIV-604/8.4	08-0L2604	2
08-RIV-78-3.3/0	08-422204	2
08-RIV-79-34.5/0	08-0H1904	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-5.5/7	08-0K7404	2
08-RIV-95-24.9/32.7	08-434304	2
08-RIV-111-48.4/0	08-0C1904	3
08-RIV-215-43.9/45.3	08-0L8604	3
08-RIV-215-8.4/45.3	08-0C7414	3
08-RIV-215-33.8/38.1	08-453104	3
08-RIV-243-1.1/13.3	08-0L6804	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-10-25.3/29.2	08-0H7604	4
08-SBD-10-31.1/31.1	08-0E5004	4
08-SBD-10-24.0/33.6	08-384204	4
08-SBD-158/0	08-0F3404	4

#### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-SBD-15-3.9/8.9	08-0G7404	4
08-SBD-15-5.0/5.8	08-0H7904	4
08-SBD-15-6.7/0	08-0F7704	5
08-SBD-15-22.5/0	08-0G4104	5
08-SBD-15-65.8/130.1	08-492904	5
08-SBD-15-71.8/73	08-0M8004	5
08-SBD-15-169.8/181.9	08-4393U4	5
08-SBD-15-28.9/40.4	08-0K7604	5
08-SBD-15-/3.8	08-472214	6
08-SBD-18-18.8/25.8	08-0K8704	6
08-SBD-18-20.3/20.9	08-0K6404	6
08-SBD-18-31.5/39	08-0K6204	6
08-SBD-18-43.0/53.1	08-0L9204	6
08-SBD-18-44.2/44.7	08-227004	6
08-SBD-18-46.0/47	08-0E6104	7
08-SBD-18-58.4/59.3	08-0J6704	7
08-SBD-18-60.8/73.8	08-0L2804	7
08-SBD-18-72.1/87.9	08-017404	7
08-SBD-38-7.7/15	08-0L2904	7
08-SBD-40-3.0/15.4	08-0L3604	7
08-SBD-40-85.2/99.1	08-0L6404	8
08-SBD-40-89.0/119	08-486304	8

#### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-SBD-40-142.2/142.6	08-0C5104	8
08-SBD-62-12.4/0	08-0G6104	8
08-SBD-62-55.0/79.5	08-0Н6504	8
08-SBD-62-133.5/137.5	08-0L7504	8
08-SBD-839/1	08-449714	9
08-SBD-95-42.4/43	08-259604	9
08-SBD-138-9.0/13	08-0L3104	9
08-SBD-138-23.0/23.2	08-0F7804	9
08-SBD-210-9.4/11	08-204324	9
08-SBD-215-4.8/6.5	08-007174	9
08-SBD-215-10.0/17.6	08-0H3204	10
08-SBD-247-22.1/38.6	08-019404	10
08-SBD-259-/1.5	08-0K6104	10
08-SBD-395-52.0/58	08-0K8004	10
08-SBD-5506-/0	08-3770U4	10
08-SBD-5708-/0	08-479504	10
08-SBD-5730-/0	08-0H2824	11

**Statement of Ongoing Contracts - Federal Aid** 

#### **Statement of Ongoing Contracts - Federal Aid**

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$235,248,257	\$158,036,951
-S-	FEDERAL AID (SECONDARY)	\$47,151,951	\$21,813,366
-SH-	STATE HIGHWAY	\$64,074,732	\$44,133,816
		\$95,293,672	\$71,313,816
District Total:		\$441,768,611	\$295,297,949

#### **Statement of Ongoing Contracts -Summary**

District Work Completed This Perio

08 \$16,163,469

completed this Period: \$16,163,469

**Work completed this Period:**