

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/09

Page 1
09/03/09

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/4 09-339304		IN INYO COUNTY NEAR BISHOP AND BIG PINE ON ROUTES 6, 168, AND 395 PM 0.0/4.0; 13.0/15.0; 99.2/100.9	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)937-8948	\$1,388,376 \$1,276,175 \$0	12/19/08 01/08/09 08/10/09 08/10/09	100% 100% COMPLETED
HM1	WPCP	HOT MIX ASPHALT					
09-INY-168-20.5/36 09-339104		IN INYO AND MONO COUNTIES NEAR BISHOP ON ROUTES 6 AND 168 AT VARIOUS LOCATIONS RESURFACE ROADWAY WITH ASPHALT	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$2,047,375 \$1,914,803 \$243,414	12/19/08 01/08/09 08/28/08 09/03/09	100% 94%
HM1	WPCP						
09-INY-168-36.5/54.7 09-339404		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS APPLY POLYMER MODIFIED CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$1,374,826 \$934,559 \$527,787	03/23/09 04/03/09 09/01/09	100% 67%
HM1	WPCP						
09-INY-178-48.6/60 09-339504		IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760)938-2630	\$438,603 \$381,455 \$0	11/10/08 11/24/08 08/06/09 08/06/09	100% 100% COMPLETED
HM1	WPCP						
09-INY-190-87.6/88.3 09-318104 SB-P190-(012)E --()		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK NEAR STOVEPIPE WELLS VILLAGE WIDEN SHOULDERS	GRANITE CONSTRUCTION COMPANY PO BOX 902500 PALMDALE CA 93590-2500	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)937-8948	\$788,652 \$0 \$0	06/29/09 07/09/09 12/04/09	0% 0%
HB4N	SWPPP						
09-INY-395-8.5/11.8 09-316604 ACNH-P395-(218)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE LAKE ROAD TO 1.9 KM SOUTH OF CINDER ROAD ROADWAY REHABILITATION	MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$5,669,424 \$6,264,580 \$0	09/10/08 10/08/08 07/22/09 07/22/09	100% 100% OVER RUN
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/09

Page 2
09/03/09

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-17.9/0 09-314504		IN INYO COUNTY SOUTH OF OLANCHA AT GILL STATION COSO ROAD AT THE COSO SAFETY ROADSIDE REST AREA UPGRADE SCENIC ROADSIDE REST AREA	BOWE CONTRACTORS INC 42424 N 4TH ST EAST LANCASTER CA 93535 (661)940-0899		\$1,047,626 \$0 \$0	07/21/09 08/05/09	0% 0%
HA26	WPCP						
09-INY-395-57.0/58 09-336504		IN INYO COUNTY AT AND NEAR LONE PINE FROM BURKHARDT ROAD TO LOCUST STREET PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 830 LEE ST BISHOP CA 93514 (760)937-8948	\$752,715 \$2,400 \$2,400	07/21/09 08/05/09 10/16/09	3% 0%
HA22	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,597,457 \$21,717,120 \$4,593,669	06/16/08 07/09/08 06/10/10	53% 55%
HE13	SWPPP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$30,078,036 \$30,188,696 \$0	08/23/07 09/18/07 08/06/09 08/06/09	100% 100% COMPLETED
HE13	SWPPP						
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,428,294 \$8,308,804 \$0	10/30/08 11/14/08 08/17/10	0% 0%
HA22	SWPPP						PLANT EST SATIS
09-MNO-108-9.8/15.1 09-336604		IN MONO COUNTY EAST OF THE TUOLUMNE /MONO COUNTY LINE FROM 0.3 MILE EAST OF WOLF CREEK BRIDGE TO US HIGHWAY 395 PAVEMENT REHABILITATION	SIERRA NEVADA CONSTRUCTION P. O. BOX 50760 SPARKS, NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$2,010,007 \$20,530 \$20,530	06/29/09 07/16/09 10/16/09	4% 1%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/09

Page 3
09/03/09

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$239,130 \$194,982 \$0	06/18/08 07/09/08 11/30/09	73% 82% SUSPENDED
HA42	WPCP						
09-MNO-395-12.6/36.1 09-339204 SARR-P395-(226)E P3-95 2-(6E) --()		IN MONO COUNTY NEAR HILTON CREEK FROM INTERNATIONAL SURFACING 0.1 NORTH OF CROOKED CREEK BRIDGE TO SYSTEMS 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD PO BOX 4770 ASPHALT RUBBER CHIP SEAL		DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2630	\$2,789,542 \$2,366,062 \$2,366,062	06/18/09 07/02/09 09/21/09	53% 85%
	WPCP		MODESTO, CA 95352				
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	AT REYMAN BROTHERS CONSTRUCTION INC 151 SOUTH 18TH STREET SPARKS NV 89431 (775)356-0150		\$797,526 \$0 \$0	07/20/09 08/12/09	0% 0%
HA26	WPCP						
09-MNO-395-109.7/110.2 09-280104		IN MONO COUNTY NEAR COLEVILLE FROM 0.2 KM SOUTH TO 0.3 KM NORTH OF LARSON LANE AND FROM 0.5 KM SOUTH 0.4 KM NORTH OF TOPAZ LANE CONSTRUCT LEFT AND RIGHT TURN LANES	SIERRA NEVADA CONSTRUCTION INC PO BOX 50760 SPARKS NV 89435-0760	ANDREW BRANDT 500 S MAIN ST BISHOP CA 93514 (760)937-8947	\$1,006,496 \$844,237 \$487,048	04/08/09 04/24/09 09/20/09	100% 82% SUSPENDED
HB4N	SWPPP						
09-MNO-395-/6.9 09-269014 ACHN-P395-(221)E --()		IN INYO AND MONO COUNTIES ABOUT 19 KM NORTH OF BISHOP FROM 0.6 KM NORTH OF GORGE ROAD TO 3.9 KM SOUTH OF ROCK CREEK ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INCH. J. BLOMMER P.O. BOX 50760 SPARKS, NV 89435-0760		\$7,571,160 \$3,954,115 \$1,432,859	02/11/09 03/25/09 10/06/09	73% 52%
HA22	SWPPP						

Totals:	Authorized Final Amt:	<u>\$106,025,245</u>	Completed to Date:	<u>\$78,368,519</u>	Work This Month:	<u>\$9,673,768</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-6-/4	09-339304	1
09-INY-168-20.5/36	09-339104	1
09-INY-168-36.5/54.7	09-339404	1
09-INY-178-48.6/60	09-339504	1
09-INY-190-87.6/88.3	09-318104	1
09-INY-395-57.0/58	09-336504	1
09-INY-395-65.0/76.1	09-2144U4	2
09-INY-395-77.3/91.6	09-214614	2
09-INY-395-117.8/122.4	09-258014	2
09-INY-395-8.5/11.8	09-316604	2
09-INY-395-17.9/0	09-314504	2
09-MNO-108-9.8/15.1	09-336604	2
09-MNO-167-1.8/0	09-295204	3
09-MNO-395-12.6/36.1	09-339204	3
09-MNO-395-32.4/0	09-300704	3
09-MNO-395-109.7/110.2	09-280104	3
09-MNO-395-/6.9	09-269014	3

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$14,097,718
-SH-		STATE HIGHWAY	\$80,778,173
			\$11,149,354
District Total:			<u>\$106,025,245</u>
			<u>\$78,368,519</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$37,574,439
Work completed this Period:	\$37,574,439