

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/08

Page 1
08/05/08

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-136-10.3/10.5 09-337204		IN INYO COUNTY NEAR KEELER AT 10.2 MILES EAST OF ROUTE 136/395 SEPARATION AND AT 2.0 MILES WEST OF KEELER REPLACE STORM DRAINAGE PIPES	SUMMER CONSTRUCTION INC. PO BOX 30 SANTA PAULA, CA 93061	ANDREW BRANDT 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8947	\$260,745 \$227,919 \$0	04/14/08 05/27/08 07/15/08 07/15/08	100% 100% COMPLETED
HM2	WPCP						
09-INY-395-11.8/20.4 09-332104		IN INYO COUNTY NEAR LITTLE LAKE AT VARIOUS LOCATIONS FROM 1.3 MILES SOUTH OF CINDER ROAD TO 0.3 MILES NORTH OF HAIWEE POWER HOUSE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION PO BOX 5127 MOJAVE, CA 93502	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$3,976,431 \$2,013,816 \$2,013,816	04/10/08 04/28/08 09/03/08	36% 51%
HM1	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,246,180 \$0 \$0	06/16/08 07/09/08	0% 0%
HE13	SWPPP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM SKANSKA USA CIVIL WEST 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,109,206 \$11,814,450 \$1,790,966	08/23/07 09/18/07 04/02/09	45% 42%
HE13	SWPPP						
09-INY-5709-/0 09-317204		IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION REMODEL BUILDINGS	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534 (661)948-1674		\$621,000 \$0 \$0	06/24/08 07/10/08	0% 0%
HA12							
09-KER-178-90.4/92.3 09-328804		IN KERN COUNTY ABOUT 8.6 MILES WEST OF RIDGECREST FROM 0.5 MILE EAST OF SIERRA VISTA TO SECOND STREET WIDEN SHOULDERS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO, CA 93706	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$991,265 \$892,345 \$0	05/07/08 05/30/08 07/16/08 07/16/08	100% 100% COMPLETED
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/08

Page 2
08/05/08

District 09							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-158-/1.1 09-326404		IN MONO COUNTY NEAR JUNE LAKE FROM	DON GARCIA EXCAVATING AND	DANIEL DEYO	\$580,759	03/27/08	100%
		SOUTH JUNCTION ROUTE 158/395	PAVING, INC.	500 SOUTH MAIN ST.	\$549,300	04/22/08	100%
		INTERSECTION TO NORTH SHORE ROAD	PO BOX 7176	BISHOP, CA 93514	\$0	07/15/08	
		WIDEN SHOULDER	SOUTH LAKE TAHOE, CA 96158	(760)872-0794		07/15/08	COMPLETED
HB4	WPCP						
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8	ODYSSEY LANDSCAPING COMPANY	ANDREW BRANDT	\$229,130	06/18/08	0%
		MILES EAST OF ROUTE 395	800 W. EIGHT MILE ROAD	500 SOUTH MAIN STREET	\$0	07/09/08	0%
		INSTALL DRAINAGE CULVERT PIPE LINER	STOCKTON, CA 95209	BISHOP, CA 93514	\$0	11/12/08	
				(760)937-8947			SUSPENDED
HA42	WPCP						
09-MNO-395-50.7/52.8 09-336704		IN MONO COUNTY IN AND NEAR JUNE LAKE	SIERRA NEVADA CONSTRUCTION,	DANIEL DEYO	\$1,991,893	04/03/08	0%
		AT VARIOUS LOCATIONS	INC.	500 SOUTH MAIN STREET	\$0	04/28/08	0%
		PLACE RUBBERIZED HOT MIX ASPHALT	PO BOX 50760	BISHOP, CA 93514	\$0	08/25/08	
			SPARKS, NV 89435	(760)872-0794			
HM1	WPCP						
09-MNO-395-69.9/84.4 09-338004		IN MONO COUNTY AT VARIOUS LOCATIONS	SIERRA NEVADA CONSTRUCTION	DANIEL DEYO	\$3,298,007	06/12/08	0%
		FROM 0.1 MILE SOUTH OF CEMETERY ROAD	PO BOX 50760	500 SOUTH MAIN STREET	\$0	07/23/08	0%
		TO 5 MILES NORTH OF NORTH BRANCH	SPARKS, NV 89435	BISHOP, CA 93514	\$0		
		BUCKEYE CREEK BRIDGE		(760)872-0794			
HM1	WPCP	RUBBERIZED HOT MIX ASPHALT PAVING					
09-MON-120-13.5/19 09-337004		IN MONO COUNTY AT VARIOUS LOCATIONS	INTERNATIONAL SURFACING	DANIEL DEYO	\$1,202,902	04/15/08	80%
		PLACE ASPHALT RUBBER CHIP SEAL	SYSTEMS	500 SOUTH MAIN STREET	\$1,075,470	05/07/08	89%
			PO BOX 4770	BISHOP, CA 93514	\$1,075,470	08/15/08	
			MODESTO, CA 95352	(760)872-0794			
HM1	WPCP						
09-MON-203-/8.7 09-332604		IN MONO COUNTY IN AND NEAR MAMMOTH	SIERRA NEVADA CONSTRUCTION	DANIEL DEYO	\$2,828,607	04/16/08	0%
		LAKES AT VARIOUS LOCATIONS FROM	PO BOX 50760	500 SOUTH MAIN STREET	\$0	07/02/08	0%
		MADERA COUNTY LINE TO 0.1 MILE EAST	SPARKS, NV 89435	BISHOP, CA 93514	\$0		
		OF ROUTE 203/395 SEPARATIO		(760)872-0794			
HM1	WPCP	RESURFACE ROADWAY					
Totals:		Authorized Final Amt:	<u>\$83,336,125</u>	Completed to Date:	<u>\$16,573,300</u>	Work This Month:	<u>\$4,880,252</u>

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-136-10.3/10.5	09-337204	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-11.8/20.4	09-332104	1
09-INY-5709-/0	09-317204	1
09-KER-178-90.4/92.3	09-328804	1
09-MNO-158-/1.1	09-326404	2
09-MNO-167-1.8/0	09-295204	2
09-MNO-395-50.7/52.8	09-336704	2
09-MNO-395-69.9/84.4	09-338004	2
09-MON-120-13.5/19	09-337004	2
09-MON-203-/8.7	09-332604	2

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$83,336,125	\$16,573,300
District Total:		<u>\$83,336,125</u>	<u>\$16,573,300</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$1,832,769
Work completed this Period:	\$1,832,769