

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 1
01/05/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALA-580-1.5/8.7 10-0N1404		IN ALAMEDA COUNTY NEAR LIVERMORE AT VARIOUS LOCATIONS FROM GRANT LINE ROAD UNDERCROSSING TO 0.4 MILE WEST OF GREENVILLE ROAD UNDER INSTALL TRAFFIC ELECTRICAL SYSTEM	PRISM ENGINEERING INC 630 REED STREET SANTA CLARA CA 95050 (408)562-0026		\$561,566 \$0 \$0	12/03/08 12/18/08	0% 0%
HB4N	WPCP						
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTORS, INC. 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$5,739,326 \$862,957 \$0	03/18/08 04/17/08 12/31/10	22% 15% SUSPENDED
HA11	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCOSHITA, STANLEY T. 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,858,853 \$0	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --()		IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201	RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$844,888 \$802,890 \$0	04/22/08 05/21/08 12/31/08	96% 93%
HB1	SWPPP						
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$24,345,256 \$17,231,321 \$0	08/10/07 09/07/07 08/10/10	32% 71%
HE14	SWPPP						
10-CAL-4-24.0/28 10-0M3704		IN CALAVERAS AND AMADOR COUNTIES ON ROUTE 4 AT VALLECITO FROM SIX MILE ROAD TO DAVIS RANCH ROAD AND ON ROUTE 104 IN AND NEAR IONE RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,369,800 \$1,330,236 \$0	01/31/08 02/20/08 12/01/08 12/01/08	100% 100% SUSPENDED
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 2
01/05/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-26-30.0/0 10-0N3804		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95231	CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)333-6922	\$336,850 \$256,491 \$0	05/16/08 06/02/08 12/31/08	87% 75% SUSPENDED
HM3	WPCP						
10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --()		IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352 (209)523-0734	GURDIP "DANNY" UPPAL P.O. BOX 311 MERCED, CA 95341 (209)815-1075	\$26,374,330 \$27,472,095 \$0	07/09/07 07/27/07 11/24/08 11/24/08	100% 100% COMPLETED
HA22	WPCP						
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	 (916)635-9370	KEWAL VIRK (559)696-1545	\$6,774,512 \$4,756,960 \$0	09/25/07 10/24/07 10/14/09	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,215,961 \$0	01/06/06 01/17/06 08/24/09	63% 93%
HA25	SWPPP						
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER INC. OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	 CONCORD CA 94524	SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	\$31,160,902 \$15,683,892 \$0	03/20/08 04/07/08 07/06/10	56% 50%
HE14	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE, INC. 800 WEST EIGHT MILE RD STOCKTON, CA 95209	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$600,971 \$122,574 \$0	08/19/08 09/10/08 04/03/12	7% 20%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 3
01/05/09

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-36.5/0 10-0J8104		IN MERCED COUNTY IN MERCED AT EAST 21ST STREET INSTALL TRAFFIC SIGNAL	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$405,137 \$0 \$0	10/21/08 11/10/08	0% 0%
HB1	WPCP						
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET SUITE C8 TORRANCE CA 90501 (310)320-2558		\$726,000 \$0 \$0	10/23/08 11/14/08	0% 0%
HM3H	WPCP						
10-SJ-5-10.7/13.9 10-0N4204		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AT VARIOUS LOCATIONS FROM DEUEL OVERHEAD TO PARADISE CUT OVERFLOW BRIDGE TREAT BRIDGE DECKS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	SINGH MANJIT (209)405-2854	\$508,011 \$416,087 \$0	05/08/08 05/30/08 01/12/09	28% 80%
HM3	WPCP						
10-SJ-5-11.8/39.6 10-0N3004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM OLD US 50 OVERCROSSING TO ROUTE 5/12 SEPARATION REPLACE JOINTS AND APPROACH SLABS	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	SINGH MANJIT 1110 W. KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)405-2854	\$879,265 \$702,186 \$0	05/23/08 06/10/08 12/31/08	98% 78%
HM3	WPCP						
10-SJ-5-13.8/25.4 10-0S2804		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,863,306 \$0 \$0	05/09/08 07/21/08	0% 0%
HM	WPCP						
10-SJ-5-22.5/25.4 10-0N4804		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM FRENCH CAMP TURNPIKE UNDERCROSSING TO CHARTER WAY UNDERCROSSING GRIND DECKS AND SEAL JOINTS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	SINGH MANJIT (209)405-2854	\$334,561 \$344,449 \$0	05/21/08 06/02/08 12/01/08 12/01/08	100% 100%
HM3	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 4
01/05/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.6/26.1 10-0N2504		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM ANDERSON STREET UNDERCROSSING TO ROUTE 5/4 SEPARATION TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$1,260,015 \$520,354 \$0	05/23/08 06/16/08 05/27/09	30% 40%
HM3	WPCP						
10-SJ-12-4.4/0 10-0N3204		IN SAN JOAQUIN COUNTY ON ROUTE 12 NEAR TERMINOUS AT LITTLE POTATO SLOUGH AND ON ROUTE 99 NEAR LODI AT MOKELUMNE RIVER BRIDGE TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$590,292 \$709,645 \$0	05/27/08 06/16/08 12/31/08	90% 96%
HM3	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,218,276 \$2,326,073 \$0	05/18/06 05/31/06 09/28/09	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-88-3.2/0 10-0L9504 ACHS-PO88-(050)S GPO8-8 05-(HSI)P 10 0-88-()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL	COLUMBIA ELECTRIC INC 1980 DAVIS STREET SAN LEANDRO CA 94577 (510)430-9505		\$282,485 \$0 \$0	10/03/08 10/30/08	0% 0%
HB1	WPCP						
10-SJ-88-13.8/16.4 10-0G7604		IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST P O BOX 1630 JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC LODI CA 95241 (209)334-0790		\$1,483,498 \$0 \$0	08/19/08 09/04/08	0% 0%
HA22	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$85,906,046 \$80,569,819 \$0	03/28/06 04/12/06 08/30/10	78% 94%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 5
01/05/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-8.1/8.1 10-0N1304		IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$102,985 \$0 \$0	10/03/08 10/17/08	0% 0%
HB4N	WPCP						
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,266,373 \$3,671,361 \$0	02/06/06 02/22/06 12/19/08	60% 86%
HA25	SWPPP						
10-StA-99-10.3/12 10-0L6404 OTS- -() --()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380-9519 (209)632-6600	ABLEDU, DAVID (209)483-5812	\$2,493,354 \$1,644,630 \$0	11/08/07 11/30/07 02/17/09	65% 61%
HB1	SWPPP						
10-StA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$16,662,204 \$3,772,064 \$0	06/23/08 07/09/08 03/01/11	12% 23%
HE11	SWPPP						
10-StA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCRICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR. RIPON,CA 95366 (209)599-5264		\$1,787,465 \$1,566,592 \$0	09/18/07 10/16/07 12/22/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
10-StA-99-15.1/15.7 10-0M9704		IN STANISLAUS COUNTY IN MODESTO FROM PAVEX CONSTRUCTION DIVISION TUOLUMNE BOULEVARD UNDERCROSSING TO 0.1 MILE SOUTH OF G STREET OVERCROSSING PLACE RUMBLE STRIPS	120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400		\$157,070 \$0 \$0	11/17/08 12/01/08	0% 0%
HB1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/08

Page 6
01/05/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-19.0/24.7 10-0N5704		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.5 MILE NORTH OF CARPENTER/BRIGGSMORE OVERCROSSING TO SAN JOAQUIN COUNTY LINE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES "PCS" 3309 VINCENT RD. PLEASANT HILL,CA 94523	RICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR., RIPON CA 95366	\$502,146 \$596,067 \$0	04/16/08 05/12/08 12/16/08 12/16/08	100% 100% COMPLETED
	WPCP			(209)610-0806			
10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --()		IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT	GEORGE REED INC.	RICHARD ONOCHIE/ABDUL RASHID	\$5,667,114 \$944,933 \$0	08/06/08 08/15/08 03/30/09	39% 16% SUSPENDED
	HA22 SWPPP			(209)610-0806			
10-STA-108-30.5/31.6 10-0L7204 ACHS-P108-(046)E PGP1-08 0-(6E) --()		IN STANISLAUS COUNTY IN AND NEAR RIVERBANK FROM MID MAIN CANAL TO HOWARD AVENUE HOT MIX ASPHALT RESURFACING	GEORGE REED INC. P.O.BOX 4760 MODESTO, CA 95352	DAVID ABLEDU 952 GOODWIN DR. RIPON CA 95366 (209)599-7281	\$700,076 \$0 \$0	09/02/08 09/15/08 01/16/09	0% 0% SUSPENDED
	HB1 WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$6,633,613 \$648,312 \$305,879	06/19/08 07/09/08 02/09/10	19% 10% SUSPENDED
	HB4C SWPPP						
10-TUO-120-3.5/6.9 10-0G7504		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 2.1 MILES EAST OF TULLOCH ROAD TO 0.2 MILE WEST OF LA GRANGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA, CA 95370	BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON, CA95203 (209)948-7216	\$1,722,236 \$368,234 \$0	08/15/08 09/04/08 01/20/09	48% 21%
	HA22 WPCP						

Totals:	Authorized Final Amt:	<u>\$239,531,545</u>	Completed to Date:	<u>\$170,395,036</u>	Work This Month:	<u>\$305,879</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALA-580-1.5/8.7	10-0N1404	1
10-ALP-88-1.9/0	10-444204	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-29.5/0	10-499804	1
10-CAL-4-24.0/28	10-0M3704	1
10-CAL-4-21.1/23.4	10-362504	1
10-CAL-26-30.0/0	10-0N3804	2
10-MER-5-/32.5	10-0N1504	2
10-MER-59-26.9/27.5	10-1A0704	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-23.8/26.5	10-414814	2
10-MER-99-32.6/37.2	10-0L5804	2
10-MER-140-36.5/0	10-0J8104	3
10-SJ-4-/0	10-0C1504	3
10-SJ-5-10.7/13.9	10-0N4204	3
10-SJ-5-25.6/26.1	10-0N2504	3
10-SJ-5-11.8/39.6	10-0N3004	3
10-SJ-5-13.8/25.4	10-0S2804	3
10-SJ-5-22.5/25.4	10-0N4804	4
10-SJ-12-4.4/0	10-0N3204	4
10-SJ-26-15.3/15.9	10-499004	4
10-SJ-88-3.2/0	10-0L9504	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-SJ-88-13.8/16.4	10-0G7604	4
10-SJ-205-3.0/13.6	10-300164	4
10-SJ-205-8.1/8.1	10-0N1304	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-99-10.3/12	10-0L6404	5
10-STA-99-11.9/11.9	10-2A7704	5
10-STA-99-15.0/16.5	10-0F7304	5
10-STA-99-15.1/15.7	10-0M9704	5
10-STA-99-19.0/24.7	10-0N5704	6
10-STA-108-22.4/26.5	10-3A7404	6
10-STA-108-30.5/31.6	10-0L7204	6
10-STA-219-.1/2.9	10-0A8704	6
10-TUO-120-3.5/6.9	10-0G7504	6

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$26,374,330	\$27,472,095
-F-	FEDERAL AID (PRIMARY)	\$91,482,232	\$85,457,141
-S-	FEDERAL AID (SECONDARY)	\$9,331,249	\$4,196,471

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid

Category

Bid + CCO

Work Comp

-SH-

STATE HIGHWAY

\$102,093,307

\$46,867,740

\$10,250,427

\$6,401,590

District Total:

\$239,531,545

\$170,395,036

Statement of Ongoing Contracts -Summary

District

Work Completed This Period

10

\$28,580,837

Work completed this Period:

\$28,580,837