

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 1
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALA-580-1.5/8.7 10-0N1404		IN ALAMEDA COUNTY NEAR LIVERMORE AT VARIOUS LOCATIONS FROM GRANT LINE ROAD UNDERCROSSING TO 0.4 MILE WEST OF GREENVILLE ROAD UNDER INSTALL TRAFFIC ELECTRICAL SYSTEM	PRISM ENGINEERING INC. 630 REED STREET SANTA CLARA, CA 95050	SINGH, PARMINDER PARADISE CONSTRUCTION OFFICE 157 SLOAN COURT SUITE B TRACY CA 95304 (209)601-8697	\$564,702 \$257,059 \$113,185	12/03/08 12/18/08 08/31/09	31% 45%
HB4N	WPCP						
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$5,985,001 \$2,192,649 \$328,543	03/18/08 04/17/08 07/14/10	6% 37% SUSPENDED
HA11	WPCP						
10-AMA-16-/9.4 10-0S4904		IN AMADOR COUNTY AT AND NEAR FOREST HOME FROM SACRAMENTO COUNTY LINE TO ROUTE 49 PME CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS POST OFFICE BOX 4770 MODESTO, CA 95352	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$483,133 \$378,541 \$48,202	04/09/09 04/24/09 12/31/09	50% 77%
HA22	WPCP						
10-AMA-49-5.6/0 10-0S8204		IN AMADOR AND STANISLAUS TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPLACE RUSTIC RAIL FENCING	ARROW FENCING P. O. BOX 385 CALPELLA CA 95418	PAWAN KUMAR GARG WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8777	\$85,375 \$45,096 \$45,096	04/20/09 05/07/09 07/31/09	40% 52%
	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCOSHITA, STANLEY T. 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,860,890 \$0	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --()		IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201	RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$988,888 \$952,338 \$43,187	04/22/08 05/21/08 12/31/09	96% 89%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 2
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-32.3/38 10-0S4704 SARR-P088-(052)E P0-88 0-(2E) --()	HA22	WPCP	IN AMADOR COUNTY IN AND NEAR BARTON FROM 0.1 MILE WEST OF WAGON WHEEL DRIVE TO 0.1 MILE WEST OF SILVER LAKE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$791,115 \$0 \$0 06/11/09 06/24/09 12/31/09	0% 0% SUSPENDED
10-AMA-88-60.8/66.7 10-0S4404 SARR-P088-(053)E P0-88 0-(3E) --()	HM1	WPCP	IN AMADOR COUNTY AT AND NEAR PLASSE FROM 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD TO 0.3 MILE EAST OF KIT CARSON LODGE ROAD APPLY SEAL COAT	GRAHAM CONTRACTORS, INC. POST OFFICE BOX 26770 SAN JOSE, CA 95159	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$312,510 \$0 \$0 06/11/09 06/25/09 12/31/09	0% 0% SUSPENDED
10-CAL-4-21.1/23.4 10-362504	HE14	SWPPP	IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201 (209)736-6910	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$24,462,430 \$22,643,794 \$925,081 08/10/07 09/07/07 08/20/10	36% 92%
10-CAL-4-40.1/40.6 10-0E4204	HB4N	SWPPP	IN CALAVERAS COUNTY NEAR ARNOLD FROM MEADOWMONT WAY TO 0.3 KM WEST OF MEADOWVIEW ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300		\$605,506 \$0 \$0 06/02/09 06/24/09	0% 0%
10-CAL-49-20.5/30.9 10-0S4104		WPCP	IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,976,036 \$1,122,618 \$1,122,618 01/06/09 01/27/09 12/31/09	30% 56% SUSPENDED
10-MER-59-14.1/0 10-0N9004	HB1	WPCP	IN MERCED COUNTY IN MERCED AT CHILDS AVENUE INSTALL NEW SIGNALS	BART KREIGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD. TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381	KEWAL VIRK 107 HERON WAY.P.O. BOX 311 MERCED, CA. 95341 (559)696-1545	\$418,722 \$75,690 \$75,690 03/13/09 04/03/09 09/01/09	27% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 3
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-22.6/23.3 10-0F6504 ACHS-S059-(048)E P S0-59 0-(8E) --()		IN MERCED COUNTY ABOUT 10 KM NORTH OF TEICHERT CONSTRUCTION MERCED FROM 0.2 KM SOUTH OF OAKDALE TO 0.5 KM NORTH OF OAKDALE ROAD INTERSECTION REALIGNMENT	P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$1,227,458 \$0 \$0	06/25/09 07/21/09	0% 0%
HB1	SWPPP						
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	 (916)635-9370	KEWAL VIRK (559)696-1545	\$6,991,117 \$6,685,128 \$185,393	09/25/07 10/24/07 11/04/09	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,313,328 \$1,264,267 \$6,972	01/06/06 01/17/06 08/24/09	82% 97%
HA25	SWPPP						
10-MER-99-18.5/0 10-0N1704		IN MERCED COUNTY IN MERCED AT FRANKLIN ROAD OVERCROSSING REPAINT BRIDGE	TODD ANDERSON JEFFCO PAINTING & COATING INC.1260 RAILROAD AVE.P.O. BOX2015 1260 RAILROAD AVE.BLDG. 750 P.O. BOX 2015, VALLEJO.CA.	KEWAL VIRK 107 HERON WAY, P.O. BOX 311 MERCED, CA. 95341 (559)696-1545	\$559,210 \$194,804 \$189,554	04/17/09 05/05/09 09/10/09	54% 35%
HM3	WPCP						
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	INC. P O BOX 6227 CONCORD CA 94524	SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	\$31,534,761 \$24,266,943 \$717,013	03/20/08 04/07/08 08/20/10	93% 76%
HE14	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE, INC. 800 WEST EIGHT MILE RD STOCKTON, CA 95209	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$600,971 \$381,995 \$0	08/19/08 09/10/08 01/03/12	14% 63%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 4
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-36.5/0 10-0J8104		IN MERCED COUNTY IN MERCED AT EAST 21ST STREET INSTALL TRAFFIC SIGNAL	TEICHERT CONSTRUCTION, INC. P. O. BOX 3367 TURLOCK, CA 95381	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096	\$434,424 \$371,928 \$0	10/21/08 11/10/08 06/17/09 07/15/09	100% 89% COMPLETED
HB1	WPCP						
10-MER-140-/0 10-0Q5504		IN MERCED AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS REPLACE STORM DRAINAGE SYSTEMS	CIMRRON INC. 10554 RODDEN ROAD OAKDALE, CA 95361	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$131,101 \$67,150 \$67,150	06/02/09 06/16/09 08/03/09	45% 51%
	WPCP						
10-MER-152-/13.2 10-0S4004		IN MERCED COUNTY ABOUT 7 MILES WEST OF LOS BANOS FROM SANTA CLARA COUNTY LINE TO ROUTE 152/33 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	HASSAN JAKHAR P.O. BOX 311, MERCED, CA 95341 (209)724-9096	\$3,179,994 \$2,959,314 \$2,798,149	04/01/09 04/20/09 08/14/09	58% 92%
	WPCP						
10-SJ-4-15.7/19.4 10-0N2604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON, CA 95203 (209)942-6160	\$845,956 \$7,990 \$5,050	02/26/09 03/20/09 10/06/09	60% 1% SUSPENDED
HM3	WPCP						
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501	CHARLES HAGOOD 611 SAN JUAN AVENUE SACRAMENTO, CA 95203 (209)608-0054	\$741,000 \$393,053 \$86,726	10/23/08 11/14/08 08/26/09	76% 53%
HM3H	WPCP						
10-SJ-5-.3/6.4 10-0N4104		IN SAN JOAQUIN COUNTY ABOUT 7 MILES SOUTH OF LATHROP FROM GAFFERY ROAD UNDERCROSSING TO ROUTE 5/33 SEPARATION AND OVERHEAD TREAT BRIDGE DECKS METHACRYLATE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957426811 (916)635-9370	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790	\$677,905 \$0 \$0	05/19/09 06/16/09 10/28/09	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 5
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-3.3/49.2 10-0N2704		IN SAN JOAQUIN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LN, SUITE 35 LODI, CA 95240 (209)470-8790	\$334,362 \$282,442 \$282,442	04/27/09 05/08/09 08/10/09	71% 73%
HM3	WPCP						
10-SJ-5-12.9/12.9 10-0U3304		IN SAN JOAQUIN COUNTY IN LATHROP AT PARADISE CUT BRIDGE REPLACE STEEL BEARING ASSEMBLIES	C C MYERS INC 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957426811 (916)635-9370	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$907,815 \$0 \$0	06/19/09 07/02/09 10/12/09	0% 0%
	WPCP						
10-SJ-5-13.8/25.4 10-0S2804		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY	GRANITE CONSTRUCTION P.O. BOX 151 STOCKTON, CA 95201	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$3,121,185 \$1,956,226 \$1,556,136	05/09/08 07/21/08 08/07/09	65% 62%
HM	WPCP						
10-SJ-5-25.6/26.1 10-0N2504		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM ANDERSON STREET UNDERCROSSING TO ROUTE 5/4 SEPARATION TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$1,293,641 \$1,240,212 \$163,429	05/23/08 06/16/08 07/24/09	97% 93%
HM3	WPCP						
10-SJ-12-12.4/13 10-0Q8904		IN SAN JOAQUIN COUNTY NEAR LODI FROM TOP GRADE CONSTRUCTION 03. MILES WEST TO 0.3 MILE EAST OF 50 CONTRACTORS STREET DEVRIES ROAD INSTALL TRAFFIC SIGNAL	 LIVERMORE CA 94551	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$380,690 \$0 \$0	04/15/09 04/28/09 10/01/09	0% 0%
HB1	SWPPP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,201,662 \$2,326,573 \$0	05/18/06 05/31/06 09/21/09	0% 0%
HB1	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 6
08/03/09

District 10									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
10-SJ-88-3.2/0 10-0L9504 ACHS-P088-(050)S GPO8-8 05-(HSI)P 10 0-88-()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL	SIMON COSTA COLUMBIA ELECTRIC 1980 DAVIS ST SAN LEANDRO, CA 94577	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$287,485 \$272,741 \$0	10/03/08 10/30/08 06/21/09	98% 96%		
HB1	WPCP								
10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION	KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160	\$994,474 \$7,760 \$7,760	05/26/09 06/05/09 01/30/10	0% 1%		
HB1	SWPPP								
10-SJ-88-13.8/16.4 10-0G7604		IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC. POBOX 4760 MODESTO, CA 95352	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$1,483,498 \$858,248 \$854,177	08/19/08 09/04/08 08/18/09	51% 57%		
HA22	WPCP								
10-SJ-99-21.9/21.9 10-0N8404		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT CALAVERAS RIVER OVERCROSSING REHABILITATE FRONTAGE ROADS	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248		\$254,644 \$0 \$0	05/28/09 06/24/09	0% 0%		
	WPCP								
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	SCOTT ESSON WATKIN & BORTOLUSSI, INC. 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	CHARLES HAGOOD 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7742	\$316,370 \$254,210 \$0	01/28/09 02/17/09 07/12/09	0% 0%	PLANT EST	SATIS
HB1	SWPPP								
10-SJ-99-36.7/36.7 10-0N3904		IN SAN JOAQUIN COUNTY NEAR GALT AT COLLIER ROAD OVERCROSSING REPAIR BRIDGE GIRDER	CHRISTIE CONSTRUCTORS INC 4925 SEAPORT AVENUE RICHMOND CA 94804 (510)215-4820		\$167,420 \$0 \$0	06/04/09 07/09/09	0% 0%		
HA21	WPCP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 7
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-/0 10-3A6304		IN SAN JOAQUIN CO. IN RIPON AT THE STANISLAUS RIVER BRIDGE RESURFACE BRIDGE DECKS	AMERICA CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE, BENICIA, CA 94510	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160	\$1,837,403 \$764,142 \$764,142	05/28/09 06/11/09 12/08/09	11% 42%
HM3H	WPCP						
10-SJ-205-2.4/0 10-0N4004		IN SAN JOAQUIN COUNTY NEAR TRACY AT HANSEN ROAD OVERCROSSING REPAIR GIRDER	VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 949129337 (415)453-3732		\$817,369 \$0 \$0	06/08/09 06/25/09	0% 0%
HA21	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MYERS JV 1520 FOURTH STREET BERKELY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585	\$86,750,230 \$85,189,249 \$185,829	03/28/06 04/12/06 06/08/10	0% 0%
HB4C	SWPPP						PLANT EST SATIS
10-SJ-205-8.1/8.1 10-0N1304		IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS	GRANITE CONSTRUCTION COMPANY P.O BOX 50085 WATSONVILLE, CA 95077	SINGH, PARMINDER 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)601-8697	\$104,985 \$35,949 \$35,949	10/03/08 10/17/08 08/04/09	35% 34%
HB4N	WPCP						
10-SJ-205-/3.2 10-0S4304		IN SAN JOAQUIN COUNTY NEAR TRACY FROM GEORGE REED INC. ALAMEDA COUNTY LINE TO 0.4 MILE W OF HANSEN ROAD OVERCROSSING AND VARIOUS LOCATIONS RUBBERIZED HOT MIX ASPHALT OVERLAY	(209)334-0790	MARQUEZ, PAM 157 SLOAN COURT, SUITE D TRACY, CA 95304 (209)221-6585	\$970,599 \$814,323 \$797,722	04/27/09 05/07/09 07/24/09	70% 96%
	WPCP						
10-StA-4-1.6/0 10-0G2004		IN STANISLAUS COUNTY NEAR FARMINGTON AT ROCK CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION	CAL NEVA CONSTRUCTION SERVICESINC P O BOX 64 LOOMIS CA 95650 (916)543-3360		\$132,972 \$0 \$0	05/27/09 07/08/09	0% 0%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 8
08/03/09

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-33-17.8/27.1 10-0S4604 SARR-P033-(068)E P0-33 0-(8E) --()	WPCP	IN MERCED COUNTY IN AND NEAR DOS PALOS AND IN STANISLAUS COUNTY AT AND NEAR WESTLEY SOUTH OF ROGERS ROAD TO SJ CO LINE	MARK KRASKO PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK,CA.95381	KEWAL VIRK 107 HERON WAY. P.O. BOX 311 MERCED, CA. 95341	\$1,847,696 \$0 \$0	06/16/09 06/25/09 08/31/09	0% 0%
		RUBBERIZED HOT ASPHALT OVERLAY	P.O.BOX 3367	(559)696-1545			
			TURLOCK,CA. 95381				
10-STA-99-1.7/14.9 10-0N2804	WPCP	IN CALAVERAS, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS LOCATIONS)	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)474-4242		\$581,938 \$0 \$0	05/26/09 06/16/09	0% 0%
HM3							
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,266,373 \$3,865,207 \$26,861	02/06/06 02/22/06 04/07/10	74% 91%
HA25		PLANTING AND IRRIGATION	SAN RAFAEL CA 949014886 (415)453-4691				
10-STA-99-11.9/11.9 10-2A7704	SWPPP	IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,122,362 \$10,158,713 \$391,851	06/23/08 07/09/08 07/11/11	30% 59%
HE11		RECONSTRUCT INTERCHANGE					
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION	ODYSSEY LANDSCAPE COMPANY 5400 W HWY 12 LODI, CA 95242	ALFRED BLUM/OBAIDULLAH "ABDUL" RASHID WATERFRONT CONSTRUCTION FIELD OFFICE 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)948-7216	\$1,787,465 \$1,605,904 \$5,616	09/18/07 10/16/07 12/23/11	0% 0%
HA25		PLANTING AND IRRIGATION					PLANT EST SATIS
10-STA-99-21.9/22.3 10-0K7004	SWPPP	IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$798,050 \$0 \$0	07/15/09 07/28/09	0% 0%
HB4N		WIDEN ROADWAY AND RAMPS					

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 9
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --()		IN STANISLAUS COUNTY IN MODESTO FROM GEORGE REED INC. ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT		ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203	\$5,746,445 \$1,779,896 \$91,293	08/06/08 08/15/08 08/04/09	27% 29%
HA22	SWPPP			(209)610-0806			SUSPENDED
10-STA-108-30.5/31.6 10-0L7204 ACHS-P108-(046)E PGP1-08 0-(6E) --()		IN STANISLAUS COUNTY IN AND NEAR RIVERBANK FROM MID MAIN CANAL TO HOWARD AVENUE HOT MIX ASPHALT RESURFACING	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352	DAVID ABLEDU 952 GOODWIN DRIVE RIPON, CA 95366 (209)483-5812	\$710,076 \$178,924 \$133,244	09/02/08 09/15/08 08/31/09	64% 25%
HB1	WPCP						
10-STA-132-14.9/L16.8 10-3A6504 NH- () --()		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264	\$4,598,975 \$6,450 \$6,450	04/10/09 04/24/09 01/12/10	0% 0%
HA22	WPCP						
10-STA-132-20.1/0 10-0J9004		IN STANISLAUS COUNTY AT EMPIRE AT SANTA FE AVENUE CONSTRUCT RIGHT TURN CHANNELIZATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$140,260 \$0 \$0	06/05/09 06/24/09	0% 0%
HB4N	WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699	\$6,706,814 \$2,585,067 \$333,282	06/19/08 07/09/08 06/22/10	35% 38%
HB4C	SWPPP						
10-TUO-49-18.6/27.4 10-0S4504 SARR-P049-(145)E P0-49 1-(5E) --()		IN TUOLUMNE COUNTY IN AND NEAR SONORA GRANITE CONSTRUCTION COMPANY FROM 0.2 MILE SOUTH OF PESCE WAY TO P O BOX 50085 CALAVERAS COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY			\$1,027,942 \$0 \$0	06/11/09 06/23/09	0% 0%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 10
08/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-20.4/0 10-0N9904		IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE LIVERMORE CA 94550 (925)606-1038		\$187,390 \$0 \$0	04/27/09 06/03/09	0% 0%
HB1	WPCP						
10-TUO-108-64.5/0 10-0M2404		IN TUOLUMNE CO NEAR KENNEDY MEADOW AT R A NEMETZ CONSTRUCTION CO INC 2.5 MILES WEST OF MONO COUNTY LINE CONSTRUCT SOLDIER PILE WALL	P O BOX 32 WILTON CA 95693 (916)687-0400		\$283,310 \$0 \$0	06/01/09 06/26/09	0% 0%
HA42	WPCP						
10-TUO-120-3.5/6.9 10-0G7504		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 2.1 MILES EAST OF TULLOCH ROAD TO 0.2 MILE WEST OF LA GRANGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA, CA 95370	BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON, CA95203 (209)948-7216	\$1,722,236 \$1,158,172 \$789,938	08/15/08 09/04/08 07/21/09 07/27/09	259% 66%
HA22	WPCP						

Totals:	Authorized Final Amt:	<u>\$236,756,579</u>	Completed to Date:	<u>\$181,461,654</u>	Work This Month:	<u>\$13,183,730</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALA-580-1.5/8.7	10-0N1404	1
10-ALP-88-1.9/0	10-444204	1
10-AMA-16-/9.4	10-0S4904	1
10-AMA-49-5.6/0	10-0S8204	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-29.5/0	10-499804	1
10-AMA-88-32.3/38	10-0S4704	2
10-AMA-88-60.8/66.7	10-0S4404	2
10-CAL-4-40.1/40.6	10-0E4204	2
10-CAL-4-21.1/23.4	10-362504	2
10-CAL-49-20.5/30.9	10-0S4104	2
10-MER-59-14.1/0	10-0N9004	2
10-MER-59-22.6/23.3	10-0F6504	3
10-MER-59-26.9/27.5	10-1A0704	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-18.5/0	10-0N1704	3
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-36.5/0	10-0J8104	4
10-MER-140-/0	10-0Q5504	4
10-MER-152-/13.2	10-0S4004	4
10-SJ-4-15.7/19.4	10-0N2604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-/0	10-0C1504	4
10-SJ-5-.3/6.4	10-0N4104	4
10-SJ-5-3.3/49.2	10-0N2704	5
10-SJ-5-25.6/26.1	10-0N2504	5
10-SJ-5-12.9/12.9	10-0U3304	5
10-SJ-5-13.8/25.4	10-0S2804	5
10-SJ-12-12.4/13	10-0Q8904	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-88-3.2/0	10-0L9504	6
10-SJ-88-3.8/4.9	10-0G3204	6
10-SJ-88-13.8/16.4	10-0G7604	6
10-SJ-99-21.9/21.9	10-0N8404	6
10-SJ-99-27.5/0	10-0N9104	6
10-SJ-99-36.7/36.7	10-0N3904	6
10-SJ-99-/0	10-3A6304	7
10-SJ-205-2.4/0	10-0N4004	7
10-SJ-205-/3.2	10-0S4304	7
10-SJ-205-3.0/13.6	10-300164	7
10-SJ-205-8.1/8.1	10-0N1304	7
10-STA-4-1.6/0	10-0G2004	7
10-STA-33-17.8/27.1	10-0S4604	8
10-STA-99-1.7/14.9	10-0N2804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-99-9.9/15	10-0F7204	8
10-STA-99-11.9/11.9	10-2A7704	8
10-STA-99-15.0/16.5	10-0F7304	8
10-STA-99-21.9/22.3	10-0K7004	8
10-STA-108-22.4/26.5	10-3A7404	9
10-STA-108-30.5/31.6	10-0L7204	9
10-STA-132-20.1/0	10-0J9004	9
10-STA-132-14.9/L16.8	10-3A6504	9
10-STA-219-.1/2.9	10-0A8704	9
10-TUO-49-18.6/27.4	10-0S4504	9
10-TUO-49-20.4/0	10-0N9904	10
10-TUO-108-64.5/0	10-0M2404	10
10-TUO-120-3.5/6.9	10-0G7504	10

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$96,928,906	\$90,325,173
-S-	FEDERAL AID (SECONDARY)	\$9,537,966	\$5,440,802
-SH-	STATE HIGHWAY	\$116,099,835	\$78,551,125

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
			\$14,189,873
			\$7,144,553
District Total:			<u>\$236,756,579</u>
			<u>\$181,461,654</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$434,424
Work completed this Period:	\$434,424