

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 1
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALA-580-1.5/8.7 10-0N1404		IN ALAMEDA COUNTY NEAR LIVERMORE AT VARIOUS LOCATIONS FROM GRANT LINE ROAD UNDERCROSSING TO 0.4 MILE WEST OF GREENVILLE ROAD UNDER INSTALL TRAFFIC ELECTRICAL SYSTEM	PRISM ENGINEERING INC. 630 REED STREET SANTA CLARA, CA 95050	SINGH, PARMINDER PARADISE CONSTRUCTION OFFICE 157 SLOAN COURT SUITE B TRACY CA 95304 (209)601-8697	\$561,566 \$107,133 \$57,139	12/03/08 12/18/08 06/30/09	31% 19%
HB4N	WPCP						
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$5,985,001 \$1,629,215 \$182,254	03/18/08 04/17/08 07/15/10	18% 27% SUSPENDED
HA11	WPCP						
10-AMA-16-/9.4 10-0S4904		IN AMADOR COUNTY AT AND NEAR FOREST HOME FROM SACRAMENTO COUNTY LINE TO ROUTE 49 PME CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS POST OFFICE BOX 4770 MODESTO, CA 95352	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$468,133 \$0 \$0	04/09/09 04/24/09 12/31/09	0% 0%
HA22	WPCP						
10-AMA-49-5.6/0 10-0S8204		IN AMADOR AND STANISLAUS TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPLACE RUSTIC RAIL FENCING	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$85,375 \$0 \$0	04/20/09 05/07/09	0% 0%
	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCOSHITA, STANLEY T. 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,859,872 \$1,018	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --()		IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201	RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$844,888 \$907,475 \$40,412	04/22/08 05/21/08 12/31/09	96% 98%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 2
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$24,420,256 \$21,126,641 \$1,320,658	08/10/07 09/07/07 08/19/10	29% 86%
HE14	SWPPP						
10-CAL-49-20.5/30.9 10-0S4104		IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,976,036 \$0 \$0	01/06/09 01/27/09 12/31/09	0% 0% SUSPENDED
	WPCP						
10-MER-59-14.1/0 10-0N9004		IN MERCED COUNTY IN MERCED AT CHILDS AVENUE INSTALL NEW SIGNALS	BART KREIGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD. TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381	KEWAL VIRK 107 HERON WAY.P.O. BOX 311 MERCED, CA. 95341 (559)696-1545	\$418,722 \$0 \$0	03/13/09 04/03/09 09/01/09	0% 0% 0%
HB1	WPCP						
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	(916)635-9370	KEWAL VIRK (559)696-1545	\$6,991,117 \$6,435,849 \$148,988	09/25/07 10/24/07 11/04/09	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,250,074 \$7,221	01/06/06 01/17/06 08/24/09	77% 95%
HA25	SWPPP						
10-MER-99-18.5/0 10-0N1704		IN MERCED COUNTY IN MERCED AT FRANKLIN ROAD OVERCROSSING REPAINT BRIDGE	TODD ANDERSON JEFFCO PAINTING & COATING INC.1260 RAILROAD AVE.P.O. BOX2015 1260 RAILROAD AVE.BLDG. 750 P.O. BOX 2015, VALLEJO.CA.	KEWAL VIRK 107 HERON WAY, P.O. BOX 311 MERCED, CA. 95341 (559)696-1545	\$459,210 \$0 \$0	04/17/09 05/05/09 09/10/09	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 3
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	ATWATER BAY CITIES PAVING AND GRADING INC. 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	SAYED HASHEMYAN	\$31,311,314 \$22,223,096 \$2,734,235	03/20/08 04/07/08 08/23/10	79% 71%
HE14	SWPPP		CONCORD CA 94524				
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE, INC. 800 WEST EIGHT MILE RD STOCKTON, CA 95209	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$600,971 \$377,250 \$0	08/19/08 09/10/08 04/23/09	14% 63%
	SWPPP						
10-MER-140-36.5/0 10-0J8104		IN MERCED COUNTY IN MERCED AT EAST 21ST STREET INSTALL TRAFFIC SIGNAL	TEICHERT CONSTRUCTION, INC. P. O. BOX 3367 TURLOCK, CA 95381	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096	\$415,137 \$242,471 \$68,467	10/21/08 11/10/08 06/03/09	85% 58%
HB1	WPCP						
10-MER-152-/13.2 10-0S4004		IN MERCED COUNTY ABOUT 7 MILES WEST OF LOS BANOS FROM SANTA CLARA COUNTY LINE TO ROUTE 152/33 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$3,179,994 \$0 \$0	04/01/09 04/20/09	0% 0%
	WPCP						
10-SJ-4-15.7/19.4 10-0N2604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION, INC. RICHARD DEBRUIN P. O. BOX 1355 FRENCH CAMP, CA 95230	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON, CA 95203 (209)942-6160	\$830,956 \$0 \$0	02/26/09 03/20/09	0% 0%
HM3	WPCP						SUSPENDED
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501	CHARLES HAGOOD 611 SAN JUAN AVENUE SACRAMENTO, CA 95203 (209)608-0054	\$741,000 \$140,274 \$140,274	10/23/08 11/14/08 08/26/09	16% 19%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 4
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-3.3/49.2 10-0N2704		IN SAN JOAQUIN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC (209)462-5100	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LN, SUITE 35 LODI, CA 95240 (209)470-8790	\$326,362 \$0 \$0	04/27/09 05/08/09 09/11/09	0% 0%
HM3	WPCP						
10-SJ-5-13.8/25.4 10-0S2804		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	(209)639-4415	\$2,873,306 \$0 \$0	05/09/08 07/21/08	0% 0%
HM	WPCP						
10-SJ-5-25.6/26.1 10-0N2504		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM ANDERSON STREET UNDERCROSSING TO ROUTE 5/4 SEPARATION TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$1,293,641 \$898,391 \$247,829	05/23/08 06/16/08 07/13/09	69% 68%
HM3	WPCP						
10-SJ-12-12.4/13 10-0Q8904		IN SAN JOAQUIN COUNTY NEAR LODI FROM TOP GRADE CONSTRUCTION INC 03. MILES WEST TO 0.3 MILE EAST OF DEVRIES ROAD INSTALL TRAFFIC SIGNAL	315 FYFFE AVENUE STE G STOCKTON CA 95203 (209)467-4102		\$380,690 \$0 \$0	04/15/09 04/28/09	0% 0%
HB1	SWPPP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,218,276 \$2,326,573 \$0	05/18/06 05/31/06 09/21/09	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-88-3.2/0 10-0L9504 ACHS-P088-(050)S GPO8-8 05-(HSI)P 10 0-88-() HB1		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL	SIMON COSTA COLUMBIA ELECTRIC 1980 DAVIS ST SAN LEANDRO, CA 94577	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$282,485 \$254,402 \$151,661	10/03/08 10/30/08 05/26/09	95% 90%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 5
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-88-13.8/16.4 10-0G7604		IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC. POBOX 4760 MODESTO, CA 95352	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)608-0054	\$1,483,498 \$0 \$0	08/19/08 09/04/08	0% 0%
HA22	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	SCOTT ESSON WATKIN & BORTOLUSSI, INC. 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	CHARLES HAGOOD 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7742	\$316,370 \$249,882 \$105,515	01/28/09 02/17/09 06/10/09	33% 86%
HB1	SWPPP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$86,501,307 \$84,676,089 \$654,761	03/28/06 04/12/06 09/10/10	0% 0%
HB4C	SWPPP						PLANT EST SATIS
10-SJ-205-8.1/8.1 10-0N1304		IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$102,985 \$0 \$0	10/03/08 10/17/08	0% 0%
HB4N	WPCP						
10-SJ-205-/3.2 10-0S4304		IN SAN JOAQUIN COUNTY NEAR TRACY FROM ALAMEDA COUNTY LINE TO 0.4 MILE W OF P O BOX 1630 HANSEN ROAD OVERCROSSING AND VARIOUS LOCATIONS RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC LODI CA 95241 (209)334-0790		\$923,548 \$0 \$0	04/27/09 05/07/09	0% 0%
	WPCP						
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,266,373 \$3,810,745 \$27,761	02/06/06 02/22/06 04/07/10	70% 89%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 6
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-10.3/12 10-0L6404 OTS- () -- ()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380-9519	ABLEDU, DAVID (209)483-5812	\$3,197,141 \$2,773,407 \$0	11/08/07 11/30/07 04/21/09 04/21/09	100% 100% COMPLETED
HB1	SWPPP		(209)632-6600				
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,069,604 \$9,439,988 \$1,190,664	06/23/08 07/09/08 06/02/11	25% 55%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 5400 W HWY 12 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY LODI, CA 95242	ALFRED BLUM/OBAIDULLAH "ABDUL" RASHID WATERFRONT CONSTRUCTION FIELD OFFICE 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)948-7216	\$1,787,465 \$1,594,672 \$5,616	09/18/07 10/16/07 12/23/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-15.1/15.7 10-0M9704		IN STANISLAUS COUNTY IN MODESTO FROM PAVEX CONSTRUCTION DIVISION TUOLUMNE BOULEVARD UNDERCROSSING TO 120 GRANITE ROCK WAY 0.1 MILE SOUTH OF G STREET OVERCROSSING PLACE RUMBLE STRIPS	SAN JOSE CA 95136 (408)574-1400	SUKHI DEOL 952 GOODWIN DRIVE RIPON CA 95366 (209)988-2764	\$157,070 \$158,923 \$0	11/17/08 12/01/08 05/19/09 05/22/09	100% 100%
HB1	WPCP						
10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) -- ()		IN STANISLAUS COUNTY IN MODESTO FROM GEORGE REED INC. ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT		ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203	\$5,761,754 \$1,593,293 \$3,355	08/06/08 08/15/08 07/06/09	27% 26% SUSPENDED
HA22	SWPPP			(209)610-0806			
10-STA-108-30.5/31.6 10-0L7204 ACHS-P108-(046)E PGP1-08 0-(6E) -- ()		IN STANISLAUS COUNTY IN AND NEAR RIVERBANK FROM MID MAIN CANAL TO HOWARD AVENUE HOT MIX ASPHALT RESURFACING	GEORGE REED INC. P.O.BOX 4760 MODESTO, CA 95352	DAVID ABLEDU 952 GOODWIN DR. RIPON CA 95366 (209)599-7281	\$710,076 \$0 \$0	09/02/08 09/15/08 01/16/09	0% 0% SUSPENDED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 7
06/03/09

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-14.7/0 10-0N9504		IN STANISLAUS COUNTY IN MODESTO AT 5TH STREET CONSTRUCT LEFT TURN CHANNELIZATION	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829	SUKHI DEOL 490 S GOLDEN STATE BLVD PO BOX 1863 TURLOCK CA 95380 (209)667-1764	\$251,376 \$210,547 \$101,540	12/16/08 01/14/09 06/11/09	75% 84%
HB4N	WPCP						
10-STA-132-14.9/L16.8 10-3A6504 NH- () -- ()		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$4,598,975 \$0 \$0	04/10/09 04/24/09	0% 0%
HA22	WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$6,706,814 \$1,926,971 \$387,635	06/19/08 07/09/08 06/18/10	23% 29% SUSPENDED
HB4C	SWPPP						
10-TUO-120-3.5/6.9 10-0G7504		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 2.1 MILES EAST OF TULLOCH ROAD TO 0.2 MILE WEST OF LA GRANGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA, CA 95370	BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON, CA95203 (209)948-7216	\$1,722,236 \$368,234 \$0	08/15/08 09/04/08 01/20/09	48% 21%
HA22	WPCP						

Totals:	Authorized Final Amt:	<u>\$225,492,642</u>	Completed to Date:	<u>\$166,581,465</u>	Work This Month:	<u>\$7,577,003</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALA-580-1.5/8.7	10-0N1404	1
10-ALP-88-1.9/0	10-444204	1
10-AMA-16-/9.4	10-0S4904	1
10-AMA-49-5.6/0	10-0S8204	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-29.5/0	10-499804	1
10-CAL-4-21.1/23.4	10-362504	2
10-CAL-49-20.5/30.9	10-0S4104	2
10-MER-59-14.1/0	10-0N9004	2
10-MER-59-26.9/27.5	10-1A0704	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-18.5/0	10-0N1704	2
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-36.5/0	10-0J8104	3
10-MER-152-/13.2	10-0S4004	3
10-SJ-4-15.7/19.4	10-0N2604	3
10-SJ-4-/0	10-0C1504	3
10-SJ-5-3.3/49.2	10-0N2704	4
10-SJ-5-25.6/26.1	10-0N2504	4
10-SJ-5-13.8/25.4	10-0S2804	4
10-SJ-12-12.4/13	10-0Q8904	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-SJ-26-15.3/15.9	10-499004	4
10-SJ-88-3.2/0	10-0L9504	4
10-SJ-88-13.8/16.4	10-0G7604	5
10-SJ-99-27.5/0	10-0N9104	5
10-SJ-205-/3.2	10-0S4304	5
10-SJ-205-3.0/13.6	10-300164	5
10-SJ-205-8.1/8.1	10-0N1304	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-99-10.3/12	10-0L6404	6
10-STA-99-11.9/11.9	10-2A7704	6
10-STA-99-15.0/16.5	10-0F7304	6
10-STA-99-15.1/15.7	10-0M9704	6
10-STA-108-22.4/26.5	10-3A7404	6
10-STA-108-30.5/31.6	10-0L7204	6
10-STA-132-14.7/0	10-0N9504	7
10-STA-132-14.9/L16.8	10-3A6504	7
10-STA-219-.1/2.9	10-0A8704	7
10-TUO-120-3.5/6.9	10-0G7504	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$96,676,468
-S-		FEDERAL AID (SECONDARY)	\$9,425,889
-SH-		STATE HIGHWAY	\$108,209,466
			\$11,180,819
District Total:			<u>\$225,492,642</u>
			<u>\$166,581,465</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$3,197,141
Work completed this Period:	\$3,197,141