

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 1
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|-----------------------------------------------------------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|------------------------------------|
| 10-ALP-88-1.9/0 10-444204 | | IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS | YOUNGER GENERAL CONTRACTORS, INC. 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$5,693,000 \$762,987 \$106,621 | 03/18/08 04/17/08 12/31/10 | 21% 13% |
| HA11 | WPCP | | | | | | |
| 10-ALP-207-/1.4 10-0M8404 | | IN ALPINE COUNTY NEAR BEAR VALLEY FROM ROUTE 4 TO 2.2 KM NORTH OF ROUTE 4 INTERSECTION HOT MIX ASPHALT RESURFACING | GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202 | DE LA CRUZ MARCEL | \$673,919 \$560,334 \$9,312 | 04/22/08 05/12/08 11/20/08 11/20/08 | 100% 100% COMPLETED |
| HA22 | WPCP | | | | | | |
| 10-AMA-49-.5/.6 10-0M5104 | | IN AMADOR COUNTY NEAR SCOTTSVILLE 0.9 KM NORTH OF MOKELUMNE RIVER BRIDGE CONSTRUCT TURNOUT | VINCIGUERRA CONSTRUCTION 907 VOGAN TOLL ROAD JACKSON, CA 95642 | RICE, CLIFFORD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$377,638 \$359,505 \$0 | 02/08/08 03/19/08 11/04/08 11/04/08 | 100% 100% SUSPENDED |
| HB4N | WPCP | | | | | | |
| 10-AMA-49-7.0/11 10-049954 | | IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209 | INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$1,961,803 \$1,847,652 \$0 | 11/20/06 12/26/06 12/31/12 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --() | | IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION | WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886 | OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$157,164 \$152,069 \$0 | 08/10/05 08/24/05 11/04/08 11/04/08 | 100% 100% PLANT EST SATIS |
| HB1 | WPCP | | | | | | |
| 10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --() | | IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY | TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201 | RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$819,888 \$802,890 \$262,559 | 04/22/08 05/21/08 12/31/08 | 96% 93% |
| HB1 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 2
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|-------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|--------------------------------|
| 10-CAL-4-21.1/23.4 10-362504 | | IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES | TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201 | SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910 | \$24,058,426 \$16,196,096 \$2,571,827 | 08/10/07 09/07/07 08/10/10 | 29% 67% |
| HE14 | SWPPP | | | | | | |
| 10-CAL-4-24.0/28 10-0M3704 | | IN CALAVERAS AND AMADOR COUNTIES ON ROUTE 4 AT VALLECITO FROM SIX MILE ROAD TO DAVIS RANCH ROAD AND ON ROUTE 104 IN AND NEAR IONE RUBBERIZED ASPHALT CONCRETE OVERLAY | GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370 | RICE, CLIFFORD 1110 WEST KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6922 | \$1,369,800 \$1,281,725 \$2,457 | 01/31/08 02/20/08 12/31/12 | 89% 94% SUSPENDED |
| | WPCP | | | | | | |
| 10-CAL-12-14.0/14.5 10-0H3804 | | IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.2 KM EAST OF HAUPT CREEK BRIDGE TO 0.2 KM EAST OF DOUBLE SPRINGS ROAD WIDEN AND RESURFACE ROADWAY | ON GRADE CONTRACTING INC P.O. BOX 159 JAMESTOWN, CA 95327 | CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563 | \$415,042 \$446,727 \$0 | 02/21/08 03/24/08 10/21/08 10/21/08 | 100% 100% COMPLETED |
| HB4N | SWPPP | | | | | | |
| 10-CAL-26-30.0/0 10-0N3804 | | IN CALAVERAS COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY | DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95231 | CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)333-6922 | \$336,850 \$254,510 \$0 | 05/16/08 06/02/08 10/23/08 | 100% 90% |
| HM3 | WPCP | | | | | | |
| 10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --() | | IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY | GEORGE REED P.O. BOX 4760 MODESTO, CA 95352 | GURDIP "DANNY" UPPAL P.O. BOX 311 MERCED, CA 95341 (209)815-1075 | \$26,301,915 \$27,292,544 \$415,775 | 07/09/07 07/27/07 11/21/08 11/24/08 | 100% 99% |
| HA22 | WPCP | | (209)523-0734 | | | | |
| 10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --() | | IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE | | KEWAL VIRK (559)696-1545 | \$6,646,632 \$3,830,718 \$167,974 | 09/25/07 10/24/07 10/06/09 | 0% 0% PLANT EST SATIS |
| HA21 | SWPPP | | (916)635-9370 | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 3
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|----------------------------|
| 10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --() | | IN MERCED COUNTY IN MERCED FROM 0 STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION | WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 | HASSAN JAKHAR (209)726-5485 | \$1,309,813 \$1,208,968 \$6,972 | 01/06/06 01/17/06 08/24/09 | 63% 92% |
| HA25 | SWPPP | | | | | | |
| 10-MER-99-23.8/26.5 10-414814 | | IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER INC. OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES | CONCORD CA 94524 | SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863 | \$31,094,277 \$14,366,128 \$1,625,644 | 03/20/08 04/07/08 07/06/10 | 49% 46% |
| HE14 | SWPPP | | | | | | |
| 10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --() | | IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING | ODYSSEY LANDSCAPE, INC. 800 WEST EIGHT MILE RD STOCKTON, CA 95209 | HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096 | \$600,971 \$73,197 \$64,941 | 08/19/08 09/10/08 04/03/12 | 4% 12% |
| | SWPPP | | | | | | |
| 10-MER-140-36.5/0 10-0J8104 | | IN MERCED COUNTY IN MERCED AT EAST 21ST STREET INSTALL TRAFFIC SIGNAL | TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600 | | \$405,137 \$0 \$0 | 10/21/08 11/10/08 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 10-MPA-140-42.3/43.5 10-0P4404 | | IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY | TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK,CA,95381 | BOXKEWAL VIRK P.O.BOX 311 MERCED,CA,95341 (559)696-1545 | \$13,975,000 \$11,501,569 \$0 | 06/16/06 06/17/06 10/27/08 10/27/08 | 100% 100% OVER RUN |
| 201130 | | | | | | | |
| 10-SJ-4-25.0/29.5 10-0S4204 | | IN SAN JOAQUIN COUNTY NEAR FARMINGTON GEORGE REED INC FROM 0.1 MILE EAST OF JACK TONE ROAD TO 0.4 MILE WEST OF VAN ALLEN ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | P. O. BOX 4760 MODESTO, CA 95352 | NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON, CA95356 (209)942-6160 | \$824,038 \$731,423 \$0 | 06/12/08 06/27/08 11/12/08 11/19/08 | 53% 89% |
| HM | WPCP | | | | | | COMPLETED |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 4
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 10-SJ-4-/0 10-0C1504 | | IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE | ZONDIROS CORPORATION 2401 208TH STREET SUITE C8 TORRANCE CA 90501 (310)320-2558 | | \$726,000 \$0 \$0 | 10/23/08 11/14/08 | 0% 0% |
| HM3H | WPCP | | | | | | |
| 10-SJ-5-10.7/13.9 10-0N4204 | | IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AT VARIOUS LOCATIONS FROM DEUEL OVERHEAD TO PARADISE CUT OVERFLOW BRIDGE TREAT BRIDGE DECKS | PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052 | SINGH MANJIT (209)405-2854 | \$488,011 \$248,022 \$248,022 | 05/08/08 05/30/08 01/05/09 | 16% 51% |
| HM3 | WPCP | | | | | | |
| 10-SJ-5-11.8/39.6 10-0N3004 | | IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM OLD US 50 OVERCROSSING TO ROUTE 5/12 SEPARATION REPLACE JOINTS AND APPROACH SLABS | CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500 | SINGH MANJIT 1110 W. KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)405-2854 | \$860,265 \$551,166 \$41,916 | 05/23/08 06/10/08 12/10/08 | 90% 63% |
| HM3 | WPCP | | | | | | |
| 10-SJ-5-13.8/25.4 10-0S2804 | | IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | | \$2,863,306 \$0 \$0 | 05/09/08 07/21/08 | 0% 0% |
| HM | WPCP | | | | | | |
| 10-SJ-5-13.9/15.6 10-3A1204 | | IN SAN JOAQUIN COUNTY IN LATHROP FROM 0.1 KM NORTH OF PARADISE CUT OVERFLOW BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES | NEHEMIAH CONSTRUCTION INC 4790 E 2ND STREET BENICIA CA 94501 (707)746-6870 | DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930 | \$13,723,855 \$13,474,546 \$0 | 11/15/06 11/30/06 11/07/08 11/07/08 | 100% 100% COMPLETED |
| HE13 | SWPPP | | | | | | |
| 10-SJ-5-22.5/25.4 10-0N4804 | | IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM FRENCH CAMP TURNPIKE UNDERCROSSING TO CHARTER WAY UNDERCROSSING GRIND DECKS AND SEAL JOINTS | DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100 | SINGH MANJIT (209)405-2854 | \$319,561 \$340,545 \$118,994 | 05/21/08 06/02/08 11/30/08 12/01/08 | 100% 96% |
| HM3 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 5
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|-----------------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|---------------------------------------------|---------------------------------------------|----------------------------|
| 10-SJ-5-25.6/26.1 10-0N2504 | | IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM ANDERSON STREET UNDERCROSSING TO ROUTE 5/4 SEPARATION TREAT BRIDGE DECKS | PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577 | NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160 | \$1,260,015 \$483,494 \$0 | 05/23/08 06/16/08 04/24/09 | 23% 38% |
| HM3 | WPCP | | | | | | |
| 10-SJ-12-4.4/0 10-0N3204 | | IN SAN JOAQUIN COUNTY ON ROUTE 12 NEAR TERMINOUS AT LITTLE POTATO SLOUGH AND ON ROUTE 99 NEAR LODI AT MOKELUMNE RIVER BRIDGE TREAT BRIDGE DECKS | PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577 | NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160 | \$571,839 \$644,919 \$0 | 05/27/08 06/16/08 11/15/08 | 81% 93% |
| HM3 | WPCP | | | | | | |
| 10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --() | | IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE | GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201 | NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160 | \$2,218,276 \$2,326,073 \$0 | 05/18/06 05/31/06 09/28/09 | 0% 0% |
| HB1 | SWPPP | | | | | | PLANT EST SATIS |
| 10-SJ-88-3.2/0 10-0L9504 ACHS-PO88-(050)S GPO8-8 05-(HSI)P 10 0-88-() | | IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL | COLUMBIA ELECTRIC INC 1980 DAVIS STREET SAN LEANDRO CA 94577 (510)430-9505 | | \$282,485 \$0 \$0 | 10/03/08 10/30/08 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 10-SJ-88-13.8/16.4 10-0G7604 | | IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST P O BOX 1630 JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED INC LODI CA 95241 (209)334-0790 | | \$1,483,498 \$0 \$0 | 08/19/08 09/04/08 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710 | MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585 | \$85,886,046 \$78,498,605 \$5,310,189 | 03/28/06 04/12/06 08/23/10 | 76% 92% |
| HB4C | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 6
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|-----------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 10-SJ-205-8.1/8.1 10-0N1304 | | IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | | \$102,985 \$0 \$0 | 10/03/08 10/17/08 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() | | IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION | WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691 | SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147 | \$4,266,373 \$3,642,710 \$28,150 | 02/06/06 02/22/06 04/07/10 | 58% 85% |
| HA25 | SWPPP | | | | | | |
| 10-StA-99-10.3/12 10-0L6404 OTS- -() --() | | IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER | TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380-9519 (209)632-6600 | GURDIP "DANNY" UPPAL 952 GOODWIN DRIVE RIPON, CA 95366 (209)815-1075 | \$2,473,354 \$1,384,718 \$434,595 | 11/08/07 11/30/07 01/29/09 | 57% 53% |
| HB1 | SWPPP | | | | | | |
| 10-StA-99-11.9/11.9 10-2A7704 | | IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE | NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870 | DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869 | \$16,657,754 \$2,805,635 \$789,207 | 06/23/08 07/09/08 03/01/11 | 9% 17% |
| HE11 | SWPPP | | | | | | |
| 10-StA-99-15.0/16.5 10-0F7304 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, INCRICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR. RIPON,CA 95366 (209)599-5264 | | \$1,787,465 \$1,560,976 \$6,601 | 09/18/07 10/16/07 12/22/11 | 0% 0% |
| HA25 | SWPPP | | | | | | PLANT EST SATIS |
| 10-StA-99-15.1/15.7 10-0M9704 | | IN STANISLAUS COUNTY IN MODESTO FROM PAVEX CONSTRUCTION DIVISION TUOLUMNE BOULEVARD UNDERCROSSING TO 0.1 MILE SOUTH OF G STREET OVERCROSSING PLACE RUMBLE STRIPS | 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400 | | \$157,070 \$0 \$0 | 11/17/08 12/01/08 | 0% 0% |
| HB1 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 7
12/03/08

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|----------------------------|
| 10-STA-99-19.0/24.7 10-0N5704 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.5 MILE NORTH OF CARPENTER/BRIGGSMORE OVERCROSSING TO SAN JOAQUIN COUNTY LINE REPLACE CONCRETE PAVEMENT | PROFESSIONAL CONSTRUCTION SERVICES "PCS" 3309 VINCENT RD. PLEASANT HILL,CA 94523 | RICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR., RIPON CA 95366 | \$502,146 \$453,307 \$453,307 | 04/16/08 05/12/08 12/10/08 | 71% 90% |
| | WPCP | | | (209)610-0806 | | | |
| 10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --() | | IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT | GEORGE REED INC. | RICHARD ONOCHIE/ABDUL RASHID | \$5,667,114 \$718,473 \$220,794 | 08/06/08 08/15/08 03/16/09 | 38% 13% |
| | SWPPP | | | (209)610-0806 | | | |
| 10-STA-108-30.5/31.6 10-0L7204 ACHS-P108-(046)E PGP1-08 0-(6E) --() | | IN STANISLAUS COUNTY IN AND NEAR RIVERBANK FROM MID MAIN CANAL TO HOWARD AVENUE HOT MIX ASPHALT RESURFACING | GEORGE REED INC. P.O.BOX 4760 MODESTO, CA 95352 | DAVID ABLEDU 952 GOODWIN DR. RIPON CA 95366 (209)599-7281 | \$700,076 \$0 \$0 | 09/02/08 09/15/08 01/16/09 | 0% 0% |
| | WPCP | | | | | | SUSPENDED |
| 10-STA-219-.1/2.9 10-0A8704 | | IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147 | \$6,569,394 \$342,433 \$204,712 | 06/19/08 07/09/08 01/29/10 | 16% 5% |
| | SWPPP | | | | | | |
| 10-TUO-49-12.6/16.5 10-0M4304 | | IN TUOLUMNE COUNTY AT AND NEAR JAMESTOWN FROM 0.2 MILE SOUTH OF CHICKEN RANCH ROAD TO EAST JUNCTION ROUTE 108 RUBBERIZED HOT MIX ASPHALT OVERLAY | GRANITE CONSTRUCTION CO P.O. BOX 50085 WATSONVILLE, CA95366 | ALFRED BLUM 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-1940 | \$855,998 \$683,667 \$0 | 04/16/08 05/07/08 11/19/08 11/19/08 | 100% 100% |
| | WPCP | | | | | | SUSPENDED |
| 10-TUO-120-3.5/6.9 10-0G7504 | | IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 2.1 MILES EAST OF TULLOCH ROAD TO 0.2 MILE WEST OF LA GRANGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. P.O. BOX 548 SONORA, CA 95370 | BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON, CA95203 (209)948-7216 | \$1,722,236 \$72,924 \$72,924 | 08/15/08 09/04/08 11/20/09 | 48% 4% |
| | WPCP | | | | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| Totals: | Authorized Final Amt: | <u>\$269,166,435</u> | Completed to Date: | <u>\$189,901,254</u> | Work This Month: | <u>\$13,163,493</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-ALP-88-1.9/0 | 10-444204 | 1 |
| 10-ALP-207-/1.4 | 10-0M8404 | 1 |
| 10-AMA-49-.5/.6 | 10-0M5104 | 1 |
| 10-AMA-49-7.0/11 | 10-049954 | 1 |
| 10-AMA-88-7.4/0 | 10-1A6714 | 1 |
| 10-AMA-88-29.5/0 | 10-499804 | 1 |
| 10-CAL-4-24.0/28 | 10-0M3704 | 2 |
| 10-CAL-4-21.1/23.4 | 10-362504 | 2 |
| 10-CAL-12-14.0/14.5 | 10-0H3804 | 2 |
| 10-CAL-26-30.0/0 | 10-0N3804 | 2 |
| 10-MER-5-/32.5 | 10-0N1504 | 2 |
| 10-MER-59-26.9/27.5 | 10-1A0704 | 2 |
| 10-MER-99-15.2/16.2 | 10-482314 | 3 |
| 10-MER-99-23.8/26.5 | 10-414814 | 3 |
| 10-MER-99-32.6/37.2 | 10-0L5804 | 3 |
| 10-MER-140-36.5/0 | 10-0J8104 | 3 |
| 10-MPA-140-42.3/43.5 | 10-0P4404 | 3 |
| 10-SJ-4-25.0/29.5 | 10-0S4204 | 3 |
| 10-SJ-4-/0 | 10-0C1504 | 4 |
| 10-SJ-5-10.7/13.9 | 10-0N4204 | 4 |
| 10-SJ-5-25.6/26.1 | 10-0N2504 | 4 |
| 10-SJ-5-11.8/39.6 | 10-0N3004 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 10-SJ-5-13.8/25.4 | 10-0S2804 | 4 |
| 10-SJ-5-13.9/15.6 | 10-3A1204 | 4 |
| 10-SJ-5-22.5/25.4 | 10-0N4804 | 5 |
| 10-SJ-12-4.4/0 | 10-0N3204 | 5 |
| 10-SJ-26-15.3/15.9 | 10-499004 | 5 |
| 10-SJ-88-3.2/0 | 10-0L9504 | 5 |
| 10-SJ-88-13.8/16.4 | 10-0G7604 | 5 |
| 10-SJ-205-3.0/13.6 | 10-300164 | 5 |
| 10-SJ-205-8.1/8.1 | 10-0N1304 | 6 |
| 10-STA-99-9.9/15 | 10-0F7204 | 6 |
| 10-STA-99-10.3/12 | 10-0L6404 | 6 |
| 10-STA-99-11.9/11.9 | 10-2A7704 | 6 |
| 10-STA-99-15.0/16.5 | 10-0F7304 | 6 |
| 10-STA-99-15.1/15.7 | 10-0M9704 | 6 |
| 10-STA-99-19.0/24.7 | 10-0N5704 | 7 |
| 10-STA-108-22.4/26.5 | 10-3A7404 | 7 |
| 10-STA-108-30.5/31.6 | 10-0L7204 | 7 |
| 10-STA-219-.1/2.9 | 10-0A8704 | 7 |
| 10-TUO-49-12.6/16.5 | 10-0M4304 | 7 |
| 10-TUO-120-3.5/6.9 | 10-0G7504 | 7 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----------------------------|-----------------------------|-----------------------------|
| District | 10 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$26,301,915 | \$27,292,544 |
| -F- | FEDERAL AID (PRIMARY) | \$91,462,232 | \$83,350,283 |
| -S- | FEDERAL AID (SECONDARY) | \$9,463,413 | \$4,072,703 |
| -SH- | STATE HIGHWAY | \$131,836,328 | \$69,970,289 |
| | | \$10,102,547 | \$5,215,435 |
| District Total: | | <u>\$269,166,435</u> | <u>\$189,901,254</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 10 | \$31,002,654 |
| Work completed this Period: | \$31,002,654 |