

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 1
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|---|---|---|--------------------------------|
| 11-IMP-7-3.7/6.9 11-068024 | | IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION | SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084 | \$1,156,018 \$904,038 \$13,435 | 11/16/07 12/21/07 10/26/11 | 23% 76% |
| HE14 HE14 | SWPPP | | | | | | |
| 11-IMP-8-3.9/96.8 11-258704 | | IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE, AZ 85282 | HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA (760)594-2008 | \$627,628 \$6,195 \$6,195 | 05/01/08 05/21/08 03/25/09 | 14% 1% |
| HM3 | WPCP | | | | | | |
| 11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --() | | IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY | SKANSKA 861 MAIN STREET BRAWLEY, CA 92227 | RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666 | \$69,546,868 \$15,370,294 \$2,929,614 | 03/11/08 03/27/08 01/06/11 | 19% 22% |
| HE14 | SWPPP | | | | | | |
| 11-IMP-111-.7/.7 11-285804 | | IN IMPERIAL COUNTY IN CALEXICO AT SEVENTH STREET INSTALL DRAINAGE UNITS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706 | CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597 | \$245,765 \$91,006 \$46,964 | 06/06/08 07/23/08 12/05/08 | 80% 37% |
| HB4N | WPCP | | | | | | |
| 11-IMP-111-4.7/T8.2 11-276614 | | IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY | ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW RD. SAN BERNARDINO, CA 92408 | RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666 | \$1,756,990 \$1,034 \$1,034 | 05/12/08 05/30/08 02/18/09 | 19% 0% SUSPENDED |
| HM1A | SWPPP | | | | | | |
| 11-IMP-111-11.4/22.2 11-256204 | | IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION | P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084 | \$1,404,600 \$1,312,541 \$1,962 | 03/06/06 03/17/06 09/17/09 | 0% 0% PLANT EST SATIS |
| HE14 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 2
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|--|--|---|------------------------------------|
| 11-IMP-115-21.2/35.2 11-287404 | | IN IMPERIAL COUNTY IN AND NEAR CALIPATRIA FROM WEST JUNCTION ROUTE 78 TO ROUTE 111 ASPHALT RUBBER CHIP SEAL COAT | MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA, CA 90660 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666 | \$1,798,277 \$1,659,015 \$0 | 02/14/08 02/29/08 10/08/08 | 84% 100% SUSPENDED |
| HM1A | WPCP | | | | | | |
| 11-SD-5-.3/0 11-287304 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER OPENING | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706 | PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093 | \$477,826 \$307,365 \$149,916 | 06/16/08 07/14/08 12/04/08 | 76% 64% |
| HB4N | WPCP | | | | | | |
| 11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) | | IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION | WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029 | NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081 | \$5,651,810 \$5,279,648 \$8,055 | 06/02/06 06/15/06 02/11/11 | 0% 0% PLANT EST SATIS |
| HA25 HA25 | SWPPP | | | | | | |
| 11-SD-5-10.0/10.8 11-276104 ACNH-X073-(082)E --() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE METAL RAILING | HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO,CA 92192-9000 | JUAREZ, DANIEL 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1501 | \$4,728,181 \$4,737,051 \$16,833 | 12/06/07 12/31/07 01/07/09 | 0% 0% PLANT EST SATIS |
| HB1 | WPCP | | | | | | |
| 11-SD-5-15.1/15.1 11-284804 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE | LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131 | FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439 | \$414,305 \$324,085 \$14,482 | 06/18/08 07/16/08 03/23/09 | 0% 0% PLANT EST SATIS |
| HB4N | WPCP | | | | | | |
| 11-SD-5-26.8/26.8 11-081104 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS | HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO,CA 92192-9000 | NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081 | \$808,556 \$778,868 \$1,320 | 06/15/07 07/05/07 03/04/09 | 0% 0% PLANT EST SATIS |
| HB4N | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 3
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|--|--|---|---|------------------------------------|
| 11-SD-5-33.7/54.9 11-290004 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS | T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$1,129,440 \$0 \$0 | 08/26/08 09/10/08 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION | CORONA, CA 92877 | 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086 | \$700,592 \$582,667 \$3,621 | 08/04/04 08/20/04 02/10/10 | 0% 0% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |
| 11-SD-5-35.7/38.5 11-2358U4 | | IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE | COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117 | ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090 | \$35,297,034 \$31,362,756 \$1,341,640 | 08/15/07 09/10/07 11/04/09 | 97% 89% |
| HB4C | SWPPP | | | | | | |
| 11-SD-5-50.9/52.8 11-239604 | | IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING | MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$1,843,462 \$929,946 \$145,356 | 09/26/07 11/06/07 12/07/11 | 97% 50% |
| HA25 | SWPPP | | | | | | |
| 11-SD-5-52.8/54.9 11-239504 | | IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION | ORANGE, CA 92868 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$1,307,372 \$832,039 \$30,778 | 08/09/07 09/18/07 10/24/11 | 26% 63% |
| HA25 | SWPPP | | | | | | |
| 11-SD-5-66.5/68.5 11-259304 | | IN SAN DIEGO COUNTY ABOUT 21 KM NORTH OF OCEANSIDE FROM 1.1 KM SOUTH OF TO 2.1 KM NORTH OF THE SAN ONOFRE TRUCK INSPECTION FACILI UPGRADE EXISTING BACK-UP GENERATORS | GIM GENERAL ENGINEERING 916 MORNING SUN DRIVE ENCINITAS, CA 92024 | PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093 | \$626,947 \$599,999 \$5,961 | 09/26/07 10/22/07 12/22/08 | 76% 94% SUSPENDED |
| HA42 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 4
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|--|--|---|------------------------------------|
| 11-SD-8-9.6/52 11-258604 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LAKE MURRAY BOULEVARD OVERCROSSING TO CAMERON STATION UNDERCROSSING CLEAN AND TREAT BRIDGE DECK | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706 | TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115 | \$1,216,718 \$958,259 \$0 | 05/02/08 05/21/08 11/03/08 | 90% 76% |
| HM3 | WPCP | | | | | | |
| 11-SD-15-.6/2.4 11-235904 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION | SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$719,249 \$699,214 \$2,291 | 07/25/01 08/01/01 01/14/09 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION | ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$4,532,190 \$2,911,288 \$137,365 | 09/10/07 10/25/07 03/12/12 | 78% 64% |
| HA25 | SWPPP | | | | | | |
| 11-SD-15-8.9/9.7 11-233204 ER- () --() | | IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK | ERRECA INC P O BOX 1161 SPRING VALLEY CA 91979 | | \$1,000,000 \$0 \$0 | 03/01/98 03/01/98 | 0% 0% |
| HA23 | | | | | | | |
| 11-SD-15-10.4/21.2 11-2T0924 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES | COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO, CA 92117 | MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435 | \$61,091,912 \$7,540,233 \$5,218,747 | 07/25/08 08/06/08 05/14/12 | 4% 12% |
| HB4C | SWPPP | | | | | | |
| 11-SD-15-10.5/M15 11-2T0914 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES | FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO,CA 92126 | SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521 | \$50,321,072 \$8,724,282 \$1,982,853 | 05/12/08 06/11/08 11/30/10 | 17% 17% |
| HB4C | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 5
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|---|---|--------------------------------|
| 11-SD-15-16.0/M19.3 11-2T0934 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS, INC. MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES | 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126 | ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563 | \$67,590,197 \$21,147,646 \$1,776,642 | 02/08/08 02/27/08 02/16/11 | 23% 31% |
| HB4C | SWPPP | | | | | | |
| 11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() | | IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES | FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO, CA 92081 | BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430 | \$49,951,259 \$45,799,621 \$2,166,275 | 07/10/06 07/25/06 12/24/08 | 96% 91% |
| HB4C | SWPPP | | | | | | |
| HB4C | | | | | | | |
| 11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION | SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$2,495,027 \$109,215 \$66,019 | 05/12/08 06/10/08 09/10/12 | 10% 4% |
| HA25 | SWPPP | | | | | | |
| 11-SD-15-20.5/28 11-293804 | | IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL | FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127 | MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435 | \$1,001,000 \$854,849 \$88,810 | 10/25/07 10/25/07 10/24/08 | 100% 85% |
| HA23 | | | | | | | |
| 11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES | 2585 BUSINESS PARK VISTA, CA 92081 | HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2104 | \$77,324,225 \$76,669,377 \$54,642 | 08/11/04 08/26/04 12/01/08 | 0% 0% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |
| HB4C | | | | | | | |
| HB4C | | | | | | | |
| 11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES | BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081 | JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261 | \$93,156,413 \$90,975,514 \$463,000 | 09/09/04 09/22/04 12/01/08 | 79% 97% |
| HB4C | SWPPP | | | | | | |
| HB4C | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 6
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|---|----------------------------|
| 11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION | EAST BAY CONSTRUCTION COMPANY INC 41120 ELM STREET SUITE G MURRIETA CA 92562 (951)461-0288 | | \$797,485 \$0 \$0 | 09/22/08 10/27/08 | 0% 0% |
| HA25 | WPCP | | | | | | |
| 11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --() | | IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE | WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029 | CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1524 | \$5,464,905 \$0 \$0 | 08/20/08 09/26/08 10/20/10 | 0% 0% |
| HB4C | WPCP | | | | | | |
| 11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --() | | IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES | ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH, CA 92610 | JAVED, FARIDUN 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)583-3423 | \$48,220,257 \$605,582 \$605,582 | 07/21/08 08/06/08 10/24/11 | 3% 1% |
| HB4C | SWPPP | | | | | | |
| 11-SD-52-2.6/5.9 11-288404 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM | NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$398,131 \$43,020 \$5,141 | 05/30/08 06/20/08 02/10/10 | 18% 11% |
| HA25 | WPCP | | | | | | |
| 11-SD-52-4.9/6.2 11-283704 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILES WEST OF CONVOY STREET OVERCROSSING TO 0.7 MILES EAST OF CONVOY STREET OVERCROSSING PAVEMENT REHABILITATION | HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | | \$1,813,423 \$0 \$0 | 09/24/08 10/23/08 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 11-SD-52-5.8/7.5 11-288504 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM | PACIFIC RESTORATION GROUP, INC P.O. BOX 77038 CORONA, CA 92877 | INCHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$249,058 \$71,587 \$41,360 | 06/17/08 08/04/08 12/07/09 | 13% 29% |
| HA25 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 7
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|---|--|--------------------------------|
| 11-SD-52-7.4/13.3 11-267304 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE | 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000 | GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217 | \$18,552,843 \$12,396,363 \$1,746,301 | 01/16/08 02/04/08 06/11/09 | 55% 67% |
| HB4C | SWPPP | | | | | | |
| 11-SD-52-14.1/16.3 11-010614 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY | ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040 | FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334 | \$60,296,333 \$27,856,056 \$1,613,923 | 11/27/07 12/31/07 12/08/10 | 29% 46% |
| HE14 | SWPPP | | | | | | |
| 11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --() | | IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE | SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405 | MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226 | \$66,721,467 \$15,431,385 \$3,202,010 | 04/10/08 04/30/08 11/16/10 | 20% 23% |
| HE14 | SWPPP | | | | | | |
| 11-SD-56-2.2/6.2 11-172894 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD DEVELOPMENT, INC. OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION | SAN DIEGO, CA 92121 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086 | \$4,067,059 \$3,960,751 \$18,499 | 04/06/05 04/22/05 08/11/09 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| HE14 | | | | | | | |
| 11-SD-67-9.3/22.8 11-280704 ACHS-P067-(069)E P P0-67 0-(9E) --() | | IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM VIGILANTE ROAD TO KALBAUGH STREET INSTALL RUMBLE STRIPS | HAZARD CONSTRUCTION CO. 6465 MARINDUSTRY PLACE SAN DIEGO, CA | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$539,309 \$461,751 \$159,046 | 07/10/08 07/29/08 12/10/08 | 85% 82% |
| HB1 | WPCP | | | | | | |
| 11-SD-67-18.5/24.4 11-261204 | | IN SAN DIEGO COUNTY NEAR RAMONA FROM SIM J HARRIS, INC. ARCHIE MOORE ROAD TO ROUTE 78 RUBBERIZED HOT MIX ASPHALT OVERLAY | 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117 | TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115 | \$1,536,135 \$1,702,334 \$0 | 05/21/08 06/10/08 10/31/08 11/14/08 | 23% 100% COMPLETED |
| HM1 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 8
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|---|----------------------------|
| 11-SD-75-17.4/20.5 11-2772U4 | | IN SAN DIEGO COUNTY IN CORONADO FROM VALLEY SLURRY SEAL, INC. THE NAVAL AMPHIBIOUS BASE TO SAN DIEGO CORONADO BAY BRIDGE PLACE MICROSURFACING | P.O. BOX 1620 WEST SACRAMENTO, CA 91977 | FIGUEROA, RENE 817 BONITA ROAD SPRING VALLEY, CA 91977 (619)697-2439 | \$790,842 \$686,657 \$99,541 | 05/15/08 06/10/08 11/20/08 | 100% 97% |
| HM1A | WPCP | | | | | | |
| 11-SD-75-21.8/21.9 11-246524 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT CHRISTIE CONSTRUCTION, INC. THE SAN DIEGO AND CORONADO BAY BRIDGE 4925 SEAPORT AVENUE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION | RICHMOND, CA 92592 | JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501 | \$1,781,603 \$1,540,549 \$271,523 | 07/20/06 08/01/06 11/26/08 | 100% 87% OVER RUN |
| HA21 | WPCP | | | | | | |
| 11-SD-76-14.3/14.9 11-272304 ER-4132-(004)E --() | | IN SAN DIEGO COUNTY NEAR BONSALL AT SIM ENGINEERING, INC. FLOWERWOOD LANE CONSTRUCT VEHICLE PULLOUT AND RAMP | 3658 PALOMAR DRIVE FALLBROOK, CA 92028 | NABIZADEH, MEHRDAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-1212 | \$98,310 \$90,260 \$90,260 | 09/15/08 10/14/08 12/12/08 | 80% 97% |
| HA23 | WPCP | | | | | | |
| 11-SD-76-15.5/0 11-272204 ER-4131-(004)E --() | | IN SAN DIEGO COUNTY NEAR BONSALL AT ZONDIROS CORPORATION MONSERATE HILL ROAD CONSTRUCT VEHICLE PULLOUT AND RAMP | 1833-201 DIAMOND STREET SAN MARCOS, CA 92078 | NABIZADEH, MEHRDAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-1212 | \$84,514 \$87,104 \$83,681 | 09/08/08 09/26/08 11/26/08 | 96% 96% |
| HA23 | WPCP | | | | | | |
| 11-SD-78-31.5/0 11-294304 ER-45A1-(004)E --() | | IN SAN DIEGO COUNTY NEAR RAMONA AT HAZARD CONSTRUCTION COMPANY 1.6 MILES WEST OF WEEKEND VILLA ROAD P O BOX 229000 RECONSTRUCT RETAINING WALL | SAN DIEGO CA 921929000 (858)587-3600 | | \$319,068 \$0 \$0 | 09/26/08 10/17/08 | 0% 0% |
| HA23 | WPCP | | | | | | |
| 11-SD-78-35.5/45.2 11-285304 | | IN SAN DIEGO COUNTY AT AND NEAR RAMONA FROM ROUTE 67 TO OLD JULIAN HIGHWAY MICROSURFACING | VALLEY SLURRY SEAL CO. P.O. BOX 981330 WEST SACRAMENTO, CA 95798 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$1,028,443 \$944,810 \$484,968 | 06/13/08 07/07/08 12/01/08 | 82% 92% |
| HM1A | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 9
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|--|-------------------------------|
| 11-SD-78-57.9/66 11-285104 | | IN SAN DIEGO COUNTY AT AND NEAR JULIAN FROM WASHINGTON STREET TO 3.7 MILES WEST OF VALLECITOS ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | CALMEX ENGINEERING, INC. P.O. BOX 2425 RIVERSIDE, CA 92516-2425 | LEVINE, GARY 5825 AVENIDA ENCINAS CARLSBAD, CA 92008 (760)929-3232 | \$1,316,259 \$1,229,871 \$0 | 05/09/08 06/12/08 11/12/08 11/12/08 | 100% 100% COMPLETED |
| HM1A | WPCP | | | | | | |
| 11-SD-78-72.9/0 11-165734 | | IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE | MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE | YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491 | \$4,260,367 \$4,115,713 \$0 | 10/18/06 10/27/06 11/05/08 | 80% 98% |
| HA21 | WPCP | | BLOOMINGTON,CA 982316 | | | | |
| 11-SD-78-/3.3 11-277014 | | IN SAN DIEGO COUNTY IN OCEANSIDE FROM ALL AMERICAN ASPHALT ROUTE 78/5 SEPARATION TO COLLEGE BOULEVARD UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY | P.O. BOX 2229 CORONA, CA 92878-2229 | LEVINE, GARY 5825-102 AVENIDA ENCINAS CARLSBAD, CA 92008 (760)929-3232 | \$1,141,392 \$1,151,301 \$0 | 05/14/08 06/02/08 11/01/08 | 96% 94% |
| HM1 | WPCP | | | | | | |
| 11-SD-79-10.2/18 11-280904 ACHS-X073-(084)E P X0-73 0-(4E) --() | | IN SAN DIEGO COUNTY NEAR JULIAN AND JAMUL ON ROUTE 79 AND ON ROUTE 94 RECONSTRUCT METAL BEAM GUARD RAIL | HAZARD CONSTRUCTION CO. 6465 MARINDUSTRY PLACE SAN DIEGO, CA | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$567,568 \$530,725 \$10,680 | 07/07/08 07/23/08 12/01/08 | 90% 92% |
| HB1 | WPCP | | | | | | |
| 11-SD-94-1.4/9.3 11-285404 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 94/5 SEPARATION TO GROVE STREET OVERCROSSING CLEAN AND TREAT BRIDGE DECK | TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, AZ 85282 | AMBLE, TOR 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1509 | \$617,617 \$750 \$750 | 05/14/08 06/12/08 05/10/09 | 0% 0% SUSPENDED |
| HM3 | WPCP | | | | | | |
| 11-SD-94-3.3/0 11-272504 ER-4107-(004)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO AT CHOLLAS CREEK BRIDGE REBUILD CONCRETE CHANNEL | CAROLINO CONSTRUCTION CORPORATION 3035 E 8TH STREET NATIONAL CITY CA 91950 (619)327-0817 | BAGUBE, JUN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438 | \$307,990 \$73,550 \$73,550 | 09/26/08 10/17/08 12/17/08 | 40% 24% |
| HA23 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 10
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|---|---|--|------------------------------------|
| 11-SD-94-11.3/13.8 11-276414 | | IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION | 999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$521,466 \$467,317 \$123,154 | 05/21/07 06/11/07 09/22/10 | 0% 0% PLANT EST SATIS |
| HA25 | WPCP | | | | | | |
| 11-SD-94-11.6/12 11-285904 | | IN SAN DIEGO COUNTY AT CASA DE ORO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF KENWOOD DRIVE UNDERCROSSING REHABILITATE AND WIDEN RAMP | BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883 | GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (760)594-2006 | \$489,100 \$434,756 \$0 | 04/24/08 05/15/08 10/28/08 | 100% 89% |
| HB4N | WPCP | | | | | | |
| 11-SD-94-17.5/17.7 11-176424 | | IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION | DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$354,670 \$324,234 \$2,273 | 05/05/04 05/19/04 08/05/09 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 11-SD-125-9.2/9.2 11-091894 | | IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING | P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868 | SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086 | \$1,466,590 \$1,427,274 \$8,224 | 07/18/06 07/27/06 05/20/09 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 11-SD-188-/.2 11-256504 HPD-P188-(001) --() | | IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT | ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040 | AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372 | \$16,068,933 \$15,131,279 \$141,879 | 10/26/06 11/20/06 01/07/09 | 0% 0% PLANT EST SATIS |
| HA42 | SWPPP | | | | | | |
| 11-SD-805-2.2/11.4 11-258904 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM DEL SOL BOULEVARD UNDERCROSSING TO 47TH STREET UNDERCROSSING CLEAN AND TREAT BRIDGE DECK | TRUESDELL CORPORATION OF CA. 1310 W. 23RD STREET TEMPE, AZ 85282 | ROSAL, PURISIMO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2123 | \$642,094 \$584,542 \$0 | 05/08/08 05/29/08 10/23/08 10/23/08 | 100% 100% COMPLETED |
| HM3 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

Page 11
12/03/08

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|---|--|---|---|----------------------------|
| 11-SD-805-6.1/8 11-276204 ACIM-805 -(606)6 --() | | IN SAN DIEGO COUNTY IN CHULA VISTA AND BONITA FROM 0.1 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.4 KM NORTH OF BONITA INSTALL RAMP METERS AND HOV LANES | SKANSKA USA CIVIL 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154 | GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (760)594-2006 | \$1,983,943 \$450,558 \$440,608 | 06/18/08 07/10/08 05/07/10 | 21% 23% |
| HB4N | SWPPP | | | | | | |
| 11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM SKANKSA USA CIVIL WEST 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY | CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154 | OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406 | \$61,409,279 \$17,374,693 \$2,479,152 | 01/30/08 02/27/08 12/10/10 | 22% 28% |
| | SWPPP | | | | | | |
| 11-SD-5506-/0 11-264804 ACST-X073-(085)E X0-73 0-(5E) --() TEA1 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT THE DISTRICT OFFICE HISTORIC BUILDING REMODEL DISTRICT BUILDING | CHOCTAW CONSTRUCTION COMPANY, INC. 23839 OAK MEADOW DRIVE RAMONA, CA 92065 | COLLINS. TOM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)688-6893 | \$531,289 \$156,735 \$57,064 | 08/21/08 09/15/08 03/25/09 | 35% 30% |
| 11-SD-5722-/0 11-080624 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA OPERATIONS CENTER CONSTRUCT STORAGE SHED AND CANOPIES | FALCON GENERAL ENGINEERING, INC. 572 COLLYN STREET VISTA, CA 92083 | FARMER, BRANDON L. 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1375 | \$1,041,611 \$296,509 \$124,493 | 06/30/08 07/29/08 02/18/09 | 54% 28% |
| HA12 | WPCP | | | | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| Totals: | Authorized Final Amt: | <u>\$845,400,286</u> | Completed to Date: | <u>\$431,096,061</u> | Work This Month: | <u>\$28,557,471</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 11-IMP-7-3.7/6.9 | 11-068024 | 1 |
| 11-IMP-8-3.9/96.8 | 11-258704 | 1 |
| 11-IMP-78-12.1/15.2 | 11-167884 | 1 |
| 11-IMP-111-.7/.7 | 11-285804 | 1 |
| 11-IMP-111-11.4/22.2 | 11-256204 | 1 |
| 11-IMP-111-4.7/T8.2 | 11-276614 | 1 |
| 11-IMP-115-21.2/35.2 | 11-287404 | 2 |
| 11-SD-5-8.6/10 | 11-0786U4 | 2 |
| 11-SD-5-35.7/38.5 | 11-2358U4 | 2 |
| 11-SD-5-.3/0 | 11-287304 | 2 |
| 11-SD-5-10.0/10.8 | 11-276104 | 2 |
| 11-SD-5-15.1/15.1 | 11-284804 | 2 |
| 11-SD-5-26.8/26.8 | 11-081104 | 3 |
| 11-SD-5-33.7/54.9 | 11-290004 | 3 |
| 11-SD-5-34.7/35.7 | 11-065104 | 3 |
| 11-SD-5-50.9/52.8 | 11-239604 | 3 |
| 11-SD-5-52.8/54.9 | 11-239504 | 3 |
| 11-SD-5-66.5/68.5 | 11-259304 | 3 |
| 11-SD-8-9.6/52 | 11-258604 | 4 |
| 11-SD-15-20.5/28 | 11-293804 | 4 |
| 11-SD-15-10.4/21.2 | 11-2T0924 | 4 |
| 11-SD-15-16.0/M19.3 | 11-2T0934 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 11-SD-15-18.6/M27.7 | 11-080944 | 4 |
| 11-SD-15-18.8/M21.9 | 11-260714 | 4 |
| 11-SD-15-22.0/M24.1 | 11-080914 | 5 |
| 11-SD-15-24.0/M26.5 | 11-080924 | 5 |
| 11-SD-15-24.4/M27 | 11-295104 | 5 |
| 11-SD-15-27.3/0 | 11-2T0894 | 5 |
| 11-SD-15-.6/2.4 | 11-235904 | 5 |
| 11-SD-15-3.2/M4.1 | 11-070404 | 5 |
| 11-SD-15-8.9/9.7 | 11-233204 | 6 |
| 11-SD-15-10.5/M15 | 11-2T0914 | 6 |
| 11-SD-15-30.0/31.5 | 11-2T0824 | 6 |
| 11-SD-52-2.6/5.9 | 11-288404 | 6 |
| 11-SD-52-4.9/6.2 | 11-283704 | 6 |
| 11-SD-52-5.8/7.5 | 11-288504 | 6 |
| 11-SD-52-7.4/13.3 | 11-267304 | 7 |
| 11-SD-52-14.1/16.3 | 11-010614 | 7 |
| 11-SD-52-17.0/17.7 | 11-2T0004 | 7 |
| 11-SD-56-2.2/6.2 | 11-172894 | 7 |
| 11-SD-67-9.3/22.8 | 11-280704 | 7 |
| 11-SD-67-18.5/24.4 | 11-261204 | 7 |
| 11-SD-75-17.4/20.5 | 11-2772U4 | 8 |
| 11-SD-75-21.8/21.9 | 11-246524 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|--------------------|-----------------|-------------|
| 11-SD-76-14.3/14.9 | 11-272304 | 8 |
| 11-SD-76-15.5/0 | 11-272204 | 8 |
| 11-SD-78-31.5/0 | 11-294304 | 8 |
| 11-SD-78-35.5/45.2 | 11-285304 | 8 |
| 11-SD-78-57.9/66 | 11-285104 | 9 |
| 11-SD-78-72.9/0 | 11-165734 | 9 |
| 11-SD-78-/3.3 | 11-277014 | 9 |
| 11-SD-79-10.2/18 | 11-280904 | 9 |
| 11-SD-94-1.4/9.3 | 11-285404 | 9 |
| 11-SD-94-3.3/0 | 11-272504 | 9 |
| 11-SD-94-17.5/17.7 | 11-176424 | 10 |
| 11-SD-94-11.3/13.8 | 11-276414 | 10 |
| 11-SD-94-11.6/12 | 11-285904 | 10 |
| 11-SD-125-9.2/9.2 | 11-091894 | 10 |
| 11-SD-188-/.2 | 11-256504 | 10 |
| 11-SD-805-2.2/11.4 | 11-258904 | 10 |
| 11-SD-805-6.1/8 | 11-276204 | 11 |
| 11-SD-905-8.6/11.6 | 11-091824 | 11 |
| 11-SD-5506-/0 | 11-264804 | 11 |
| 11-SD-5722-/0 | 11-080624 | 11 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|----------------------------|-----------------------------|
| District | 11 | | |
| Federal Aid | | Category | Bid + CCO |
| -I- | | FEDERAL AID (INTERSTATE) | \$232,599,839 |
| -F- | | FEDERAL AID (PRIMARY) | \$4,728,181 |
| -S- | | FEDERAL AID (SECONDARY) | \$1,231,881 |
| -SH- | | STATE HIGHWAY | \$333,199,404 |
| -ER- | | STORM DAMAGE REPAIR | \$2,607,367 |
| | | | \$271,033,615 |
| District Total: | | | <u>\$845,400,286</u> |
| | | | <u>\$431,096,061</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 11 | \$3,494,488 |
| Work completed this Period: | \$3,494,488 |