

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 1
03/04/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$668,700 \$597,559 \$164,663	08/25/08 09/15/08 03/12/10	83% 95%
HA42	SWPPP						
12-ORA-1-31.5/32.2 12-078004 ACST-S001-(536)E S0-01 5-(6E) --()		IN ORANGE COUNTY IN SEAL BEACH AT THE ANAHEIM BAY BRIDGE ROCK SLOPE PROTECTION	MCKENNA GENERAL ENGINEERING INC 1335 CORONA POINTE COURT CORONA, CA 92879	NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,280,089 \$1,347,293 \$0	09/14/07 10/11/07 02/02/09 02/01/09	100% 100% PLANT EST SATIS
HA42	SWPPP						
12-ORA-5-4.1/0 12-0J5904		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA VISTA HERMOSA OVERCROSSING POLYESTER CONCRETE BRIDGE OVERLAY	PETERSON-CHASE GENERAL ENG. CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)279-8708	\$187,589 \$71,412 \$0	09/26/08 10/08/08 02/12/09 02/11/09	82% 37% COMPLETED
HM3	WPCP						
12-ORA-5-6.9/14.5 12-0H5004		IN ORANGE COUNTY IN SAN CLEMENTE FROM SAN DIEGO/ORANGE COUNTY LINE TO EL CAMINO REAL UNDERCROSSING AND IN SAN JUAN CAPISTRANO REPLACE PAVEMENT DELINEATION	SUDRAKAR COMPANY INTERNATIONALL 1450 N. FITZGERALD AVE RIALTO, CA 92376	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD STE 115 SAN JUAN CAPISTRANO, CA 92675 (949)278-8580	\$299,995 \$156,649 \$151,649	05/20/08 08/01/08 02/27/09	100% 52% OVER RUN
HM4	WPCP						
12-ORA-5-13.8/13.8 12-0F8204		IN ORANGE COUNTY IN MISSION VIEJO AT CROWN VALLEY PARKWAY WIDEN RAMP	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	OH, KENNETH 15510 ROCKFIELD BLVD. #A IRVINE, CA 92618 (949)769-1404	\$1,634,301 \$766,607 \$66,847	03/19/08 04/11/08 04/17/09	95% 47%
HB4N	SWPPP						
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES 6 CUSHING IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,845,478 \$2,480,785 \$425,364	07/22/08 07/29/08 05/12/11	19% 19% SUSPENDED
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 2
03/04/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANSCAPE MANGMNT 12112 SEVERN WAY RIVERSIDE CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,077,095 \$3,492	08/22/07 09/21/07 11/03/11	0% 0% PLANT EST SATIS		
HA25	SWPPP								
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8435	\$845,711 \$5,745 \$0	06/04/08 06/20/08 05/29/09	73% 1% SUSPENDED		
HA22	WPCP								
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, INC. 1335 CORONA POINTE COURT CORONA, CA 92879	JAVAHERNESHAN, MAJID 3251 1/4 UNIERSTY DRIVE IRVINE, CA 92612 (949)509-5031	\$1,980,764 \$608,228 \$232,341	03/13/08 04/11/08 04/06/09	58% 31%		
HB4N HB4N	SWPPP								
12-ORA-5-28.4/0 12-0J8504		IN ORANGE COUNTY IN TUSTIN ON ROUTE 5 AT TUSTIN RANCH ROAD NORTHBOUND ON RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136 WESTLAKE VILLAGE, CA 91361	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)279-8708	\$94,100 \$3,250 \$0	11/17/08 12/10/08 03/05/09	0% 3%		
HB1	WPCP								
12-ORA-5-33.3/0 12-0J0304		IN ORANGE COUNTY ON ROUTES 5 AND 91 AT VARIOUS LOCATIONS JOINT SEALS AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, ARIZONA 85282-1821	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949)279-8595	\$1,643,613 \$1,263,595 \$0	06/11/08 07/07/08 02/11/09 02/11/09	85% 74% COMPLETED		
HM3H	WPCP								
12-ORA-5-35.1/36.3 12-0J1704 ACHS-005 -(939)1 IMG-005 -(939)1 --() HB1		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE S OF STATE COLLEGE BOULEVARD OC TO 0.1 MI S OF KATELLA AVENUE OVERCROSSING MODIFY TRAFFIC SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$1,145,183 \$0 \$0	07/07/08 07/21/08 07/10/09	0% 0%		
	WPCP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 3
03/04/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$1,096,750 \$1,022,969 \$8,480	01/04/07 01/30/07 04/15/09	0% 0% PLANT EST SATIS
HA22	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	CONSTRUCTORS/BALFOUR BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$198,951,988 \$131,045,982 \$4,882,916	04/18/06 04/25/06 09/30/10	63% 66%
HE13	SWPPP						
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICAN WEST LANDSCAPE ROY ANTHONY 12328 WOODRUFF AVE DOWNEY, CA 90241	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$676,614 \$206,792	06/16/08 07/23/08 05/03/12	13% 59%
HA25	SWPPP						
12-ORA-22-10.3/0 12-0J0404		IN ORANGE COUNTY IN ORANGE ON ROUTE 22 AT CHAPMAN AVENUE OFF-RAMP MODIFY TRAFFIC SIGNAL AND STRIPING	TDS ENGINEERING 1014 S WESTLAKE BLVD,STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 15510 ROCKFIELD BLVD. IRVINE, CA 92618 (949)279-8806	\$176,317 \$110,771 \$0	02/15/08 02/27/08 02/25/09	17% 63% SUSPENDED
HB1	WPCP						
12-ORA-39-3.9/19.2 12-0H7104		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM NEWMAN AVENUE TO IMPERIAL HIGHWAY CONSTRUCT BUS PADS	O'DONNELL CONSTRUCTION INC 559 W. COVINA BLVD SAN DIMAS, CA 91773-2911	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$495,603 \$11,973 \$11,973	06/09/08 07/29/08 04/15/09	2% 2%
HA22	WPCP						
12-ORA-39-/21.9 12-0C3504		IN ORANGE COUNTY IN LA HABRA AT EUCLID STREET IMPROVE DRAINAGE SYSTEM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$748,857 \$533,459 \$77,063	06/06/08 07/23/08 05/29/09	53% 73%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 4
03/04/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ANKHASARIAN SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,479,756 \$1,006,564 \$229,127	09/10/07 10/11/07 11/21/11	100% 67%
HA25	SWPPP						
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073 SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$257,499 \$158,598 \$48,104	05/23/08 06/24/08 02/28/09	100% 61% OVER RUN
HA42	WPCP						
12-ORA-55-7.9/0 12-0J4704		IN ORANGE COUNTY IN SANTA ANA AT DYER ROAD UNDERCROSSING CONSTRUCT SIDEWALK	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200		\$96,370 \$0 \$0	01/20/09 02/10/09	0% 0%
HB71	WPCP						
12-ORA-55-11.6/17.6 12-0H3404		IN ORANGE COUNTY IN TUSTIN, ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF SEVENTEENTH STREET OVERCROSSING TO ROUTE 55/91 SEPARATION RUBBERIZED ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA,CA 92878-2229	WANG T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$4,298,298 \$3,868,755 \$0	04/11/08 05/21/08 02/28/09 01/29/09	93% 96% COMPLETED
HM1	WPCP						
12-ORA-57-17.3/0 12-0J0004		IN ORANGE COUTNY IN FULLERTON AT CHAPMAN AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200		\$255,915 \$0 \$0	02/11/09 02/27/09	0% 0%
HA42	WPCP						
12-ORA-57-17.6/0 12-0J0104		IN ORANGE COUNTY IN FULLERTON AT NUTWOOD AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90620 (714)523-9200		\$217,937 \$0 \$0	01/20/09 02/10/09	0% 0%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 5
03/04/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-21.2/0 12-0H9404		IN ORANGE COUNTY IN BREA FROM 0.1 MILE SOUTH TO 0.3 MILE NORTH OF LAMBERT ROAD MODIFY TRAFFIC SIGNALS	PETERSON CHASE GENERAL ENG. CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$381,412 \$354,175 \$33,342	04/18/08 05/02/08 03/26/09	77% 93%
HB1	WPCP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$159,902 \$691	02/17/05 02/25/05 12/09/10	70% 84%
HA25	WPCP						
12-ORA-74-3.3/8.3 12-0J8304		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS CULVERT PREVENTATIVE MAINTENANCE	ZONDIROS CORPORATION 2401 208TH STREET, #C-8 TORRANCE, CA 90501	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)279-8531	\$193,940 \$5,670 \$5,670	12/18/08 01/08/09 06/11/09	10% 3%
HM2	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$35,989,727 \$35,641,497 \$127,723	12/22/06 01/11/07 01/18/10	69% 97%
HB1	SWPPP						
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTO CO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,031,418 \$23,096,928 \$648,765	11/22/06 12/20/06 09/19/10	56% 72%
HB4N	SWPPP						
12-ORA-91-13.3/13.6 12-0J2304		IN ORANGE COUNTY IN ANAHEIM AT TRUCK WEIGH STATION WIDEN RAMP	AUTOBAHN CONSTRUCTION CO. P.O. BOX 11238 SANTA ANA, CA 92711-1238	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY,TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$629,211 \$0 \$0	11/12/08 11/24/08 05/01/09	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 6
03/04/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P.O.BOX 77038 CORONA, CA 92877	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)769-1040	\$1,462,922 \$0 \$0	01/07/09 02/04/09 04/10/15	0% 0% 0%
HA22	SWPPP						
12-ORA-241-24.9/27.8 12-0J8404		IN ORANGE COUNTY NEAR IRVINE FROM PORTOLA PARKWAY OVERCROSSING TO 0.2 MILE NORTH OF BEE CANYON ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878 (951)736-7600		\$1,991,607 \$0 \$0	02/09/09 02/24/09	0% 0% 0%
HM1	WPCP						
12-ORA-261-/6.3 12-0H2194		IN ORANGE COUNTY IN IRVINE AND ORANGE FROM WALNUT AVENUE OVERCROSSING TO ROUTE 241 RUBBERIZED ASPHALT CONCRETE OVERLAY	R J NOBLE COMPANY P O BOX 620 ORANGE, CA 92856	UPDAHAYAYA, NITA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5018	\$3,218,469 \$3,161,487 \$0	04/18/08 05/15/08 02/17/09	81% 94% 94%
HM1	WPCP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC P.O. BOX 77038 CORONA, CA 92877-0101	INCHONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,266,363 \$4,050	02/15/06 03/07/06 04/29/10	77% 93% 93%
HA25	SWPPP						
12-ORA-405-8.4/0 12-0J1204		IN ORANGE COUNTY, AT REDHILL AVENUE, CITY OF COSTA MESA, DIR'S EMERGENCY FORCE ACCOUNT CONTRACT REPAIR TWO SLOPE EMBANKMENTS	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509-8548	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$3,726,500 \$1,647,477 \$0	11/01/07 11/01/07 06/08/09	63% 44% 44%
201130							
12-ORA-405-13.4/13.6 12-0H5404		IN ORANGE COUNTY IN FOUNTAIN VALLEY FROM 0.4 KM TO 0.8 KM SOUTH OF BROOKHURST STREET OVERCROSSING RAMP WIDENING AND ADD SHOULDERS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$866,954 \$876,273 \$0	08/20/07 09/18/07 02/02/09 02/02/09	100% 100% 100% 100%
HB1	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09

Page 7
03/04/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-405-13.7/13.7 12-0J7804		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT NORTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. P.O. BOX 883 COLTON, CA 92324	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$65,846 \$64,545 \$9,263	10/24/08 11/07/08 03/03/09	77% 95%		
HB1	WPCP								
12-ORA-405-13.9/0 12-0J5204		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT SOUTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLV STE14-136 WESTLAKE VILLAGE,CA 913613200	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$139,967 \$0 \$0	09/23/08 10/08/08 05/15/09	0% 0%		
HB1	WPCP								
12-ORA-405-15.4/16.3 12-0A7624		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM 0.3 KM NORTHWEST OF MAGNOLIA STREET OVERCROSSING TO EDINGER AVENUE OVER WIDEN ROADWAY	POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$5,141,630 \$5,073,865 \$2,000	09/13/07 10/12/07 08/30/09	0% 0%	PLANT EST	SATIS
HB4N	SWPPP								
12-ORA-405-18.0/0 12-0J1904		IN ORANGE COUNTY IN WESTMINSTER AT BOLSA AVENUE OFF RAMP REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$150,335 \$163,465 \$150,345	06/04/08 06/16/08 05/12/09	39% 98%		
HB1	WPCP								
12-ORA-605-/1.6 12-0G2204 ACIM-X059-(049)E STS0-22 0-(2EP) S022- 022-() HA22		IN ORANGE COUNTY IN SEAL BEACH AND LOS ALAMITOS ON ROUTE 22, ROUTE 405 AND ROUTE 605 REPLACE PAVEMENT AND TREAT DECKS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$4,403,375 \$111,657 \$88,748	09/22/08 10/08/08 10/13/09	19% 3%		
HA22	WPCP								

Totals:	Authorized Final Amt:	<u>\$325,058,096</u>	Completed to Date:	<u>\$218,437,206</u>	Work This Month:	<u>\$7,579,407</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-31.5/32.2	12-078004	1
12-ORA-5-4.1/0	12-0J5904	1
12-ORA-5-6.9/14.5	12-0H5004	1
12-ORA-5-13.8/13.8	12-0F8204	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	2
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-28.4/0	12-0J8504	2
12-ORA-5-33.3/0	12-0J0304	2
12-ORA-5-35.1/36.3	12-0J1704	2
12-ORA-5-35.9/35.9	12-0F9404	3
12-ORA-5-42.1/44.4	12-101674	3
12-ORA-5-72.0/72.4	12-0C8704	3
12-ORA-22-10.3/0	12-0J0404	3
12-ORA-39-3.9/19.2	12-0H7104	3
12-ORA-39-/21.9	12-0C3504	3
12-ORA-55-5.5/6.3	12-075604	4
12-ORA-55-7.9/0	12-0J4704	4
12-ORA-55-11.6/17.6	12-0H3404	4
12-ORA-55-5.5/0	12-0J2704	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-57-17.3/0	12-0J0004	4
12-ORA-57-17.6/0	12-0J0104	4
12-ORA-57-21.2/0	12-0H9404	5
12-ORA-73-21.5/21.5	12-0G2704	5
12-ORA-74-3.3/8.3	12-0J8304	5
12-ORA-74-13.3/16.6	12-043214	5
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-13.3/13.6	12-0J2304	5
12-ORA-133-4.1/8.1	12-1072C4	6
12-ORA-241-24.9/27.8	12-0J8404	6
12-ORA-261-/6.3	12-0H2194	6
12-ORA-405-3.7/6.4	12-075704	6
12-ORA-405-8.4/0	12-0J1204	6
12-ORA-405-13.4/13.6	12-0H5404	6
12-ORA-405-13.7/13.7	12-0J7804	7
12-ORA-405-13.9/0	12-0J5204	7
12-ORA-405-15.4/16.3	12-0A7624	7
12-ORA-405-18.0/0	12-0J1904	7
12-ORA-605-/1.6	12-0G2204	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	12			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$4,403,375	\$111,657
-F-		FEDERAL AID (PRIMARY)	\$198,951,988	\$131,045,982
-S-		FEDERAL AID (SECONDARY)	\$37,269,816	\$36,988,790
-SH-		STATE HIGHWAY	\$51,256,316	\$27,193,850
			\$33,176,601	\$23,096,928
District Total:			<u>\$325,058,096</u>	<u>\$218,437,206</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$8,276,543
Work completed this Period:	\$8,276,543