

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 1
02/04/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$668,700 \$432,896 \$347,212	08/25/08 09/15/08 03/10/10	64% 69%
HA42	SWPPP						
12-ORA-1-31.5/32.2 12-078004 ACST-S001-(536)E S0-01 5-(6E) --()		IN ORANGE COUNTY IN SEAL BEACH AT THE ANAHEIM BAY BRIDGE ROCK SLOPE PROTECTION	MCKENNA GENERAL ENGINEERING INC 1335 CORONA POINTE COURT CORONA, CA 92879	NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,863,725 \$1,329,234 \$4,565	09/14/07 10/11/07 02/14/09 02/01/09	0% 0% PLANT EST
HA42	SWPPP						SATIS
12-ORA-5-4.1/0 12-0J5904		IN ORANGE COUNTY IN SAN CLEMENTE AT AVENIDA VISTA HERMOSA OVERCROSSING POLYESTER CONCRETE BRIDGE OVERLAY	PETERSON-CHASE GENERAL ENG. CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)279-8708	\$187,589 \$71,412 \$60,537	09/26/08 10/08/08 02/12/09	82% 37%
HM3	WPCP						
12-ORA-5-6.9/14.5 12-0H5004		IN ORANGE COUNTY IN SAN CLEMENTE FROM SAN DIEGO/ORANGE COUNTY LINE TO EL CAMINO REAL UNDERCROSSING AND IN SAN JUAN CAPISTRANO REPLACE PAVEMENT DELINEATION	SUDRAKAR COMPANY INTERNATIONAL 1450 N. FITZGERALD AVE RIALTO, CA 92376	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD STE 115 SAN JUAN CAPISTRANO, CA 92675 (949)279-8531	\$299,995 \$5,000 \$2,750	05/20/08 08/01/08 02/06/09	100% 2% OVER RUN
HM4	WPCP						
12-ORA-5-13.8/13.8 12-0F8204		IN ORANGE COUNTY IN MISSION VIEJO AT CROWN VALLEY PARKWAY WIDEN RAMP	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	OH, KENNETH 15510 ROCKFIELD BLVD. #A IRVINE, CA 92618 (949)769-1404	\$1,634,301 \$699,760 \$1,750	03/19/08 04/11/08 04/10/09	86% 43%
HB4N	SWPPP						
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,873,855 \$2,055,421 \$456,258	07/22/08 07/29/08 03/31/11	21% 16% SUSPENDED
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 2
02/04/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANSCAPE MANGMNT 12112 SEVERN WAY RIVERSIDE CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,073,603 \$32,423	08/22/07 09/21/07 11/03/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8435	\$845,711 \$5,745 \$0	06/04/08 06/20/08 05/29/09	73% 1% SUSPENDE
HA22	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, INC. 1335 CORONA POINTE COURT CORONA, CA 92879	JAVAHERNESHAN, MAJID 3251 1/4 UNIERSTY DRIVE IRVINE, CA 92612 (949)509-5031	\$1,975,764 \$375,887 \$127,799	03/13/08 04/11/08 04/06/09	46% 19%
HB4N HB4N	SWPPP						
12-ORA-5-28.4/0 12-0J8504		IN ORANGE COUNTY IN TUSTIN ON ROUTE 5 AT TUSTIN RANCH ROAD NORTHBOUND ON RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136 WESTLAKE VILLAGE, CA 91361	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)279-8708	\$94,100 \$3,250 \$3,250	11/17/08 12/10/08 03/05/09	0% 3%
HB1	WPCP						
12-ORA-5-33.3/0 12-0J0304		IN ORANGE COUNTY ON ROUTES 5 AND 91 AT VARIOUS LOCATIONS JOINT SEALS AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, ARIZONA 85282-1821	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949)279-8595	\$1,643,613 \$1,263,595 \$105,181	06/11/08 07/07/08 01/29/09	85% 74%
HM3H	WPCP						
12-ORA-5-35.1/36.3 12-0J1704 ACHS-005 -(939)1 IMG-005 -(939)1 --() HB1		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE S OF STATE COLLEGE BOULEVARD OC TO 0.1 MI S OF KATELLA AVENUE OVERCROSSING MODIFY TRAFFIC SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$1,141,158 \$0 \$0	07/07/08 07/21/08 07/10/09	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 3
02/04/09

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$1,096,750 \$1,014,489 \$2,480	01/04/07 01/30/07 04/15/09 PLANT EST SATIS
HA22	SWPPP					
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	CONSTRUCTORS/BALFOUR BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$198,399,792 \$126,163,066 \$4,429,695	04/18/06 04/25/06 09/30/10 62% 63%
HE13	SWPPP					
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICAN WEST LANDSCAPE ROY ANTHONY 12328 WOODRUFF AVE DOWNEY, CA 90241	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$469,822 \$126,176	06/16/08 07/23/08 05/03/12 11% 41%
HA25	SWPPP					
12-ORA-22-10.3/0 12-0J0404		IN ORANGE COUNTY IN ORANGE ON ROUTE 22 AT CHAPMAN AVENUE OFF-RAMP MODIFY TRAFFIC SIGNAL AND STRIPING	TDS ENGINEERING 1014 S WESTLAKE BLVD,STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 15510 ROCKFIELD BLVD. IRVINE, CA 92618 (949)279-8806	\$176,317 \$110,771 \$0	02/15/08 02/27/08 02/25/09 SUSPENDED
HB1	WPCP					
12-ORA-39-3.2/5.8 12-0H4004		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM MAIN STREET AND P.O. BOX 2229 ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE	ALL AMERICAN ASPHALT CORONA, CA 92878	WANG, T.H. 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$1,315,113 \$1,387,362 \$0	04/03/07 04/18/07 01/30/09 12/29/08 COMPLETED
HM1	WPCP					
12-ORA-39-3.9/19.2 12-0H7104		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM NEWMAN AVENUE TO IMPERIAL HIGHWAY CONSTRUCT BUS PADS	O'DONNELL CONSTRUCTION INC 559 W. COVINA BLVD SAN DIMAS, CA 91773-2911	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$495,603 \$0 \$0	06/09/08 07/29/08 04/16/09 0% 0%
HA22	WPCP					

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 4
02/04/09

District 12								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message	
12-ORA-39-20.5/0 12-0H2164		IN ORANGE COUNTY IN LA HABRA AT GREGORY LANE UPGRADE SIGNALS AND CURB RAMPS	PTM GENERAL ENG. SVC P.O.BOX 7745 RIVERSIDE, CA 92513-7745	CHAUDRY, MONAS 15510 ROCKFIELD STE A IRVINE, CA 92618 (949)279-8806	\$134,129 \$137,358 \$0	04/14/08 05/30/08 01/05/09 01/05/09	100% 100%	COMPLETED
HB4N	WPCP							
12-ORA-39-/21.9 12-0C3504		IN ORANGE COUNTY IN LA HABRA AT EUCLID STREET IMPROVE DRAINAGE SYSTEM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$748,857 \$456,396 \$151,502	06/06/08 07/23/08 05/29/09	44% 63%	
HA42	WPCP							
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ANKHASARIAN SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,459,756 \$777,437 \$30,905	09/10/07 10/11/07 11/21/11	100% 53%	
HA25	SWPPP							
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073 SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$257,499 \$110,494 \$74,723	05/23/08 06/24/08 02/28/09	100% 43%	OVER RUN
HA42	WPCP							
12-ORA-55-11.6/17.6 12-0H3404		IN ORANGE COUNTY IN TUSTIN, ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF SEVENTEENTH STREET OVERCROSSING TO ROUTE 55/91 SEPARATION RUBBERIZED ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA,CA 92878-2229	WANG T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$4,298,298 \$3,868,755 \$0	04/11/08 05/21/08 02/28/09 01/29/09	93% 96%	
HM1	WPCP							
12-ORA-57-21.2/0 12-0H9404		IN ORANGE COUNTY IN BREA FROM 0.1 MILE SOUTH TO 0.3 MILE NORTH OF LAMBERT ROAD MODIFY TRAFFIC SIGNALS	PETERSON CHASE GENERAL ENG. CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$381,412 \$320,833 \$22,803	04/18/08 05/02/08 03/26/09	71% 84%	
HB1	WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 5
02/04/09

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$159,211 \$691	02/17/05 02/25/05 12/09/10 68% 83%
HA25	WPCP					
12-ORA-74-3.3/8.3 12-0J8304		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS CULVERT PREVENTATIVE MAINTENANCE	ZONDIROS CORPORATION 2401 208TH STREET SUITE C8 TORRANCE CA 90501 (310)320-2558		\$193,940 \$0 \$0	12/18/08 01/08/09 0%
HM2	WPCP					
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$35,971,727 \$35,513,774 \$217,548	12/22/06 01/11/07 10/18/10 66% 97%
HB1	SWPPP					
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTOCO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,031,418 \$22,448,163 \$1,446,336	11/22/06 12/20/06 08/16/10 54% 70%
HB4N	SWPPP					
12-ORA-91-13.3/13.6 12-0J2304		IN ORANGE COUNTY IN ANAHEIM AT TRUCK WEIGH STATION WIDEN RAMP	AUTOBAHN CONSTRUCTION CO. P.O. BOX 11238 SANTA ANA, CA 92711-1238	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY,TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$624,211 \$0 \$0	11/12/08 11/24/08 05/01/09 0% 0%
HB1	WPCP					
12-ORA-261-/6.3 12-0H2194		IN ORANGE COUNTY IN IRVINE AND ORANGE R J NOBLE COMPANY FROM WALNUT AVENUE OVERCROSSING TO ROUTE 241 RUBBERIZED ASPHALT CONCRETE OVERLAY	P O BOX 620 ORANGE, CA 92856	UPDAHAYAYA, NITA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5018	\$3,218,469 \$3,161,487 \$164,305	04/18/08 05/15/08 01/30/09 81% 94%
HM1	WPCP					

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 6
02/04/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	JEFFERY PACIFIC RESTORATION GROUP, INCHONG, JOHN P.O. BOX 77038 CORONA, CA 92877-0101	15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,262,313 \$4,050	02/15/06 03/07/06 04/29/10	74% 93%		
HA25	SWPPP								
12-ORA-405-8.4/0 12-0J1204		IN ORANGE COUNTY, AT REDHILL AVENUE, CITY OF COSTA MESA, DIR'S EMERGENCY FORCE ACCOUNT CONTRACT REPAIR TWO SLOPE EMBANKMENTS	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509-8548	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$3,726,500 \$1,647,477 \$0	11/01/07 11/01/07 06/08/09	63% 44%		
201130									
12-ORA-405-13.4/13.6 12-0H5404		IN ORANGE COUNTY IN FOUNTAIN VALLEY FROM 0.4 KM TO 0.8 KM SOUTH OF BROOKHURST STREET OVERCROSSING RAMP WIDENING AND ADD SHOULDERS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$866,954 \$874,800 \$2,750	08/20/07 09/18/07 02/02/09	0% 0%	PLANT EST	SATIS
HB1	WPCP								
12-ORA-405-13.7/13.7 12-0J7804		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT NORTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. P.O. BOX 883 COLTON, CA 92324	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$65,846 \$55,283 \$55,283	10/24/08 11/07/08 02/18/09	37% 82%		
HB1	WPCP								
12-ORA-405-13.9/0 12-0J5204		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT SOUTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLV STE14-136 WESTLAKE VILLAGE, CA 913613200	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$139,967 \$0 \$0	09/23/08 10/08/08 05/15/09	0% 0%		
HB1	WPCP								
12-ORA-405-15.4/16.3 12-0A7624		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM 0.3 KM NORTHWEST OF MAGNOLIA STREET OVERCROSSING TO EDINGER AVENUE OVER WIDEN ROADWAY	POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$5,141,630 \$5,071,865 \$2,000	09/13/07 10/12/07 08/30/09	0% 0%	PLANT EST	SATIS
HB4N	SWPPP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

Page 7
02/04/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-18.0/0 12-0J1904		IN ORANGE COUNTY IN WESTMINSTER AT BOLSA AVENUE OFF RAMP REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$148,335 \$13,120 \$13,120	06/04/08 06/16/08 05/08/09	17% 9%
HB1	WPCP						
12-ORA-605-/1.6 12-0G2204 ACIM-X059-(049)E STS0-22 0-(2EP) S022- 022-() HA22		IN ORANGE COUNTY IN SEAL BEACH AND LOS ALAMITOS ON ROUTE 22, ROUTE 405 AND ROUTE 605 REPLACE PAVEMENT AND TREAT DECKS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$4,403,375 \$22,909 \$12,013	09/22/08 10/08/08 09/29/09	13% 1%
	WPCP						

Totals:	Authorized Final Amt:	<u>\$322,488,378</u>	Completed to Date:	<u>\$212,362,987</u>	Work This Month:	<u>\$7,898,104</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-31.5/32.2	12-078004	1
12-ORA-5-4.1/0	12-0J5904	1
12-ORA-5-6.9/14.5	12-0H5004	1
12-ORA-5-13.8/13.8	12-0F8204	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	2
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-28.4/0	12-0J8504	2
12-ORA-5-33.3/0	12-0J0304	2
12-ORA-5-35.1/36.3	12-0J1704	2
12-ORA-5-35.9/35.9	12-0F9404	3
12-ORA-5-42.1/44.4	12-101674	3
12-ORA-5-72.0/72.4	12-0C8704	3
12-ORA-22-10.3/0	12-0J0404	3
12-ORA-39-3.2/5.8	12-0H4004	3
12-ORA-39-3.9/19.2	12-0H7104	3
12-ORA-39-20.5/0	12-0H2164	4
12-ORA-39-/21.9	12-0C3504	4
12-ORA-55-5.5/6.3	12-075604	4
12-ORA-55-11.6/17.6	12-0H3404	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-55-5.5/0	12-0J2704	4
12-ORA-57-21.2/0	12-0H9404	4
12-ORA-73-21.5/21.5	12-0G2704	5
12-ORA-74-3.3/8.3	12-0J8304	5
12-ORA-74-13.3/16.6	12-043214	5
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-13.3/13.6	12-0J2304	5
12-ORA-261-/6.3	12-0H2194	5
12-ORA-405-3.7/6.4	12-075704	6
12-ORA-405-8.4/0	12-0J1204	6
12-ORA-405-13.4/13.6	12-0H5404	6
12-ORA-405-13.7/13.7	12-0J7804	6
12-ORA-405-13.9/0	12-0J5204	6
12-ORA-405-15.4/16.3	12-0A7624	6
12-ORA-405-18.0/0	12-0J1904	7
12-ORA-605-/1.6	12-0G2204	7

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$4,403,375
			\$22,909
-F-		FEDERAL AID (PRIMARY)	\$198,399,792
			\$126,163,066
-S-		FEDERAL AID (SECONDARY)	\$37,835,452
			\$36,843,007
-SH-		STATE HIGHWAY	\$48,677,183
			\$26,885,842
			\$33,172,576
			\$22,448,163
District Total:			<u>\$322,488,378</u>
			<u>\$212,362,987</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$1,449,242
Work completed this Period:	\$1,449,242