

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 1  
08/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-4.6/14.1 12-0J7004 SARR-P001-(541)E P0-01 5-(1E) --()	WPCP	IN ORANGE COUNTY IN LAGUNA BEACH FROM ALL AMERICAN ASPHALT 0.3 KM SOUTH OF VISTA DEL SOL TO ASTER STREET AND NEAR NEWPORT BEACH FROM SCHOOL STATE PARK SLURRY SEAL PAVEMENT AND DIGOUTS	P.O.BOX 2229  CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,674,529 \$0 \$0	06/04/09 06/18/09 12/21/09	0% 0%  SUSPENDED
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$698,700 \$650,937 \$3,360	08/25/08 09/15/08 03/12/10	0% 0%  PLANT EST SATIS
HA42	SWPPP						
12-ORA-1-23.1/24.3 12-0J2404		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM 0.2 MILE SOUTH OF NEWLAND STREET TO HUNTINGTON STREET ADJUST TRAFFIC CONTROL DEVICES	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$140,220 \$0 \$0	02/11/09 03/04/09	0% 0%  0%
HB1	WPCP						
12-ORA-5-13.8/13.8 12-0F8204		IN ORANGE COUNTY IN MISSION VIEJO AT CROWN VALLEY PARKWAY WIDEN RAMP	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	OH, KENNETH 15510 ROCKFIELD BLVD. #A IRVINE, CA 92618 (949)769-1404	\$1,663,946 \$1,608,902 \$256,629	03/19/08 04/11/08 07/23/09	0% 0%  0%
HB4N	SWPPP						PLANT EST SATIS
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,886,063 \$5,420,072 \$511,726	07/22/08 07/29/08 07/10/11	35% 42%
HB4N	SWPPP						
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MGMNT. 23052-H ALICIA PARKWAY STE385 MISSION VIEJO, CA 92692	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,095,752 \$630	08/22/07 09/21/07 01/05/12	0% 0%  PLANT EST SATIS
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 2  
08/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	PETERSON-CHASE ENGINEERING 1792 KAISER AVE  IRVINE, CA 92614-5706	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$845,711 \$614,116 \$599,271	06/04/08 06/20/08 08/17/09	98% 68%
HA22	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, JAVAHARNESHAN, MAJID INC. 1335 CORONA POINTE COURT  CORONA, CA 92879	3251 1/4 UNIERSTY DRIVE IRVINE, CA 92612 (949)509-5031	\$2,025,836 \$2,023,593 \$121,663	03/13/08 04/11/08 05/24/10	0% 0%  PLANT EST SATIS
HB4N HB4N	SWPPP						
12-ORA-5-35.1/36.3 12-0J1704 ACHS-005 -(939)1 IMG-005 -(939)1 --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE S OF STATE COLLEGE BOULEVARD OC TO 0.1 MI S OF KATELLA AVENUE OVERCROSSING MODIFY TRAFFIC SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136  WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$1,228,190 \$1,164,998 \$18,307	07/07/08 07/21/08 07/30/09	93% 94%
HB1	WPCP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	BEATY A JOINT VENTURE 2585 BUISNESS PARK DRIVE  VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$198,869,055 \$150,518,797 \$3,869,825	04/18/06 04/25/06 08/01/10	73% 75%
HE13	SWPPP						
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE, INC. ROY ANTHONY 15086 LA PALMA DRIVE  CHINO, CA 91710	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$1,052,359 \$13,382	06/16/08 07/23/08 05/02/12	24% 91%
HA25	SWPPP						
12-ORA-39-10.3/19.2 12-0J7204		IN ORANGE CO AT VARIOUS LOCATIONS OR ROUTE 1 IN NEWPORT BEACH FROM SOUTH OF TUSTIN AVENUE TO RIVERSIDE AVENUE REPAIR CURB, SIDEWALK AND DRIVEWAY	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 928782229 (951)736-7600		\$185,323 \$0 \$0	06/04/09 06/24/09	0% 0%
HM2	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 3  
08/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-.3/1.4 12-0J7104		IN ORANGE COUNTYTY IN NEWPORT BEACH AND COSTA MESA FROM ROUTE 1/55 SEPARATION TO 17TH STREET AC OVERLAY	R.J. NOBLE COMPANY P.O.BOX 620  ORANGE, CA 92856-6620	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$507,180 \$0 \$0	04/09/09 04/20/09 11/30/09	0% 0%  SUSPENDED
HM1	WPCP						
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073  SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$277,499 \$246,149 \$32,927	05/23/08 06/24/08 08/31/09	100% 91%  OVER RUN
HA42	WPCP						
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST.  WINCHESTER, CA 92596	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,531,313 \$1,370,296 \$2,880	09/10/07 10/11/07 11/21/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
12-ORA-57-17.3/0 12-0J0004		IN ORANGE COUTNY IN FULLERTON AT CHAPMAN AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE, INC. 7371 WALNUT AVENUE  BUENA PARK, CA 90620	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, #T-3 TUSTIN, CA 92780 (949)279-8595	\$265,915 \$258,669 \$129,770	02/11/09 02/27/09 07/24/09	100% 96%  OVER RUN
HA42	WPCP						
12-ORA-57-17.6/0 12-0J0104		IN ORANGE COUNTY IN FULLERTON AT NUTWOOD AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE, INC. 7371 WALNUT AVENUE  BUENA PARK, CA 90620	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, #T-3 TUSTIN, CA 92780 (949)279-8595	\$229,937 \$215,941 \$0	01/20/09 02/10/09 07/09/09 07/09/09	100% 100%  OVER RUN
HA42	WPCP						
12-ORA-73-12.5/12.5 12-0J8604		IN ORANGE COUNTY IN LAGUNA NIGEL AT 0.4 MILE SOUTH OF MOULTON PARKWAY UNDERCROSSING REPAIR SLOPE WITH GEOCOMPOSITE	HILLSIDE RETAINING WALLS COMPANY 5256 S MISSION RD NO 703 002  BONSALL CA 92003 (760)451-8600		\$159,100 \$0 \$0	06/09/09 07/14/09	0% 0%
HA42	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 4  
08/03/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4  ORANGE, CA 92868	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$163,356 \$691	02/17/05 02/25/05 12/09/10	77% 85%		
HA25	WPCP								
12-ORA-74-3.3/8.3 12-0J8304		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS CULVERT PREVENTATIVE MAINTENANCE	ZONDIROS CORPORATION 2401 208TH STREET, #C-8  TORRANCE, CA 90501	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)279-8531	\$296,678 \$285,270 \$112,080	12/18/08 01/08/09 07/30/09	78% 98%		
HM2	WPCP								
12-ORA-90-5.1/8.1 12-0J0904 SARR-P090-(011)E P0-90 0-(1E) --()		IN ORANGE COUNTY IN BREA AND PLACENTIA FROM RANDOLPH AVENUE TO 0.1 MILE EAST OF ROSE DRIVE RUBBERIZED ASPHALT CONCRETE OVERLAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE  LONG BEACH CA 90806 (562)599-5841		\$1,165,358 \$0 \$0	06/11/09 07/02/09	0% 0%		
HM1	WPCP								
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTOCO ENGINEERING & CONST. P.O. BOX 310189  FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,141,218 \$29,652,603 \$739,051	11/22/06 12/20/06 08/19/10	68% 91%		
HB4N	SWPPP								
12-ORA-91-9.1/9.1 12-0H3904		IN ORANGE COUNTY IN ANAHEIM AT ROUTE 55/91 CONNECTOR CONCRETE SLABS REPLACEMENT	BEADOR CONSTRUCTION COMPANY INC. 26320 LESTER CIRCLE  CORONA, CA 92883	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$222,700 \$137,889 \$137,889	04/23/09 05/15/09 07/31/09	80% 62%		
HM1	WPCP								
12-ORA-91-13.6/18.1 12-0J6004		IN ORANGE CO IN ANAHEIM AT VARIOUS LOCATIONS FROM 0.9 MI WEST OF WEIR CANYON UNDERCROSSING TO 0.1 MI EAST OF COAL CANYONU UNDRCROS REMOVE METAL GURAD BEAM RAIL	MODERN ALLOYS, INC. 11172 WESTERN AVE.  STANTON, CA 90680	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$583,705 \$76,085 \$76,085	05/04/09 05/21/09 10/26/09	32% 13%		
HB1	WPCP								

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 5  
08/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P.O.BOX 77038 CORONA, CA 92877	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)769-1040	\$1,467,922 \$195,835 \$79,665	01/07/09 02/04/09 04/10/15	5% 13%
HA22	SWPPP						
12-ORA-142-3.8/4.1 12-0J7404		IN ORANGE COUTNY IN BREA AT 2.3 MILES EAST OF VALENCIA AVENUE INSTALL ROCK SLOPE DRAPERY	YAKAR GENERAL CONTRACTORS 113 E.ARROW HWY SAN DIMAS, CA 91773	WANG, T.H. 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$141,340 \$0 \$0	05/06/09 06/23/09 09/10/09	0% 0%
HB1	WPCP						
12-ORA-241-24.9/27.8 12-0J8404		IN ORANGE COUNTY NEAR IRVINE FROM PORTOLA PARKWAY OVERCROSSING TO 0.2 MILE NORTH OF BEE CANYON ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5018	\$2,000,607 \$1,338,367 \$1,334,444	02/09/09 02/24/09 08/07/09	51% 66%
HM1	WPCP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC P.O. BOX 77038 CORONA, CA 92877-0101	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,359,316 \$1,302,906 \$4,050	02/15/06 03/07/06 04/29/10	87% 95%
HA25	SWPPP						
12-ORA-405-7.8/8.4 12-0J3104		IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF MACARTHUR BOUEVARD OVERCROSSING TO 0.1 MILE SOUTH OF RED HILL AVENUE OVERCROSSIN MODIFY STRIPING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$462,370 \$0 \$0	02/23/09 03/04/09	0% 0%
HB1	WPCP						
12-ORA-405-9.0/10.8 12-0J9904		IN ORANGE CO IN COSTA MESA ON ROUTE 73 0.4 MILE SOUTH OF ROUTE 73/405 SEPARATION TO ROUTE 73/405 AND VARIOUS LOCATIONS PLANTING AND IRRAGITION WORK	Y A K A R 113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612		\$316,846 \$0 \$0	06/15/09 07/14/09	0% 0%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/09**

Page 6  
08/03/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-9.8/10.8 12-0J9704 ACIM-4052-(915)E --()		IN ORANGE COUNTY IN COSTA MESA FROM 0.1 MILE EAST OF BEAR STREET OVERCROSSING TO FAIRVIEW ROAD COLD PLANE OVERLAY WITH RHMA	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 928782229 (951)736-7600		\$448,000 \$0 \$0	06/29/09 07/14/09	0% 0%
HA22	WPCP						
12-ORA-405-10.7/12.1 12-0J2604		IN ORANGE COUNTY IN COSTA MESA FROM 0.4 MILE SOUTH OF FAIRVIEW STREET OVERCROSSING TO 0.5 MILE NORTH OF HARBOR BOULEVARD UNDERCROS REPAIR EMBANKMENT	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238  SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$173,705 \$120,971 \$120,971	02/19/09 03/04/09 11/17/09	18% 70%
HA42	SWPPP						
12-ORA-405-13.9/0 12-0J5204		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT SOUTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLV STE14-136 WESTLAKE VILLAGE,CA 913613200	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$142,872 \$147,409 \$2,905	09/23/08 10/08/08 07/21/09	100% 100% OVER RUN
HB1	WPCP						
12-ORA-405-16.5/17.9 12-0J9804		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM ROUTE 405/39 SEPARATION TO GOLDEN WEST STREET OVERCROSSING REPLACE BROKEN SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE  IRVINE CA 926145706 (949)252-0441		\$288,021 \$0 \$0	06/10/09 06/24/09	0% 0%
HA22	WPCP						
12-ORA-405-18.0/0 12-0J1904		IN ORANGE COUNTY IN WESTMINSTER AT BOLSA AVENUE OFF RAMP REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION INC 933 N. BATAVIA STREET  ORANGE CA 92867	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$150,335 \$165,930 \$0	06/04/08 06/16/08 08/06/09	0% 0% PLANT EST SATIS
HB1	WPCP						
12-ORA-605-/1.6 12-0G2204 ACIM-X059-(049)E STS0-22 0-(2EP) S022- 022-()		IN ORANGE COUNTY IN SEAL BEACH AND LOS ALAMITOS ON ROUTE 22, ROUTE 405 AND ROUTE 605 REPLACE PAVEMENT AND TREAT DECKS	ALL AMERICAN ASPHALT P.O. BOX 2229  CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$4,413,375 \$4,248,510 \$279,833	09/22/08 10/08/08 10/20/09	68% 91%
HA22	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$271,587,539</u>	<b>Completed to Date:</b>	<u>\$204,075,708</u>	<b>Work This Month:</b>	<u>\$8,448,032</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-1-4.6/14.1	12-0J7004	1
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-23.1/24.3	12-0J2404	1
12-ORA-5-13.8/13.8	12-0F8204	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	1
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-35.1/36.3	12-0J1704	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-5-72.0/72.4	12-0C8704	2
12-ORA-39-10.3/19.2	12-0J7204	2
12-ORA-55-.3/1.4	12-0J7104	3
12-ORA-55-5.5/6.3	12-075604	3
12-ORA-55-5.5/0	12-0J2704	3
12-ORA-57-17.3/0	12-0J0004	3
12-ORA-57-17.6/0	12-0J0104	3
12-ORA-73-12.5/12.5	12-0J8604	3
12-ORA-73-21.5/21.5	12-0G2704	4
12-ORA-74-3.3/8.3	12-0J8304	4
12-ORA-90-5.1/8.1	12-0J0904	4
12-ORA-90-11.8/12.5	12-056214	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-91-9.1/9.1	12-0H3904	4
12-ORA-91-13.6/18.1	12-0J6004	4
12-ORA-133-4.1/8.1	12-1072C4	5
12-ORA-142-3.8/4.1	12-0J7404	5
12-ORA-241-24.9/27.8	12-0J8404	5
12-ORA-405-3.7/6.4	12-075704	5
12-ORA-405-7.8/8.4	12-0J3104	5
12-ORA-405-9.0/10.8	12-0J9904	5
12-ORA-405-9.8/10.8	12-0J9704	6
12-ORA-405-10.7/12.1	12-0J2604	6
12-ORA-405-13.9/0	12-0J5204	6
12-ORA-405-16.5/17.9	12-0J9804	6
12-ORA-405-18.0/0	12-0J1904	6
12-ORA-605-/1.6	12-0G2204	6

#### Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,861,375	\$4,248,510
-F-	FEDERAL AID (PRIMARY)	\$198,869,055	\$150,518,797



### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	12		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-SH-		STATE HIGHWAY	\$31,647,813
			\$18,490,801
			\$36,209,295
			\$30,817,601
<b>District Total:</b>			<u><b>\$271,587,539</b></u>
			<u><b>\$204,075,708</b></u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
12	\$229,937
<b>Work completed this Period:</b>	\$229,937