

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 1  
06/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-9.6/12.2 12-0J6904		IN ORANGE COUNTY IN LAGUNA BEACH FROM ASTER STREET TO SCHOOL STATE PARK REMOVE AND REPLACE TRAFFIC STRIPING	STERND AHL ENTERPRISES 11861 BRANFORD STREET SUN VALLEY, CA 91352	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, STE 115 SAN JUAN CAPISTRANO, CA 92675 (949)279-8531	\$120,196 \$120,708 \$120,708	04/07/09 04/22/09 06/18/09	17% 97%
HM4	WPCP						
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$698,700 \$619,123 \$6,374	08/25/08 09/15/08 03/12/10	0% 0% PLANT EST SATIS
HA42	SWPPP						
12-ORA-1-23.1/24.3 12-0J2404		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM 0.2 MILE SOUTH OF NEWLAND STREET TO HUNTINGTON STREET ADJUST TRAFFIC CONTROL DEVICES	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$140,220 \$0 \$0	02/11/09 03/04/09	0% 0%
HB1	WPCP						
12-ORA-5-10.8/24.8 12-0K1904		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT JUNIPERO SERRA ROAD AND IN IRVINE AT JEFFREY ROAD SLURRY SEAL	PAVEMENT COATINGS COMPANY 10240 SAN SEVANE WAY MIRA LOMA, CA 91752	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, 92675 (949)279-8531	\$68,080 \$71,093 \$71,009	03/05/09 03/30/09 06/16/09	78% 97%
HM2	WPCP						
12-ORA-5-13.8/13.8 12-0F8204		IN ORANGE COUNTY IN MISSION VIEJO AT CROWN VALLEY PARKWAY WIDEN RAMP	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	OH, KENNETH 15510 ROCKFIELD BLVD. #A IRVINE, CA 92618 (949)769-1404	\$1,663,946 \$1,237,557 \$333,983	03/19/08 04/11/08 05/28/09	100% 75%
HB4N	SWPPP						
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES 6 CUSHING IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,885,478 \$4,301,234 \$538,981	07/22/08 07/29/08 07/10/11	24% 34% SUSPENDED
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 2  
06/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANSCAPE MANGMNT 12112 SEVERN WAY RIVERSIDE CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,094,492 \$5,670	08/22/07 09/21/07 11/03/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8435	\$845,711 \$5,745 \$0	06/04/08 06/20/08 05/29/09	73% 1%  SUSPENDE
HA22	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, INC. 1335 CORONA POINTE COURT CORONA, CA 92879	JAVAHERNESHAN, MAJID 3251 1/4 UNIERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$2,025,836 \$1,811,276 \$769,617	03/13/08 04/11/08 05/20/10	100% 88%
HB4N HB4N	SWPPP						
12-ORA-5-35.1/36.3 12-0J1704 ACHS-005 -(939)1 IMG-005 -(939)1 --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE S OF STATE COLLEGE BOULEVARD OC TO 0.1 MI S OF KATELLA AVENUE OVERCROSSING MODIFY TRAFFIC SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	\$1,152,609 \$1,097,329 \$66,493	07/07/08 07/21/08 07/27/09	59% 95%
HB1	WPCP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	CONSTRUCTORS/BALFOUR BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$198,131,151 \$143,698,157 \$3,877,611	04/18/06 04/25/06 08/30/10	69% 72%
HE13	SWPPP						
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICAN WEST LANDSCAPE ROY ANTHONY 12328 WOODRUFF AVE DOWNEY, CA 90241	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$1,033,833 \$20,569	06/16/08 07/23/08 05/02/12	20% 90%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 3  
06/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-10.3/0 12-0J0404		IN ORANGE COUNTY IN ORANGE ON ROUTE 22 AT CHAPMAN AVENUE OFF-RAMP MODIFY TRAFFIC SIGNAL AND STRIPING	TDS ENGINEERING 1014 S WESTLAKE BLVD,STE14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 15510 ROCKFIELD BLVD. IRVINE, CA 92618 (949)279-8806	\$207,854 \$201,884 \$0	02/15/08 02/27/08 04/23/09 04/23/09	100% 100%  OVER RUN
HB1	WPCP						
12-ORA-39-/21.9 12-0C3504		IN ORANGE COUNTY IN LA HABRA AT EUCLID STREET IMPROVE DRAINAGE SYSTEM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE.  IRVINE, CA 92614	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$789,355 \$806,105 \$0	06/06/08 07/23/08 05/05/09 05/05/09	100% 100%  COMPLETED
HA42	WPCP						
12-ORA-55-.3/1.4 12-0J7104		IN ORANGE COUNYTY IN NEWPORT BEACH AND COSTA MESA FROM ROUTE 1/55 SEPARATION TO 17TH STREET AC OVERLAY	R.J. NOBLE COMPANY P.O.BOX 620  ORANGE, CA 92856-6620	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$507,180 \$0 \$0	04/09/09 04/20/09 11/30/09	0% 0%  SUSPENDED
HM1	WPCP						
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST.  WINCHESTER, CA 92596	ANKHASARIAN SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,511,313 \$1,360,104 \$79,793	09/10/07 10/11/07 11/21/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073  SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$277,499 \$213,222 \$0	05/23/08 06/24/08 08/31/09	100% 78%  OVER RUN
HA42	WPCP						
12-ORA-55-7.9/0 12-0J4704		IN ORANGE COUNTY IN SANTA ANA AT DYER BELAIRE-WEST LANDSCAPE, INC. ROAD UNDERCROSSING CONSTRUCT SIDEWALK	CHAUDRY, MONAS P.O. BOX 6270  BUENA PARK, CA 90622	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 91618 (949)279-8816	\$103,704 \$25,609 \$0	01/20/09 02/10/09 04/25/09 05/15/09	63% 26%  COMPLETED
HB71	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 4  
06/03/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-17.3/0 12-0J0004		IN ORANGE COUTNY IN FULLERTON AT CHAPMAN AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE, INC. 7371 WALNUT AVENUE BUENA PARK, CA 90620	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, #T-3 TUSTIN, CA 92780 (949)279-8595	\$260,915 \$77,975 \$69,875	02/11/09 02/27/09 06/30/09	61% 30%
HA42	WPCP						
12-ORA-57-17.6/0 12-0J0104		IN ORANGE COUNTY IN FULLERTON AT NUTWOOD AVENUE UNDERCROSSING REPAIR COLLAPSED SLOPE EMBANKMENT	BELAIRE WEST LANDSCAPE, INC. 7371 WALNUT AVENUE BUENA PARK, CA 90620	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, #T-3 TUSTIN, CA 92780 (949)279-8595	\$229,937 \$69,225 \$53,025	01/20/09 02/10/09 06/11/09	79% 31%
HA42	WPCP						
12-ORA-57-21.2/0 12-0H9404		IN ORANGE COUNTY IN BREA FROM 0.1 MILE SOUTH TO 0.3 MILE NORTH OF LAMBERT ROAD MODIFY TRAFFIC SIGNALS	PETERSON CHASE GENERAL ENG. CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$381,412 \$387,112 \$2,265	04/18/08 05/02/08 05/29/09	0% 0% PLANT EST SATIS
HB1	WPCP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$161,974 \$691	02/17/05 02/25/05 12/09/10	74% 85%
HA25	WPCP						
12-ORA-74-3.3/8.3 12-0J8304		IN ORANGE COUNTY NEAR SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS CULVERT PREVENTATIVE MAINTENANCE	ZONDIROS CORPORATION 2401 208TH STREET, #C-8 TORRANCE, CA 90501	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)279-8531	\$288,378 \$27,510 \$3,040	12/18/08 01/08/09 07/15/09	62% 10%
HM2	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --( )		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$35,903,327 \$36,164,447 \$0	12/22/06 01/11/07 05/05/09 05/05/09	100% 100% COMPLETED
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 5  
06/03/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()	SWPPP	IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE	BRUTOCO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,090,659 \$27,089,458 \$1,703,882	11/22/06 12/20/06 08/19/10	63% 83%
12-ORA-91-9.1/9.1 12-0H3904		IN ORANGE COUNTY IN ANAHEIM AT ROUTE 55/91 CONNECTOR CONCRETE SLABS REPLACEMENT	BEADOR CONSTRUCTION COMPANY INC. 26320 LESTER CIRCLE CORONA, CA 92883	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$222,700 \$0 \$0	04/23/09 05/15/09 07/31/09	0% 0%
12-ORA-91-13.3/13.6 12-0J2304		IN ORANGE COUNTY IN ANAHEIM AT TRUCK WEIGH STATION WIDEN RAMP	AUTOBAHN CONSTRUCTION CO. P.O. BOX 11238 SANTA ANA, CA 92711-1238	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY,TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$629,211 \$605,010 \$392,005	11/12/08 11/24/08 05/28/09	94% 95%
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P.O.BOX 77038 CORONA, CA 92877	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)769-1040	\$1,467,922 \$0 \$0	01/07/09 02/04/09 04/10/15	0% 0%
12-ORA-241-24.9/27.8 12-0J8404	SWPPP	IN ORANGE COUNTY NEAR IRVINE FROM PORTOLA PARKWAY OVERCROSSING TO 0.2 MILE NORTH OF BEE CANYON ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5018	\$1,991,607 \$0 \$0	02/09/09 02/24/09 05/12/09	0% 0% SUSPENDED
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCHONG, JOHN P.O. BOX 77038 CORONA, CA 92877-0101	15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,359,316 \$1,294,806 \$20,343	02/15/06 03/07/06 04/29/10	83% 94%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

Page 6  
06/03/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-7.8/8.4 12-0J3104		IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF MACARTHUR BOUEVARD OVERCROSSING TO 0.1 MILE SOUTH OF RED HILL AVENUE OVERCROSSIN MODIFY STRIPING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$462,370 \$0 \$0	02/23/09 03/04/09	0% 0%
HB1	WPCP						
12-ORA-405-10.7/12.1 12-0J2604		IN ORANGE COUNTY IN COSTA MESA FROM 0.4 MILE SOUTH OF FAIRVIEW STREET OVERCROSSING TO 0.5 MILE NORTH OF HARBOR BOULEVARD UNDERCROS REPAIR EMBANKMENT	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$173,705 \$0 \$0	02/19/09 03/04/09 07/03/09	0% 0%
HA42	SWPPP						
12-ORA-405-13.9/0 12-0J5204		IN ORANGE COUNTY IN FOUNTAIN VALLEY AT SOUTHBOUND BROOKHURST STREET OFF RAMP HOT MIX ASPHALT OVERLAY	TDS ENGINEERING 1014 S WESTLAKE BLV STE14-136 WESTLAKE VILLAGE,CA 913613200	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$139,967 \$144,504 \$130,779	09/23/08 10/08/08 06/15/09	100% 100%
HB1	WPCP						
12-ORA-405-15.4/16.3 12-0A7624		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM 0.3 KM NORTHWEST OF MAGNOLIA STREET OVERCROSSING TO EDINGER AVENUE OVER WIDEN ROADWAY	POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$5,141,630 \$5,077,865 \$0	09/13/07 10/12/07 08/30/09	0% 0%
HB4N	SWPPP						PLANT EST SATIS
12-ORA-405-18.0/0 12-0J1904		IN ORANGE COUNTY IN WESTMINSTER AT BOLSA AVENUE OFF RAMP REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$150,335 \$165,930 \$350	06/04/08 06/16/08 08/06/09	0% 0%
HB1	WPCP						PLANT EST SATIS
12-ORA-605-/1.6 12-0G2204 ACIM-X059-(049)E STS0-22 0-(2EP) S022- 022-() HA22		IN ORANGE COUNTY IN SEAL BEACH AND LOS ALAMITOS ON ROUTE 22, ROUTE 405 AND ROUTE 605 REPLACE PAVEMENT AND TREAT DECKS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$4,413,375 \$3,213,514 \$1,801,546	09/22/08 10/08/08 10/15/09	49% 72%
HA22	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$309,060,251</u>	<b>Completed to Date:</b>	<u>\$232,176,801</u>	<b>Work This Month:</b>	<u>\$10,068,608</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-1-9.6/12.2	12-0J6904	1
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-23.1/24.3	12-0J2404	1
12-ORA-5-10.8/24.8	12-0K1904	1
12-ORA-5-13.8/13.8	12-0F8204	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	2
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-35.1/36.3	12-0J1704	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-5-72.0/72.4	12-0C8704	2
12-ORA-22-10.3/0	12-0J0404	3
12-ORA-39-/21.9	12-0C3504	3
12-ORA-55-.3/1.4	12-0J7104	3
12-ORA-55-5.5/6.3	12-075604	3
12-ORA-55-7.9/0	12-0J4704	3
12-ORA-55-5.5/0	12-0J2704	3
12-ORA-57-17.3/0	12-0J0004	4
12-ORA-57-17.6/0	12-0J0104	4
12-ORA-57-21.2/0	12-0H9404	4
12-ORA-73-21.5/21.5	12-0G2704	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-74-3.3/8.3	12-0J8304	4
12-ORA-74-13.3/16.6	12-043214	4
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-9.1/9.1	12-0H3904	5
12-ORA-91-13.3/13.6	12-0J2304	5
12-ORA-133-4.1/8.1	12-1072C4	5
12-ORA-241-24.9/27.8	12-0J8404	5
12-ORA-405-3.7/6.4	12-075704	5
12-ORA-405-7.8/8.4	12-0J3104	6
12-ORA-405-10.7/12.1	12-0J2604	6
12-ORA-405-13.9/0	12-0J5204	6
12-ORA-405-15.4/16.3	12-0A7624	6
12-ORA-405-18.0/0	12-0J1904	6
12-ORA-605-/1.6	12-0G2204	6

#### Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,413,375	\$3,213,514
-F-	FEDERAL AID (PRIMARY)	\$198,131,151	\$143,698,157



### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	12		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
-S-		FEDERAL AID (SECONDARY)	\$35,903,327
-SH-		STATE HIGHWAY	\$37,369,130
			\$33,243,268
<b>District Total:</b>			<u>\$309,060,251</u>
			<u>\$232,176,801</u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
12	\$37,004,240
<b>Work completed this Period:</b>	\$37,004,240