

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 1  
11/04/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
12-ORA-1-4.6/14.1 12-0J7004 SARR-P001-(541)E P0-01 5-(1E) --()	WPCP	IN ORANGE COUNTY IN LAGUNA BEACH FROM ALL AMERICAN ASPHALT 0.3 KM SOUTH OF VISTA DEL SOL TO ASTER STREET AND NEAR NEWPORT BEACH FROM SCHOOL STATE PARK SLURRY SEAL PAVEMENT AND DIGOUTS	P.O.BOX 2229 CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,680,529 \$648,328 \$635,990	06/04/09 06/18/09 12/24/09	37% 38%		
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$698,700 \$677,862 \$20,205	08/25/08 09/15/08 03/12/10	0% 0%	PLANT EST	
HA42	SWPPP							SATIS	
12-ORA-1-23.1/24.3 12-0J2404	WPCP	IN ORANGE COUNTY IN HUNTINGTON BEACH FROM 0.2 MILE SOUTH OF NEWLAND STREET TO HUNTINGTON STREET ADJUST TRAFFIC CONTROL DEVICES	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$146,420 \$0 \$0	02/11/09 03/04/09	0% 0%		
12-ORA-5-9.4/13.2 12-0J5604 ACIM-0052-(941)E --()		IN ORANGE CO IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.2 MI SOUTH OF ROUTE 74/5 SEPARATION TO 0.3 MI N OF AVERY PARKWAY UNDE GROOVE EXISTING LANES OF PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE STE A CONCORD, CA 94520	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$879,667 \$0 \$0	08/19/09 09/15/09 03/29/10	0% 0%		
HB1	WPCP								
12-ORA-5-15.1/16.4 12-0E0704	SWPPP	IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES 23052-H ALICIA PARKWAY STE385 MISSION VIEJO, CA 92692	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,886,063 \$7,461,287 \$1,057,924	07/22/08 07/29/08 07/11/11	51% 58%		
HB4N	SWPPP								
12-ORA-5-22.2/28.5 12-0A7304	SWPPP	IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MGMNT. 23052-H ALICIA PARKWAY STE385 MISSION VIEJO, CA 92692	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,105,580 \$3,276	08/22/07 09/21/07 01/05/12	0% 0%	PLANT EST	
HA25	SWPPP							SATIS	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 2  
11/04/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN P.O. BOX 2229  CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$1,063,978 \$974,151 \$0	06/04/08 06/20/08 09/21/09 09/21/09	100% 100%  OVER RUN
HA22	WPCP						
12-ORA-5-23.8/0 12-0H2354		IN ORANGE CO IN IRVINE AT TRANSPORTATION MANAGEMENT CENTER AT 6681 MARINE WAY UPGRADE TMC BLDG EMERGENCY SYSTEM	R.I.C. CONSTRUCTION CO., INC. 10675 "E" AVENUE  HESPERIA, CA 92345	FAHRTASH, MORTEZA 6681 MARINE WAY IRVINE, CA 92618 (949)993-0164	\$1,298,083 \$0 \$0	08/10/09 09/03/09 10/28/10	0% 0%  
HB4N	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, INC. 1335 CORONA POINTE COURT  CORONA, CA 92879	JAVAHERNESHAN, MAJID 3251 1/4 UNIERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$2,025,836 \$2,046,722 \$352	03/13/08 04/11/08 05/24/10	0% 0%  PLANT EST SATIS
HB4N HB4N	SWPPP						
12-ORA-5-32.3/0 12-0J9504		IN ORANGE COUNTY IN SANTA ANA AT SEVENTEENTH STREET RESURFACE RAMP	AUTOBAHN CONSTRUCTION INC P O BOX 11238  SANTA ANA CA 927111238 (714)769-7025		\$62,532 \$0 \$0	09/24/09 10/07/09	0% 0%  
HB1	WPCP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE  VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$200,174,922 \$162,356,099 \$3,728,449	04/18/06 04/25/06 08/30/10	79% 81%   
HE13	SWPPP						
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE, INC. ROY ANTHONY 15086 LA PALMA DRIVE  CHINO, CA 91710	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$1,060,540 \$1,733	06/16/08 07/23/08 05/02/12	31% 92%  
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 3  
11/04/09

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-39-1.6/0 12-0K0004		IN ORANGE COUNTY IN THE CITY OF HUNTINGTON BEACH_AT ADAMS AVENUE INSTALL SIGNAL AND LIGHTING	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BOULEVARD NO D  COSTA MESA CA 92627 (949)645-5025		\$236,967 \$0 \$0	08/13/09 08/26/09 0%
HB1	WPCP					
12-ORA-39-10.3/19.2 12-0J7204		IN ORANGE CO AT VARIOUS LOCATIONS OR ROUTE 1 IN NEWPORT BEACH FROM SOUTH OF TUSTIN AVENUE TO RIVERSIDE AVENUE REPAIR CURB, SIDEWALK AND DRIVEWAY	ALL AMERICAN ASPHALT P.O. BOX 2229  CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92807 (949)279-8435	\$190,323 \$51,747 \$51,747	06/04/09 06/24/09 11/10/09 67% 27%
HM2	WPCP					
12-ORA-39-19.2/23.2 12-085104 SARR-P039-(021)E P0-39 0-(1E) --()		IN ORANGE CO IN LA HABRA ON ROUTE 39 FROM HARBOR BOULEVARD TO IMPERIAL HIGHWAY AND VARIOUS LOCATIONS PAVEMENT REHABILITATION	R.J. NOBLE COMPANY 15505 E. LINCOLN AVE  ORANGE, CA 92856	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$4,040,952 \$137,200 \$137,200	07/09/09 07/28/09 03/18/10 14% 3%
HA22	WPCP					
12-ORA-55-.3/1.4 12-0J7104		IN ORANGE COUNYTY IN NEWPORT BEACH AND COSTA MESA FROM ROUTE 1/55 SEPARATION TO 17TH STREET AC OVERLAY	R.J. NOBLE COMPANY P.O.BOX 620  ORANGE, CA 92856-6620	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$523,180 \$146,295 \$146,295	04/09/09 04/20/09 11/19/09 53% 28%
HM1	WPCP					
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST.  WINCHESTER, CA 92596	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,531,313 \$1,383,382 \$2,880	09/10/07 10/11/07 11/21/11 0% 0%
HA25	SWPPP					PLANT EST SATIS
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073  SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$277,499 \$246,149 \$0	05/23/08 06/24/08 12/31/09 100% 91%
HA42	WPCP					OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 4  
11/04/09

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-57-10.8/22.5 12-0F9104		IN ORANGE COUNTY AT VARIOUS LOCATIONS HIGHWAY PLANTING RESTORATION	AUTOBAHN CONTRUCTION INC. P.O.BOX 11238  SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$283,870 \$36,726 \$36,726	07/01/09 07/20/09 06/02/10 16% 13%
HA25	SWPPP					
12-ORA-57-11.1/22.1 12-0G0304 SARR-P057-(053)E P0-57 0-(3E) --()		IN ORANGE COUNTY IN ORANGE, ANAHEIM, FULLERTON, PLACENTIA AND BREA AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	POWELL CONSTRUCTORS 8555 BANANA AVENUE  FONTANA, CA 92335	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$1,889,971 \$0 \$0	07/21/09 08/05/09 04/13/11 0% 0%
HB1	SWPPP					
12-ORA-73-10.2/22.5 12-0K2004 SARR-P073-(086)E P0-73 0-(6E) --()		IN ORANGE CO IN CITY OF LAGUNA NIGUEL LAGUNA HILLS ALISO VIEJO LAGUNA BEACH AND IRVINE FROM RTE 05 TO FORD ROAD HOTMIX ASPHALT OVERLAY	R J NOBLE COMPANY P.O. BOX 620  ORANGE, CA 92856-9020	JAVAHENESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$6,996,021 \$1,818,275 \$1,579,512	06/25/09 08/04/09 04/02/10 27% 26%
HM1	WPCP					
12-ORA-73-12.5/12.5 12-0J8604		IN ORANGE COUNTY IN LAGUNA NIGEL AT 0.4 MILE SOUTH OF MOULTON PARKWAY UNDERCROSSING REPAIR SLOPE WITH GEOCOMPOSITE	HILLSIDE RETAINING WALLS COMPANY 5256 S. MISSION ROAD, #703002  BONSALL, CA 92003	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$159,100 \$114,625 \$68,035	06/09/09 07/14/09 11/24/09 56% 72%
HA42	WPCP					
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	LANDSCAPE MANAGEMENT CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4  ORANGE, CA 92868	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$165,428 \$691	02/17/05 02/25/05 12/09/10 82% 86%
HA25	WPCP					
12-ORA-73-26.2/26.2 12-0J5304		IN ORANGE COUNTY IN COSTA MESA AT ROUTE 73/55 SEPARATION HOT MIX ASPHALT OVERLAY	POWELL CINSTRUCTORS 8555 BANANA AVE.  FONTANA, CA 92335	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)936-3570	\$270,165 \$260,443 \$148,786	07/30/09 08/19/09 12/02/09 55% 94%
HB1	WPCP					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 5  
11/04/09

District 12									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message		
12-ORA-90-5.1/8.1 12-0J0904 SARR-P090-(011)E P0-90 0-(1E) --()		IN ORANGE COUNTY IN BREA AND PLACENTIA FROM RANDOLPH AVENUE TO 0.1 MILE EAST OF ROSE DRIVE	EXCELL PAVING COMPANY 2230 LEMON AVE LONG BEACH, CA 90806	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$1,187,358 \$1,141,633 \$0	06/11/09 07/02/09 10/14/09 10/14/09	100% 100%	OVER RUN	
HM1	WPCP								
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE	BRUTOCO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,191,218 \$31,637,191 \$742,968	11/22/06 12/20/06 08/19/10	75% 95%		
HB4N	SWPPP	CONSTRUCT BRIDGE AND WIDEN ROADWAY							
12-ORA-91-4.0/8.8 12-0J5804		IN ORANGE COUNTY IN ANAHEIM AT NORTH ANAHEIM OVERHEAD AND AT RIVERDALE AVENUE OVERCROSSING	TECHNO COATINGS 1391 SOUTH ALLEC STREET ANAHEIM, CA 92805	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)936-3570	\$1,308,926 \$557,332 \$254,733	06/25/09 07/28/09 03/16/10	34% 43%		
HM3	WPCP								
12-ORA-91-13.6/18.1 12-0J6004		IN ORANGE CO IN ANAHEIM AT VARIOUS LOCATIONS FROM 0.9 MI WEST OF WEIR CANYON UNDERCROSSING TO 0.1 MI EAST OF COAL CANYON UNDERCROS	MODERN ALLOYS, INC. 11172 WESTERN AVE. STANTON, CA 90680	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$588,519 \$548,141 \$0	05/04/09 05/21/09 11/19/09	64% 91%		
HB1	WPCP	REMOVE METAL GURAD BEAM RAIL							
12-ORA-91-15.9/18.9 12-0G0404 ARRA-P091-(127)E P0-91 1-(7E) --()		IN ORANGE AND RIVERSIDE CO IN ANAHEIM AND YORBA LINDA NEAR CORONA FROM 1.0 MI EAST OF ROUTE 91/241 SEPARATION AND VARIOUS LOCATION	BRUTOCO ENGINEERING AND CONSTRUCTION, INC. P.O. BOX 310189 FONTANA, CA 92331	LINDQUIST, KARL 22800 SAVI RANCH PKWY., SUITE 206 YORBA LINDA, CA 92887 (949)279-8531	\$35,575,853 \$0 \$0	08/28/09 09/16/09 09/05/10	0% 0%		
HB4 HB4 SWPPP HB4		WIDEN FREEWAY AND BRIDGES							
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION	PACIFIC RESTORATION GROUP, INC. JOHN RICHARDS P.O.BOX 77038 CORONA, CA 92877	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)769-1040	\$1,467,922 \$581,415 \$127,746	01/07/09 02/04/09 04/14/15	9% 40%		
HA22	SWPPP	PLANTING AND IRRIGATION							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 6  
11/04/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-142-3.8/4.1 12-0J7404		IN ORANGE COUTNY IN BREA AT 2.3 MILES EAST OF VALENCIA AVENUE INSTALL ROCK SLOPE DRAPERY	YAKAR GENERAL CONTRACTORS 113 E. ARROW HWY SAN DIMAS, CA 91773	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$151,115 \$145,108 \$53,759	05/06/09 06/23/09 12/25/09	87% 92%
HB1	WPCP						
12-ORA-405-.2/24.2 12-0F9004		IN ORANGE COUNTY ROUTE 5 TO THE LOS ANGELES CO LINE ALSO ON ROUTE 605 FROM LA COUNTY LINE TO ROUTE 605 AND ON ROUTE 22 HIGHWAY PLANTING RESTORATION	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$294,810 \$0 \$0	07/27/09 08/05/09	0% 0%
HA25	WPCP						
12-ORA-405-1.7/20.6 12-0C5404 OTS- -( ) --( )		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM ROUTE 405/133 SEPARATION TO BOLSA CHICA ROAD OVERCROSSING INSTALL CONCRETE BARRIERS	USS CAL BUILDERS INC 8051 MAIN STREET STANTON CA 90680 (714)828-4882		\$3,397,708 \$0 \$0	10/01/09 10/20/09	0% 0%
HB1	SWPPP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC P.O. BOX 77038 CORONA, CA 92877-0101	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,359,316 \$1,315,056 \$4,050	02/15/06 03/07/06 04/29/10	93% 96%
HA25	SWPPP						
12-ORA-405-7.8/8.4 12-0J3104		IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF MACARTHUR BOUEVARD OVERCROSSING TO 0.1 MILE SOUTH OF RED HILL AVENUE OVERCROSSIN MODIFY STRIPING	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVE. IRVINE, CA 92614	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8801	\$470,370 \$81,120 \$81,120	02/23/09 03/04/09 11/25/09	48% 17%
HB1	WPCP						
12-ORA-405-9.0/10.8 12-0J9904		IN ORANGE CO IN COSTA MESA ON ROUTE 73 0.4 MILE SOUTH OF ROUTE 73/405 SEPARATION TO ROUTE 73/405 AND VARIOUS LOCATIONS PLANTING AND IRRAGITION WORK	YAKAR GENERAL CONTRACTORS 113 E. ARROW HWY. SAN DIMAS, CA 91773	DICKSON, ERIC 3337 MICHELSON DR. STE.380 IRVINE, CA 92612-8894 (949)279-8755	\$316,846 \$2,000 \$2,000	06/15/09 07/14/09 02/03/11	30% 1%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/09**

Page 7  
11/04/09

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-9.8/10.8 12-0J9704 ACIM-4052-(915)E --()		IN ORANGE COUNTY IN COSTA MESA FROM 0.1 MILE EAST OF BEAR STREET OVERCROSSING TO FAIRVIEW ROAD COLD PLANE OVERLAY WITH RHMA	ALL AMERICAN ASPHALT 400 E SIXTH ST P.O.BOX2229 CORONA,CA 92878	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$448,000 \$313,984 \$308,734	06/29/09 07/14/09 12/20/09	54% 69%
HA22	WPCP						
12-ORA-405-10.7/12.1 12-0J2604		IN ORANGE COUNTY IN COSTA MESA FROM 0.4 MILE SOUTH OF FAIRVIEW STREET OVERCROSSING TO 0.5 MILE NORTH OF HARBOR BOULEVARD UNDERCROS REPAIR EMBANKMENT	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$175,705 \$190,719 \$0	02/19/09 03/04/09 11/17/09	100% 98% OVER RUN
HA42	SWPPP						
12-ORA-405-16.5/17.9 12-0J9804		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM ROUTE 405/39 SEPARATION TO GOLDEN WEST STREET OVERCROSSING REPLACE BROKEN SLABS	PETERSON-CHASE ENGINEERING 1792 KAISER AVE IRVINE, CA 926145706	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$293,021 \$245,826 \$138,176	06/10/09 06/24/09 11/17/09	78% 84%
HA22	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$319,167,432</u>	<b>Completed to Date:</b>	<u>\$217,450,365</u>	<b>Work This Month:</b>	<u>\$9,333,087</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-1-4.6/14.1	12-0J7004	1
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-23.1/24.3	12-0J2404	1
12-ORA-5-9.4/13.2	12-0J5604	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	1
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-32.3/0	12-0J9504	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-5-72.0/72.4	12-0C8704	2
12-ORA-5-23.8/0	12-0H2354	2
12-ORA-39-1.6/0	12-0K0004	3
12-ORA-39-10.3/19.2	12-0J7204	3
12-ORA-39-19.2/23.2	12-085104	3
12-ORA-55-.3/1.4	12-0J7104	3
12-ORA-55-5.5/6.3	12-075604	3
12-ORA-55-5.5/0	12-0J2704	3
12-ORA-57-10.8/22.5	12-0F9104	4
12-ORA-57-11.1/22.1	12-0G0304	4
12-ORA-73-10.2/22.5	12-0K2004	4
12-ORA-73-12.5/12.5	12-0J8604	4



<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
12-ORA-73-21.5/21.5	12-0G2704	4
12-ORA-73-26.2/26.2	12-0J5304	4
12-ORA-90-5.1/8.1	12-0J0904	5
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-4.0/8.8	12-0J5804	5
12-ORA-91-15.9/18.9	12-0G0404	5
12-ORA-91-13.6/18.1	12-0J6004	5
12-ORA-133-4.1/8.1	12-1072C4	5
12-ORA-142-3.8/4.1	12-0J7404	6
12-ORA-405-.2/24.2	12-0F9004	6
12-ORA-405-1.7/20.6	12-0C5404	6
12-ORA-405-3.7/6.4	12-075704	6
12-ORA-405-7.8/8.4	12-0J3104	6
12-ORA-405-9.0/10.8	12-0J9904	6
12-ORA-405-9.8/10.8	12-0J9704	7
12-ORA-405-10.7/12.1	12-0J2604	7
12-ORA-405-16.5/17.9	12-0J9804	7

**Statement of Ongoing Contracts - Federal Aid**

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	12		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$1,327,667
			\$313,984
-F-		FEDERAL AID ( PRIMARY )	\$200,174,922
			\$162,356,099
-SH-		STATE HIGHWAY	\$30,705,232
			\$19,397,654
			\$86,959,610
			\$35,382,627
<b>District Total:</b>			<u><b>\$319,167,432</b></u>
			<u><b>\$217,450,365</b></u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
12	\$2,251,336
<b>Work completed this Period:</b>	\$2,251,336