

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 1
10/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-1-5.3/0 12-0H0504		IN ORANGE COUNTY IN LAGUNA BEACH AT 9TH AVENUE SIGNAL AND LIGHTING	RSB GROUP, INC. 22600-G LAMBERT STREET, #1405 LAKE FOREST, CA 92630	CHAUDRY, MONAS 15510 ROCKFIELD BLVD., SUITE A IRVINE, CA 92618 (949)279-8801	\$339,380 \$302,036 \$0	05/18/07 06/06/07 06/30/08	97% 94% SUSPENDED
HB4N	WPCP						
12-ORA-1-31.5/32.2 12-078004		IN ORANGE COUNTY IN SEAL BEACH AT THE MCKENNA GENERAL ENGINEERING ANAHEIM BAY BRIDGE ROCK SLOPE PROTECTION	INC 1335 CORONA POINTE COURT CORONA, CA 92879	NITA UPADHYAYA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,863,725 \$1,318,312 \$0	09/14/07 10/11/07 02/14/09	0% 0% PLANT EST
ACST-S001-(536)E S0-01 5-(6E) --()							SATIS
HA42	SWPPP						
12-ORA-5-3.6/0 12-0E7404		IN ORANGE COUNTY IN SAN CLEMENTE AT SOUTHBOUND AVENIDA PICO OFF RAMP WIDEN EXISTING OFF RAMP	BRUTOCO ENGINEERING & CONSTRUCTION, INC. P.O. BOX 429 FONTANA, CA 92334-0429	JOUBEEN, JAY 15700 RUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (714)558-4062	\$4,226,487 \$4,319,308 \$0	09/25/06 10/10/06 11/10/08 09/10/08	0% 0% PLANT EST SATIS
HB4N	SWPPP						
12-ORA-5-6.9/14.5 12-0H5004		IN ORANGE COUNTY IN SAN CLEMENTE FROM SUDHAKAR COMPANY INTERNATIONAL SAN DIEGO/ORANGE COUNTY LINE TO EL CAMINO REAL UNDERCROSSING AND IN SAN JUAN CAPISTRANO REPLACE PAVEMENT DELINEATION	1450 N FITZGERALD AVENUE RIALTO CA 92376 (909)879-2933		\$294,995 \$0 \$0	05/20/08 08/01/08	0% 0%
HM4	WPCP						
12-ORA-5-13.8/13.8 12-0F8204		IN ORANGE COUNTY IN MISSION VIEJO AT CROWN VALLEY PARKWAY WIDEN RAMP	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	OH, KENNETH 15510 ROCKFIELD BLVD. #A IRVINE, CA 92618 (949)769-1404	\$1,634,301 \$342,418 \$165,175	03/19/08 04/11/08 03/24/09	50% 21%
HB4N	SWPPP						
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,729,255 \$28,750 \$28,750	07/22/08 07/29/08 09/30/11	0% 0%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 2
10/02/08

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANSCAPE MANGMNT 12112 SEVERN WAY RIVERSIDE CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$832,705 \$50,810	08/22/07 09/21/07 11/03/11	90% 65%
HA25	SWPPP						
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN WAY VILLAGE, #1 TUSTIN, CA 92780 (949)279-8435	\$835,711 \$5,745 \$0	06/04/08 06/20/08 09/08/08	73% 1% SUSPENDED
HA22	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING INC 1335 CORONA POINTE COURT CORONA CA 92879 (951)736-7707		\$1,954,345 \$0 \$0	03/13/08 04/11/08	0% 0%
HB4N HB4N	SWPPP						
12-ORA-5-33.3/0 12-0J0304		IN ORANGE COUNTY ON ROUTES 5 AND 91 AT VARIOUS LOCATIONS JOINT SEALS AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, ARIZONA 85282-1821	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949)279-8595	\$1,623,613 \$121,399 \$121,399	06/11/08 07/07/08 12/29/08	12% 8%
HM3H	WPCP						
12-ORA-5-35.1/36.3 12-0J1704 ACHS-005 -(939)1 IMG-005 -(939)1 --()		IN ORANGE COUNTY IN ORANGE AND ANAHEIM FROM 0.1 MILE S OF STATE COLLEGE BOULEVARD OC TO 0.1 MI S OF KATELLA AVENUE OVERCROSSING MODIFY TRAFFIC SIGNALS	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$1,141,158 \$0 \$0	07/07/08 07/21/08	0% 0%
HB1	WPCP						
12-ORA-5-35.4/41.1 12-0H6804		IN ORANGE COUNTY IN ANAHEIM AT VARIOUS LOCATIONS FROM ORANGEWOOD AVENUE UNDERCROSSING TO 0.1 MILE NORTH OF LAPALMA AVENUE OVERCROS IMPROVE DRAINAGE SYSTEMS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$323,061 \$126,473 \$117,808	06/20/08 07/21/08 11/20/08	44% 39%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 3
10/02/08

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-35.9/35.9 12-0F9404		IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$1,080,750 \$903,268 \$3,680	01/04/07 01/30/07 04/13/09	0% 0% PLANT EST SATIS
HA22	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	BEATTY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$197,613,751 \$109,101,692 \$4,445,508	04/18/06 04/25/06 09/30/10	54% 55%
HE13	SWPPP						
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICAN WEST LANDSCAPE ROY ANTHONY 12328 WOODRUFF AVE DOWNEY, CA 90241	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,126,758 \$29,647 \$25,079	06/16/08 07/23/08 05/02/12	3% 3%
HA25	SWPPP						
12-ORA-22-3.2/12.9 12-0H9904		IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	J. MCLOUGHLIN ENGINEERING CO. INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$496,858 \$371,439 \$24,474	04/18/08 05/08/08 10/08/08	83% 74%
HM1	WPCP						
12-ORA-22-10.3/0 12-0J0404		IN ORANGE COUNTY IN ORANGE ON ROUTE 22 AT CHAPMAN AVENUE OFF-RAMP MODIFY TRAFFIC SIGNAL AND STRIPING	TDS ENGINEERING 1014 S WESTLAKE BLVD, STE 14136 WESTLAKE VILLAGE, CA 91361	CHAUDRY, MONAS 15510 ROCKFIELD BLVD. IRVINE, CA 92618 (949)279-8806	\$176,317 \$51,031 \$51,031	02/15/08 02/27/08 10/27/08	17% 29%
HB1	WPCP						
12-ORA-22-10.4/0 12-0H7004		IN ORANGE COUNTY IN ORANGE AT ROUTE 5/22/57 SEPARATION REPLACE OVERHEAD SIGN	PETERSON-CHASE 1792 KAISER AVE IRVINE, CA 926145706	HAMIDI, FRED 3251 1/4 UNIVERSITY DR IRVINE, CA 92612 (949)509-5017	\$707,173 \$304,505 \$65,034	11/09/07 11/21/07 10/20/08	100% 42% OVER RUN
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 4
10/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-39-3.2/5.8 12-0H4004		IN ORANGE COUNTY IN HUNTINGTON BEACH ALL AMERICAN ASPHALT AND WESTMINSTER FROM MAIN STREET AND P.O. BOX 2229 ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE		WANG, T.H. 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$1,315,113 \$1,360,527 \$0	04/03/07 04/18/07 09/29/08	100% 96%
HM1	WPCP						
12-ORA-39-3.9/19.2 12-0H7104		IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM NEWMAN AVENUE TO IMPERIAL HIGHWAY CONSTRUCT BUS PADS	O'DONNELL CONSTRUCTION INC 559 W. COVINA BLVD SAN DIMAS, CA 91773-2911	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$495,603 \$0 \$0	06/09/08 07/29/08 04/16/09	0% 0%
HA22	WPCP						
12-ORA-39-4.1/0 12-0H8404		IN ORANGE COUNTY IN HUNTINGTON BEACH AT SLATER AVENUE REPLACE SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$91,867 \$0 \$0	02/27/08 03/14/08	0% 0%
HB1	WPCP						
12-ORA-39-8.9/22.6 12-0J0804		IN ORANGE COUNTY AT VARIOUS LOCATIONS REPLACE CURB, SIDEWALK AND DRIVEWAY	D.G. YEAGER CONSTRUCTION COMPANY P.O.BOX 74073 SAN CLEMENTE, CA 92673	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$163,617 \$146,821 \$0	04/29/08 05/13/08 09/30/08	100% 100%
HM2	WPCP					OVER RUN	
12-ORA-39-20.5/0 12-0H2164		IN ORANGE COUNTY IN LA HABRA AT GREGORY LANE UPGRADE SIGNALS AND CURB RAMPS	PTM GENERAL ENG. SVC P.O.BOX 7745 RIVERSIDE, CA 92513-7745	CHAUDRY, MONAS 15510 ROCKFIELD STE A IRVINE, CA 92618 (949)279-8801	\$134,129 \$0 \$0	04/14/08 05/30/08 02/26/09	0% 0%
HB4N	WPCP						
12-ORA-39-/21.9 12-0C3504		IN ORANGE COUNTY IN LA HABRA AT EUCLID STREET IMPROVE DRAINAGE SYSTEM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$699,021 \$0 \$0	06/06/08 07/23/08	0% 0%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 5
10/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-55-3.4/4.1 12-0H5104		IN ORANGE COUNTY IN COSTA MESA FROM 0.2 MILE NORTH OF WILSON STREET OVERCROSSING TO 0.5 MILE SOUTH OF BRISTOL STREET UNDERCROSSIN INSTALL SIGN PANEL AND STRUCTURE	PETERSON-CHASE 1792 KAISER AVE IRVINE, CA 92614-5706	HAMIDI, FRED 3251 1/4 UNIVERSITY DR IRVINE, CA 92612 (949)509-5017	\$110,547 \$109,309 \$0	11/09/07 11/21/07 09/30/08	100% 99% SUSPENDED
HB1	WPCP						
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ANKHASARIAN SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,459,756 \$554,787 \$7,205	09/10/07 10/11/07 11/21/11	85% 38%
HA25	SWPPP						
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073 SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$249,999 \$30,632 \$9,692	05/23/08 06/24/08 10/23/08	69% 12%
HA42	WPCP						
12-ORA-55-6.8/7.2 12-0H5704		IN ORANGE COUNTY IN SANTA ANA FROM 0.3 KM SOUTH OF MACARTHUR BOULEVARD UNDERCROSSING TO 0.4 KM NORTH OF MACARTHUR BOULEVARD UNDERC PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT, INC. 1212 SEVERN WAY RIVERSIDE, CA 92503	ANKHASIRISAN, SANDY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$505,811 \$496,225 \$2,723	03/29/07 05/03/07 11/04/08	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-55-11.6/17.6 12-0H3404		IN ORANGE COUNTY IN TUSTIN, ORANGE AND ANAHEIM FROM 0.2 MILE SOUTH OF SEVENTEENTH STREET OVERCROSSING TO ROUTE 55/91 SEPARATION RUBBERIZED ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA,CA 92878-2229	WANG T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$3,996,120 \$3,861,753 \$371,717	04/11/08 05/21/08 09/30/08	100% 96%
HM1	WPCP						
12-ORA-55-17.5/0 12-0H2104 ACNH-P055-(049)E --()		IN ORANGE COUNTY IN ANAHEIM AT CIRCLE F C I CONSTRUCTOR, INC. HAVEN ROAD AND SANTIAGO BOULEVARD REPAIR DAMAGED SLOPE	1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92009	PIRZADEH,BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN,CA 92780 (949)279-8595	\$7,727,835 \$6,518,767 \$446,463	04/16/07 05/11/07 12/20/08	80% 85%
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 6
10/02/08

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-57-21.2/0 12-0H9404		IN ORANGE COUNTY IN BREA FROM 0.1 MILE SOUTH TO 0.3 MILE NORTH OF LAMBERT ROAD MODIFY TRAFFIC SIGNALS	PETERSON CHASE GENERAL ENG. CONSTRUCTION INC. 1792 KAISER AVE. IRVINE, CA 92614	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$343,779 \$62,053 \$62,053	04/18/08 05/02/08 03/26/09	9% 18%
HB1	WPCP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$156,447 \$691	02/17/05 02/25/05 12/09/10	63% 82%
HA25	WPCP						
12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES	BRENT ENGINEERING, INC. GENERAL ENGINEERING CONTRACTORRON BUREK PRESIDENT 81 SHIELD IRVINE, CA 92618	LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 SAN JUAN CAPISTRANO, CA 92675 (949)487-4011	\$35,489,475 \$33,004,300 \$536,404	12/22/06 01/11/07 10/18/10	55% 92%
HB1	SWPPP						
12-ORA-90-2.6/5.1 12-0H0094		IN ORANGE COUNTY IN FULLERTON AND BREA ON ROUTE 90 AND ON ROUTE 142 REHABILITATE ROADWAY	ORTIZ ASPHALT PAVING AL VILLA P.O.BOX 883 COLTON, CA 92324	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$1,831,005 \$852,011 \$852,011	05/28/08 06/12/08 10/16/08	60% 47%
HM1	WPCP						
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY	BRUTO CO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,026,258 \$19,421,685 \$741,412	11/22/06 12/20/06 07/26/10	45% 60%
HB4N	SWPPP						
12-ORA-91-17.9/17.9 12-0H7904		IN ORANGE COUNTY IN ANAHEIM AT COAL CANYON ROAD UNDERCROSSING CONSTRUCT ACCESS ROAD	GRAND PACIFIC CONTRACTORS, INCWAYNE STEVENSON - C.E.O. 680 N. COTA STREET CORONA, CA 92880	WANG, T H 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8405	\$89,165 \$81,766 \$0	06/11/08 07/03/08 09/03/08 09/03/08	100% 100%
HM2	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/08

Page 7
10/02/08

District 12								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message	
12-ORA-241-14.6/17.5 12-0H3604		IN ORANGE COUNTY IN RANCHO SANTA MARGARITA FROM OSO PARKWAY OVERCROSSING TO 0.1 MILE NORTH OF ANTONIO PARKWAY OVERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$891,128 \$54,524 \$0	03/05/08 03/24/08 09/17/08 09/17/08	76% 7% COMPLETED	
HM1	WPCP							
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877-0101	INCHONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,339,316 \$1,246,113 \$4,050	02/15/06 03/07/06 04/29/10	66% 92%	
HA25	SWPPP							
12-ORA-405-8.4/0 12-0J1204		IN ORANGE COUNTY, AT REDHILL AVENUE, CITY OF COSTA MESA, DIR'S EMERGENCY FORCE ACCOUNT CONTRACT REPAIR TWO SLOPE EMBANKMENTS	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509-8548	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)289-3551	\$3,726,500 \$1,645,177 \$0	11/01/07 11/01/07 06/08/09	45% 44%	
201130								
12-ORA-405-13.4/13.6 12-0H5404		IN ORANGE COUNTY IN FOUNTAIN VALLEY FROM 0.4 KM TO 0.8 KM SOUTH OF BROOKHURST STREET OVERCROSSING RAMP WIDENING AND ADD SHOULDERS	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$866,954 \$861,800 \$32,703	08/20/07 09/18/07 01/20/09	0% 0% PLANT EST SATIS	
HB1	WPCP							
12-ORA-405-15.4/16.3 12-0A7624		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM 0.3 KM NORTHWEST OF MAGNOLIA STREET OVERCROSSING TO EDINGER AVENUE OVER WIDEN ROADWAY	POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$5,126,630 \$5,021,123 \$0	09/13/07 10/12/07 08/30/09	0% 0% PLANT EST SATIS	
HB4N	SWPPP							
12-ORA-405-18.0/0 12-0J1904		IN ORANGE COUNTY IN WESTMINSTER AT BOLSA AVENUE OFF RAMP REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$179,791 \$0 \$0	06/04/08 06/16/08 01/12/09	0% 0% PLANT EST SATIS	
HB1	WPCP							
Totals:	Authorized Final Amt:	\$328,498,952	Completed to Date:	\$193,644,548	Work This Month:	\$8,165,870		

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-5.3/0	12-0H0504	1
12-ORA-1-31.5/32.2	12-078004	1
12-ORA-5-3.6/0	12-0E7404	1
12-ORA-5-6.9/14.5	12-0H5004	1
12-ORA-5-13.8/13.8	12-0F8204	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	2
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-33.3/0	12-0J0304	2
12-ORA-5-35.1/36.3	12-0J1704	2
12-ORA-5-35.4/41.1	12-0H6804	2
12-ORA-5-35.9/35.9	12-0F9404	3
12-ORA-5-42.1/44.4	12-101674	3
12-ORA-5-72.0/72.4	12-0C8704	3
12-ORA-22-3.2/12.9	12-0H9904	3
12-ORA-22-10.3/0	12-0J0404	3
12-ORA-22-10.4/0	12-0H7004	3
12-ORA-39-3.2/5.8	12-0H4004	4
12-ORA-39-3.9/19.2	12-0H7104	4
12-ORA-39-4.1/0	12-0H8404	4
12-ORA-39-8.9/22.6	12-0J0804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-39-20.5/0	12-0H2164	4
12-ORA-39-/21.9	12-0C3504	4
12-ORA-55-3.4/4.1	12-0H5104	5
12-ORA-55-5.5/6.3	12-075604	5
12-ORA-55-6.8/7.2	12-0H5704	5
12-ORA-55-11.6/17.6	12-0H3404	5
12-ORA-55-17.5/0	12-0H2104	5
12-ORA-55-5.5/0	12-0J2704	5
12-ORA-57-21.2/0	12-0H9404	6
12-ORA-73-21.5/21.5	12-0G2704	6
12-ORA-74-13.3/16.6	12-043214	6
12-ORA-90-2.6/5.1	12-0H0094	6
12-ORA-90-11.8/12.5	12-056214	6
12-ORA-91-17.9/17.9	12-0H7904	6
12-ORA-241-14.6/17.5	12-0H3604	7
12-ORA-405-3.7/6.4	12-075704	7
12-ORA-405-8.4/0	12-0J1204	7
12-ORA-405-13.4/13.6	12-0H5404	7
12-ORA-405-15.4/16.3	12-0A7624	7
12-ORA-405-18.0/0	12-0J1904	7

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
-F-		FEDERAL AID (PRIMARY)	\$205,341,586
-S-		FEDERAL AID (SECONDARY)	\$37,353,200
-SH-		STATE HIGHWAY	\$52,636,751
			\$33,167,416
District Total:			<u>\$328,498,952</u>
			<u>\$193,644,548</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$5,206,779
Work completed this Period:	\$5,206,779