

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 1  
05/04/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$6,629,096 \$4,737,501 \$0	04/24/07 05/11/07 10/01/09	73% 77%  SUSPENDED
HB1	SWPPP						
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDSCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDSCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SANDERS, KAREN 700 PARK PLACE CRESENT CITY, CA 95531 (707)464-9157	\$2,580,805 \$2,489,868 \$0	04/26/07 05/11/07 06/30/09	97% 97%  SUSPENDED
HA21	SWPPP						
01-HUM-96-16.0/18.7 01-452404 OTS- -() --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,187,197 \$102,933 \$101,933	01/05/09 01/14/09 10/31/09	9% 5%
HB1	WPCP						
01-HUM-96-21.8/0 01-474304 ER-43H -(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 1.2 MI WEST OF KLAMATH RIVER BRIDGE #4-144 STORM DAMAGE - SOLDIER PILE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$553,301 \$0 \$0	03/04/09 03/13/09 08/04/09	0% 0%
HA23	WPCP						
01-HUM-96-22.9/0 01-477404		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT THE KLAMATH RIVER BRIDGE NO. 04-0144 AND AT BLUFF CREEK BRIDGE NO. 04-0063 PAINT BRIDGES	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHAYLER, CHARLIE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4895	\$1,602,425 \$42,815 \$42,815	04/29/08 05/14/08 11/16/09	67% 3%
HM3	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,993,490 \$549,800 \$112,500	08/19/08 09/05/08 02/03/10	20% 9%
HA23	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 2  
05/04/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$12,951,738 \$0 \$0	10/24/08 11/04/08 11/19/09	0% 0%  SUSPENDED
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,540,000 \$658,325 \$33,000	10/08/08 10/23/08 08/11/10	8% 5%
HE11	SWPPP						
01-HUM-101-83.4/0 01-463504		IN HUMBOLDT COUNTY NEAR EUREKA AT THE BRACUT MAINTENANCE STATION MODIFY MAINTENANCE STATION BUILDING	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$494,529 \$0 \$0	01/21/09 02/09/09 02/08/10	0% 0%
HA12	WPCP						
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355  FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$139,114 \$0 \$0	03/11/09 03/23/09 06/16/09	0% 0%
HM3	WPCP						SUSPENDED
01-HUM-101-86.6/0 01-478604 ER-43G2-(004)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 0.1 MILE NORTH OF 14TH STREET OC AND AT 7.5 MILES NORTH OF SOUTH PRAIRIE CREEK UNDERCROSSING PLACE ROCK SLOPE PROTECTION	KERNEN CONSTRUCTION P O BOX 1340  BLUE LAKE CA 95525 (707)826-8686	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$178,610 \$750 \$0	11/21/08 12/10/08 09/01/09	0% 0%
HA23	WPCP						SUSPENDED
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD  MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$39,652,986 \$6,379,219 \$752,473	09/18/08 09/26/08 12/25/12	7% 16%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 3  
05/04/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,044,404 \$15,732 \$15,732	03/04/09 03/27/09 12/31/11	0% 0%
HA21	SWPPP						
01-HUM-299-25.8/28.4 01-439814		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 MILES EAST OF CHEZEM ROAD TO INC 0.7 MILE WEST OF TITLOW HILL ROAD REHABILITATE CULVERTS	R BROWN CONSTRUCTION COMPANY P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$164,923 \$0 \$0	04/14/09 04/22/09 06/25/09	0% 0%
HA42	WPCP						
01-HUM-299-33.2/36.9 01-486714		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT VARIOUS LOCATIONS FROM EAST FORK WILLOW CREEK BRIDGE TO 0.3 MILE WEST OF BOISE CREEK REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371		\$576,245 \$0 \$0	04/10/09 04/28/09	0% 0%
HM1	WPCP						
01-LAK-20-9.4/12.1 01-432604 OTS- 05-( 18)0 --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,282,283 \$1,503,803 \$22,235	05/21/08 06/24/08 09/02/09	36% 21%
HB1	SWPPP						SUSPENDED
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$18,633,011 \$17,002,960 \$19,952	09/01/06 09/14/06 09/01/09	88% 90%
HB1	SWPPP						SUSPENDED
01-LAK-29-9.7/0 01-483104		IN LAKE COUNTY ON ROUTE 29 AT PUTAH CREEK BR (14-0014 AND SIEGLER CREEK BR (14-0058) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP 95231 (209)462-5100		\$123,201 \$0 \$0	03/17/09 03/27/09 06/22/09	0% 0%
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 4  
05/04/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,673,828 \$627,826 \$372,360	12/11/08 12/24/08 02/11/10	12% 17%
HA42	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$48,811,170 \$44,204,042 \$282,398	12/21/06 01/11/07 02/01/10	74% 90%
HA4S2	SWPPP						
01-MEN-1-85.4/92.4 01-473804 ER-43G6-(004)E --()		IN MENDOCINO COUNTY NEAR ROCKPORT FROM 2.3 MI NORTH OF HARDY CREEK BRIDGE #10-141 TO 1.5 MI NORTH OF THE JUNCTION ROUTE 211 REPAIR STORM DAMAGE	MAGGIORA AND GHILOTTI INC 555 DU BOIS STREET SAN RAFAEL CA 94901 (415)459-8640	LEE, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)496-4351	\$629,105 \$25,713 \$25,713	12/18/08 01/12/09 07/15/09	10% 4%
HA23	SWPPP						
01-MEN-20-.3/2.4 01-292004 ACST-P020-(144)E P0-20 1-(4E) --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.4 KM TO 3.9 KM EAST OF STATE ROUTE 1 CONSTRUCT 2 WAY LEFT TURN LANE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	THANGAVELAUTHAM, RAGU P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,452,314 \$4,748,535 \$21,882	06/20/07 07/05/07 06/15/09	83% 85%
HB1	SWPPP						SUSPENDED
01-MEN-101-3.7/6.5 01-478004 ER-43G7-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF HOPLAND AND 0.8 MILE NORTH OF COMMINSKY STATION ROAD REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC 500 CROPLEY WILLITS CA 95490 (707)459-2377	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$217,784 \$0 \$0	04/01/09 04/20/09 06/09/09	0% 0%
HA23	WPCP						
01-MEN-101-30.9/31.9 01-486804		IN HUMBOLDT COUNTY NEAR UKIAH AT VARIOUS LOCATIONS FROM ROUTE 20/101 SEPARATION TO FORSYTHE CREEK BRIDGE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	KLEIBLER, KATHRYN 20 W SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$1,009,485 \$595 \$0	06/09/08 07/09/08 06/30/09	55% 0%
HM1	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 5  
05/04/09

District 01							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-36.0/38.2 01-474004 ER-43H3-(004)E --()		IN MENDOCINO COUNTY ABOUT 13 MILES SOUTH OF WILLITS FROM 0.6 MI NORTH OF BAKERS CREEK ROAD TO 3.6 MI NORTH OF RIDGEWOOD RANCH ROAD REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891		\$5,076,773 \$0 \$0	04/17/09 05/04/09	0% 0%
HA23	SWPPP						
01-MEN-101-69.4/69.6 01-4293U4 ACST-Q101-(139)E Q1-01 1-(9EA)C Q101- 139-() HB1		IN MENDOCINO COUNTY AT LAYTONVILLE FROM RAMSEY ROAD TO 0.3 KM NORTH OF BRANSCOMB ROAD CURVE IMPROVEMENT	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT. STE E FORTUNA, CA 95540 (707)725-1081	\$2,401,580 \$2,019,474 \$0	03/06/08 03/18/08 09/02/09	58% 84%
HA23	SWPPP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$73,921,395 \$67,145,242 \$845,314	05/22/06 06/05/06 11/30/09	81% 91%
HA23	SWPPP						
01-MEN-128-50.5/50.9 01-474104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 7.1 MI EAST OF DRY CREEK BRIDGE #10-47 AND AT 7.5 MI EAST OF DRY CREEK BRIDGE #10-47 REPAIR SLIPOUTS	FEDCO CONSTRUCTION INC 3510 BROOKS AVENUE SANTA ROSA CA 95407 (707)586-0500	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$537,759 \$12,800 \$0	11/25/08 12/22/08 06/15/09	67% 2% SUSPENDED
HA23	WPCP						
01-MEN-162-.1/7.1 01-467604		IN MENDOCINO COUNTY NEAR LONGVALE FROM LONG VALLEY CREEK BRIDGE TO BLOODY RUN CREEK BRIDGE APPLY PME CHIP SEAL COAT	NORTHERN CALIFORNIA PAVING INC P O BOX 1231 YREKA CA 96097 (530)842-7283	INC 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$300,005 \$0 \$0	03/23/09 04/10/09 06/08/09	0% 0% SUSPENDED
HM1	WPCP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X045- 0-(0EA)C X045- 020-() HA21		IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,125,907 \$3,413,177 \$118,498	01/29/08 02/27/08 07/03/09	87% 82%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/09**

Page 6  
05/04/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT THE FORT BRAGG MAINENANCE STATION REPLACE MAINTENANCE STATION	BRCO CONSTRUCTORS INC P O BOX 367 LOOMIS CA 95650 (916)652-3868	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1022	\$7,780,537 \$7,774,662 \$151,955	05/07/07 05/25/07 04/23/09	0% 0% PLANT EST SATIS
HA12	WPCP						
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 135 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$317,800 \$0 \$0	02/27/09 03/16/09 07/01/09	0% 0% SUSPENDEED
HM3	WPCP						
01-VAR--/0 01-483004		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	BAKER, SCOTT 2617 E. HWY. 20 NICE, CA 95464 (707)274-9451	\$504,274 \$0 \$0	03/02/09 03/16/09 08/19/09	0% 0% 0%
HM3	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$277,087,073</u>	<b>Completed to Date:</b>	<u>\$163,455,773</u>	<b>Work This Month:</b>	<u>\$2,918,760</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-43.6/45.8	01-345404	1
01-DN-199-10.9/11.2	01-293144	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-21.8/0	01-474304	1
01-HUM-96-22.9/0	01-477404	1
01-HUM-101-57.0/59.1	01-290304	1
01-HUM-101-83.4/0	01-463504	2
01-HUM-101-84.7/0	01-483204	2
01-HUM-101-86.6/0	01-478604	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-48.7/56.3	01-363204	2
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-299-33.2/36.9	01-486714	3
01-HUM-299-25.8/28.4	01-439814	3
01-LAK-20-38.5/42	01-4146V4	3
01-LAK-20-9.4/12.1	01-432604	3
01-LAK-29-9.7/0	01-483104	3
01-MEN-1-37.9/38.2	01-291714	4
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-1-85.4/92.4	01-473804	4
01-MEN-20-.3/2.4	01-292004	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-3.7/6.5	01-478004	4
01-MEN-101-30.9/31.9	01-486804	4
01-MEN-101-36.0/38.2	01-474004	5
01-MEN-101-69.4/69.6	01-4293U4	5
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-128-50.5/50.9	01-474104	5
01-MEN-162-.1/7.1	01-467604	5
01-MEN-253-.5/3.5	01-3116U4	5
01-MEN-5710-/0	01-434604	6
01-VAR--/0	01-482904	6
01-VAR--/0	01-483004	6

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>01</b>		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$52,604,724	\$6,379,219
-S-	FEDERAL AID (SECONDARY)	\$97,771,310	\$76,769,247
-SH-	STATE HIGHWAY	\$28,090,296	\$8,489,197
-ER-	STORM DAMAGE REPAIR	\$86,570,457	\$67,721,506
		\$12,050,285	\$4,096,604



Statement of Ongoing Contracts - Federal Aid

District	01			
Federal Aid		Category	Bid + CCO	Work Comp
District Total:			<u>\$277,087,073</u>	<u>\$163,455,773</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	