

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 1  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-14.8/15.6 01-324704 ACNH-Q101-(150)E --()		IN DEL NORTE COUNTY ABOUT 10.5 KM NORTH OF KLAMATH FROM 2.0 KM NORTH OF INC WILSON CREEK BRIDGE TO 2.4 KM NORTH OF WILSON CREEK BRIDGE CONSTRUCT RETAINING WALL	CONDON JOHNSON AND ASSOCIATES P O BOX 12368 OAKLAND CA 94604 (510)636-2100	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,633,426 \$1,333,508 \$1,167,774	06/02/09 06/24/09 12/01/09	21% 24%
HA42	SWPPP						
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$6,969,893 \$5,277,469 \$383,073	04/24/07 05/11/07 09/23/09	90% 80%
HB1	SWPPP						
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SANDERS, KAREN 700 PARK PLACE CRESENT CITY, CA 95531 (707)464-9157	\$2,652,733 \$2,565,237 \$0	04/26/07 05/11/07 07/23/09 07/27/09	100% 100% COMPLETED
HA21	SWPPP						
01-HUM-36-40.4/0 01-475704 ER-4312-(004)E --()		IN HUMBOLDT COUNTY ABOUT 16.5 MILES EAST OF BRIDGEVILLE AT 0.1 MI WEST OF VAN DUZEN RIVER BRIDGE REPAIR STORM DAMAGE	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1022	\$1,048,785 \$2,250 \$2,250	07/27/09 08/17/09 01/20/10	0% 0%
HA23	WPCP						
01-HUM-96-8.5/8.7 01-480914		IN HUMBOLDT COUNTY NEAR HOOPA AT 0.3 MILE EAST OF TISH TANG VIADUCT REPAIR ROADWAY SLIPOUT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$370,807 \$0 \$0	06/24/09 07/14/09 09/30/09	0% 0%
HA23	WPCP						
01-HUM-96-16.0/18.7 01-452404 OTS- -() --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,291,577 \$1,030,420 \$252,760	01/05/09 01/14/09 12/15/09	43% 45%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 2  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-21.8/0 01-474304 ER-43H -(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 1.2 MI WEST OF KLAMATH RIVER BRIDGE #4-144 STORM DAMAGE - SOLDIER PILE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$593,301 \$308,977 \$190,057	03/04/09 03/13/09 12/15/09	26% 52%
HA23	WPCP						
01-HUM-96-22.9/0 01-477404		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT THE KLAMATH RIVER BRIDGE NO. 04-0144 AND AT BLUFF CREEK BRIDGE NO. 04-0063 PAINT BRIDGES	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHAYLER, CHARLIE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4895	\$1,666,026 \$1,112,939 \$540,859	04/29/08 05/14/08 10/22/09	92% 67%
HM3	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,956,531 \$3,047,181 \$692,009	08/19/08 09/05/08 04/21/10	38% 51%
HA23	SWPPP						
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$13,343,294 \$3,852,566 \$2,946,809	10/24/08 11/04/08 04/16/10	29% 28%
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,915,460 \$6,540,154 \$43,387	10/08/08 10/23/08 08/20/10	30% 44%
HE11	SWPPP						
01-HUM-101-77.5/78.7 01-486304		IN HUMBOLDT COUNTY IN EUREKA FROM 14TH STREET TO J STREET REPLACE TRAFFIC SIGNAL HEADS	W BRADLEY ELECTRIC INC 90 HILL ROAD NOVATO CA 94945 (415)898-1400	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$129,969 \$0 \$0	06/08/09 07/07/09 09/09/09	0% 0%
HM4	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 3  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-83.4/0 01-463504		IN HUMBOLDT COUNTY NEAR EUREKA AT THE BRACUT MAINTENANCE STATION MODIFY MAINTENANCE STATION BUILDING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$501,176 \$227,279 \$46,438	01/21/09 02/09/09 04/27/10	30% 45%
HA12	WPCP						
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$139,114 \$0 \$0	03/11/09 03/23/09 06/16/09	0% 0% SUSPENDED
HM3	WPCP						
01-HUM-101-86.6/0 01-478604 ER-43G2-(004)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 0.1 MILE NORTH OF 14TH STREET OC AND AT 7.5 MILES NORTH OF SOUTH PRAIRIE CREEK UNDERCROSSING PLACE ROCK SLOPE PROTECTION	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$178,610 \$86,548 \$85,798	11/21/08 12/10/08 10/01/09	30% 47%
HA23	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$40,052,986 \$13,187,228 \$2,745,229	09/18/08 09/26/08 12/25/12	14% 33%
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,119,404 \$30,381 \$0	03/04/09 03/27/09 12/31/11	10% 0%
01-HUM-299-29.2/33.2 01-486704		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF TITLOW HILL ROAD TO EAST FORK WILLOW CREEK BRIDGE. REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$827,337 \$3,000 \$0	03/30/09 04/19/09 08/31/09	8% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 4  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-33.2/36.9 01-486714		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT VARIOUS LOCATIONS FROM EAST FORK WILLOW CREEK BRIDGE TO 0.3 MILE WEST OF BOISE CREEK REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$576,245 \$3,250 \$0	04/10/09 04/28/09 09/15/09	40% 1%
HM1	WPCP						
01-LAK-20-2.0/30.4 01-425004		IN LAKE COUNTY AT VARIOUS LOCATIONS FROM 2.0 MILES EAST OF THE LAKE/ MENDOCINO COUNTY LINE TO 1.2 MILES WEST OF ROUTE 20/53 CONSTRUCT 9 TURNOUTS	TEAM GHILOTTI INC 2531 PETALUMA BOULEVARD S PETALUMA CA 94952 (707)763-8700	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$546,033 \$440,158 \$440,158	06/03/09 06/24/09 09/17/09	56% 78%
HB4N	SWPPP						
01-LAK-20-9.4/12.1 01-432604 OTS- 05-( 18)0 --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,475,811 \$4,006,536 \$860,520	05/21/08 06/24/08 08/31/09	95% 54%
HB1	SWPPP						
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$18,990,076 \$17,913,678 \$610,676	09/01/06 09/14/06 10/01/09	98% 95% SUSPENDED
HB1	SWPPP						
01-LAK-20-44.0/44.4 01-495304		IN LAKE COUNTY ABOUT 18 MILES EAST OF KNIFE RIVER CONSTRUCTION CLEARLAKE OAKS FROM 0.4 MILE EAST OF 1764 SKYWAY WALKER RIDGE ROAD TO 0.6 MILE EAST OF WALKER RIDGE ROA REPLACE ASPHALT CONCRETE SURFACING	ARGONAUT CONSTRUCTORS 1236 CENTRAL AVENUE SANTA ROSA CA 95401 (707)542-4862	KRAFT, DAN P. O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$140,322 \$0 \$0	08/18/09 09/01/09 10/13/09	0% 0%
HB1	WPCP						
01-LAK-29-18.5/19.1 01-470604		IN LAKE COUNTY NEAR LOWER LAKE FROM 0.3 MI SOUTH OF SPRUCE GROVE RD N TO 0.5 MI NORTH OF SPRUCE GROVE ROAD NORTH WIDEN AND INSTALL LIGHTING	ARGONAUT CONSTRUCTORS 1236 CENTRAL AVENUE SANTA ROSA CA 95401 (707)542-4862	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$531,543 \$6,390 \$6,390	05/28/09 06/16/09 10/13/09	20% 1%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 5  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-175-8.3/19.5 01-467504		IN LAKE COUNTY NEAR KELSEYVILLE ROUTE 29 TO KELSEY CREEK BRIDGE SEAL COAT	FROM NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$571,104 \$515,519 \$0	05/05/09 05/18/09 07/23/09 07/27/09	100% 100%  COMPLETED
HM1	WPCP						
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --() HA42		IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,699,884 \$2,253,544 \$433,681	12/11/08 12/24/08 02/18/10	48% 61%    
	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$48,986,648 \$45,181,995 \$91,912	12/21/06 01/11/07 02/01/10	77% 92%   SUSPENDED
	SWPPP						
01-MEN-1-85.4/92.4 01-473804 ER-43G6-(004)E --() HA23		IN MENDOCINO COUNTY NEAR ROCKPORT FROM 2.3 MI NORTH OF HARDY CREEK BRIDGE #10-141 TO 1.5 MI NORTH OF THE JUNCTION ROUTE 211 REPAIR STORM DAMAGE	MAGGIORA AND GHILOTTI INC 555 DU BOIS STREET SAN RAFAEL CA 94901 (415)459-8640	LEE, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)496-4351	\$682,710 \$661,120 \$32,703	12/18/08 01/12/09 09/20/09	76% 95%   
	SWPPP						
01-MEN-20-.3/2.4 01-292004 ACST-P020-(144)E P0-20 1-(4E) --() HB1		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.4 KM TO 3.9 KM EAST OF STATE ROUTE 1 CONSTRUCT 2 WAY LEFT TURN LANE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	THANGAVELAUTHAM, RAGU P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,512,508 \$5,421,785 \$0	06/20/07 07/05/07 08/06/09	94% 96%   
	SWPPP						
01-MEN-20-25.9/26 01-473904 ER-43I3-(004)E --() HA23		IN MENDOCINO COUNTY ABOUT 5.3 MILES WEST OF WILLITS AT 5.3 MI WEST OF BROADDUS CREEK BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 425 NORTH MAC PHERSON, SUITE C FORT BRAGG, CA 95437 (707)489-6885	\$847,273 \$22,854 \$22,854	07/09/09 07/29/09 01/15/10	6% 3%   
	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 6  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-38.5/T42.3 01-489104		IN MENDOCINO COUNTY ABOUT 10.3 MILES WEST OF UPPER LAKE FROM COUNTY ROAD 260 TO 1.4 MILES EAST OF COLD CREEK BRIDGE NUMBER 5 RESTRIPE AND INSTALL RUMBLE STRIP	LINEAR OPTIONS INC 1 KELLY COURT  MENLO PARK CA 94025 (650)833-1800	BAKER, SCOTT 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$153,970 \$118,943 \$0	05/01/09 05/22/09 07/29/09 07/30/09	100% 100%  COMPLETED
HB1	WPCP						
01-MEN-101-1.5/6.5 01-478104 ER-43H6-(004)E --()		IN MENDOCINO COUNTY NEAR HOPLAND FROM 1.0 MILES SOUTH OF COMMISKEY SIDEHILL VIADUCT TO 0.6 MILES NORTH OF PIETA CREEK BRIDGE REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC 431 PAYRAN STREET PETALUMA CA 94952 (707)763-2891	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$1,186,013 \$534,162 \$534,162	06/15/09 07/03/09 09/28/09	48% 44%
HA23	SWPPP						
01-MEN-101-30.9/31.9 01-486804		IN HUMBOLDT COUNTY NEAR UKIAH AT VARIOUS LOCATIONS FROM ROUTE 20/101 SEPARATION TO FORSYTHE CREEK BRIDGE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	KLEIBLER, KATHRYN 20 W SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$1,047,485 \$935,610 \$0	06/09/08 07/09/08 08/10/09 08/26/09	73% 89%
HM1	WPCP						
01-MEN-101-36.0/38.2 01-474004 ER-43H3-(004)E --()		IN MENDOCINO COUNTY ABOUT 13 MILES SOUTH OF WILLITS FROM 0.6 MI NORTH OF BAKERS CREEK ROAD TO 3.6 MI NORTH OF RIDGEWOOD RANCH ROAD REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$5,206,481 \$2,828,671 \$1,573,028	04/17/09 05/04/09 09/25/09	100% 53%  OVER RUN
HA23	SWPPP						
01-MEN-101-51.9/76.2 01-477904 ER-43H9-(004)E --()		IN MENDOCINO COUNTY AT VARIOUS VARIOUS LOCATIONS FROM 1.1 MI N OF OUTLET CREEK BRIDGE TO 5.2 MI S RATTLESNAKE CREEK BRIDGE REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$508,714 \$307,233 \$307,233	06/15/09 07/02/09 10/19/09	38% 60%
HA23	WPCP						
01-MEN-101-54.6/95.9 01-431804		IN MENDOCINO COUNTY ON ROUTE 101 AND ON ROUTE 271 AT VARIOUS LOCATIONS CULVERT REHABILITATION	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$233,977 \$209,033 \$209,033	05/21/09 06/16/09 09/03/09	76% 89%  SUSPENDED
HA42	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 7  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-55.2/64.7 01-485604		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 2.5 MI SOUTH OF ARNOLD BRIDGE AND OVERHEAD TO LONG VALLEY CREEK BRIDGE PLACE BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$2,830,888 \$2,456,679 \$410,366	04/17/09 05/14/09 09/08/09	73% 86%
HM1	SWPPP						
01-MEN-101-69.4/69.6 01-4293U4 ACST-Q101-(139)E Q1-01 1-(9EA)C Q101- 139-()		IN MENDOCINO COUNTY AT LAYTONVILLE FROM RAMSEY ROAD TO 0.3 KM NORTH OF BRANSCOMB ROAD CURVE IMPROVEMENT	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT. STE E FORTUNA, CA 95540 (707)725-1081	\$2,443,981 \$2,264,616 \$7,211	03/06/08 03/18/08 09/02/09	78% 100%
HB1	SWPPP						
01-MEN-101-81.4/0 01-447504		IN MENDOCINO COUNTY ABOUT 19.7 KM NORTH OF LAYTONVILLE AT RATTLESNAKE CREEK BRIDGE UPGRADE FISH PASSAGE FACILITY	PARSONS BROS ROCKERIES CLIFORNIA INC 1588 BEDELL COURT  ROSEVILLE CA 95747 (916)773-9766	OSIER, JIM 425 NORTH MCPHERSON STREET, SUITE C FORT BRAGG, CA 95437 (707)962-0691	\$290,388 \$81,175 \$79,675	05/11/09 06/24/09 10/15/09	44% 28%
HA22	SWPPP						
01-MEN-101-85.0/87.5 01-477604 ER-43I5-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 1.0 MILE TO 1.5 MILES NORTH OF RATTLESNAKE CREEK BRIDGE AND VARIOUS LOCATIONS REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 76150 HIGHWAY 101 NO. LEGGETT, CA 95585 (707)962-0691	\$199,943 \$0 \$0	08/04/09 08/19/09 10/23/09	0% 0%
HA23	WPCP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620  NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$74,365,555 \$71,530,042 \$784,843	05/22/06 06/05/06 11/30/09	92% 96%
HA23	SWPPP						
01-MEN-128-50.5/50.9 01-474104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 7.1 MI EAST OF DRY CREEK BRIDGE #10- 47 AND AT 7.5 MI EAST OF DRY CREEK BRIDGE #10-47 REPAIR SLIPOUTS	FEDCO CONSTRUCTION INC 3510 BROOKS AVENUE  SANTA ROSA CA 95407 (707)586-0500	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$538,659 \$123,818 \$111,018	11/25/08 12/22/08 09/11/09	71% 23%
HA23	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 8  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-162-.1/7.1 01-467604		IN MENDOCINO COUNTY NEAR LONGVALE FROM LONG VALLEY CREEK BRIDGE TO BLOODY RUN CREEK BRIDGE APPLY PME CHIP SEAL COAT	NORTHERN CALIFORNIA PAVING INC P O BOX 1231 YREKA CA 96097 (530)842-7283	INCNANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$327,458 \$140,901 \$0	03/23/09 04/10/09 08/20/09	30% 47%
HM1	WPCP						
01-MEN-162-11.6/11.8 01-476304 ER-43H7-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS FROM 1.4 MI NORTH OF RODEO CREEK BRIDGE TO 3.5 MILES SOUTH OF LAYTONVILLE DOS RIOS ROAD RECONSTRUCT AND REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95401 (707)542-4862	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$727,900 \$249,248 \$249,248	06/23/09 07/08/09 09/10/09	60% 34%
HA23	SWPPP						
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,390,677 \$227,000 \$227,000	05/18/09 06/18/09 11/01/11	0% 4%
HA21	SWPPP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21	SWPPP	IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,259,071 \$3,660,988 \$91,505	01/29/08 02/27/08 10/15/09	86% 85%
01-MEN-253-1.7/2.3 01-476104 ER-4311-(004)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM SINGLEY CATTLEPASS TO 0.6 MI EAST OF SINGLEY CATTLEPASS REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$1,053,504 \$0 \$0	07/20/09 08/05/09 03/17/10	0% 0%
HA23	SWPPP						
01-MEN-999-/0 01-378114		IN MENDOCINO COUNTY ON ROUTES 128 AND 253 AT VARIOUS LOCATIONS REHABILITATE CULVERTS	COAST CONSTRUCTION INC 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903 (415)444-0716	FAZAL, IMRAN 20 W. SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5495	\$410,627 \$177,638 \$111,148	05/22/09 06/05/09 09/15/09	72% 43%
HA42	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/09**

Page 9  
09/03/09

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT THE FORT BRAGG MAINENANCE STATION REPLACE MAINTENANCE STATION	BRCO CONSTRUCTORS INC P O BOX 367 LOOMIS CA 95650 (916)652-3868	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1022	\$7,765,291 \$7,843,320 \$0	05/07/07 05/25/07 10/06/09	0% 0% PLANT EST SATIS
HA12	WPCP						
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$317,800 \$0 \$0	02/27/09 03/16/09 07/01/09	0% 0% SUSPENDED
HM3	WPCP						
01-VAR--/0 01-483004		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	BAKER, SCOTT 2617 E. HWY. 20 NICE, CA 95464 (707)274-9451	\$652,274 \$428,615 \$178,382	03/02/09 03/16/09 08/31/09	93% 64%
HM3	WPCP						
01-VAR--/0 01-483504		IN LAKE MENDOCINO HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS CONSTRUCT ADA CURB RAMPS	V A P CONSTRUCTION INC 16129 PEPPERTREE LANE LA MIRADA CA 90638 (714)253-3270	BAKER, SCOTT 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$163,109 \$150,831 \$0	04/30/09 05/12/09 07/24/09 07/30/09	100% 100% COMPLETED
	WPCP						
<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$304,024,351</u>	<b>Completed to Date:</b>	<u>\$209,300,490</u>	<b>Work This Month:</b>	<u>\$16,469,190</u>	

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-14.8/15.6	01-324704	1
01-DN-101-43.6/45.8	01-345404	1
01-DN-199-10.9/11.2	01-293144	1
01-HUM-36-40.4/0	01-475704	1
01-HUM-96-8.5/8.7	01-480914	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-21.8/0	01-474304	2
01-HUM-96-22.9/0	01-477404	2
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-77.5/78.7	01-486304	2
01-HUM-101-83.4/0	01-463504	2
01-HUM-101-84.7/0	01-483204	2
01-HUM-101-86.6/0	01-478604	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-40.9/42.2	01-470214	3
01-HUM-101-48.7/56.3	01-363204	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-299-33.2/36.9	01-486714	3
01-HUM-299-29.2/33.2	01-486704	4
01-LAK-20-2.0/30.4	01-425004	4
01-LAK-20-38.5/42	01-4146V4	4
01-LAK-20-9.4/12.1	01-432604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-LAK-20-44.0/44.4	01-495304	4
01-LAK-29-18.5/19.1	01-470604	4
01-LAK-175-8.3/19.5	01-467504	5
01-MEN-1-37.9/38.2	01-291714	5
01-MEN-1-69.4/70.1	01-385704	5
01-MEN-1-85.4/92.4	01-473804	5
01-MEN-20-25.9/26	01-473904	5
01-MEN-20-.3/2.4	01-292004	5
01-MEN-20-38.5/T42.3	01-489104	6
01-MEN-101-1.5/6.5	01-478104	6
01-MEN-101-30.9/31.9	01-486804	6
01-MEN-101-36.0/38.2	01-474004	6
01-MEN-101-51.9/76.2	01-477904	6
01-MEN-101-54.6/95.9	01-431804	6
01-MEN-101-55.2/64.7	01-485604	7
01-MEN-101-69.4/69.6	01-4293U4	7
01-MEN-101-81.4/0	01-447504	7
01-MEN-101-98.9/100.8	01-397514	7
01-MEN-101-85.0/87.5	01-477604	7
01-MEN-128-50.5/50.9	01-474104	7
01-MEN-162-11.6/11.8	01-476304	8
01-MEN-162-.1/7.1	01-467604	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-222-1.0/0	01-380504	8
01-MEN-253-.5/3.5	01-3116U4	8
01-MEN-253-1.7/2.3	01-476104	8
01-MEN-999-/0	01-378114	8
01-MEN-5710-/0	01-434604	9
01-VAR--/0	01-483004	9
01-VAR--/0	01-482904	9
01-VAR--/0	01-483504	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$59,029,706	\$18,373,303
-S-	FEDERAL AID (SECONDARY)	\$98,981,465	\$82,004,457
-SH-	STATE HIGHWAY	\$35,647,062	\$21,515,253
-ER-	STORM DAMAGE REPAIR	\$92,555,319	\$79,578,285
		\$17,810,798	\$7,829,193
<b>District Total:</b>		<b><u>\$304,024,351</u></b>	<b><u>\$209,300,490</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
01	\$3,540,916
<b>Work completed this Period:</b>	\$3,540,916