

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 1
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-14.4/14.8 01-481704		IN DEL NORTE COUNTY ABOUT 11 MILES SOUTH OF CRESCENT CITY FROM 1.7 TO 2.2 MILES NORTH OF WILSON CREEK BRIDGE RECONSTRUCT ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$560,604 \$0 \$0	04/23/09 05/12/09 07/21/09	0% 0%
HB1	WPCP						
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$6,629,096 \$4,782,058 \$44,557	04/24/07 05/11/07 10/01/09	73% 78%
HB1	SWPPP						
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDSCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDSCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SANDERS, KAREN 700 PARK PLACE CRESENT CITY, CA 95531 (707)464-9157	\$2,612,626 \$2,489,868 \$0	04/26/07 05/11/07 06/30/09	97% 97% SUSPENDED
HA21	SWPPP						
01-HUM-96-16.0/18.7 01-452404 OTS- -() --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,187,197 \$328,191 \$225,258	01/05/09 01/14/09 12/15/09	9% 15%
HB1	WPCP						
01-HUM-96-21.8/0 01-474304 ER-43H -(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 1.2 MI WEST OF KLAMATH RIVER BRIDGE #4-144 STORM DAMAGE - SOLDIER PILE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$553,301 \$0 \$0	03/04/09 03/13/09 08/04/09	0% 0%
HA23	WPCP						
01-HUM-96-22.9/0 01-477404		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT THE KLAMATH RIVER BRIDGE NO. 04-0144 AND AT BLUFF CREEK BRIDGE NO. 04-0063 PAINT BRIDGES	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHAYLER, CHARLIE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4895	\$1,602,425 \$129,681 \$86,867	04/29/08 05/14/08 11/16/09	72% 8%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 2
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM GORDON N BALL INC 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MC GEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,929,531 \$549,800 \$0	08/19/08 09/05/08 02/03/10	20% 9%
HA23	SWPPP						
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$12,965,238 \$9,170 \$9,170	10/24/08 11/04/08 04/15/10	1% 0%
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,598,228 \$1,474,738 \$816,413	10/08/08 10/23/08 08/19/10	12% 10%
HE11	SWPPP						
01-HUM-101-83.4/0 01-463504		IN HUMBOLDT COUNTY NEAR EUREKA AT THE BRACUT MAINTENANCE STATION MODIFY MAINTENANCE STATION BUILDING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$494,529 \$50,910 \$50,910	01/21/09 02/09/09 04/27/10	3% 10%
HA12	WPCP						
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$139,114 \$0 \$0	03/11/09 03/23/09 06/16/09	0% 0%
HM3	WPCP						SUSPENDED
01-HUM-101-86.6/0 01-478604 ER-43G2-(004)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 0.1 MILE NORTH OF 14TH STREET OC AND AT 7.5 MILES NORTH OF SOUTH PRAIRIE CREEK UNDERCROSSING PLACE ROCK SLOPE PROTECTION	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$178,610 \$750 \$0	11/21/08 12/10/08 09/01/09	0% 0%
HA23	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 3
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$40,052,986 \$8,177,916 \$1,798,697	09/18/08 09/26/08 12/25/12	9% 20%
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,084,404 \$17,732 \$2,000	03/04/09 03/27/09 12/31/11	0% 0%
01-HUM-299-25.8/28.4 01-439814 HA42	WPCP	IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 1.3 MILES EAST OF CHEZEM ROAD TO 0.7 MILE WEST OF TITLOW HILL ROAD REHABILITATE CULVERTS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$181,923 \$65,079 \$65,079	04/14/09 04/22/09 06/30/09	14% 39%
01-HUM-299-33.2/36.9 01-486714 HM1	WPCP	IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT VARIOUS LOCATIONS FROM EAST FORK WILLOW CREEK BRIDGE TO 0.3 MILE WEST OF BOISE CREEK REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$576,245 \$0 \$0	04/10/09 04/28/09	0% 0%
01-LAK-20-9.4/12.1 01-432604 OTS- 05-(18)0 --() HB1	SWPPP	IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,282,283 \$1,938,891 \$435,088	05/21/08 06/24/08 09/11/09	47% 26% SUSPENDED
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --() HB1	SWPPP	IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$18,633,011 \$17,007,960 \$5,000	09/01/06 09/14/06 09/01/09	88% 89% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 4
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-29-9.7/0 01-483104		IN LAKE COUNTY ON ROUTE 29 AT PUTAH CREEK BR (14-0014 AND SIEGLER CREEK BR (14-0058) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP 95231 (209)462-5100	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$123,201 \$79,543 \$79,543	03/17/09 03/27/09 06/24/09	56% 83%
HM3	WPCP						
01-LAK-175-8.3/19.5 01-467504		IN LAKE COUNTY NEAR KELSEYVILLE FROM ROUTE 29 TO KELSEY CREEK BRIDGE SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$518,556 \$0 \$0	05/05/09 05/18/09 06/29/09	0% 0%
HM1	WPCP						
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --() HA42	SWPPP	IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,673,828 \$1,151,524 \$523,698	12/11/08 12/24/08 02/17/10	21% 31%
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2	SWPPP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$48,859,170 \$44,418,469 \$24,431	12/21/06 01/11/07 02/01/10	77% 90%
01-MEN-1-85.4/92.4 01-473804 ER-43G6-(004)E --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR ROCKPORT FROM 2.3 MI NORTH OF HARDY CREEK BRIDGE #10-141 TO 1.5 MI NORTH OF THE JUNCTION ROUTE 211 REPAIR STORM DAMAGE	MAGGIORA AND GHILOTTI INC 555 DU BOIS STREET SAN RAFAEL CA 94901 (415)459-8640	LEE, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)496-4351	\$630,615 \$196,094 \$170,381	12/18/08 01/12/09 08/24/09	29% 31%
01-MEN-20-.3/2.4 01-292004 ACST-P020-(144)E P0-20 1-(4E) --() HB1	SWPPP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.4 KM TO 3.9 KM EAST OF STATE ROUTE 1 CONSTRUCT 2 WAY LEFT TURN LANE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	THANGAVELAUTHAM, RAGU P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,475,308 \$4,769,640 \$21,106	06/20/07 07/05/07 07/15/09	83% 85% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 5
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-38.5/T42.3 01-489104		IN MENDOCINO COUNTY ABOUT 10.3 MILES WEST OF UPPER LAKE FROM COUNTY ROAD 260 TO 1.4 MILES EAST OF COLD CREEK BRIDGE NUMBER 5 RESTRIPE AND INSTALL RUMBLE STRIP	LINEAR OPTIONS INC 1 KELLY COURT MENLO PARK CA 94025 (650)833-1800	BAKER, SCOTT 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$110,575 \$0 \$0	05/01/09 05/22/09 08/05/09	0% 0%
HB1	WPCP						
01-MEN-101-3.7/6.5 01-478004 ER-43G7-(004)E --()		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF HOPLAND AND 0.8 MILE NORTH OF COMMINSKY STATION ROAD REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC 500 CROPLEY WILLITS CA 95490 (707)459-2377	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$243,384 \$68,749 \$68,749	04/01/09 04/20/09 06/11/09	48% 29%
HA23	WPCP						
01-MEN-101-30.9/31.9 01-486804		IN HUMBOLDT COUNTY NEAR UKIAH AT VARIOUS LOCATIONS FROM ROUTE 20/101 SEPARATION TO FORSYTHE CREEK BRIDGE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	KLEIBLER, KATHRYN 20 W SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$1,029,485 \$595 \$0	06/09/08 07/09/08 06/30/09	55% 0%
HM1	WPCP						SUSPENDED
01-MEN-101-36.0/38.2 01-474004 ER-43H3-(004)E --()		IN MENDOCINO COUNTY ABOUT 13 MILES SOUTH OF WILLITS FROM 0.6 MI NORTH OF BAKERS CREEK ROAD TO 3.6 MI NORTH OF RIDGEWOOD RANCH ROAD REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$5,076,773 \$0 \$0	04/17/09 05/04/09 07/28/09	0% 0%
HA23	SWPPP						
01-MEN-101-55.2/64.7 01-485604		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 2.5 MI SOUTH OF ARNOLD BRIDGE AND OVERHEAD TO LONG VALLEY CREEK BRIDGE PLACE BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$2,675,997 \$0 \$0	04/17/09 05/14/09	0% 0%
HM1	SWPPP						
01-MEN-101-69.4/69.6 01-4293U4 ACST-Q101-(139)E Q1-01 1-(9EA)C Q101- 139-() HB1		IN MENDOCINO COUNTY AT LAYTONVILLE FROM RAMSEY ROAD TO 0.3 KM NORTH OF BRANSCOMB ROAD CURVE IMPROVEMENT	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT. STE E FORTUNA, CA 95540 (707)725-1081	\$2,443,981 \$2,141,176 \$121,702	03/06/08 03/18/08 01/30/10	73% 88%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 6
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM M C M CONSTRUCTION INC 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$73,941,080 \$68,090,051 \$944,809	05/22/06 06/05/06 11/30/09	84% 92%
HA23	SWPPP						
01-MEN-128-50.5/50.9 01-474104		IN MENDOCINO COUNTY NEAR YORKVILLE AT FEDCO CONSTRUCTION INC 7.1 MI EAST OF DRY CREEK BRIDGE #10- 47 AND AT 7.5 MI EAST OF DRY CREEK BRIDGE #10-47 REPAIR SLIPOUTS	3510 BROOKS AVENUE SANTA ROSA CA 95407 (707)586-0500	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$537,759 \$12,800 \$0	11/25/08 12/22/08 06/15/09	67% 2% SUSPENDED
HA23	WPCP						
01-MEN-162-.1/7.1 01-467604		IN MENDOCINO COUNTY NEAR LONGVALE FROM LONG VALLEY CREEK BRIDGE TO BLOODY RUN CREEK BRIDGE APPLY PME CHIP SEAL COAT	NORTHERN CALIFORNIA PAVING INC P O BOX 1231 YREKA CA 96097 (530)842-7283	CNANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$300,005 \$375 \$375	03/23/09 04/10/09 07/20/09	0% 0% SUSPENDED
HM1	WPCP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21	SWPPP	IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,206,729 \$3,540,493 \$127,315	01/29/08 02/27/08 07/06/09	85% 83% SUSPENDED
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT THE FORT BRAGG MAINENANCE STATION REPLACE MAINTENANCE STATION	BRCO CONSTRUCTORS INC P O BOX 367 LOOMIS CA 95650 (916)652-3868	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1022	\$7,765,291 \$7,857,135 \$82,472	05/07/07 05/25/07 05/01/10	0% 0% PLANT EST SATIS
HA12	WPCP						
01-VAR--/0 01-483004		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	BAKER, SCOTT 2617 E. HWY. 20 NICE, CA 95464 (707)274-9451	\$652,274 \$81,640 \$81,640	03/02/09 03/16/09 08/27/09	16% 12%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 7
06/03/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-483504		IN LAKE MENDOCINO HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS CONSTRUCT ADA CURB RAMPS	V A P CONSTRUCTION INC 16129 PEPPERTREE LANE LA MIRADA CA 90638 (714)253-3270	BAKER, SCOTT 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$140,345 \$0 \$0	04/30/09 05/12/09 08/04/09	0% 0%
	WPCP						
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 135 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$317,800 \$0 \$0	02/27/09 03/16/09 07/01/09	0% 0%
HM3	WPCP						SUSPENDED

Totals:	Authorized Final Amt:	<u>\$281,983,505</u>	Completed to Date:	<u>\$169,431,028</u>	Work This Month:	<u>\$5,785,259</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-14.4/14.8	01-481704	1
01-DN-101-43.6/45.8	01-345404	1
01-DN-199-10.9/11.2	01-293144	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-21.8/0	01-474304	1
01-HUM-96-22.9/0	01-477404	1
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-83.4/0	01-463504	2
01-HUM-101-84.7/0	01-483204	2
01-HUM-101-86.6/0	01-478604	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-40.9/42.2	01-470214	2
01-HUM-101-48.7/56.3	01-363204	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-299-33.2/36.9	01-486714	3
01-HUM-299-25.8/28.4	01-439814	3
01-LAK-20-38.5/42	01-4146V4	3
01-LAK-20-9.4/12.1	01-432604	3
01-LAK-29-9.7/0	01-483104	4
01-LAK-175-8.3/19.5	01-467504	4
01-MEN-1-37.9/38.2	01-291714	4
01-MEN-1-69.4/70.1	01-385704	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
01-MEN-1-85.4/92.4	01-473804	4
01-MEN-20-.3/2.4	01-292004	4
01-MEN-20-38.5/T42.3	01-489104	5
01-MEN-101-3.7/6.5	01-478004	5
01-MEN-101-30.9/31.9	01-486804	5
01-MEN-101-36.0/38.2	01-474004	5
01-MEN-101-55.2/64.7	01-485604	5
01-MEN-101-69.4/69.6	01-4293U4	5
01-MEN-101-98.9/100.8	01-397514	6
01-MEN-128-50.5/50.9	01-474104	6
01-MEN-162-.1/7.1	01-467604	6
01-MEN-253-.5/3.5	01-3116U4	6
01-MEN-5710-/0	01-434604	6
01-VAR--/0	01-483004	6
01-VAR--/0	01-483504	7
01-VAR--/0	01-482904	7

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$53,018,224	\$8,187,086
-S-	FEDERAL AID (SECONDARY)	\$98,005,527	\$77,829,052
-SH-	STATE HIGHWAY	\$32,324,355	\$9,752,496
-ER-	STORM DAMAGE REPAIR	\$86,553,293	\$68,905,444
		\$12,082,106	\$4,756,950
District Total:		<u>\$281,983,505</u>	<u>\$169,431,028</u>

Statement of Ongoing Contracts -Summary

District Work Completed This Period:
 Work completed this Period: