

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 1
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-14.8/15.6 01-324704 ACNH-Q101-(150)E --()		IN DEL NORTE COUNTY ABOUT 10.5 KM NORTH OF KLAMATH FROM 2.0 KM NORTH OF INC WILSON CREEK BRIDGE TO 2.4 KM NORTH OF WILSON CREEK BRIDGE CONSTRUCT RETAINING WALL	CONDON JOHNSON AND ASSOCIATES P O BOX 12368 OAKLAND CA 94604 (510)636-2100	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$5,619,762 \$3,226,052 \$958,115	06/02/09 06/24/09 12/01/09	71% 57%
HA42	SWPPP						
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$7,024,507 \$6,095,959 \$345,292	04/24/07 05/11/07 11/06/09	98% 88%
HB1	SWPPP						
01-HUM-36-40.4/0 01-475704 ER-4312-(004)E --()		IN HUMBOLDT COUNTY ABOUT 16.5 MILES EAST OF BRIDGEVILLE AT 0.1 MI WEST OF P O BOX 494519 VAN DUZEN RIVER BRIDGE REPAIR STORM DAMAGE	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1022	\$1,048,785 \$475,519 \$148,908	07/27/09 08/17/09 01/22/10	32% 45%
HA23	WPCP						
01-HUM-96-8.5/8.7 01-480914		IN HUMBOLDT COUNTY NEAR HOOPA AT 0.3 MILE EAST OF TISH TANG VIADUCT REPAIR ROADWAY SLIPOUT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$370,807 \$269,203 \$239,397	06/24/09 07/14/09 10/27/09	87% 72%
HA23	WPCP						
01-HUM-96-16.0/18.7 01-452404 OTS- -() --()		IN HUMBOLDT COUNTY NEAR HOOPA FROM 0.8 MILE SOUTH OF ROCK CHUTE VIADUCT P O BOX 990010 TO 1.9 MILES NORTH OF SIDEHILL VIADUCT PLACE HOT MIX ASPHALT OVERLAY	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,376,559 \$1,772,926 \$305,688	01/05/09 01/14/09 12/01/09	49% 73%
HB1	WPCP						
01-HUM-96-21.8/0 01-474304 ER-43H -(004)E --()		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 1.2 MI WEST OF KLAMATH RIVER BRIDGE #4-144 STORM DAMAGE - SOLDIER PILE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$709,742 \$556,850 \$129,019	03/04/09 03/13/09 11/04/09	83% 78%
HA23	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 2
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-22.9/0 01-477404		IN HUMBOLDT COUNTY NEAR WEITCHPEC AT THE KLAMATH RIVER BRIDGE NO. 04-0144 AND AT BLUFF CREEK BRIDGE NO. 04-0063 PAINT BRIDGES	MURPHY INDUSTRIAL COATINGS 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHAYLER, CHARLIE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4895	\$1,696,026 \$1,633,350 \$154,461	04/29/08 05/14/08 10/21/09	94% 96%
HM3	WPCP						
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MC GEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA, CA 95540 (707)725-1021	\$5,993,731 \$4,078,055 \$667,760	08/19/08 09/05/08 04/27/10	52% 68%
HA23	SWPPP						
01-HUM-101-48.7/56.3 01-363204 ACNH-Q101-(149)E --()		IN HUMBOLDT COUNTY IN AND NEAR RIO DELL FROM EEL RIVER BRIDGE AND OVERHEAD TO 0.5 MILE SOUTH OF VAN DUZEN RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT STE.E FORTUNA, CA 95540 (707)725-1020	\$13,533,364 \$12,715,451 \$4,173,240	10/24/08 11/04/08 04/21/10	46% 90%
HA22	SWPPP						
01-HUM-101-57.0/59.1 01-290304		IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$14,864,948 \$8,363,936 \$930,596	10/08/08 10/23/08 08/26/10	41% 54%
HE11	SWPPP						
01-HUM-101-77.5/78.7 01-486304		IN HUMBOLDT COUNTY IN EUREKA FROM 14TH STREET TO J STREET REPLACE TRAFFIC SIGNAL HEADS	W BRADLEY ELECTRIC INC 90 HILL ROAD NOVATO CA 94945 (415)898-1400	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$129,969 \$0 \$0	06/08/09 07/07/09 09/09/09	0% 0% SUSPENDED
HM4	WPCP						
01-HUM-101-83.4/0 01-463504		IN HUMBOLDT COUNTY NEAR EUREKA AT THE BRACUT MAINTENANCE STATION MODIFY MAINTENANCE STATION BUILDING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3943	\$502,681 \$329,029 \$43,833	01/21/09 02/09/09 04/27/10	48% 66%
HA12	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 3
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-84.7/0 01-483204		IN HUMBOLDT COUNTY ON ROUTE 101 AT GANNON SLOUGH BR (#04-0024L) AND BOYD P O BOX 1355 DRAW BR (04-0085) REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC FRENCH CAMP CA 95231 (209)462-5100	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$139,114 \$32,551 \$32,551	03/11/09 03/23/09 12/04/09	36% 23%
HM3	WPCP						
01-HUM-101-86.6/0 01-478604 ER-43G2-(004)E --()		IN HUMBOLDT COUNTY IN ARCATA AT 0.1 MILE NORTH OF 14TH STREET OC AND AT 7.5 MILES NORTH OF SOUTH PRAIRIE CREEK UNDERCROSSING PLACE ROCK SLOPE PROTECTION	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	\$285,310 \$132,154 \$0	11/21/08 12/10/08 10/06/09	40% 72%
HA23	WPCP						
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3989	\$40,092,986 \$14,535,737 \$368,394	09/18/08 09/26/08 12/25/12	18% 36%
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$8,053,277 \$651,920 \$588,613	03/04/09 03/27/09 12/31/11	26% 8%
01-HUM-254-4.5/11.2 01-475304 ER-43H4-(004)E --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.3 MILE SOUTH OF MIRANDA BRIDGE ROAD AND AT 0.4 MILE NORTH OF BRIDGE CREEK BRIDGE RESURFACE ROADWAY WITH HMA TYPE A	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1020	\$305,444 \$0 \$0	09/03/09 09/25/09 11/24/09	0% 0% SUSPENDED
01-HUM-299-29.2/33.2 01-486704		IN HUMBOLDT COUNTY NEAR WILLOW CREEK FROM 0.1 MILE EAST OF TITLOW HILL ROAD TO EAST FORK WILLOW CREEK BRIDGE. REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$835,437 \$890,571 \$0	03/30/09 04/19/09 09/30/09 11/03/09	100% 100%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 4
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-33.2/36.9 01-486714		IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT VARIOUS LOCATIONS FROM EAST FORK WILLOW CREEK BRIDGE TO 0.3 MILE WEST OF BOISE CREEK REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	WING, DAN 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3489	\$633,245 \$656,567 \$611,875	04/10/09 04/28/09 11/06/09	63% 88%
HM1	WPCP						
01-LAK-20-9.4/12.1 01-432604 OTS- 05-(18)0 --()		IN LAKE COUNTY NEAR UPPER LAKE FROM 1.6 KM EAST OF ROUTE 29 TO 0.2 KM WEST OF NICE-LUCERNE CUTOFF WIDEN SHOULDERS	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 E HWY 20 NICE, CA 65464 (707)274-9451	\$7,473,811 \$7,127,872 \$1,558,221	05/21/08 06/24/08 10/20/09	100% 94%
HB1	SWPPP						
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$19,050,076 \$18,226,900 \$83,496	09/01/06 09/14/06 11/01/09	100% 96% OVER RUN
HB1	SWPPP						
01-LAK-20-44.0/44.4 01-495304		IN LAKE COUNTY ABOUT 18 MILES EAST OF KNIFE RIVER CONSTRUCTION CLEARLAKE OAKS FROM 0.4 MILE EAST OF 1764 SKYWAY WALKER RIDGE ROAD TO 0.6 MILE EAST OF WALKER RIDGE ROA REPLACE ASPHALT CONCRETE SURFACING	ARGONAUT CONSTRUCTORS 1764 SKYWAY CHICO CA 95928 (530)891-6555	KRAFT, DAN P. O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$168,475 \$139,318 \$0	08/18/09 09/01/09 10/13/09 10/15/09	100% 100% COMPLETED
HB1	WPCP						
01-LAK-29-18.5/19.1 01-470604		IN LAKE COUNTY NEAR LOWER LAKE FROM 0.3 MI SOUTH OF SPRUCE GROVE RD N TO 0.5 MI NORTH OF SPRUCE GROVE ROAD NORTH WIDEN AND INSTALL LIGHTING	ARGONAUT CONSTRUCTORS 1236 CENTRAL AVENUE SANTA ROSA CA 95401 (707)542-4862	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$575,625 \$398,022 \$265,349	05/28/09 06/16/09 10/22/09	92% 68%
HB1	SWPPP						
01-MEN-1-37.9/38.2 01-291714 ACST-P001-(539)E P0-01 5-(9E) --()		IN MENDOCINO COUNTY NEAR ELK FROM 6.8 KM NORTH OF GREENWOOD CREEK BRIDGE TO 3.2 KM SOUTH OF NAVARRO RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 200 BRANSCOMB ROAD LAYTONVILLE, CA 95454 (707)725-1081	\$3,704,884 \$2,916,977 \$384,094	12/11/08 12/24/08 02/23/10	64% 79%
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 5
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2 SWPPP		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	OSIER, JIM 425 N. MCPHERSON STREET, #C P.O. BOX 1245 FORT BRAGG, CA 95437 (707)962-0561	\$49,121,648 \$46,006,688 \$773,664	12/21/06 01/11/07 06/03/10	78% 93%
01-MEN-1-85.4/92.4 01-473804 ER-43G6-(004)E --() HA23 SWPPP		IN MENDOCINO COUNTY NEAR ROCKPORT FROM 2.3 MI NORTH OF HARDY CREEK BRIDGE #10-141 TO 1.5 MI NORTH OF THE JUNCTION ROUTE 211 REPAIR STORM DAMAGE	MAGGIORA AND GHILOTTI INC 555 DU BOIS STREET SAN RAFAEL CA 94901 (415)459-8640	LEE, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)496-4351	\$682,710 \$691,212 \$0	12/18/08 01/12/09 09/24/09	95% 100%
01-MEN-20-25.9/26 01-473904 ER-43I3-(004)E --() HA23 WPCP		IN MENDOCINO COUNTY ABOUT 5.3 MILES WEST OF WILLITS AT 5.3 MI WEST OF BROADDUS CREEK BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIMMONS, KELLY 425 NORTH MAC PHERSON, SUITE C FORT BRAGG, CA 95437 (707)489-6885	\$847,273 \$266,469 \$115,574	07/09/09 07/29/09 02/04/10	32% 31%
01-MEN-101-1.5/6.5 01-478104 ER-43H6-(004)E --() HA23 SWPPP		IN MENDOCINO COUNTY NEAR HOPLAND FROM NORTH BAY CONSTRUCTION INC 1.0 MILES SOUTH OF COMMISKEY SIDEHILL 431 PAYRAN STREET VIADUCT TO 0.6 MILES NORTH OF PIETA CREEK BRIDGE REPAIR STORM DAMAGE	PETALUMA CA 94952 (707)763-2891	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	\$1,309,462 \$1,173,325 \$70,981	06/15/09 07/03/09 10/30/09	79% 86%
01-MEN-101-36.0/38.2 01-474004 ER-43H3-(004)E --() HA23 SWPPP		IN MENDOCINO COUNTY ABOUT 13 MILES SOUTH OF WILLITS FROM 0.6 MI NORTH OF BAKERS CREEK ROAD TO 3.6 MI NORTH OF RIDGEWOOD RANCH ROAD REPAIR STORM DAMAGE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	\$5,507,145 \$5,049,902 \$1,857,476	04/17/09 05/04/09 11/15/09	100% 89% OVER RUN
01-MEN-101-51.9/76.2 01-477904 ER-43H9-(004)E --() HA23 WPCP		IN MENDOCINO COUNTY AT VARIOUS VARIOUS LOCATIONS FROM 1.1 MI N OF OUTLET CREEK BRIDGE TO 5.2 MI S RATTLESNAKE CREEK BRIDGE REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$508,359 \$514,484 \$0	06/15/09 07/02/09 09/29/09 10/05/09	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 6
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-54.6/95.9 01-431804		IN MENDOCINO COUNTY ON ROUTE 101 AND ON ROUTE 271 AT VARIOUS LOCATIONS CULVERT REHABILITATION	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$383,977 \$227,348 \$18,315	05/21/09 06/16/09 11/01/09 11/03/09	78% 95%
HA42	WPCP						
01-MEN-101-81.4/0 01-447504		IN MENDOCINO COUNTY ABOUT 19.7 KM NORTH OF LAYTONVILLE AT RATTLESNAKE CREEK BRIDGE UPGRADE FISH PASSAGE FACILITY	PARSONS BROS ROCKERIES CLIFORNIA INC 1588 BEDELL COURT ROSEVILLE CA 95747 (916)773-9766	OSIER, JIM 425 NORTH MCPHERSON STREET, SUITE C FORT BRAGG, CA 95437 (707)962-0691	\$306,871 \$290,246 \$138,882	05/11/09 06/24/09 10/19/09	97% 89%
HA22	SWPPP						
01-MEN-101-85.0/87.5 01-477604 ER-43I5-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 1.0 MILE TO 1.5 MILES NORTH OF RATTLESNAKE CREEK BRIDGE AND VARIOUS LOCATIONS REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 76150 HIGHWAY 101 NO. LEGGETT, CA 95585 (707)962-0691	\$206,943 \$183,828 \$48,745	08/04/09 08/19/09 10/23/09	91% 86%
HA23	WPCP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$74,493,555 \$73,001,416 \$947,965	05/22/06 06/05/06 11/30/09	97% 98%
HA23	SWPPP						
01-MEN-128-50.5/50.9 01-474104		IN MENDOCINO COUNTY NEAR YORKVILLE AT 7.1 MI EAST OF DRY CREEK BRIDGE #10- 47 AND AT 7.5 MI EAST OF DRY CREEK BRIDGE #10-47 REPAIR SLIPOUTS	FEDCO CONSTRUCTION INC 3510 BROOKS AVENUE SANTA ROSA CA 95407 (707)586-0500	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$565,929 \$315,028 \$92,304	11/25/08 12/22/08 10/30/09	85% 54%
HA23	WPCP						
01-MEN-162-11.6/11.8 01-476304 ER-43H7-(004)E --()		IN MENDOCINO COUNTY NEAR DOS RIOS FROM 1.4 MI NORTH OF RODEO CREEK BRIDGE TO 3.5 MILES SOUTH OF LAYTONVILLE DOS RIOS ROAD RECONSTRUCT AND REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95401 (707)542-4862	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	\$825,937 \$615,481 \$101,858	06/23/09 07/08/09 10/30/09	100% 74%
HA23	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 7
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --()		IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	\$5,435,677 \$291,699 \$12,199	05/18/09 06/18/09 11/01/11	1% 5% SUSPENDED
HA21	SWPPP						
01-MEN-253-.5/3.5 01-3116U4 ACST-X045-(020)E X0-45 0-(0EA)C X045- 020-() HA21		IN MENDOCINO COUNTY ON ROUTE 162 AT OUTLET CREEK BRIDGE AND ON ROUTE 253 AT ANDERSON CREEK BRIDGE AND SODA CREEK BRIDGE WIDEN BRIDGES AND UPGRADE RAIL	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95742 (916)852-5530	KLEIBER, KATHARINE 20 W. SCHOOL WAY P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,537,751 \$3,660,988 \$0	01/29/08 02/27/08 10/15/09	86% 85% SUSPENDED
HA21	SWPPP						
01-MEN-253-1.7/2.3 01-476104 ER-4311-(004)E --()		IN MENDOCINO COUNTY NEAR BOONVILLE FROM SINGLEY CATTLEPASS TO 0.6 MI EAST OF SINGLEY CATTLEPASS REPAIR STORM DAMAGE	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	\$1,073,504 \$26,169 \$0	07/20/09 08/05/09 03/18/10	14% 2% SUSPENDED
HA23	SWPPP						
01-MEN-999-/0 01-378114		IN MENDOCINO COUNTY ON ROUTES 128 AND 253 AT VARIOUS LOCATIONS REHABILITATE CULVERTS	COAST CONSTRUCTION INC 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903 (415)444-0716	FAZAL, IMRAN 20 W. SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5495	\$412,919 \$314,963 \$49,408	05/22/09 06/05/09 10/30/09	100% 76% SUSPENDED
HA42	WPCP						
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT THE FORT BRAGG MAINENANCE STATION REPLACE MAINTENANCE STATION	BRCO CONSTRUCTORS INC P O BOX 367 LOOMIS CA 95650 (916)652-3868	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE CT. STE E FORTUNA, CA 95540 (707)725-1022	\$7,780,291 \$7,921,102 \$0	05/07/07 05/25/07 10/13/09 10/14/09	100% 100% PLANT EST SATIS
HA12	WPCP						
01-VAR--/0 01-483004		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	BAKER, SCOTT 2617 E. HWY. 20 NICE, CA 95464 (707)274-9451	\$652,274 \$428,615 \$0	03/02/09 03/16/09 08/31/09	93% 64%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/09

Page 8
11/04/09

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-482904		IN HUMBOLDT AND MENDOCINO COUNTIES VARIOUS LOCATIONS REPAIR BRIDGE DECKS	AT DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1020	\$317,800 \$0 \$0	02/27/09 03/16/09 07/01/09	0% 0% SUSPENDED
HM3	WPCP						

Totals:	Authorized Final Amt:	<u>\$290,158,589</u>	Completed to Date:	<u>\$226,203,881</u>	Work This Month:	<u>\$16,216,269</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-14.8/15.6	01-324704	1
01-DN-101-43.6/45.8	01-345404	1
01-HUM-36-40.4/0	01-475704	1
01-HUM-96-8.5/8.7	01-480914	1
01-HUM-96-16.0/18.7	01-452404	1
01-HUM-96-21.8/0	01-474304	1
01-HUM-96-22.9/0	01-477404	2
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-77.5/78.7	01-486304	2
01-HUM-101-83.4/0	01-463504	2
01-HUM-101-84.7/0	01-483204	2
01-HUM-101-86.6/0	01-478604	2
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-40.9/42.2	01-470214	3
01-HUM-101-48.7/56.3	01-363204	3
01-HUM-169-22.2/30.2	01-364604	3
01-HUM-254-4.5/11.2	01-475304	3
01-HUM-299-33.2/36.9	01-486714	3
01-HUM-299-29.2/33.2	01-486704	4
01-LAK-20-38.5/42	01-4146V4	4
01-LAK-20-9.4/12.1	01-432604	4
01-LAK-20-44.0/44.4	01-495304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-29-18.5/19.1	01-470604	4
01-MEN-1-37.9/38.2	01-291714	4
01-MEN-1-69.4/70.1	01-385704	5
01-MEN-1-85.4/92.4	01-473804	5
01-MEN-20-25.9/26	01-473904	5
01-MEN-101-1.5/6.5	01-478104	5
01-MEN-101-36.0/38.2	01-474004	5
01-MEN-101-51.9/76.2	01-477904	5
01-MEN-101-54.6/95.9	01-431804	6
01-MEN-101-81.4/0	01-447504	6
01-MEN-101-98.9/100.8	01-397514	6
01-MEN-101-85.0/87.5	01-477604	6
01-MEN-128-50.5/50.9	01-474104	6
01-MEN-162-11.6/11.8	01-476304	6
01-MEN-222-1.0/0	01-380504	7
01-MEN-253-.5/3.5	01-3116U4	7
01-MEN-253-1.7/2.3	01-476104	7
01-MEN-999-/0	01-378114	7
01-MEN-5710-/0	01-434604	7
01-VAR--/0	01-483004	7
01-VAR--/0	01-482904	8

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$59,246,112	\$30,477,239
-S-	FEDERAL AID (SECONDARY)	\$91,492,143	\$77,559,432
-SH-	STATE HIGHWAY	\$30,336,387	\$22,209,849
-ER-	STORM DAMAGE REPAIR	\$93,797,899	\$86,764,863
		\$15,286,047	\$9,192,497
District Total:		<u>\$290,158,589</u>	<u>\$226,203,881</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	\$8,457,125
Work completed this Period:	\$8,457,125