

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 1  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100  BALDWIN PARK CA 917060993 (626)338-9923		\$2,922,124 \$0 \$0	05/01/08 05/30/08	0% 0%
HB4N	SWPPP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229  CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNING, CA 92220-3700 (951)232-7259	\$14,910,801 \$1,551,333 \$0	02/01/08 03/07/08 08/07/09	12% 10%
HA27	SWPPP						
08-RIV-10-27.6/27.6 08-0L5304 ER- -( ) --()		2.5 MILES EAST OF ROUTE 111 JUNCTION NEAR PALM SPRINGS RSP FOR THE CHANNEL BED TO ARMOR THE PIERS	RSB GROUP, INC. 22600-G LAMBERT ST. #1405  LAKE FOREST, CA 92630	FATHI, ALI 2023 CHICAGO AVENUE, SUITE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$849,000 \$633,513 \$0	02/28/08 02/28/08 07/03/08 07/07/08	100% 100%
2010 201130							COMPLETED
08-RIV-10-105.0/134.3 08-0G7004		IN RIVERSIDE COUNTY IN AND NEAR DESERT CENTER FROM DESERT CENTER UNDERCROSSING TO 0.7 MILE WEST OF WILEYS WELL OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	FNF CONSTRUCTION INC. ACCOUNTSVERLENGIA, ROMANO RECEIVABLE 115 SOUTH 48TH STREET  TEMPE, AZ	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE #7 BANNING, CA 92220 (951)538-9810	\$4,576,990 \$3,828,610 \$0	03/07/08 04/16/08 08/28/08	63% 84%
HM1	SWPPP						
08-RIV-10-144.1/156.6 08-0G7304		IN RIVERSIDE COUNTY IN BLYTHE FROM 0.1 MILE WEST OF WEIGH STATION TO THE COLORADO RIVER BRIDGE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION CO. 38000 MONROE STREET  INDIO, CA 92203	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE #7 BANNING, CA 92220 (951)538-9810	\$2,425,291 \$2,037,278 \$0	03/17/08 04/02/08 07/14/08 07/14/08	100% 100%
HA22	SWPPP						COMPLETED
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY  CORONA, CA 91718-2229	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$9,052,544 \$4,953,810 \$0	09/07/07 10/05/07 03/27/09	39% 54%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 2  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,396,487 \$4,818,128 \$0	11/21/07 12/13/07 11/27/09	28% 36%
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE  SOUTH EL MONTE CA 91733 (626)452-8658		\$1,120,000 \$0 \$0	06/23/08 07/18/08	0% 0%
HB4N	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5	SWPPP	IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. MR. JON P. HADLEY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$55,498,255 \$55,104,563 \$0	03/08/06 03/17/06 08/14/08	0% 0%
08-RIV-79-7.0/7.1 08-450204		IN RIVERSIDE COUNTY NEAR AGUANGA AT TEMECULA CREEK BRIDGE ROCK SLOPE PROTECTION	BERT W SALIS INC. 10769 WOODSIDE AVENUE, #205 SANTEE, CA 92071	MANASRAH, FATHI 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)277-8582	\$643,545 \$622,127 \$0	10/03/06 10/13/06 12/23/08	0% 0%
HA21	SWPPP						PLANT EST SATIS
08-RIV-86-/2.4 08-0K6504		IN RIVERSIDE COUNTY NEAR OASIS FROM 86TH AVENUE TO 82ND AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	CHAN, KHONSON	\$437,458 \$470,340 \$0	05/16/08 05/30/08 07/02/08 07/03/08	100% 100%
HM1	WPCP						COMPLETED
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,689,633 \$10,700,140 \$0	02/08/07 02/27/07 04/17/09	63% 78%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 3  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,771,061 \$0	11/03/06 12/05/06 12/24/10	0% 0%  PLANT EST SATIS
HA25	SWPPP						
08-RIV-95-25.0/28 08-0J0304		IN RIVERSIDE COUNTY ABOUT 25 MILES NORTH OF BLYTHE FROM 0.9 M NORTH OF WILEY HILL LOG CABIN TO 8.2 M SOUTH OF RIVERSIDE COUNTY LIN RUBBERIZED ASPHALT HOT MIX OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200	FATHI, ALI 2781 W. RAMSEY ST. STE 7 BANNING, CA 92220-3700 (951)232-7259	\$894,521 \$857,331 \$0	04/29/08 05/14/08 06/27/08 07/03/08	100% 100%  COMPLETED
HM1	WPCP						
08-RIV-177-/27 08-0K6304		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM ROUTE 177/10 SEPARATION TO ROUTE 177/62 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,984,270 \$0 \$0	05/14/08 06/02/08	0% 0%
HM1	SWPPP						
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$772,058 \$0 \$0	06/16/08 07/16/08	0% 0%
HB4N	SWPPP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$264,422,680 \$253,568,659 \$0	02/06/04 02/24/04 08/08/08	94% 94%
08-RIV-243-13.3/29.7 08-0J5904		IN RIVERSIDE COUNTY IN AND NEAR BANNING FROM 0.6 MILE SOUTH OF INDIAN HILL ROAD TO ROUTE 243/10 SEPARATION PLACE SEAL COAT	MR. DON MILNER GRAHAM CONTRACTORS INC. P.O. BOX 26770 SAN JOSE, CA 95159	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1588	\$780,289 \$655,546 \$0	03/14/08 04/15/08 07/16/08 07/18/08	100% 100%  COMPLETED
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 4  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,286,386 \$6,392,761 \$0	06/28/07 07/16/07 10/09/08	77% 67%
HB4N	SWPPP						
08-SBD-10-25.2/25.5 08-0K0404		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM WATERMAN AVENUE UNDERCROSSING TO SAN TIMOTEO CREEK BRIDGE INSTALL CONCRETE MEDIAN BARRIER	PAUL ZOLEZZI POWELL CONSTRUCTION 8555 BANANA AVENUE FONTANA, CA 92335	EMUH, GODWIN 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	\$899,475 \$205,623 \$0	05/23/08 06/16/08 08/28/08	28% 28%
HA27	SWPPP						
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY CA 92708 (714)708-3544		\$224,658 \$0 \$0	06/09/08 07/18/08	0% 0%
HB4N	WPCP						
08-SBD-10-/39.1 08-0C3304		IN SAN BERNARDINO AND RIVERSIDE COUNTIES ON ROUTES 15 AND 40 AT VARIOUS LOCATIONS INSTALL EXIT SIGNS AND PANELS	HIGHLAND CONSTRUCTION INC 133 NORTH PIXLEY STREET ORANGE CA 92868 (714)538-5156		\$698,480 \$0 \$0	04/18/08 05/08/08	0% 0%
HB4N	WPCP						
08-SBD-15-9.0/13.1 08-0L7604		IN RANCHO CUCAMONGA FROM CHERRY AVENUE TO LYTL E CREEK BRIDGE REMOVE & REPLACE CONCRETE PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GONZALEZ, ALFONSO 15367 TAMARACK RD. VICTORVILLE, CA 92392 (951)538-5218	\$1,015,000 \$845,678 \$0	04/02/08 04/08/08 06/26/08 06/27/08	100% 100%

COMPLETED

2080  
010010

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 5  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-13.7/20 08-0G7504		IN SAN BERNARDINO COUNTY NEAR DEVORE AT VARIOUS LOCATIONS FROM ROUTE 15/215 SEPARATION TO CLEGHORN CANYON ROAD UNDERCROSSING REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE, AZ 85282	MINA, EHAB 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-6415	\$228,228 \$128,583 \$0	05/09/08 06/02/08 09/11/08	38% 56%
HA21	WPCP						
08-SBD-15-13.8/28.6 08-0L7704		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM LYTLE CREEK BRIDGE TO OAK HILLS REMOVE & REPLACE CONCRETE PAVEMENT	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GONZALEZ, ALFONSO 15367 TAMARACK RD. VICTORVILLE, CA 92392 (951)538-5218	\$1,065,000 \$943,610 \$0	04/02/08 04/08/08 06/26/08 06/27/08	100% 100%  COMPLETED
2080 010010							
08-SBD-15-14.9/28.8 08-0K7704		IN SAN BERNARDINO COUNTY NEAR DEVORE FROM KENWOOD AVENUE UNDERCROSSING TO 0.2 MILE NORTH OF OAK HILL ROAD OVERCROSSING GRIND PAVEMENT	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957	GONZALEZ, ALFONZO 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)538-5218	\$2,435,246 \$2,392,870 \$0	12/28/07 01/25/08 06/23/08 06/23/08	100% 100%  COMPLETED
HB1	SWPPP						
08-SBD-15-15.0/23 08-0K4704		IN SAN BERNARDINO COUNTY FROM KENWOOD AVENUE TO 1.6 MILES NORTH OF ROUTE 15/138 SEPARATION REPLACE PAVEMENT MARKERS	CAL STRIPE INC 375 SOUTH G STREET SAN BERNARDINO, CA 92410	GONZALEZ, ALFONSO 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)538-5218	\$74,483 \$79,226 \$0	04/18/08 05/15/08 06/24/08 06/25/08	100% 100%  COMPLETED
HM4	WPCP						
08-SBD-15-20.3/73.1 08-0H1204		IN SAN BERNARDINO COUNTY AT WEST HESPERIA AND AT ROUTE 15/58 SEPARATION PLACE HOT MIX ASPHALT CONCRETE	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	MINA, EHAB 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-6415	\$212,300 \$6,875 \$0	04/18/08 05/12/08 07/29/08	76% 3%
HM3	WPCP						
08-SBD-15-31.8/0 08-0J1504		IN SAN BERNARDINO COUNTY IN HESPERIA AT ROUTE 395/15 SEPARATION PLACE POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$168,168 \$0 \$0	05/13/08 06/02/08	0% 0%
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 6  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARAK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,589,135 \$5,747,371 \$0	03/16/07 04/06/07 08/15/08	0% 0%  PLANT EST SATIS
HE11 HB4N	SWPPP						
08-SBD-15-87.7/186 08-0C0404 ACIM-015 -(149)E --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MEDIAN GRADING, DRAINAGE, RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$27,123,410 \$27,108,606 \$0	10/19/06 11/09/06 03/12/09	63% 96%
HB1	SWPPP						
08-SBD-15-124.2/137.3 08-0G6404		IN SAN BERNARDINO COUNTY IN AND NEAR BAKER FROM RASOR ROAD OVERCROSSING TO 0.7 MILE NORTH OF ROUTE 127/15 SEPARATION PLACE RUBBERIZED HOT MIX ASPHALT	SKANSKA USA CIVIL WEST 1995 AGUA MANSA RD RIVERSIDE, CA 92509	SANTOS, JOHN 222 E. MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$2,680,000 \$12,413 \$0	04/16/08 05/07/08 10/22/08	13% 0%
HM1	WPCP						
08-SBD-15-150.0/155 08-0L6604		IN SAN BERNARDINO COUNTY BETWEEN HALLORAN SPRING OC AND HALLORAN SUMMIT OC EXPLORATORY WORK, T/C & PAVEMENT REPAIRS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	SANTOS, JOHN F. 222 E. MAIN ST. SUITE 208 BARSTOW, CA 92311-2366 (951)538-5315	\$1,500,000 \$109,771 \$0	03/04/08 03/05/08 07/31/08	43% 7%
2010 201130							
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --() HA26	SWPPP	IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREAS RESTORE REST AREAS	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE THOUSAND PALMS CA 92276 (760)469-8923	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$6,544,436 \$3,340,354 \$0	11/29/07 12/21/07 03/24/09	33% 50%
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --() HA22 HB1	SWPPP	IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$59,976,549 \$11,946,425 \$0	10/26/07 11/15/07 04/29/09	14% 20%  SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 7  
08/05/08

District 08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted %Time % Work Message
08-SBD-18-39.0/43.3 08-0H7104		IN SAN BERNARDINO COUNTY NEAR BIG BEAR LAKE FROM 0.8 KM NORTH OF LAKEVIEW POINT TO ROUTE 38 RESURFACE ASPHALT CONCRETE	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD. SAN BERNARDINO, CA 92408	PAIBUL, SENI 236 ORANGE SHOW RD, SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$796,186 \$512,586 \$0	06/14/07 06/27/07 08/11/08 47% 75%
HM1	SWPPP					
08-SBD-18-76.0/84 08-0K6004		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY AND APPLE VALLEY FROM 0.5 MILE NORTH OF CUSTER ROAD TO 0.3 MILE SOUTH OF LAGUNA SECA REPLACE ASPHALT CONCRETE SURFACING	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200		\$463,209 \$0 \$0	06/04/08 06/20/08 0% 0%
HM1	WPCP					
08-SBD-30-31.1/31.2 08-0E5804		IN SAN BERNARDINO COUNTY IN REDLANDS AT SANTA ANA RIVER BRIDGE REBUILD BRIDGE DECK JOINTS	RSB GROUP INC. 22600G LAMBERT STREET #1405 LAKE FOREST, CA 92630	EMUH, GODWIN 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3706	\$416,881 \$432,927 \$0	12/20/07 01/14/08 06/27/08 100% 100% COMPLETED
HA21	WPCP					
08-SBD-38-1.0/0 08-0J1704		IN SAN BERNARDINO COUNTY IN REDLANDS AT CHURCH STREET INTERSECTION MODIFY SIGNALS AND LIGHTING	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 92504 (951)710-1000		\$89,890 \$0 \$0	06/23/08 07/14/08 0% 0%
HB1	WPCP					
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 55475 YUCCA TRAIL YUCCA VALLEY, CA 92284	SHAHIDI, SHANE 222 E. MAIN ST., STE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$44,864,046 \$15,517,000 \$0	09/20/07 10/05/07 04/20/09 27% 35%
HA22	SWPPP					
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$277,892 \$0	02/21/08 03/12/08 08/23/11 78% 58%
HA25	SWPPP					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 8  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-58-11.5/22.4 08-0H6004		IN SAN BERNARDINO COUNTY ABOUT 14.6 MILES WEST OF BARSTOW FROM 4.2 MILES EAST OF RUBBISH ROAD TO 2.3 MILES WEST OF HIDDEN RIVER RO JOINT SEAL PAVEMENT	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$729,108 \$2,960 \$0	02/26/08 03/14/08 11/03/08	48% 0%
HM1	WPCP						
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$352,999 \$0 \$0	04/30/08 05/14/08	0% 0%
HB4N	WPCP						
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-62-94.0/104 08-0J0404		IN SAN BERNARDINO COUNTY FROM 1.7 MILES TO 4.7 MILES EAST OF IRON MOUNTAIN PUMPING PLANT ROAD PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,818,181 \$2,450 \$0	06/03/08 06/24/08 09/11/08	18% 0%
HM1	WPCP						
08-SBD-62-137.3/142.3 08-0K5704		IN SAN BERNARDINO COUNTY NEAR EARP FROM 12.5 MILES EAST OF 62/95 SEPARATION TO 0.4 MILE WEST OF ARIZONA STATE LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC ATTN MR TOMMY YOUNG 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	KAWWA, JABRA 2023 CHICAGO AVENUE, STE B6 RIVERSIDE, CA 92507 (951)276-1938	\$1,407,000 \$0 \$0	05/23/08 06/12/08 09/30/08	0% 0%
HM1	WPCP						SUSPENDED
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	C S I ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS CA 90670 (562)946-0700		\$466,900 \$0 \$0	06/23/08 07/22/08	0% 0%
HB71	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 9  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038  CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL  1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$58,350 \$0	02/08/08 03/05/08 03/24/10	17% 29%
HA21	WPCP						
08-SBD-83-10.6/0 08-0H8414		IN SAN BERNARDINO COUNTY IN ONTARIO AT PRINCETON STREET REMOVE MEDIAN AND REPLACE LANDSCAPE	BELAIRE WEST LANDSCAPE INC. P.O. BOX 6270  BUENA PARK, CA 90622	EMUH, GODWIN  790 SOUTH VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	\$82,850 \$30,153 \$0	05/02/08 06/16/08 07/31/08	55% 39%
HB1	WPCP						
08-SBD-95-42.0/45 08-0K5804		IN SAN BERNARDINO COUNTY ABOUT 13 MILES SOUTH OF NEEDLES FROM 12.2 MILES TO 15.2 MILES SOUTH OF 95/40 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY ATTN: TIM SPRINGER 38000 MONROE STREET  INDIO, CA 92203	SHAHIDI, SHAINÉ  222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$813,508 \$156,942 \$0	05/30/08 06/18/08 08/04/08	27% 19%
HM1	WPCP						
08-SBD-138-14.2/23.9 08-0J6004		IN SAN BERNARDINO COUNTY IN AND HESPERIA FROM PINE LODGE WEST OVERHEAD TO 173/138 SEPARATION PLACE CHIP SEAL COAT	NEAR GRAHAM CONTRACTORS INC P O BOX 26770  SAN JOSE CA 95159 (408)293-9516	GADALLA, AMGAD     	\$745,223 \$268,656 \$0	03/28/08 04/17/08 08/22/08	84% 57%
HM1	WPCP						
08-SBD-138-25.3/25.4 08-0C5004		IN SAN BERNARDINO COUNTY ABOUT 2.1 KM BEADOR CONSTRUCTION CO, INC SOUTH OF ROUTE 173 AT SILVERWOOD LAKE 26320 LESTER CIRCLE VISTA POINT UPGRADE VISTA POINT	   CORONA, CA 92883	PAIBUL, SENI  236 ORANGE SHOW RD, SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$428,300 \$142,159 \$0	04/30/08 05/21/08 09/05/08	48% 33%
HB71	WPCP						
08-SBD-173-7.0/7.4 08-0G3204 ACST-4127-(004)E 41-27 0-(4E) --()		IN SAN BERNARDINO COUNTY FROM 0.27 KM GRAND PACIFIC CONTRACTORS INC EAST OF GRASS VALLEY ROAD TO 0.92 KM 680 NORTH COTA STREET WEST OF ARBON LANE REPAIR PAVEMENT	   CORONA, CA 92880	STOKES, RAY  236 ORANGE SHOW ROAD, STE 190 SAN BERNARDINO, CA 92408 (951)232-3748	\$679,685 \$5,548 \$0	05/05/08 05/22/08 09/18/08	4% 1%
HA23	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 10  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-189-2.7/2.9 08-447404		IN SAN BERNARDINO COUNTY NEAR TWIN PEAKS AT 0.1 KM WEST OF SIERRA VISTA DRIVE AND AT 0.2 KM SOUTH OF GRASS VALLEY ROAD CONSTRUCT DRAINAGE SYSTEM	RSB GROUP INC 22600 G LAMBERT ST NO 1405 LAKE FOREST CA 92630 (949)454-1999	GADALLA, AMGAD 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (951)453-8929	\$134,545 \$114,215 \$0	05/01/08 05/30/08 07/30/08	60% 84%
HA42	WPCP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$786,775 \$570,226 \$0	09/21/07 11/14/07 05/20/11	100% 72%
HE11	SWPPP						
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$81,504,880 \$19,482,742 \$0	11/21/07 12/14/07 06/09/11	22% 24%
HB5 HE11	SWPPP						
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$393,700 \$0 \$0	05/08/08 05/27/08	0% 0%
HM1	WPCP						
08-SBD-395-12.0/46 08-0K4804		IN SAN BERNARDINO COUNTY NEAR VICTORVILLE FROM 1 MILE NORTH OF ROUTE 18/395 SEPARATION TO ROUTE 58/395 SEPARATION RESTRIPE AND REPLACE MARKERS	CHRISP COMPANY 2280 S LILAC AVE. BLOOMINGTON, CA 92316	AL-KHATEEB, TAGHREED 15367 TAMARAK RD VICTORVILLE, CA 92392 (951)232-7793	\$182,580 \$174,725 \$0	04/28/08 06/02/08 07/24/08 07/28/08	100% 100%
HM4	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY INC P O BOX 1146 RIVERSIDE CA 92502 (951)682-8308	YLENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA (951)232-8949	\$3,105,584 \$2,545,041 \$0	11/15/07 12/14/07 06/12/09	100% 81%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/08**

Page 11  
08/05/08

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-5724-/0 08-375304		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT THE PARADISE VALLEY MAINTENANCE STATION AT 6690 LA CONTENTA ROAD REHABILITATE EQUIPMENT BARN	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534 (661)948-1674	FATHI, ALI 2781 W. RAMSEY ST. SUITE 7 BANNING, CA 92220-3700 (951)232-7259	\$818,900 \$46,677 \$0	05/30/08 06/17/08 12/22/08	14% 6%
HA12							
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$26,781,662 \$2,227,630 \$0	03/03/08 03/21/08 02/28/12	4% 8%
HA13	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$681,769,050</u>	<b>Completed to Date:</b>	<u>\$445,532,122</u>	<b>Work This Month:</b>	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-27.6/27.6	08-0L5304	1
08-RIV-10-105.0/134.3	08-0G7004	1
08-RIV-10-144.1/156.6	08-0G7304	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-15-/41.8	08-0J7104	2
08-RIV-60-.5/7.5	08-354804	2
08-RIV-79-7.0/7.1	08-450204	2
08-RIV-86-/2.4	08-0K6504	2
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-.6/1.2	08-456614	3
08-RIV-95-25.0/28	08-0J0304	3
08-RIV-177-/27	08-0K6304	3
08-RIV-215-33.8/38.1	08-453104	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-243-13.3/29.7	08-0J5904	3
08-RIV-243-13.8/13.9	08-0C4004	4
08-SBD-10-25.2/25.5	08-0K0404	4
08-SBD-10-30.1/30.9	08-0C5904	4
08-SBD-10-24.0/33.6	08-384204	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-10-/39.1	08-0C3304	4
08-SBD-15-9.0/13.1	08-0L7604	4
08-SBD-15-13.7/20	08-0G7504	5
08-SBD-15-13.8/28.6	08-0L7704	5
08-SBD-15-15.0/23	08-0K4704	5
08-SBD-15-20.3/73.1	08-0H1204	5
08-SBD-15-31.8/0	08-0J1504	5
08-SBD-15-41.7/42.4	08-333904	5
08-SBD-15-124.2/137.3	08-0G6404	6
08-SBD-15-150.0/155	08-0L6604	6
08-SBD-15-160.8/161.5	08-0A6404	6
08-SBD-15-169.8/181.9	08-4393U4	6
08-SBD-15-14.9/28.8	08-0K7704	6
08-SBD-15-87.7/186	08-0C0404	6
08-SBD-18-39.0/43.3	08-0H7104	7
08-SBD-18-76.0/84	08-0K6004	7
08-SBD-30-31.1/31.2	08-0E5804	7
08-SBD-38-1.0/0	08-0J1704	7
08-SBD-40-89.0/119	08-486304	7
08-SBD-40-142.2/142.6	08-0C5104	7
08-SBD-58-11.5/22.4	08-0H6004	8
08-SBD-60-3.4/3.5	08-0C0804	8

<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-62-55.0/79.5	08-0H6504	8
08-SBD-62-94.0/104	08-0J0404	8
08-SBD-62-137.3/142.3	08-0K5704	8
08-SBD-66-19.9/20.4	08-0A7404	8
08-SBD-83-.9/1	08-449714	9
08-SBD-83-10.6/0	08-0H8414	9
08-SBD-95-42.0/45	08-0K5804	9
08-SBD-138-14.2/23.9	08-0J6004	9
08-SBD-138-25.3/25.4	08-0C5004	9
08-SBD-173-7.0/7.4	08-0G3204	9
08-SBD-189-2.7/2.9	08-447404	10
08-SBD-210-9.4/11	08-204324	10
08-SBD-215-4.8/6.5	08-007174	10
08-SBD-259-/1.5	08-0K6104	10
08-SBD-395-12.0/46	08-0K4804	10
08-SBD-5506-/0	08-3770U4	10
08-SBD-5724-/0	08-375304	11
08-SBD-5730-/0	08-0H2824	11

**Statement of Ongoing Contracts - Federal Aid**

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	08			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$171,758,171	\$70,810,288
-F-		FEDERAL AID ( PRIMARY )	\$319,920,935	\$308,673,223
-S-		FEDERAL AID ( SECONDARY )	\$14,076,172	\$4,823,676
-SH-		STATE HIGHWAY	\$71,275,540	\$22,116,129
-ER-		STORM DAMAGE REPAIR	\$849,000	\$633,513
			\$103,889,232	\$38,475,293
<b>District Total:</b>			<b><u>\$681,769,050</u></b>	<b><u>\$445,532,122</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
08	\$10,393,169
<b>Work completed this Period:</b>	\$10,393,169