

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 1  
04/06/09

District 08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100 BALDWIN PARK CA 917060993 (626)338-9923	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$3,116,273 \$1,277,284 \$415,098	05/01/08 05/30/08 06/01/09	73% 41%
HB4N	SWPPP						
08-RIV-10-4.3/0 08-0F3504		IN RIVERSIDE COUNTY ABOUT 1 MILE EAST DREAMBUILDER OF CALIMESA IN BEAUMONT AT BROOKSIDE 1361 E. GARTEN DRIVE SAFETY ROADSIDE REST AREA UPGRADE SAFETY ROADSIDE REST AREA	PLACENTIA, CA 92870	NGUYEN, VU 850 VIA LATA SUITE #100A COLTON, CA 92324 (909)825-2753	\$237,461 \$85,257 \$85,257	11/24/08 12/10/08 06/03/09	41% 36%
HA26	WPCP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,964,419 \$7,705,618 \$456,596	02/01/08 03/07/08 09/03/09	61% 51%
HA27	SWPPP						
08-RIV-10-52.3/57 08-0H9904 ACHS-0104-(059)E G 01-04 0-(9E) --()		IN RIVERSIDE COUNTY IN INDIO FROM JEFFERSON STREET OVERCROSSING TO ROUTE 10/111 SEPARATION INSTALL MEDIAN BARRIER	D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW YUCAIPA, CA 92399	FATHI, ALI 2351 WEST LUGONIA AVE. REDLANDS, CA 92374 (951)232-7259	\$961,927 \$4,618 \$4,618	12/12/08 01/05/09 05/26/09	25% 0%
HB1	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$39,886,570 \$82,406 \$53,631	11/21/08 12/30/08 08/27/10	0% 0%
HA22	SWPPP						
08-RIV-15-8.2/23.9 08-495204 ACIM-015 -(150)6 --()		IN RIVERSIDE COUNTY IN MURRIETA AND LAKE ELSINORE FROM 0.9 KM SOUTH OF ROUTE 15/215 SEPARATION TO 2.6 KM NORTH OF ROUTE 15/74 SEPA GRIND AND REPLACE SLABS	ALL AMERICAN ASPHALT JAMES M. MC GEE PROJECT MANAGER 1776 ALL AMERICAN WAY CORONA, CA 91718-2229	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$9,471,278 \$9,425,860 \$35,126	09/07/07 10/05/07 03/25/09 03/25/09	91% 98%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 2  
04/06/09

District 08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,577,598 \$10,687,246 \$611,874	11/21/07 12/13/07 12/14/09 62% 78%
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,120,000 \$552,200 \$245,400	06/23/08 07/18/08 05/15/09 52% 49%
HB4N	WPCP					
08-RIV-60-22.2/26.5 08-0M1604		IN RIVERSIDE COUNTY NEAR MORENO VALLEY FROM 0.1 MILE EAST OF GILMAN SPRINGS ROAD TO 1.3 MILES WEST OF RABBIT TRAIL STRIPING AND PAVEMENT MARKERS	CAL STRIPE INC 375 S G STREET SAN BERNARDINO CA 92410 (909)884-7170	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$144,480 \$144,974 \$0	12/19/08 01/12/09 03/04/09 100% 100% COMPLETED
HB1	WPCP					
08-RIV-62-.5/4.2 08-0L6504		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 MILE TO 4.2 MILES NORTH OF ROUTE 10/62 SEPARATION. AC OVERLAY TYPE G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT ATTN: DAN ENNIS 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	VERLENGIA, ROMANO 2351 W. LUGONIA AVE. STE #F REDLANDS, CA 92374-5014 (951)538-9810	\$1,408,360 \$12,690 \$12,690	12/29/08 01/14/09 04/21/09 30% 1%
HM1	WPCP					
08-RIV-74-/11.8 08-0J1104		IN RIVERSIDE COUNTY IN AND NEAR LAKE ELSINORE FROM ORANGE COUNTY LINE TO GRAND AVENUE INSTALL CENTERLINE RUMBLE STRIP	STERND AHL ENTERPRISES INC 11861 BRANFORD STREET SUN VALLEY CA 91352 (818)834-8199	YOUSSEF, MAGED 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)538-3087	\$187,278 \$6,500 \$0	12/03/08 12/24/08 03/11/09 40% 3%
HB1	WPCP					
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$282,282 \$0 \$0	11/24/08 12/22/08 0% 0%
HB1	WPCP					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 3  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-86-2.4/9.5 08-0L2204		IN RIVERSIDE COUNTY NEAR COACHELLA AT DEBRUIN CONSTRUCTION CO. ATTN:VERLENGIA, ROMANO VARIOUS LOCATIONS TREAT BRIDGE DECKS	RICHARD DEBRUIN P.O. BOX 1355  FRENCH CAMP, CA 95231	2351 W. LUGONIA AVE. STE #F REDLANDS, CA 92374-5014 (951)538-9810	\$173,965 \$144,037 \$0	12/19/08 01/12/09 02/23/09 02/23/09	100% 100%  COMPLETED
HM3	SWPPP						
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11		IN RIVERSIDE COUNTY NEAR CORONA FROM SEMA CONSTRUCTION, INC. 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	6 ORCHARD SUITE 150  LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,798,250 \$13,591,188 \$221,968	02/08/07 02/27/07 10/20/09	0% 0%  PLANT EST SATIS
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,828,394 \$5,691	11/03/06 12/05/06 12/24/10	0% 0%  PLANT EST SATIS
HA25	SWPPP						
08-RIV-91-21.5/21.6 08-0K9204		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 AND ON ROUTE 91 PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	CALIXTO, MIGUEL 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)232-8957	\$1,753,590 \$1,705,272 \$0	07/30/08 08/19/08 03/18/09 03/19/09	99% 97%  COMPLETED
HA22	WPCP						
08-RIV-215-9.3/10.8 08-0N3304 NH- -( )E - -()		IN CITY OF MURRIETA FROM 0.5 MI NORTH SEMA CONSTRUCTION INC. TO 0.3 MI SOUTH OF MURRIETA HOT SPRINGS ROAD SECURE & STABILIZE DAMAGED AREA	6 ORCHARD SUITE 150  LAKE FOREST, CA 92630	YANG, CHAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-7638	\$6,000,000 \$0 \$0	02/23/09 02/23/09 03/24/09	0% 0%  COMPLETED
2010 201130							
08-RIV-215-22.5/38 08-0L5604		IN RIVERSIDE CO NEAR PERRIS FROM 1.7 MILES NORTH OF MCALL BOULEVARD OVERCROSSING TO 0.6 MI NORTH OF EUCALPTUS AVENUE OVERCROSSING PLACE RUBBERIZED TYPE "O" OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200		\$2,866,629 \$0 \$0	02/27/09 03/13/09	0% 0%  COMPLETED
HM1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 4  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$349,438 \$223,256	06/16/08 07/16/08 04/10/09	100% 45%  OVER RUN
HB4N	SWPPP						
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8  IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%
HB71	WPCP						
08-SBD-10-20.5/21.5 08-0N3104 ER- ( ) -- ( )		IN THE CITY OF COLTON E/B I-10 EAST OF PEPPER ON-RAMP REPAIR DAMAGE DRAINAGE SYSTEM	VANCE CORPORATION 2271 NORTH LOCUST AVENUE  RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 S VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$400,000 \$0 \$0	02/17/09 02/17/09 03/24/09 03/19/09	0% 0%  COMPLETED
2010 201130							
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) -- ( )		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE  LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,863,331 \$9,684,823 \$113,919	06/28/07 07/16/07 03/23/09	98% 97%
HB4N	SWPPP						
08-SBD-10-25.3/29.2 08-0H7604		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413  WESTLAKE VILLAGE CA 91361 (805)371-4639		\$870,695 \$0 \$0	03/20/09 04/02/09	0% 0%
HB4N	WPCP						
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240  FOUNTAIN VALLEY CA 92708 (714)708-3544	OBADIKE, JOE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4572 (951)830-6821	\$224,658 \$175,184 \$98,314	06/09/08 07/18/08 04/03/09	78% 78%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 5  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-31.1/31.1 08-0E5004		IN SAN BERNARDINO COUNTY ON ROUTES 10 AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745  RIVERSIDE CA 925137745 (951)710-1000		\$489,489 \$0 \$0	02/11/09 03/04/09	0% 0%
HB71	WPCP						
08-SBD-10-/39.2 08-0C3314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE  FONTANA CA 92335 (909)356-8880		\$722,435 \$0 \$0	10/03/08 10/22/08	0% 0%
HA22	WPCP						
08-SBD-15-28.9/40.4 08-0K7604		IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATCH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)382-7400		\$3,451,111 \$0 \$0	01/12/09 01/29/09	0% 0%
HM1	WPCP						
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --()		IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING. UPGRADE AND PAVE MEDIAN BARRIER.	SECURITY PAVING COMPANY INC P O BOX 1489  SUN VALLEY CA 913531489 (818)767-8418	GONZALEZ, ALFONSO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,767,317 \$887,839 \$120,327	12/03/08 12/19/08 08/10/09	34% 24%
HA27	SWPPP						
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,606,359 \$5,850,586 \$3,903	03/16/07 04/06/07 05/26/09	0% 0%
HE11 HB4N	SWPPP						PLANT EST SATIS
08-SBD-15-66.0/69 08-0M5504		REPLACE MISSING WIRES, CONDUITS, AND DAMAGED PULL BOXES AT DIFFERENT ROUTES AND LOCATIONS REPAIR ELECTRICAL SYSTEMS	PTM ENGINEERING SERVICES 5942 ACORN STREET  RIVERSIDE, CA 92504	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 2374 (951)830-6821	\$600,000 \$492,156 \$0	09/03/08 09/03/08 03/19/09 03/20/09	100% 82%
2010 201130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 6  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-160.8/161.5 08-0A6404 ACIM-015 -(043)2 ACIM-015 -(043)E --()		IN SAN BERNARDINO COUNTY ABOUT 40 KM SOUTH OF CALIFORNIA AND NEVADA STATE LINE AT THE VALLEY WELLS SAFETY	DEN BOER ENGINEERING AND CONSTRUCTION INC 72 152 NORTHSHORE STREET STE	NGUYEN, KHOA 222 E. MAIN ST. STE 208	\$6,873,359 \$6,798,755 \$243,380	11/29/07 12/21/07 04/03/09	96% 98%
HA26	SWPPP	ROADSIDE REST AREAS RESTORE REST AREAS	THOUSAND PALMS CA 92276 (760)469-8923	BARSTOW, CA 92311-2366 (951)232-8611			
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,297,381 \$38,766,829 \$1,553,572	10/26/07 11/15/07 03/10/10	41% 62%
HA22 HB1	SWPPP	CONSTRUCT TRUCK DESCENDING LANE					SUSPENDED
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$51,863,900 \$0 \$0	01/16/09 02/09/09	0% 0%
HA22	SWPPP						
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$32,963,779 \$200,555 \$163,905	12/03/08 12/19/08 09/07/10	9% 1%
HA21	SWPPP						
08-SBD-18-58.4/59.3 08-0J6704		IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215		\$131,888 \$0 \$0	02/23/09 03/13/09	0% 0%
HB1	WPCP						
08-SBD-18-78.3/78.7 08-447704		IN SAN BERNARDINO COUNTY NEAR LUCERNE VALLEY FROM 0.3 MILE EAST TO 0.2 MILE WEST OF HIGH ROAD WIDEN AND HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING INC. P.O. BOX 883 COLTON, CA 92324	PARVINJAH, MOHSEN 15367 TAMARCK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$624,684 \$678,971 \$0	09/30/08 10/15/08 02/25/09 02/27/09	100% 100%
HB4N	SWPPP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 7  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-85.2/99.1 08-0L6404		IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	SHAHIDI, SHAINÉ 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$2,210,806 \$183,706 \$183,706	02/02/09 02/24/09 01/26/10	4% 9%
HM3	WPCP						
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINÉ 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,680,366 \$42,113,346 \$4,744,981	09/20/07 10/05/07 07/14/09	69% 88%
HA22	SWPPP						
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$404,833 \$1,509	02/21/08 03/12/08 08/26/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON CHASEKAWWA, JABRA GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$360,072 \$352,924 \$64,576	04/30/08 05/14/08 03/27/09	95% 95%
HB4N	WPCP						
08-SBD-62-17.1/17.8 08-476804 ACHS-P062-(025)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY IN JOSHUA TREE FROM SUNNY VISTA ROAD TO HALLEE ROAD WIDEN ROADWAY	VANCE CORPORATION ATTN: VERN THOMAS 2271 NORTH LOCUST AVENUE RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,041,659 \$1,155,878 \$0	08/08/08 08/25/08 01/22/09	95% 96%
HB1	SWPPP						
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$292,292 \$0 \$0	09/29/08 10/28/08	0% 0%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 8  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	CSI ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS, CA 90670	NGUYEN, VU 850 VIA LATA #100A COLTON, CA 92324 (909)825-2753	\$479,503 \$250,066 \$249,391	06/23/08 07/22/08 04/30/09	38% 51% SUSPENDED
HB71	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$114,733 \$7,730	02/08/08 03/05/08 03/24/10	50% 56%
HA21	WPCP						
08-SBD-138-23.0/23.2 08-0F7804		IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$280,629 \$0 \$0	03/16/09 03/27/09	0% 0%
HB1	SWPPP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$801,938 \$717,729 \$0	09/21/07 11/14/07 10/03/11	0% 0%
HE11	SWPPP						PLANT EST UNSAT
08-SBD-215-.4/4.2 08-0K7004		IN SAN BERNARDINO COUNTY IN COLTON AT VARIOUS LOCATIONS FROM IOWA AVENUE OVERCROSSING TO SANTA ANA RIVER BRIDGE TREAT BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10644 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$341,174 \$0 \$0	03/02/09 03/20/09	0% 0%
HM3	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 9  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$82,242,051 \$43,648,888 \$3,020,963	11/21/07 12/14/07 07/11/11	45% 53%
HB5 HE11	SWPPP						
08-SBD-215-10.0/17.6 08-0H3204 ACIM-2151-(224)E --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM ROUTE 215/210 SEPARATION TO ROUTE 215/15 SEPARATION. COLD PLANE AND OVERLAY HMA TYPE A	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$3,699,999 \$0 \$0	03/09/09 03/16/09	0% 0%
HA22	WPCP						
08-SBD-215-17.3/0 08-0K6904		IN SAN BERNADINO COUNTY NEAR DEVORE AT DEVORE ROAD OCERCROSSING. TREAT BRIDGE WITH METHACRLYLATE.	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510		\$35,625 \$0 \$0	03/11/09 03/27/09	0% 0%
HM3	WPCP						
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$393,700 \$0 \$0	05/08/08 05/27/08	0% 0%
HM1	WPCP						
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANY LENART, ELVIRA INC 3474 NIKI WAY P O BOX 1146 RIVERSIDE, CA (951)232-8949 RIVERSIDE CA 92502 (951)682-8308		\$3,205,975 \$3,097,867 \$4,800	11/15/07 12/14/07 09/04/09	0% 0%
HB4N	SWPPP						PLANT EST SATIS
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$968,000 \$486,419 \$103,180	08/26/08 09/25/08 07/08/09	42% 50%
HA12							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/09**

Page 10  
04/06/09

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5726-/0 08-0J6604		IN SAN BERNARDINO COUNTY IN ONTARIO AND SAN BERNARDINO AT ONTARIO MAINTENANCE STATION AND AT SAN BERNARDINO MAINTENANCE STATION CONSTRUCT 15 BUILDINGS	DC HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	EMUH, GODWIN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3706	\$666,831 \$632,951 \$69,866	09/30/08 10/22/08 04/27/09	86% 97%
HA23	WPCP						
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$27,118,301 \$10,428,725 \$926,021	03/03/08 03/21/08 03/20/12	26% 39%
HA13	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$468,101,285</u>	<b>Completed to Date:</b>	<u>\$216,857,386</u>	<b>Work This Month:</b>	<u>\$14,045,245</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-4.3/0	08-0F3504	1
08-RIV-10-52.3/57	08-0H9904	1
08-RIV-15-8.2/23.9	08-495204	1
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-15-/41.8	08-0J7104	2
08-RIV-60-22.2/26.5	08-0M1604	2
08-RIV-62-.5/4.2	08-0L6504	2
08-RIV-74-/11.8	08-0J1104	2
08-RIV-79-16.6/0	08-0J0604	2
08-RIV-86-2.4/9.5	08-0L2204	3
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-21.5/21.6	08-0K9204	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-215-9.3/10.8	08-0N3304	3
08-RIV-215-22.5/38	08-0L5604	3
08-RIV-215-33.8/38.1	08-453104	4
08-RIV-243-13.8/13.9	08-0C4004	4
08-SBD-10-20.5/21.5	08-0N3104	4
08-SBD-10-25.3/29.2	08-0H7604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-10-30.1/30.9	08-0C5904	4
08-SBD-10-31.1/31.1	08-0E5004	4
08-SBD-10-24.0/33.6	08-384204	5
08-SBD-10-/39.2	08-0C3314	5
08-SBD-15-40.1/42.7	08-0C8104	5
08-SBD-15-41.7/42.4	08-333904	5
08-SBD-15-66.0/69	08-0M5504	5
08-SBD-15-160.8/161.5	08-0A6404	5
08-SBD-15-169.8/181.9	08-4393U4	6
08-SBD-15-28.9/40.4	08-0K7604	6
08-SBD-15-/3.8	08-472214	6
08-SBD-18-44.2/44.7	08-227004	6
08-SBD-18-58.4/59.3	08-0J6704	6
08-SBD-18-78.3/78.7	08-447704	6
08-SBD-40-85.2/99.1	08-0L6404	7
08-SBD-40-89.0/119	08-486304	7
08-SBD-40-142.2/142.6	08-0C5104	7
08-SBD-60-3.4/3.5	08-0C0804	7
08-SBD-62-17.1/17.8	08-476804	7
08-SBD-62-31.1/31.5	08-482604	7
08-SBD-62-55.0/79.5	08-0H6504	8
08-SBD-66-19.9/20.4	08-0A7404	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-83-.9/1	08-449714	8
08-SBD-138-23.0/23.2	08-0F7804	8
08-SBD-210-9.4/11	08-204324	8
08-SBD-215-.4/4.2	08-0K7004	8
08-SBD-215-4.8/6.5	08-007174	9
08-SBD-215-10.0/17.6	08-0H3204	9
08-SBD-215-17.3/0	08-0K6904	9
08-SBD-259-/1.5	08-0K6104	9
08-SBD-5506-/0	08-3770U4	9
08-SBD-5708-/0	08-479504	9
08-SBD-5726-/0	08-0J6604	10
08-SBD-5730-/0	08-0H2824	10

#### Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$250,367,919	\$115,465,476
-F-	FEDERAL AID (PRIMARY)	\$6,000,000	\$0
-S-	FEDERAL AID (SECONDARY)	\$46,541,377	\$10,887,801
-SH-	STATE HIGHWAY	\$57,935,767	\$23,155,085

### Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid		Category	
-ER-		STORM DAMAGE REPAIR	
			Bid + CCO
			Work Comp
			\$400,000
			\$0
			\$106,856,221
			\$67,349,025
District Total:			<u>\$468,101,285</u>
			<u>\$216,857,386</u>

### Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$3,696,720
Work completed this Period:	\$3,696,720