

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 1
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.2/6.7 08-0K5004		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION STATIONS	STEINY AND COMPANY INC P O BOX 8100 BALDWIN PARK CA 917060993 (626)338-9923	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$3,130,942 \$1,742,798 \$0	05/01/08 05/30/08 06/03/09	83% 56%
HB4N	SWPPP						
08-RIV-10-4.3/0 08-0F3504		IN RIVERSIDE COUNTY ABOUT 1 MILE EAST DREAMBUILDER OF CALIMESA IN BEAUMONT AT BROOKSIDE 1361 E. GARTEN DRIVE SAFETY ROADSIDE REST AREA UPGRADE SAFETY ROADSIDE REST AREA	PLACENTIA, CA 92870	NGUYEN, VU 850 VIA LATA SUITE #100A COLTON, CA 92324 (909)825-2753	\$237,461 \$234,159 \$67,136	11/24/08 12/10/08 06/16/09	83% 98%
HA26	WPCP						
08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --()		IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS	ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229	FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259	\$14,901,698 \$10,706,205 \$2,018,182	02/01/08 03/07/08 09/08/09	75% 71%
HA27	SWPPP						
08-RIV-10-25.1/44.5 08-0L6704		IN RIVERSIDE COUNTY IN AND NEAR SRINGS AND CATHEDRAL CITY AND THOUSAND PALMS FROM 0.1 MI WEST OF ROUTE 111/10 SEPARATION COLD PLANE AND OVERLAY WITH RHMA	PALM SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$4,764,990 \$0 \$0	04/14/09 04/29/09	0% 0%
HM1	SWPPP						
08-RIV-10-52.3/57 08-0H9904 ACHS-0104-(059)E G 01-04 0-(9E) --()		IN RIVERSIDE COUNTY IN INDIO FROM JEFFERSON STREET OVERCROSSING TO ROUTE 10/111 SEPARATION INSTALL MEDIAN BARRIER	D.C. HUBBS CONSTRUCTION 37306 VISTA VIEW YUCAIPA, CA 92399	FATHI, ALI 2351 WEST LUGONIA AVE. REDLANDS, CA 92374 (951)232-7259	\$961,927 \$811,662 \$669,743	12/12/08 01/05/09 05/26/09	95% 84%
HB1	SWPPP						
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --()		IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA, CA 92883	KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$39,887,407 \$971,199 \$760,059	11/21/08 12/30/08 10/20/10	7% 2%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 2
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883	ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610	\$13,631,603 \$12,089,919 \$820,861	11/21/07 12/13/07 12/14/09	71% 87%
08-RIV-15-/41.8 08-0J7104		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,120,000 \$1,009,300 \$58,450	06/23/08 07/18/08 06/12/09	90% 90%
HB4N	WPCP						
08-RIV-60-7.1/12.1 08-0L6304		IN RIVERSIDE COUNTY IN AND NEAR RIVERSIDE FROM 0.4 MILE WEST OF VALLEY WAY UNDERCROSSING TO 0.2 MILE WEST OF WEST JUNCTION RTE RESTRIPE AND PLACE PAVEMENT MARKERS	CHRISP COMPANY P O BOX 1368 FREMONT CA 94539 (510)656-2840		\$111,111 \$0 \$0	03/05/09 04/15/09	0% 0%
HM4	WPCP						
08-RIV-60-8.8/11.8 08-0L2504		IN RIVERSIDE COUNTY IN RIVERSIDE AT VARIOUS LOCATIONS FROM LA RUE STREET OVERCROSSING TO ROUTE 60/215/91 SEPARATION TREAT BRIDGE DECK	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$687,425 \$0 \$0	04/03/09 04/20/09	0% 0%
HM3	SWPPP						
08-RIV-62-.5/4.2 08-0L6504		IN RIVERSIDE COUNTY NEAR DESERT HOT SPRINGS FROM 0.5 MILE TO 4.2 MILES NORTH OF ROUTE 10/62 SEPARATION. AC OVERLAY TYPE G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT ATTN: DAN ENNIS 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	VERLENGIA, ROMANO 2351 WEST LUGONIA AVENUE SUITE F REDLANDS, CA 92374-5014 (951)538-9810	\$1,390,000 \$1,234,953 \$0	12/29/08 01/14/09 04/23/09 04/23/09	100% 100% COMPLETED
HM1	WPCP						
08-RIV-79-16.6/0 08-0J0604		IN RIVERSIDE COUNTY IN WINCHESTER AT SIMPSON ROAD INSTALL TRAFFIC SIGNAL AND RESTRIPE	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$296,282 \$91,915 \$91,915	11/24/08 12/22/08 06/16/09	58% 31%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 3
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-.6/1.2 08-456614 HP21-6054-(049)L 605-4 04-() --() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA FROM 1.0 KM EAST OF ORANGE AND RIVERSIDE COUNTY LINE TO 1.4 KM WEST OF ROUTE 91 AND 71 SEPARATIO REPLACE EXISTING BRIDGE	SEMA CONSTRUCTION, INC. 6 ORCHARD SUITE 150 LAKE FOREST, CA 92630	MANASRAH, FATHI 9225 STELLAR COURT #5 CORONA, CA 92883 (951)277-8582	\$13,798,250 \$13,620,949 \$25,330	02/08/07 02/27/07 10/20/09	0% 0% PLANT EST SATIS
08-RIV-91-5.3/6.6 08-474104		IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (957)232-6478	\$2,005,417 \$1,839,997 \$6,100	11/03/06 12/05/06 12/24/10	0% 0% PLANT EST SATIS
08-RIV-91-5.5/7 08-0K7404		IN RIVERSIDE COUNTY IN CORONA AT VARIOUS LOCATIONS FORM WEST GRAND BOULEVARD UNDERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING REHABILITATED BRIDGE DECKS	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 917732911 (909)394-4570		\$468,980 \$0 \$0	04/16/09 04/28/09	0% 0%
08-RIV-215-22.5/38 08-0L5604		IN RIVERSIDE CO NEAR PERRIS FROM 1.7 MILES NORTH OF MCALL BOULEVARD OVERCROSSING TO 0.6 MI NORTH OF EUCALPTUS AVENUE OVERCROSSING PLACE RUBBERIZED TYPE "O" OVERLAY	ORTIZ ASPHALT PAVING 382 EAST ORANGE SHOW ROAD SAN BERNARDINO, CA 92408	MANASRAH, FATHI 9225 STELLAR CT "B" CORONA, CA 92883 (951)277-8582	\$2,876,629 \$2,459 \$0	02/27/09 03/13/09 07/21/09	19% 0%
08-RIV-215-33.8/38.1 08-453104		IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189	\$772,058 \$663,513 \$19,870	06/16/08 07/16/08 06/12/09	100% 86%
08-RIV-243-13.8/13.9 08-0C4004		IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810	\$318,121 \$317,669 \$0	02/09/07 03/07/07 07/03/07	100% 100%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 4
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-24.0/33.6 08-384204 ACIM-X071-(052)E LN62-08 0-(2) --()		IN SAN BERNARDINO COUNTY IN COLTON, SAN BERNARDINO, LOMA LINDA AND REDLANDS AT VARIOUS LOCATIONS WIDEN AND STRIPE RAMPS	TERNO, INC. 15701 HERENO AVENUE LA MIRADA, CA 90638	OOI, KEE 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)840-8323	\$9,872,259 \$9,784,543 \$32,084	06/28/07 07/16/07 04/16/09	0% 0% PLANT EST SATIS
08-SBD-10-25.3/29.2 08-0H7604		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$875,962 \$0 \$0	03/20/09 04/02/09	0% 0%
08-SBD-10-30.1/30.9 08-0C5904		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 0.3 MILE WEST OF EUREKA STREET UNDERCROSSING TO 0.2 MILE WEST OF 6TH STREET UNDERCROSSIN INSTALL LIGHTING AND CURB RAMPS	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G 240 FOUNTAIN VALLEY CA 92708 (714)708-3544	OBADIKE, JOE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4572 (951)830-6821	\$224,658 \$216,720 \$41,536	06/09/08 07/18/08 06/01/09	100% 94% OVER RUN
08-SBD-10-31.1/31.1 08-0E5004		IN SAN BERNARDINO COUNTY ON ROUTES 10 P T M AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$489,489 \$0 \$0	02/11/09 03/04/09	0% 0%
08-SBD-10-/39.2 08-0C3314		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	OOI, KEE 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8323	\$722,435 \$480,503 \$402,682	10/03/08 10/22/08 06/11/09	67% 67%
08-SBD-15-28.9/40.4 08-0K7604		IN SAN BERNARDINO CO. IN AND NEAR HESPERIA AND VICTORVILLE FROM OAK HILL ROAD TO ROUTE 18 JUNCTION. COLD PLANE .04', OVERLAY .08'	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$3,451,111 \$0 \$0	01/12/09 01/29/09	0% 0%

HM1 WPCP

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 5
06/03/09

District 08							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-40.1/42.7 08-0C8104 ACIM-0015-(223)1 ACIM-0015-(223)E --()	SWPPP	IN SAN BERNARDINO CO IN VICTORVILLE FROM 0.6KM SOUTH OF ROUTE 18/15 SEPARATION TO 1.1KM NORTH OF MOJAVE DRIVE OVERCROSSING.	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	GONZALEZ, ALFONSO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5218	\$3,802,315 \$2,903,233 \$984,896	12/03/08 12/19/08 08/11/09	61% 76%
HA27		UPGRADE AND PAVE MEDIAN BARRIER.					
08-SBD-15-41.7/42.4 08-333904 DPIL-0061-(025) --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 1.0 KM SOUTH TO 1.0 KM NORTH OF MAJAVE DRIVE WIDEN BRIDGE, RAMPS AND SIGNAL	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	SARKIN, SUE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7826	\$5,606,359 \$5,858,613 \$5,343	03/16/07 04/06/07 06/04/09	0% 0% PLANT EST SATIS
HE11 HB4N							
08-SBD-15-65.8/130.1 08-492904	WPCP	IN SAN BERNARDINO COUNTY NEAR BARSTOW AT VARIOUS LOCATIONS FROM OUTLET CENTER DRIVE OVERCROSSING TO ZYZX ROAD OVERCROSSING SEAL BRIDGE DECK	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$561,300 \$0 \$0	04/10/09 04/28/09	0% 0%
HM3							
08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --()		IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE	LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$62,446,527 \$46,425,835 \$5,818,310	10/26/07 11/15/07 04/10/10	31% 73% SUSPENDED
HA22 HB1 SWPPP							
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --()	SWPPP	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778	\$51,956,400 \$1,313,507 \$1,003,982	01/16/09 02/09/09 11/30/10	7% 3%
HA22							
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-()		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234	\$32,996,079 \$1,050,849 \$523,611	12/03/08 12/19/08 09/24/10	39% 3%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 6
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-58.4/59.3 08-0J6704		IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215	TRAN, KEN 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	\$131,888 \$745 \$745	02/23/09 03/13/09 07/31/09	0% 1%
HB1	WPCP						
08-SBD-18-72.1/87.9 08-0L7404		IN SAN BERNARDINO COUNTY IN AND NEAR APPLE VALLEY FROM MERIDIAN ROAD TO CENTRAL ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$1,876,678 \$0 \$0	04/27/09 05/05/09	0% 0%
HM1	WPCP						
08-SBD-38-7.7/15 08-0L2904		IN SAN BERNARDION CO IN AND NEAR REDLANDS AND YUCIPA FROM 0.1 MI WEST OF AMETHYST STREET TO VALLEY OF THE FALLS DRIVE PLACE ASPHALT RUBBER SEAL OVERLAY	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY RD. PICO RIVERA, CA 90660	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$1,511,856 \$0 \$0	04/14/09 04/24/09 07/21/09	0% 0%
HM1	WPCP						
08-SBD-40-3.0/15.4 08-0L3604		IN SAN BERNARDINO COUNTY IN AND NEAR DAGGET FROM 0.2 MI WEST OF PELELIU DITCH BRIDGE TO GAS LINE WASH BRIDGE PLACE RUBBERIZED HMA OVERLAY	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE AVE NO 20 ANAHEIM CA 92801 (714)578-9600		\$2,665,805 \$0 \$0	03/27/09 04/10/09	0% 0%
HM1	WPCP						
08-SBD-40-77.4/0 08-0E4304		IN SAN BERNARDINO COUNTY NEAR LUDLOW AT THE WILLOW SPRINGS WASH BRIDGE SEAL BRIDGE DECK	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 917732911 (909)394-4510		\$201,220 \$0 \$0	03/25/09 04/03/09	0% 0%
HM3	WPCP						
08-SBD-40-85.2/99.1 08-0L6404		IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS	HIGHLAND CONSTRUCTION INC. STELLE KRISTI 133 N PIXLEY STREET ORANGE, CA 92868	SHAHIDI, SHAINA 222 E MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$2,212,806 \$435,877 \$104,567	02/02/09 02/24/09 01/26/10	23% 20%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 7
06/03/09

District 08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203	SHAHIDI, SHAINÉ 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839	\$47,751,912 \$44,987,259 \$2,087,565	09/20/07 10/05/07 08/06/09 80% 94%
HA22	SWPPP					
08-SBD-40-142.2/142.6 08-0C5104		IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC 12112 SEVERN WAY RIVERSIDE CA 92503 (951)734-6161	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$479,073 \$407,950 \$1,609	02/21/08 03/12/08 08/26/11 0% 0% PLANT EST SATIS
HA25	SWPPP					
08-SBD-60-3.4/3.5 08-0C0804		IN SAN BERNARDINO COUNTY IN CHINO AT MOUNTAIN AVENUE EASTBOUND OFF-RAMP WIDEN EXISTING RAMP	MR. DICK VOGELS PETERSON CHASEKAWWA, JABRA GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938	\$360,072 \$385,651 \$8,373	04/30/08 05/14/08 08/05/09 0% 0% PLANT EST SATIS
HB4N	WPCP					
08-SBD-62-17.1/17.8 08-476804 ACHS-P062-(025)E P0-62 0-(5E) --()		IN SAN BERNARDINO COUNTY IN JOSHUA TREE FROM SUNNY VISTA ROAD TO HALLEE ROAD WIDEN ROADWAY	VANCE CORPORATION ATTN: VERN THOMAS 2271 NORTH LOCUST AVENUE RIALTO, CA 92377	ALIPANAH, FEREYDOON 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$1,113,282 \$1,248,859 \$0	08/08/08 08/25/08 04/27/09 04/27/09 COMPLETED
HB1	SWPPP					
08-SBD-62-29.1/30.1 08-0E1104		IN SAN BERNARDINO CO IN TWENTYNINE PALMS FROM CANYON ROAD TO 0.1 MI EAST P O BOX 11238 OF EL CAMINO ROAD HMA OVERLAY	AUTOBAHN CONSTRUCTION INC SANTA ANA CA 927111238 (714)769-7025		\$1,042,168 \$0 \$0	03/25/09 04/06/09 0% 0%
HB4N	SWPPP					
08-SBD-62-31.1/31.5 08-482604		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS FROM 0.1 MILE WEST OF MOJAVE AVENUE TO 0.1 MILE EAST OF ALPINE AVENUE INSTALL TRAFFIC SIGNAL	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	TABA, ISSA 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)840-8234	\$293,444 \$255,318 \$157,362	09/29/08 10/28/08 05/22/09 96% 87%
HB4N	WPCP					

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 8
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-66-19.9/20.4 08-0A7404		IN SAN BERNARDINO COUNTY IN RIALTO AT THE INTERSECTION OF ROUTE 66 AND PEPPER AVENUE CONSTRUCT CURB RAMPS AND CULVERT	CSI ELECTRICAL CONTRACTORS INC 10623 FULTON WELLS AVENUE SANTA FE SPRINGS, CA 90670	NGUYEN, VU 850 VIA LATA #100A COLTON, CA 92324 (909)825-2753	\$479,503 \$439,015 \$0	06/23/08 07/22/08 05/08/09 05/12/09	100% 100% COMPLETED
HB71	WPCP						
08-SBD-83-.9/1 08-449714		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$203,350 \$129,577 \$7,114	02/08/08 03/05/08 03/24/10	58% 64%
HA21	WPCP						
08-SBD-138-9.0/13 08-0L3104		IN SAN BERNARDINO COUNTY ABOUT 2 MILES WEST OF CAJON JUNCTION FROM 2.5 MI E OF RTE 138/2 SEPARATION TO 0.1 MI W OF LONE PINE CANYO REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$477,777 \$0 \$0	04/13/09 04/28/09	0% 0%
HM1	WPCP						
08-SBD-138-23.0/23.2 08-0F7804		IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$280,629 \$0 \$0	03/16/09 03/27/09	0% 0%
HB1	SWPPP						
08-SBD-210-9.4/11 08-204324		IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497	\$826,938 \$752,400 \$13,144	09/21/07 11/14/07 01/11/12	0% 0%
HE11	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 9
06/03/09

District 08						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
08-SBD-215-.4/4.2 08-0K7004		IN SAN BERNARDINO COUNTY IN COLTON AT J MC LOUGHLIN ENGINEERING CO VARIOUS LOCATIONS FROM IOWA AVENUE OVERCROSSING TO SANTA ANA RIVER BRIDGE TREAT BRIDGE DECKS	INC 10644 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$341,174 \$75,204 \$75,204	03/02/09 03/20/09 08/03/09 26% 22%
HM3	WPCP					
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864	\$82,357,051 \$51,813,653 \$3,815,468	11/21/07 12/14/07 07/11/11 52% 63%
HB5 HE11	SWPPP					
08-SBD-215-10.0/17.6 08-0H3204 ACIM-2151-(224)E --()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM ROUTE 215/210 SEPARATION TO ROUTE 215/15 SEPARATION. COLD PLANE AND OVERLAY HMA TYPE A	MATICH CORPORATION P.O. BOX 50000 SAN BERNARDINO, CA 92412	MINA, EHAB 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-6415	\$3,699,999 \$80,058 \$80,058	03/09/09 03/16/09 08/03/09 13% 2%
HA22	WPCP					
08-SBD-215-17.3/0 08-0K6904		IN SAN BERNADINO COUNTY NEAR DEVORE AT DEVORE ROAD OCERCROSSING. TREAT BRIDGE WITH METHACRLYLATE.	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510		\$35,625 \$0 \$0	03/11/09 03/27/09 0%
HM3	WPCP					
08-SBD-259-/1.5 08-0K6104		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 0.1 MILE SOUTH OF 16TH STREET OVERCROSSING TO E STREET OVERCROSSING HOT MIX ASPHALT OVERLAY	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400		\$369,963 \$0 \$0	04/23/09 05/04/09 0%
HM1	WPCP					
08-SBD-5506-/0 08-3770U4 CMLN-6208-(014)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE LOCATION FOR THE FUTURE SOUTHERN REGIONAL LABORATORY AND TRANSPORTATION MANAGEMENT CENT CONSTRUCT PARK AND RIDE	RIVERSIDE CONSTRUCTION COMPANYLENART, ELVIRA INC P O BOX 1146 RIVERSIDE CA 92502 (951)682-8308	3474 NIKI WAY RIVERSIDE, CA (951)232-8949	\$3,201,907 \$3,139,220 \$5,280	11/15/07 12/14/07 09/04/09 0% 0%
HB4N	SWPPP					PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 10
06/03/09

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5708-/0 08-479504		IN SAN BERNARDINO COUNTY IN ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION UPGRADE MAINTENANCE FACILITIES	DRP NATIONAL INC. 2694 E. GARVEY AVE., #183 WEST COVINA, CA 91791	GADALLA, AMGAD 236 ORANGE SHOW RD. STE #109 SAN BERNARDINO, CA 92408 (909)844-9731	\$968,000 \$589,599 \$56,280	08/26/08 09/25/08 07/27/09	74% 60% SUSPENDED
HA12							
08-SBD-5714-/0 08-0K7804		IN SAN BERNARDION COUNTY NEAR FAWNSKIN AT THE FAWNSKIN MAINTENANCE STATION REPLACE EXITING ASPHALT CONCRETE	VANCE CORPORATION 2271 N. LOCUST AVE. RIALTO, CA 92377	BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582	\$287,782 \$0 \$0	04/06/09 04/22/09 10/16/09	0% 0%
HA12	SWPPP						
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$27,449,792 \$12,337,429 \$967,085	03/03/08 03/21/08 04/04/12	31% 45%
HA13	SWPPP						

Totals:	Authorized Final Amt:	<u>\$456,788,486</u>	Completed to Date:	<u>\$232,261,286</u>	Work This Month:	<u>\$20,729,942</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-.2/6.7	08-0K5004	1
08-RIV-10-8.1/24.2	08-1A9904	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-4.3/0	08-0F3504	1
08-RIV-10-25.1/44.5	08-0L6704	1
08-RIV-10-52.3/57	08-0H9904	1
08-RIV-15-40.0/40.7	08-452204	2
08-RIV-15-/41.8	08-0J7104	2
08-RIV-60-7.1/12.1	08-0L6304	2
08-RIV-60-8.8/11.8	08-0L2504	2
08-RIV-62-.5/4.2	08-0L6504	2
08-RIV-79-16.6/0	08-0J0604	2
08-RIV-91-5.3/6.6	08-474104	3
08-RIV-91-5.5/7	08-0K7404	3
08-RIV-91-.6/1.2	08-456614	3
08-RIV-215-22.5/38	08-0L5604	3
08-RIV-215-33.8/38.1	08-453104	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-10-25.3/29.2	08-0H7604	4
08-SBD-10-30.1/30.9	08-0C5904	4
08-SBD-10-31.1/31.1	08-0E5004	4
08-SBD-10-24.0/33.6	08-384204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-10-/39.2	08-0C3314	4
08-SBD-15-40.1/42.7	08-0C8104	4
08-SBD-15-41.7/42.4	08-333904	5
08-SBD-15-65.8/130.1	08-492904	5
08-SBD-15-169.8/181.9	08-4393U4	5
08-SBD-15-28.9/40.4	08-0K7604	5
08-SBD-15-/3.8	08-472214	5
08-SBD-18-44.2/44.7	08-227004	5
08-SBD-18-58.4/59.3	08-0J6704	6
08-SBD-18-72.1/87.9	08-0L7404	6
08-SBD-38-7.7/15	08-0L2904	6
08-SBD-40-3.0/15.4	08-0L3604	6
08-SBD-40-77.4/0	08-0E4304	6
08-SBD-40-85.2/99.1	08-0L6404	6
08-SBD-40-89.0/119	08-486304	7
08-SBD-40-142.2/142.6	08-0C5104	7
08-SBD-60-3.4/3.5	08-0C0804	7
08-SBD-62-17.1/17.8	08-476804	7
08-SBD-62-29.1/30.1	08-0E1104	7
08-SBD-62-31.1/31.5	08-482604	7
08-SBD-62-55.0/79.5	08-0H6504	8
08-SBD-66-19.9/20.4	08-0A7404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-83-.9/1	08-449714	8
08-SBD-138-9.0/13	08-0L3104	8
08-SBD-138-23.0/23.2	08-0F7804	8
08-SBD-210-9.4/11	08-204324	8
08-SBD-215-.4/4.2	08-0K7004	9
08-SBD-215-4.8/6.5	08-007174	9
08-SBD-215-10.0/17.6	08-0H3204	9
08-SBD-215-17.3/0	08-0K6904	9
08-SBD-259-/1.5	08-0K6104	9
08-SBD-5506-/0	08-3770U4	9
08-SBD-5708-/0	08-479504	10
08-SBD-5714-/0	08-0K7804	10
08-SBD-5730-/0	08-0H2824	10

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$234,318,517	\$117,171,838
-S-	FEDERAL AID (SECONDARY)	\$46,627,682	\$13,140,769
-SH-	STATE HIGHWAY	\$68,803,511	\$25,455,723

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid		Category	Bid + CCO
			Work Comp
			\$107,038,776
			\$76,492,956
District Total:			<u>\$456,788,486</u>
			<u>\$232,261,286</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$2,982,784
Work completed this Period:	\$2,982,784