

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 1
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTORS, INC. 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$5,693,000 \$656,366 \$148,502	03/18/08 04/17/08 12/31/10	15% 12%
HA11	WPCP						
10-ALP-207-/1.4 10-0M8404		IN ALPINE COUNTY NEAR BEAR VALLEY FROM ROUTE 4 TO 2.2 KM NORTH OF ROUTE 4 INTERSECTION HOT MIX ASPHALT RESURFACING	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202	DE LA CRUZ MARCEL	\$673,919 \$551,021 \$519,428	04/22/08 05/12/08 10/23/08	96% 81%
HA22	WPCP						
10-AMA-49-.5/.6 10-0M5104		IN AMADOR COUNTY NEAR SCOTTSVILLE 0.9 KM NORTH OF MOKELUMNE RIVER BRIDGE CONSTRUCT TURNOUT	VINCIGUERRA CONSTRUCTION 907 VOGAN TOLL ROAD JACKSON, CA 95642	RICE, CLIFFORD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$356,638 \$348,155 \$41,192	02/08/08 03/19/08 12/31/08	99% 96% SUSPENDED
HB4N	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,847,652 \$0	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$157,164 \$149,287 \$3,893	08/10/05 08/24/05 12/31/08	0% 0% PLANT EST SATIS
HB1	WPCP						
10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --()		IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201	RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$819,888 \$540,331 \$166,772	04/22/08 05/21/08 12/31/08	74% 66%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 2
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-21.1/23.4 10-362504		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$24,058,426 \$13,624,269 \$1,592,545	08/10/07 09/07/07 12/31/10	25% 57%
HE14	SWPPP						
10-CAL-4-24.0/28 10-0M3704		IN CALAVERAS AND AMADOR COUNTIES ON ROUTE 4 AT VALLECITO FROM SIX MILE ROAD TO DAVIS RANCH ROAD AND ON ROUTE 104 IN AND NEAR IONE RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD 1110 WEST KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6922	\$1,369,800 \$1,279,268 \$0	01/31/08 02/20/08 12/31/12	89% 93% SUSPENDED
	WPCP						
10-CAL-12-10.2/18.2 10-0N5904		IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM TRAILER COURT ENTRANCE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC P.O. BOX 1630 LODI, CA 95241	CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563	\$1,011,513 \$953,431 \$0	04/08/08 04/28/08 10/07/08 10/07/08	100% 100% COMPLETED
HA12	WPCP						
10-CAL-12-14.0/14.5 10-0H3804		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.2 KM EAST OF HAUPT CREEK BRIDGE TO 0.2 KM EAST OF DOUBLE SPRINGS ROAD WIDEN AND RESURFACE ROADWAY	ON GRADE CONTRACTING INC P.O. BOX 159 JAMESTOWN, CA 95327	CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563	\$415,042 \$446,727 \$38,915	02/21/08 03/24/08 10/20/08 10/21/08	94% 95%
HB4N	SWPPP						
10-CAL-26-30.0/0 10-0N3804		IN CALAVERAS COUNTY AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95231	CLIFF RICE P.O. BOX 430 ALTAVILLE, CA 95221 (209)333-6922	\$336,850 \$254,510 \$36,586	05/16/08 06/02/08 10/23/08	100% 90%
HM3	WPCP						
10-MER-5-/32.5 10-0N1504 ACIM-005 -(134)E --()		IN FRESNO AND MERCED COUNTIES NEAR SANTA NELLA FROM NEES AVENUE OVERCROSSING TO STANISLAUS COUNTY LINE RESURFACE ROADWAY	GEORGE REED P.O. BOX 4760 MODESTO, CA 95352	GURDIP "DANNY" UPPAL P.O. BOX 311 MERCED, CA 95341 (209)815-1075	\$26,296,645 \$26,876,769 \$2,222,319	07/09/07 07/27/07 10/30/08	93% 98%
HA22	WPCP		(209)523-0734				

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 3
11/04/08

District 10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --()		IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE	(916)635-9370	KEWAL VIRK (559)696-1545	\$6,646,632 \$3,662,744 \$291,271	09/25/07 10/24/07 10/06/09 100% 55%
HA21	SWPPP					
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,309,813 \$1,201,996 \$6,723	01/06/06 01/17/06 08/04/09 13% 92%
HA25	SWPPP					
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	INC. 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	SAYED HASHEMYAN CONCORD CA 94524	\$30,989,445 \$12,740,484 \$3,685,666	03/20/08 04/07/08 07/06/10 42% 41%
HE14	SWPPP					
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE, INC. 800 WEST EIGHT MILE RD STOCKTON, CA 95209	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$600,971 \$8,256 \$8,256	08/19/08 09/10/08 04/03/12 2% 1%
HA22	SWPPP					
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,550,528 \$0	02/13/03 02/25/03 10/14/08 10/14/08 100% 100% SUSPENDED
HA22	SWPPP					
10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --()		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381	JAKHAR, HASSAN (209)724-9096	\$1,707,677 \$1,686,215 \$0	12/15/06 01/11/07 10/14/08 10/14/08 100% 100% PLANT EST SATIS
HB1	SWPPP					

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 4
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM TEICHERT CONSTRUCTION P.O. BOXKEWAL VIRK 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	3367 TURLOCK,CA,95381	P.O.BOX 311 MERCED,CA,95341 (559)696-1545	\$13,975,000 \$11,051,238 \$347,231	06/16/06 06/17/06 10/30/08 10/27/08	100% 79% OVER RUN
201130							
10-SJ-4-25.0/29.5 10-0S4204		IN SAN JOAQUIN COUNTY NEAR FARMINGTON GEORGE REED INC FROM 0.1 MILE EAST OF JACK TONE ROAD P. O. BOX 4760 TO 0.4 MILE WEST OF VAN ALLEN ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	MODESTO, CA 95352	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON, CA95356 (209)942-6160	\$824,038 \$731,423 \$728,713	06/12/08 06/27/08 11/12/08	53% 89%
HM	WPCP						
10-SJ-5-10.7/13.9 10-0N4204		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AT VARIOUS LOCATIONS FROM DEUEL OVERHEAD TO PARADISE CUT OVERFLOW BRIDGE TREAT BRIDGE DECKS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	SINGH MANJIT (209)405-2854	\$488,011 \$0 \$0	05/08/08 05/30/08 12/10/08	0% 0%
HM3	WPCP						
10-SJ-5-11.8/39.6 10-0N3004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM OLD US 50 OVERCROSSING CONTRACTORS INC TO ROUTE 5/12 SEPARATION REPLACE JOINTS AND APPROACH SLABS	CALIFORNIA ENGINEERING 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	SINGH MANJIT 1110 W. KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)405-2854	\$727,340 \$509,250 \$147,456	05/23/08 06/10/08 12/10/08	71% 69%
HM3	WPCP						
10-SJ-5-13.8/25.4 10-0S2804		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,863,306 \$0 \$0	05/09/08 07/21/08	0% 0%
HM	WPCP						
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM NEHEMIAH CONSTRUCTION INC 0.1 KM NORTH OF PARADISE CUT OVERFLOW 4790 E 2ND STREET BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	4790 E 2ND STREET BENICIA CA 94501 (707)746-6870	DEOL, HARMINDER 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6930	\$13,681,636 \$13,189,162 \$136,677	11/15/06 11/30/06 02/04/09	86% 96%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 5
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-22.5/25.4 10-0N4804		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM FRENCH CAMP TURNPIKE UNDERCROSSING TO CHARTER WAY UNDERCROSSING GRIND DECKS AND SEAL JOINTS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	SINGH MANJIT (209)405-2854	\$319,561 \$221,552 \$172,545	05/21/08 06/02/08 10/31/08	83% 68%
HM3	WPCP						
10-SJ-5-25.3/29.6 10-0M5004		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO CALAVERAS RIVER BRIDGE REPLACE CONCRETE SLAB	CALIFORNIA ENGINEERING TO CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	CASTILLO, MARIO (209)941-1926	\$985,516 \$976,935 \$0	04/22/08 05/15/08 10/10/08 10/10/08	100% 100% COMPLETED
	WPCP						
10-SJ-5-25.6/26.1 10-0N2504		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM ANDERSON STREET UNDERCROSSING TO ROUTE 5/4 SEPARATION TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$1,260,015 \$483,494 \$0	05/23/08 06/16/08 04/24/09	23% 38%
HM3	WPCP						
10-SJ-12-4.4/0 10-0N3204		IN SAN JOAQUIN COUNTY ON ROUTE 12 NEAR TERMINOUS AT LITTLE POTATO SLOUGH AND ON ROUTE 99 NEAR LODI AT MOKELUMNE RIVER BRIDGE TREAT BRIDGE DECKS	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO CA 94577	NOMER GUTIERREZ 611 SAN JUAN AVE STOCKTON CA 95203 (209)942-6160	\$571,839 \$644,919 \$403,930	05/27/08 06/16/08 11/15/08	81% 93%
HM3	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,218,276 \$2,326,073 \$0	05/18/06 05/31/06 09/28/09	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-88-3.2/0 10-0L9504 ACHS-P088-(050)S GPO8-8 05-(HSI)P 10 0-88-() HB1		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL	COLUMBIA ELECTRIC INC 1980 DAVIS STREET SAN LEANDRO CA 94577 (510)430-9505		\$282,485 \$0 \$0	10/03/08 10/30/08	0% 0%
	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 6
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-88-13.8/16.4 10-0G7604		IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST P O BOX 1630 JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC LODI CA 95241 (209)334-0790		\$1,483,498 \$0 \$0	08/19/08 09/04/08	0% 0%
HA22	WPCP						
10-SJ-99-11.5/0 10-0N3104		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT TURNER STATION OVERHEAD AND AT LONE TREE SLOUGH BRIDGE PLACE POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC. 1310 W 23RD STREET TEMPE, AZ 85282	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$337,327 \$314,607 \$0	05/21/08 06/12/08 10/07/08 10/07/08	100% 100% COMPLETED
HM3	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$83,574,360 \$73,188,415 \$4,350,763	03/28/06 04/12/06 08/19/09	74% 88%
HB4C	SWPPP						
10-SJ-205-8.1/8.1 10-0N1304		IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$102,985 \$0 \$0	10/03/08 10/17/08	0% 0%
HB4N	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,266,373 \$3,614,560 \$27,830	02/06/06 02/22/06 04/07/10	56% 85%
HA25	SWPPP						
10-STA-99-10.3/12 10-0L6404 OTS- -() --()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM MITCHELL ROAD OVERCROSSING TO 0.3 KM NORTH OF WHITMORE AVENUE OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380-9519 (209)632-6600	GURDIP "DANNY" UPPAL 952 GOODWIN DRIVE RIPON, CA 95366 (209)815-1075	\$2,413,150 \$950,123 \$291,758	11/08/07 11/30/07 01/23/09	40% 38%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 7
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$16,478,749 \$2,016,428 \$1,739,569	06/23/08 07/09/08 03/01/11	6% 12%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC RICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR. RIPON, CA 95366 (209)599-5264		\$1,787,465 \$1,554,375 \$0	09/18/07 10/16/07 12/16/08	77% 86%
HA25	SWPPP						
10-STA-99-19.0/24.7 10-0N5704		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.5 MILE NORTH OF CARPENTER/BRIGGSMORE OVERCROSSING TO SAN JOAQUIN COUNTY LINE REPLACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES "PCS" 3309 VINCENT RD. PLEASANT HILL, CA 94523	RICHARD ONOCHIE/ABDUL RASHID 952 GOODWIN DR., RIPON CA 95366 (209)610-0806	\$502,146 \$0 \$0	04/16/08 05/12/08 12/04/08	0% 0%
	WPCP						
10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --()		IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT	GEORGE REED INC. P.O.BOX 4760 MODESTO, CA 95352	RICHARD ONOCHIE/ABDUL RASHID (209)610-0806	\$5,667,114 \$497,680 \$480,630	08/06/08 08/15/08 03/06/09	24% 9%
HA22	SWPPP						
10-STA-108-30.5/31.6 10-0L7204 ACHS-P108-(046)E PGP1-08 0-(6E) --()		IN STANISLAUS COUNTY IN AND NEAR RIVERBANK FROM MID MAIN CANAL TO HOWARD AVENUE HOT MIX ASPHALT RESURFACING	GEORGE REED INC. P.O.BOX 4760 MODESTO, CA 95352	DAVID ABLEDU 952 GOODWIN DR. RIPON CA 95366 (209)599-7281	\$700,076 \$0 \$0	09/02/08 09/15/08 01/16/09	0% 0%
HB1	WPCP						SUSPENDED
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$6,569,394 \$137,721 \$105,608	06/19/08 07/09/08 01/29/10	9% 2%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

Page 8
11/04/08

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-12.6/16.5 10-0M4304		IN TUOLUMNE COUNTY AT AND NEAR JAMESTOWN FROM 0.2 MILE SOUTH OF CHICKEN RANCH ROAD TO EAST JUNCTION ROUTE 108 RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO P.O. BOX 50085 WATSONVILLE, CA95366	ALFRED BLUM 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-1940	\$827,998 \$630,069 \$524,889	04/16/08 05/07/08 10/27/08	83% 76% SUSPENDED
	WPCP						
10-TUO-120-3.5/6.9 10-0G7504		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION FROM 2.1 MILES EAST OF TULLOCH ROAD TO 0.2 MILE WEST OF LA GRANGE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA, CA 95370	BAL BAHADUR PAUL 611 SAN JUAN AVE STOCKTON, CA95203 (209)948-7216	\$1,646,339 \$0 \$0	08/15/08 09/04/08 11/30/08	0% 0%
HA22	WPCP						

Totals:	Authorized Final Amt:	<u>\$271,506,612</u>	Completed to Date:	<u>\$182,416,032</u>	Work This Month:	<u>\$18,219,667</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-1.9/0	10-444204	1
10-ALP-207-/1.4	10-0M8404	1
10-AMA-49-.5/.6	10-0M5104	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-29.5/0	10-499804	1
10-CAL-4-24.0/28	10-0M3704	2
10-CAL-4-21.1/23.4	10-362504	2
10-CAL-12-10.2/18.2	10-0N5904	2
10-CAL-12-14.0/14.5	10-0H3804	2
10-CAL-26-30.0/0	10-0N3804	2
10-MER-5-/32.5	10-0N1504	2
10-MER-59-26.9/27.5	10-1A0704	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MPA-49-12.0/12.4	10-1A9304	3
10-MPA-140-42.3/43.5	10-0P4404	4
10-SJ-4-25.0/29.5	10-0S4204	4
10-SJ-5-10.7/13.9	10-0N4204	4
10-SJ-5-25.3/29.6	10-0M5004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-25.6/26.1	10-0N2504	4
10-SJ-5-11.8/39.6	10-0N3004	4
10-SJ-5-13.8/25.4	10-0S2804	5
10-SJ-5-13.9/15.6	10-3A1204	5
10-SJ-5-22.5/25.4	10-0N4804	5
10-SJ-12-4.4/0	10-0N3204	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-88-3.2/0	10-0L9504	5
10-SJ-88-13.8/16.4	10-0G7604	6
10-SJ-99-11.5/0	10-0N3104	6
10-SJ-205-3.0/13.6	10-300164	6
10-SJ-205-8.1/8.1	10-0N1304	6
10-STA-99-9.9/15	10-0F7204	6
10-STA-99-10.3/12	10-0L6404	6
10-STA-99-11.9/11.9	10-2A7704	7
10-STA-99-15.0/16.5	10-0F7304	7
10-STA-99-19.0/24.7	10-0N5704	7
10-STA-108-22.4/26.5	10-3A7404	7
10-STA-108-30.5/31.6	10-0L7204	7
10-STA-219-.1/2.9	10-0A8704	7
10-TUO-49-12.6/16.5	10-0M4304	8
10-TUO-120-3.5/6.9	10-0G7504	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-I-		FEDERAL AID (INTERSTATE)	\$26,296,645
-F-		FEDERAL AID (PRIMARY)	\$89,150,545
-S-		FEDERAL AID (SECONDARY)	\$13,718,481
-SH-		STATE HIGHWAY	\$132,298,597
			\$10,042,343
District Total:			<u>\$271,506,612</u>
			<u>\$182,416,032</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$6,589,424
Work completed this Period:	\$6,589,424