Page 1 11/04/09

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALA-580 10-0N1404 HB4N	-1.5/8.7 WPCP	IN ALAMEDA COUNTY NEAR LIVERMORE AT VARIOUS LOCATIONS FROM GRANT LINE ROAD UNDERCROSSING TO 0.4 MILE WEST OF GREENVILLE ROAD UNDER INSTALL TRAFFIC ELECTRICAL SYSTEM	PRISM ENGINEERING INC. 630 REED STREET SANTA CLARA, CA 95050	SINGH, PARMINDER PARADISE CONSTRUCTION OFFICE 157 SLOAN COURT SUITE B TRACY CA 95304 (209)601-8697	\$530,462	12/03/08 12/18/08 10/22/09 10/27/09	91% 94%
10-ALP-88-1 10-444204	1.9/0	IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR IN 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	NCEHAB A WAHED 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$6,110,583 \$3,746,527 \$404,663	04/17/08 07/16/10	3% 61% SPENDED
HA11	WPCP						
10-AMA-16- 10-0S4904 HA22	/9.4 WPCP	IN AMADOR COUNTY AT AND NEAR FOREST HOME FROM SACRAMENTO COUNTY LINE TO ROUTE 49 PME CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS POST OFFICE BOX 4770 MODESTO, CA 95352	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$483,133 \$378,541 \$0	04/24/09	50% 77%
10-AMA-49- 10-049954 HE14	7.0/11 SWPPP	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, IN 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	NCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,865,099		0% 0% ANT EST FIS
10-AMA-88- 10-0S4704 SARR-P088- P0-88 0- () HA22	(052)E	IN AMADOR COUNTY IN AND NEAR BARTON FROM 0.1 MILE WEST OF WAGON WHEEL DRIVE TO 0.1 MILE WEST OF SILVER LAKE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$801,115 \$850,417 \$0	06/24/09 12/31/09	97% 98% SPENDED
10-AMA-88- 10-0S4404 SARR-P088- P0-88 0- ()	(053)E	IN AMADOR COUNTY AT AND NEAR PLASSE FROM 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD TO 0.3 MILE EAST OF KIT CARSON LODGE ROAD APPLY SEAL COAT	GRAHAM CONTRACTORS, INC. POST OFFICE BOX 26770 SAN JOSE, CA 95159	RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$312,510 \$211,346 \$0	06/25/09 12/31/09	57% 68% SPENDED

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
10-CAL-4-21 10-362504 HE14	1.1/23.4 SWPPP	IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLERI BYPASS ROA CONSTRUCT HIGHWAY AND BRIDGES	TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910	\$24,689,564 \$24,439,611 \$0	09/07/07 09/24/09 09/24/09	100% 100% MPLETED
10-CAL-4-4(10-0E4204	0.1/40.6	IN CALAVERAS COUNTY NEAR ARNOLD FROM MEADOWMONT WAY TO 0.3 KM WEST OF MEADOWVIEW ROAD WIDEN ROADWAY	TEICHERT CONSTRUCTION INC P.O. BOX 1118 STOCKTON, CA 95201	SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA 95222 (209)736-6910	\$663,897 \$720,732 \$0	06/24/09 09/30/09 09/30/09	100% 100% MPLETED
HB4N	SWPPP						
10-CAL-49-2 10-0S4104	20.5/30.9	IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON		RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,091,636 \$1,996,544 \$28,205	01/27/09 12/31/09	88% 94% SPENDED
	WPCP	RUBBERIZED HOT MIX ASPHALT OVERLAY		(209)333-6922		50	J. 21.525
10-MER-54 10-0E7204	1/32.3	IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	SRICHARD A. HEAPS INC. 8909 FLORIN ROAD SACRAMENTO, CA 95829	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341	\$1,533,811 \$269,841 \$269,841	08/12/09	20% 18%
HB4N	WPCP			(209)724-9096			
10-MER-5-4 10-0S1504 HB1	.5/5.3 WPCP	IN MERCED COUNTY ABOUT 12 MILES SOUTH OF LOS BANOS FROM 1.6 MILES SOUTH TO 0.8 MILE SOUTH OF ROUTE 165/5 SEPARATION CONSTRUCT CONCRETE BARRIER	ANOZIRA INCORPORATED 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400		\$267,420 \$0 \$0	10/20/09	0% 0%
10-MER-59-1 10-0N9004 HB1	14.1/0 WPCP	IN MERCED COUNTY IN MERCED AT CHILDS AVENUE INSTALL NEW SIGNALS	BART KREIGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD. TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381	KEWAL VIRK 107 HERON WAY.P.O. BOX 311 MERCED, CA. 95341 (559)696-1545	\$428,722 \$433,425 \$0	04/03/09 09/30/09 10/01/09	100% 100% MPLETED

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Est Comp	%Time % Work Message
10-MER-59- 10-0F6504 ACHS-S059- P S0-59 0- () HB1	(048)E	IN MERCED COUNTY ABOUT 10 KM NORTH OF MERCED FROM 0.2 KM SOUTH OF OAKDALE TO 0.5 KM NORTH OF OAKDALE ROAD INTERSECTION REALIGNMENT	BART KRIEGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381	KEWAL VIRK POST BOX 311 MERCED, CA. (559)696-1545	\$1,240,458 \$900,772 \$488,109	06/25/09 07/21/09 10/29/09	82% 72%
10-MER-59-1 10-1A0704 ASCT-S059- S0-59 0-	(047)E	IN MERCED COUNTY ABOUT 18 KM NORTH OF MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE	CC MYERS	KEWAL VIRK	\$7,005,172 \$7,066,965 \$0	09/25/07 10/24/07 10/14/09 10/14/09	100%
() HA21	REPLACE BRIDGE		(916)635-9370	(559)696-1545			ANT EST FIS
10-MER-99- 10-482314 ACNH-P099- ()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209)726-5485	\$1,313,328 \$1,264,267 \$0	01/06/06 01/17/06 08/24/09	82% 97%
на25	SWPPP						
10-MER-99- 10-0K0204 SARR-P099- P0-99 5- () HA21	(521)E	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400		\$20,492,520 \$0 \$0	10/08/09 10/22/09	0% 0%
10-MER-99- 10-0N1704	18.5/0	IN MERCED COUNTY IN MERCED AT FRANKLIN ROAD OVERCROSSING REPAINT BRIDGE	TODD ANDERSON JEFFCO PAINTING & COATING INC.1260 RAILROAD AVE.P.O. BOX2015 1260 RAILROAD AVE.BLDG. 750	107 HERON WAY, P.O. BOX 311 MERCED, CA. 95341	\$566,196 \$565,696 \$0	04/17/09 05/05/09 10/01/09 10/01/09 OVI	100% 100% ER RUN
нм3	WPCP		P.O. BOX 2015, VALLEJO.CA.	(559)696-1545			
10-MER-99- 10-414814	23.8/26.5	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY CONSTRUCT FREEWAY AND BRIDGES	INC. 7P O BOX 6227	SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863	\$31,508,973 \$26,746,842 \$1,076,719	03/20/08 04/07/08 08/23/10	0% 0% ANT EST
HE14	SWPPP		CONCORD CA 94524	,			ris

Page 4 11/04/09

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99- 10-0L5804 ACST-P099- P0-99 5-	(515)E	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE, INC. 5400 W HIGHWAY 12 LODI, CA 95242	HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096	\$600,971 \$418,412 \$5,082		21% 69%
10-SJ-4-5. 10-0H04U4 SARR-P004- P0-04 1- ()	(133)E	IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DUBLIN CA 94568 (925)829-9220		\$6,432,432 \$0 \$0	09/21/09	0% 0%
10-SJ-4-8. 10-283204 ACST-P004- P0-04 1- ()	(132)E	IN SAN JOAQUIN CO NEAR STOCKTON 0.2 MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION	TOP GRADE CONSTRUCTION INC 315 FYFFE AVENUE SUITE G STOCKTON CA 95203 (209)467-4102		\$4,929,465 \$0 \$0	08/10/09	0% 0%
10-SJ-4-15 10-0N2604	.7/19.4	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN	DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355	NOMER GUTIERREZ	\$845,956 \$694,677 \$289,760	03/20/09 11/15/09	93% 78%
нм3	WPCP	TREAT BRIDGE DECKS	FRENCH CAMP CA 95231	(209)942-6160		SU	SPENDED
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-1927	\$674,201	10/23/08 11/14/08 12/31/09	95% 91%
нм3н	WPCP	REPAIR BRIDGE CONTROL HOUSE					
10-SJ-53 10-0N4104	/6.4	IN SAN JOAQUIN COUNTY ABOUT 7 MILES SOUTH OF LATHROP FROM GAFFERY ROAD UNDERCROSSING TO ROUTE 5/33 SEPARATION AND OVERHEAD TREAT BRIDGE DECKS METHACRYLATE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957426811 (916)635-9370	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790	\$674,185 \$534,287 \$379,663		86% 77%

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-3.3 10-0N2704	3/49.2 WPCP	IN SAN JOAQUIN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LN, SUITE 35 LODI, CA 95240 (209)470-8790	\$343,928	04/27/09 05/08/09 10/27/09	91% 82%
10-SJ-5-12 10-0U3304	.9/12.9 WPCP	IN SAN JOAQUIN COUNTY IN LATHROP AT PARADISE CUT BRIDGE REPLACE STEEL BEARING ASSEMBLIES	C C MYERS INC 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957426811 (916)635-9370	MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585	\$1,004,539 \$1,003,189 \$0	06/19/09 07/02/09 10/12/09 10/12/09 COI	100% 100% MPLETED
10-SJ-12-12 10-0Q8904	2.4/13	IN SAN JOAQUIN COUNTY NEAR LODI FROM 03. MILES WEST TO 0.3 MILE EAST OF DEVRIES ROAD INSTALL TRAFFIC SIGNAL	M TOP GRADE CONSTRUCTION 50 CONTRACTORS STREET LIVERMORE CA 94551	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$380,690 \$302,318 \$67,872	04/15/09 04/28/09 11/02/09	80% 79%
HB1 10-SJ-26-19 10-499004 ACST-P026-190-26 0-10 P0-26 0-10 HB1	(022)E	IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KN WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY M PO BOX 151 STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$2,201,662 \$2,326,663 \$0	05/31/06 09/25/09 09/25/09 PL	100% 100% ANT EST TIS
10-SJ-88-3 10-0L9504 ACHS-PO88- GPO8-8 05- 10 0-88-() HB1	(050)S	IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL	SIMON COSTA COLUMBIA ELECTRI 1980 DAVIS ST SAN LEANDRO, CA 94577	CGREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$280,487	10/03/08 10/30/08 10/07/09 10/07/09 COI	100% 100% MPLETED
10-SJ-88-3 10-0G3204 ACHS-P088- GP08-8 05- ()	(051)S	IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION	KNIFE RIVER CONSTRUCTION C/O 4 LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160	\$1,049,535 \$797,596 \$376,045	05/26/09 06/05/09 02/11/10	45% 77%

Page 6 11/04/09

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Est Comp	%Time % Work Message
10-SJ-99-21 10-0N8404	1.9/21.9	IN SAN JOAQUIN COUNTY NEAR STOCKTON AT CALAVERAS RIVER OVERCROSSING REHABILITATE FRONTAGE ROADS	TOM MAYO CONSTRUCTION INC. 4735 E FREMONT STREET STOCKTON, CA 95215	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$275,271 \$260,301 \$108,772	10/22/09	100% 93% ER RUN
	WPCP						
10-SJ-99-27 10-0N9104	7.5/0	IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	SCOTT ESSON WATKIN & BORTOLUSSI, INC. 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208	\$365,600 \$280,550 \$23,715		0% 0% ANT EST
HB1	SWPPP					SA'	TIS
10-SJ-99-36 10-0N3904	5.7/36.7	IN SAN JOAQUIN COUNTY NEAR GALT AT COLLIER ROAD OVERCROSSING REPAIR BRIDGE GIRDER	CHRISTIE CONSTRUCTORS INC. 4925 SEAPORT AVENUE RICHMOND, CA 94804	MARIO D CASTILLO (209)941-1926	\$201,286 \$192,335 \$0	06/04/09 07/09/09 10/08/09 10/22/09	100%
HA21	WPCP						
10-SJ-99-/0 10-3A6304 HM3H) WPCP	IN SAN JOAQUIN CO. IN RIPON AT THE STANISLAUS RIVER BRIDGE RESURFACE BRIDGE DECKS	AMERICA CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE, BENICIA, CA 94510	NOMER GUTIERREZ WATERFRONT CONSTUCTION OFFICE, 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160	\$1,987,851 \$1,508,426 \$154,891	05/28/09 06/11/09 12/21/09	63% 77%
10-SJ-205-2	2.4/0	IN SAN JOAQUIN COUNTY NEAR TRACY AT	VALENTINE CORPORATION	MARQUEZ, PAM	\$827,369	06/08/09	0%
10-0N4004 HA21	WPCP	HANSEN ROAD OVERCROSSING REPAIR GIRDER	P O BOX 9337 SAN RAFAEL CA 949129337 (415)453-3732	157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585	\$0 \$0	06/25/09 01/12/10	0%
10-SJ-205-3 10-300164 ACNH-X077-(X0-77 0-(() HB4C	(014)N	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MYERS JV 1520 FOURTH STREET BERKELY,CA 94710	MARQUEZ, PAMELA J 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585	\$92,769,669 \$91,538,223 \$10,569		0% 0% ANT EST TIS

Page 7 11/04/09

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Est Comp	%Time % Work Message
10-STA-4-1 10-0G2004 HA21	.6/0 SWPPP	IN STANISLAUS COUNTY NEAR FARMINGTON AT ROCK CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION	ICAL-NEVA CONSTRUCTION SERVICES, INC P.O. BOX 64 LOOMIS, CA 95650	COLIN DORAN P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563	\$127,841	05/27/09 07/08/09 10/23/09	48% 96%
10-STA-33 10-0G7704 SARR-S033 S0-33 0	.5/14.5 (069)E	IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY	KNIFE RIVER CONSTRUCTION 655 W.CLAY STREET STOCKTON, CA 95206	ALFRED BLUM/ABDUL RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)948-7216	\$1,303,730 \$187,470 \$187,470	08/26/09	31% 14%
10-STA-99-1 10-0N2804	1.7/14.9	IN CALAVERAS, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS LOCATIONS) CONSTRUCT APPROACH SLABS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY, CA 91950	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$581,938 \$297,548 \$297,548	05/26/09 06/16/09 11/19/09	74% 49%
HM3 LO-STA-99-9 LO-0F7204 ACNH-P099-((500)E	IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,266,373 \$3,948,490 \$24,161	02/22/06	80% 93%
A25 0-STA-99-1 0-2A7704 E11	SWPPP 11.9/11.9 SWPPP	IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	SAN RAFAEL CA 949014886 (415)453-4691 NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,132,362 \$11,749,792 \$396,826	07/09/08	39% 68%
10-STA-99-1 10-0F7304 HA25	15.0/16.5 SWPPP	IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 W HWY 12 LODI, CA 95242	ALFRED BLUM/OBAIDULLAH "ABDUL" RASHID WATERFRONT CONSTRUCTION FIELD OFFICE 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)948-7216	\$1,787,465 \$1,622,752 \$5,616	10/16/07 12/23/11 PL	0% 0% ANT EST TIS

Page 8 11/04/09

District	10						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-10-0K7004	21.9/22.3 SWPPP	IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366	\$798,050 \$0 \$0	07/15/09 07/28/09	0% 0%
10-STA-108 10-3A7404 ACST-P108- P1-08 0- () HA22	(045)E	IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT	GEORGE REED INC.	ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806	\$5,789,745 \$5,387,527 \$2,418,269	08/15/08	55% 88%
10-STA-132 10-3A6504 NH(-14.9/L16.8	IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264	\$4,668,975 \$706,962 \$293,240	04/10/09 04/24/09 01/14/10	67% 15%
HA22 10-STA-132 10-0J9004	WPCP -20.1/0	IN STANISLAUS COUNTY AT EMPIRE AT SANTA FE AVENUE CONSTRUCT RIGHT TURN CHANNELIZATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$140,260 \$0 \$0	06/05/09 06/24/09	0% 0%
HB4N 10-STA-219 10-0A8704 HB4C	WPCP 1/2.9 SWPPP	IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699	\$6,875,880 \$3,953,921 \$164,203	07/09/08	51% 57%
10-TUO-49- 10-0S4504 SARR-P049- P0-49 1-	(145)E	IN TUOLUMNE COUNTY IN AND NEAR SONORAFROM 0.2 MILE SOUTH OF PESCE WAY TO CALAVERAS COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	A GRANITE CONSTRUCTION, INC. JASON SLAVENS PROJECT ENGINEER PO BOX 151 STOCKTON, CA 95201	ALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$1,037,266 \$987,014 \$75,915		45% 91%

District

10

Page 9 11/04/09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Comp To date	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-20 10-0N9904 HB1	0.4/0 WPCP	IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS	TENNYSON ELECTRIC, INC. CURTIS BRYANT PROJECT MANAGER 7275 NATIONAL DRIVE SUITE A LIVERMONRE, CA 94550	SALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)923-3254	\$188,898 \$89,445 \$0	06/03/09	98% 48%
10-TUO-49-2: 10-0J1504 ACHS-P049-(: P P0-49 1-(: ()	146)E	IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS	LADD & ASSOCIATES) PO BOX 992750 REDDING CA 96099-2750	BLUM ALFRED/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,201,423 \$0 \$0	10/01/09	0% 0% SPENDED
10-TUO-108-0 10-0M2404 HA42	64.5/0 WPCP	IN TUOLUMNE CO NEAR KENNEDY MEADOW AT 2.5 MILES WEST OF MONO COUNTY LINE CONSTRUCT SOLDIER PILE WALL	IR.A. NEMETZ CONSTRUCTION CO., INC 11082 HJEFF BRIAN LANE, SUITE A, PO.BOX 32 WILTON, CA95693	PAWAN GARG 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8777	\$457,702 \$389,311 \$298,280	06/26/09	55% 84%

 Totals:
 Authorized Final Amt:
 \$264,324,619
 Completed to Date:
 \$202,590,747
 Work This Month:
 \$8,025,460

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALA-580-1.5/8.7	10-0N1404	1
10-ALP-88-1.9/0	10-444204	1
10-AMA-16-/9.4	10-0S4904	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-88-32.3/38	10-0S4704	1
10-AMA-88-60.8/66.7	10-054404	1
10-CAL-4-40.1/40.6	10-0E4204	2
10-CAL-4-21.1/23.4	10-362504	2
10-CAL-49-20.5/30.9	10-0S4104	2
10-MER-54/32.3	10-0E7204	2
10-MER-5-4.5/5.3	10-0S1504	2
10-MER-59-14.1/0	10-0N9004	2
10-MER-59-22.6/23.3	10-0F6504	3
10-MER-59-26.9/27.5	10-1A0704	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-15.8/17.3	10-0K0204	3
10-MER-99-18.5/0	10-0N1704	3
10-MER-99-23.8/26.5	10-414814	3
10-MER-99-32.6/37.2	10-0L5804	4
10-SJ-4-5.4/6.9	10-0H04U4	4
10-SJ-4-8.1/T14.3	10-283204	4
10-SJ-4-15.7/19.4	10-0N2604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-/0	10-0C1504	4
10-SJ-53/6.4	10-0N4104	4
10-SJ-5-3.3/49.2	10-0N2704	5
10-SJ-5-12.9/12.9	10-0U3304	5
10-SJ-12-12.4/13	10-0Q8904	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-88-3.2/0	10-0L9504	5
10-SJ-88-3.8/4.9	10-0G3204	5
10-SJ-99-21.9/21.9	10-0N8404	6
10-SJ-99-27.5/0	10-0N9104	6
10-SJ-99-36.7/36.7	10-0N3904	6
10-SJ-99-/0	10-3A6304	6
10-SJ-205-2.4/0	10-0N4004	6
10-SJ-205-3.0/13.6	10-300164	6
10-STA-4-1.6/0	10-0G2004	7
10-STA-335/14.5	10-0G7704	7
10-STA-99-1.7/14.9	10-0N2804	7
10-STA-99-9.9/15	10-0F7204	7
10-STA-99-11.9/11.9	10-2A7704	7
10-STA-99-15.0/16.5	10-0F7304	7
10-STA-99-21.9/22.3	10-0K7004	8
10-STA-108-22.4/26.5	10-3A7404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-132-20.1/0	10-0J9004	8
10-STA-132-14.9/L16.8	10-3A6504	8
10-STA-2191/2.9	10-0A8704	8
10-TUO-49-18.6/27.4	10-0S4504	8
10-TUO-49-20.4/0	10-0N9904	9
10-TUO-49-23.1/23.6	10-0J1504	9
10-TUO-108-64.5/0	10-0M2404	9

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$103,018,345	\$97,457,942
-S-	FEDERAL AID (SECONDARY)	\$13,521,843	\$8,132,601
-SH-	STATE HIGHWAY	\$106,619,009	\$85,718,139
		\$41,165,422	\$11,282,064
District Total:		\$264,324,619	\$202,590,747

Statement of Ongoing Contracts -Summary

District Work Completed This Perio

Statement of Ongoing Contracts -Summary

District Work Completed This Perio 10 \$36,849,013

Work completed this Period: \$36,849,013