

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 1
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$1,156,018 \$1,121,532 \$2,075	11/16/07 12/21/07 10/26/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-7-/1.2 11-296004		IN IMPERIAL COUNTY ABOUT 7 MILES EAST OF CALEXICO FROM THE INTERNATIONAL BORDER CROSSING TO ROUTE 98 RHMA (G) OVERLAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$1,293,748 \$7,692 \$7,692	01/02/09 01/23/09 09/21/09	10% 1% PLANT EST SATIS
HM1	WPCP						
11-IMP-8-96.3/96.8 11-295704		IN IMPERIAL COUNTY AT WINTERHAVEN FROM 0.2 MILE WEST TO 0.3 MILE EAST OF 4TH AVENUE OVERCROSSING. RAMP REHABILITATION	ABC CONSTRUCTION COMPANY, INC. 3120 NATIONAL AVE SAN DIEGO,CA 92213	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597	\$316,963 \$49,465 \$49,465	03/10/09 04/09/09 08/20/09	100% 16% OVER RUN
HA22	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY,CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$69,038,861 \$38,198,648 \$3,158,827	03/11/08 03/27/08 01/28/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-IMP-86-4.4/4.7 11-288104		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF MCCABE ROAD INSTALL NEW TRAFFIC SIGNALS	T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$319,156 \$0 \$0	06/30/09 07/16/09	0% 0% PLANT EST SATIS
HB1	WPCP						
11-IMP-86-7.6/8 11-295804		IN IMPERIAL COUNTY IN EL CENTRO FROM SCOTT AVENUE TO LINCOLN AVENUE INSTALL REINFORCED CONCRETE PIPES	BERT W. SALAS, INC. 10769-205 WOODSIDE AVE. SANTÉE, CA 92071	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$515,385 \$0 \$0	06/04/09 07/03/09 09/14/09	0% 0% PLANT EST SATIS
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 2
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-98-1.5/22 11-277904		IN IMPERIAL COUNTY NEAR OCOTILLO AND CALEXICO FROM IMPERIAL HIGHWAY TO WESTSIDE MAIN CANAL BRIDGE APPLY PME CHIP SEAL	INTERNATIONAL SURFACING SYSTEM P.O. BOX 4770 MODESTO, CA 95352	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$1,683,518 \$0 \$0	05/06/09 05/21/09 01/12/10	0% 0% SUSPENDED
HM1A	WPCP						
11-IMP-111-4.7/T8.2 11-276614		IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW RD. SAN BERNARDINO, CA 92408	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,762,666 \$2,027,884 \$0	05/12/08 05/30/08 07/01/09 06/22/09	100% 95% OVER RUN
HM1A	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,430,600 \$1,355,323 \$4,885	03/06/06 03/17/06 09/17/09	0% 0% PLANT EST SATIS
HE14	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 HA25	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$5,681,810 \$5,400,744 \$20,347	06/02/06 06/15/06 02/11/11	0% 0% PLANT EST SATIS
11-SD-5-12.4/16.1 11-290904		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM N5-N15 CONNECTOR OVERCROSSING TO S5-S163 OFF-RAMP OVERCROSSING TREAT BRIDGE DECK	CAROLINO	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$1,225,038 \$680,395 \$15,488	02/05/09 03/09/09 09/11/09	69% 55% PLANT EST SATIS
HM3	WPCP						
11-SD-5-15.1/15.1 11-284804		IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE	LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$481,366 \$413,682 \$0	06/18/08 07/16/08 05/27/09	0% 0% PLANT EST SATIS
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 3
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-16.2/19.7 11-291104		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SIXTH AVENUE OVERCROSSING TO 0.3 MILE SOUTH OF ROUTE TREAT BRIDGE DECK WITH METHACRYLATE	CAROLINO CONSTRUCTION CORPORATION 3035 E 8TH STREET NATIONAL CITY CA 91950 (619)474-4242		\$1,056,741 \$0 \$0	05/27/09 06/16/09	0% 0%
HA21	WPCP						
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$750,592 \$607,162 \$0	08/04/04 08/20/04 04/26/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$35,444,009 \$33,488,452 \$113,393	08/15/07 09/10/07 12/31/09	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-5-39.8/71.9 11-291304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO SAN MATEO CREEK BRIDGE CLEAN AND TREAT BRIDGE DECKS	CAROLINO CONSTRUCTION CORP. 3035 E. 8TH STREET NATIONAL CITY, CA 91950	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,276,447 \$122,599 \$122,599	04/10/09 04/28/09 09/17/09	53% 10%
HM3	WPCP						
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,843,462 \$1,557,472 \$5,437	09/26/07 11/06/07 12/28/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM BROOKS STREET OVERCROSSING TO 0.1 KM NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT 999 TOWN AND COUNTRY RD, FIR4 ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$937,436 \$12,252	08/09/07 09/18/07 10/24/11	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 4
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-54.9/0 11-286404 IM-0051-(607)E S 00-51 6-(7E) --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE AT 0.1 MILE NORTH OF CAMP DEL MAR OVERCROSSING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$173,081 \$0 \$0	07/14/09 07/23/09	0% 0%
HB4N	WPCP	INSTALL CHANGEABLE MESSAGE SIGN					
11-SD-8-9.3/9.8 11-291604		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA FROM 0.3 MILE WEST TO 0.2 MILE EAST OF LAKE MURRAY BLVD OVERCROSSING RAMP PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$331,007 \$2,451 \$2,451	05/20/09 06/04/09 09/24/09	7% 1%
HA22	WPCP						
11-SD-15-.4/19.6 11-294404		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS UPGRADE EXISTING SIGNS	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92164-5706	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1519	\$355,980 \$0 \$0	05/27/09 06/04/09	0% 0%
HA22	WPCP						
11-SD-15-1.8/6.9 11-291404		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM MARKET STREET UNDERCROSSING TO MURPHY CREEK BRIDGE TREAT BRIDGE DECK WITH METHACRYLATE	TRUSDELL CORPORATION OF CALIFORNIA INC 1310 WEST 23RD STREET TEMPE AZ 85282 (602)437-1711		\$397,697 \$0 \$0	07/01/09 07/20/09	0% 0%
HA21	WPCP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$4,599,190 \$4,185,599 \$26,021	09/10/07 10/25/07 03/21/12	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 5
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO, CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435	\$61,857,408 \$23,519,097 \$1,588,849	07/25/08 08/06/08 06/06/12	20% 38%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$51,634,647 \$24,563,167 \$2,913,015	05/12/08 06/11/08 01/04/11	40% 47%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$69,105,777 \$35,546,468 \$2,569,076	02/08/08 02/27/08 03/14/11	44% 51%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO, CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$51,410,186 \$50,639,134 \$1,049,117	07/10/06 07/25/06 08/01/09	100% 99%
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$2,557,772 \$1,433,672 \$365,173	05/12/08 06/10/08 09/26/12	24% 56%
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$1,001,000 \$884,862 \$0	10/25/07 10/25/07 04/01/09	100% 88%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 6
08/03/09

District 11									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., INCSAGGESE, CARMINE T CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA, CA 92562	13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,228,952 \$153,522 \$71,685	02/19/09 03/20/09 04/06/10	30% 14%		
HB4C	SWPPP								
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD BEATY, A JV DALE NELSON UNDERCROSSING TO 0.7 KM SOUTH OF VIA 2585 BUSINESS PARK WAY RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$93,639,239 \$91,643,957 \$109,779	09/09/04 09/22/04 11/01/09	0% 0%	PLANT EST	
HB4C	SWPPP							SATIS	
HB4C									
11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION	EAST BAY CONSTRUCTION COMPANY 41120-G ELM STREET MURRIETA, CA 92562	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO,CA 92128 (858)688-1497	\$849,261 \$674,026 \$44,042	09/22/08 10/27/08 06/07/10	0% 0%	PLANT EST	
HA25	WPCP							SATIS	
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$47,825,167 \$8,593,921 \$1,455,295	11/20/08 12/10/08 09/15/11	17% 18%		
HB4C	SWPPP								
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$5,958,196 \$1,185,193 \$261,130	08/20/08 09/26/08 02/24/10	53% 21%		
HB4C	WPCP								
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM ATKINSON CONTRACTORS, LP NINTH AVENUE UNDERCROSSING TO ROUTE 27422 PORTOLA PARKWAY 15/78 SEPARATION CONSTRUCT MANAGED LANES	FOOTHILL RANCH, CA 92610	JAVED, FARIDUN 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)583-3423	\$48,645,075 \$17,601,434 \$2,192,129	07/21/08 08/06/08 11/09/11	24% 36%		
HB4C	SWPPP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 7
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-45.9/0 11-291504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$733,180 \$412,597 \$153,364	02/04/09 02/17/09 07/30/09	91% 56%
HM3	WPCP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$408,039 \$360,416 \$2,282	05/30/08 06/20/08 05/18/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-52-4.9/6.2 11-283704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILES WEST OF CONVOY STREET OVERCROSSING TO 0.7 MILES EAST OF CONVOY STREET OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO. 6465 MARINDUSDRY DRIVE SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$2,177,975 \$1,500,792 \$0	09/24/08 10/23/08 06/30/09 06/30/09	100% 100% COMPLETED
HA22	WPCP						
11-SD-52-5.8/7.5 11-288504		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN P.O. BOX 77038 CORONA,CA 92877	7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$254,558 \$239,020 \$2,917	06/17/08 08/04/08 12/15/09	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$18,662,295 \$16,972,318 \$1,014,895	01/16/08 02/04/08 08/27/09	100% 91%
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,865,364 \$37,781,013 \$737,112	11/27/07 12/31/07 12/31/10	49% 63%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 8
08/03/09

District 11						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$27,968,389 \$6,384,915 \$974,930	12/17/08 23% 12/30/08 23% 11/24/10
HE14	SWPPP					
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$66,946,225 \$34,545,831 \$2,500,758	04/10/08 44% 04/30/08 51% 12/08/10
HE14	SWPPP					
11-SD-78-9.9/10.5 11-296304		IN SAN DIEGO COUNTY IN SAN MARCOS FROM SMILAX ROAD UNDERCROSSING TO 0.1 MILE WEST OF RANCHO SANTA FE ROAD OVERCROSSING INSTALL PORTLNAD CEMENT BARRIER	HAZARD CONSTRUCTION COMPANY P.O. BOX 22900 SAN DIEGO,CA 92192-9000	LEVINE, GARY 5825-102 AVENIDA ENCINAS CARLSBAD, CA 92008 (760)929-3232	\$371,126 \$69,474 \$69,474	05/20/09 42% 06/04/09 19% 08/28/09
HB1	WPCP					
11-SD-79-20.2/35.3 11-277704		IN SAN DIEGO COUNTY AT SANTA YSABEL MORETTIS AND WARNER SPRINGS FROM WEST JUNCTION ROUTE 78 TO 0.2 MILE N OF CAMINO SAN IGNACIO HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA,CA 92878	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,787,061 \$1,558,125 \$1,402,687	04/13/09 80% 04/24/09 82% 08/05/09
HM1	WPCP					
11-SD-94-1.5/13.4 11-261714		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, LEMON GROVE AND LA MESA AT VARIOUS LOCATIONS MAINTENANCE VEHICLE PULLOUTS	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710 (909)393-6300		\$908,007 \$0 \$0	06/24/09 0% 07/20/09 0% 0%
HA28	WPCP					
11-SD-94-8.3/8.7 11-003504 STPL-6211-(049) --()		IN SAN DIEGO COUNTY IN LA MESA AND LEMON GROVE FROM MASSACHUSETTS AVENUE UC TO 0.6 KM EAST OF MASSACHUSETTS AVENUE UC CONSTRUCT SOUND WALL	WESTERN RIM CONSTRUCTORS, INC. 912-108 ANDREASEN DRIVE ESCONDIDO,CA 92029	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,159,971 \$1,126,423 \$19,321	10/31/08 0% 11/24/08 0% 11/17/09
HE14	WPCP					PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 9
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$521,466 \$484,270 \$1,955	05/21/07 06/11/07 09/22/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$356,470 \$343,574 \$2,154	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-94-52.9/65.4 11-296404		IN SAN DIEGO COUNTY NEAR CAMPO FROM 0.8 MILE EAST OF BUCKMAN SPRINGS ROAD TO ROUTE 8/94 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW ROAD SAN BERNARADINO,CA 92408	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$2,190,422 \$1,777,619 \$954,912	02/13/09 03/04/09 07/29/09	91% 80%
HM1	WPCP						
11-SD-125-9.6/T20.8 11-296804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		\$811,190 \$0 \$0	06/01/09 06/16/09	0% 0%
HM1A	WPCP						
11-SD-163-.6/7 11-2910U4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPOR OF CALIFORNIA 1310 W. 23RD STREET TEMPE, AZ 85282	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$864,908 \$862,590 \$0	02/02/09 02/17/09 06/24/09 06/24/09	100% 100% COMPLETED
HM3	WPCP						
11-SD-163-.7/2.5 11-295504		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF ROUTE 5/163 SEPARATION TO ROBINSON AVENUE OVERCROSS SLOPE PAVING AND FENCE REPLACEMENT	PATRIOT GENERAL ENGINEERING,INBAGUBE, JUN 5480-204 BALTIMORE DRIVE LA MESA,CA 91942		\$627,778 \$0 \$0	05/27/09 06/16/09	0% 0%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 10
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$16,278,913 \$15,963,100 \$0	10/26/06 11/20/06 07/01/09 06/23/09	0% 0% PLANT EST SATIS
HA42	SWPPP						
11-SD-805-6.1/8 11-276204 ACIM-805 -(606)6 --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND BONITA FROM 0.1 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.4 KM NORTH OF BONITA INSTALL RAMP METERS AND HOV LANES	SKANSKA USA CIVIL 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (760)594-2006	\$2,186,902 \$1,999,205 \$56,748	06/18/08 07/10/08 05/20/10	0% 0% PLANT EST SATIS
HB4N	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$62,243,576 \$28,249,478 \$2,260,581	01/30/08 02/27/08 12/30/10	45% 45%
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1342	\$57,620,736 \$0 \$0	05/08/09 05/20/09 07/05/13	1% 0%
11-SD-5506-/0 11-264804 ACST-X073-(085)E X0-73 0-(5E) --() TEA1		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE DISTRICT OFFICE HISTORIC BUILDING REMODEL DISTRICT BUILDING	CHOCTAW CONSTRUCTION COMPANY, INC. 23839 OAK MEADOW DRIVE RAMONA, CA 92065	COLLINS. TOM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)688-6893	\$588,079 \$588,079 \$0	08/21/08 09/15/08 07/13/09 07/16/09	100% 100% COMPLETED
11-SD-5702-/0 11-281604		IN SAN DIEGO COUNTY AT BOSTONIA MAINTENANCE STATION AT 1463 EAST BROADWAY REMEDIATION OF CONTAMINATED SOILS	WILLOCK CONTRACTING, INC. P.O. BOX 2322 LA MESA, CA 91943	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$245,482 \$0 \$0	06/08/09 06/26/09 11/19/09	0% 0%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

Page 11
08/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5703-/0 11-281504		IN SAN DIEGO COUNTY AT BOULEVARD AT BOULEVARD MAINTENANCE STATION AT 40945 OLD HIGHWAY 80 _____ INSTALL SOIL VAPOR EXTRACTION	ADVANCED REMEDIAL SERVICES INC 8062 KINER AVENUE HUNTINGTON BEACH CA 92646 (714)842-1345		\$308,179 \$0 \$0	06/23/09 07/20/09	0% 0%
HA42	WPCP						

Totals:	Authorized Final Amt:	<u>\$896,239,676</u>	Completed to Date:	<u>\$497,813,827</u>	Work This Month:	<u>\$26,314,314</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-7-/1.2	11-296004	1
11-IMP-8-96.3/96.8	11-295704	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-4.4/4.7	11-288104	1
11-IMP-86-7.6/8	11-295804	1
11-IMP-98-1.5/22	11-277904	2
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-4.7/T8.2	11-276614	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-12.4/16.1	11-290904	2
11-SD-5-15.1/15.1	11-284804	3
11-SD-5-16.2/19.7	11-291104	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-39.8/71.9	11-291304	3
11-SD-5-50.9/52.8	11-239604	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-5-54.9/0	11-286404	4
11-SD-8-9.3/9.8	11-291604	4
11-SD-15-.4/19.6	11-294404	4
11-SD-15-1.8/6.9	11-291404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-20.5/28	11-293804	4
11-SD-15-10.4/21.2	11-2T0924	4
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-18.6/M27.7	11-080944	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-24.0/M26.5	11-080924	5
11-SD-15-24.4/M27	11-295104	5
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-27.3/0	11-2T0894	6
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-15-45.9/0	11-291504	7
11-SD-52-2.6/5.9	11-288404	7
11-SD-52-4.9/6.2	11-283704	7
11-SD-52-5.8/7.5	11-288504	7
11-SD-52-7.4/13.3	11-267304	7
11-SD-52-14.1/16.3	11-010614	7
11-SD-52-16.2/17.8	11-2T0104	8
11-SD-52-17.0/17.7	11-2T0004	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-78-9.9/10.5	11-296304	8
11-SD-79-20.2/35.3	11-277704	8
11-SD-94-1.5/13.4	11-261714	8
11-SD-94-8.3/8.7	11-003504	8
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-52.9/65.4	11-296404	9
11-SD-94-11.3/13.8	11-276414	9
11-SD-125-9.6/T20.8	11-296804	9
11-SD-163-.6/7	11-2910U4	9
11-SD-163-.7/2.5	11-295504	9
11-SD-188-/.2	11-256504	10
11-SD-805-6.1/8	11-276204	10
11-SD-905-8.6/11.6	11-091824	10
11-SD-905-9.5/15	11-288804	10
11-SD-5506-/0	11-264804	10
11-SD-5702-/0	11-281604	10
11-SD-5703-/0	11-281504	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$205,515,575
			\$162,462,561
-S-		FEDERAL AID (SECONDARY)	\$30,467,031
			\$8,706,579
-SH-		STATE HIGHWAY	\$327,889,502
			\$188,639,783
-ER-		STORM DAMAGE REPAIR	\$1,849,261
			\$674,026
			\$330,518,306
			\$137,330,878
District Total:			<u>\$896,239,676</u>
			<u>\$497,813,827</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$21,672,540
Work completed this Period:	\$21,672,540