

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 1
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,113,296 \$2,717	11/16/07 12/21/07 10/26/11	31% 93%
HE14 HE14	SWPPP						
11-IMP-8-3.9/96.8 11-258704		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE, AZ 85282	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA (760)594-2008	\$635,740 \$521,633 \$87,443	05/01/08 05/21/08 04/09/09	86% 89%
HM3	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$69,823,501 \$27,936,400 \$3,546,754	03/11/08 03/27/08 01/28/11	29% 40%
HE14	SWPPP						
11-IMP-86-35.2/65.7 11-290504		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM DEEP WASH BRIDGE TO SHORELINE DITCH BRIDGE CLEAN AND TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVE. IRVINE, CA 92614-5706	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597	\$393,849 \$293,219 \$287,487	10/28/08 11/10/08 04/09/09	81% 82%
HM3	WPCP						
11-IMP-111-4.7/T8.2 11-276614		IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW RD. SAN BERNARDINO, CA 92408	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,008,770 \$857,526 \$856,493	05/12/08 05/30/08 04/23/09	67% 43%
HM1A	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,404,600 \$1,324,576 \$1,862	03/06/06 03/17/06 09/17/09	0% 0%
HE14	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 2
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 SWPPP HA25		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081	\$5,651,810 \$5,342,160 \$7,220	06/02/06 06/15/06 02/11/11	0% 0% PLANT EST SATIS
11-SD-5-12.4/16.1 11-290904		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM N5-N15 CONNECTOR OVERCROSSING TO S5-S163 OFF-RAMP OVERCROSSING TREAT BRIDGE DECK	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)474-4242		\$1,198,038 \$0 \$0	02/05/09 03/09/09	0% 0%
HM3 WPCP							
11-SD-5-15.1/15.1 11-284804		IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE	LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$481,366 \$343,643 \$500	06/18/08 07/16/08 04/14/09	0% 0% PLANT EST SATIS
HB4N WPCP							
11-SD-5-26.8/26.8 11-081104		IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO,CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081	\$925,556 \$901,341 \$0	06/15/07 07/05/07 03/05/09 03/05/09	100% 100% PLANT EST SATIS
HB4N WPCP							
11-SD-5-33.7/54.9 11-290004		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	TDS ENGINEERING 1014-14136 S. WESTLAKE BLVD. WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4093	\$1,129,440 \$1,058,620 \$29,500	08/26/08 09/10/08 04/05/09	60% 94%
HB4N WPCP							
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086	\$700,592 \$596,299 \$3,408	08/04/04 08/20/04 03/24/10	0% 0% PLANT EST SATIS
HB4C SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 3
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$35,434,019 \$33,229,013 \$283,312	08/15/07 09/10/07 12/31/09	100% 95%
HB4C	SWPPP						
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,843,462 \$1,286,198 \$136,771	09/26/07 11/06/07 12/28/11	100% 70%
HA25	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD ORANGE,CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,307,372 \$883,354 \$11,381	08/09/07 09/18/07 10/24/11	34% 67%
HA25	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$4,532,190 \$4,034,375 \$212,695	09/10/07 10/25/07 03/21/12	100% 88%
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECA INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO, CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435	\$61,386,012 \$13,845,722 \$1,466,600	07/25/08 08/06/08 06/05/12	11% 23%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 4
04/06/09

District 11							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS, INC. 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	10050 BLACK MOUNTAIN ROAD SAN DIEGO,CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$50,590,776 \$15,230,219 \$1,291,307	05/12/08 06/11/08 12/29/10	26% 30%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS, INC. MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$68,197,044 \$27,124,526 \$1,687,179	02/08/08 02/27/08 03/11/11	32% 40%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$51,396,994 \$49,138,555 \$183,549	07/10/06 07/25/06 03/26/09	98% 96%
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$2,517,772 \$691,557 \$68,445	05/12/08 06/10/08 09/28/12	16% 27%
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$1,001,000 \$884,862 \$9,657	10/25/07 10/25/07 04/01/09	100% 88%
HA23							
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION COMPANY CAMINO DEL NORTE UNDERCROSSING TO 0.4 INC KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	41120 ELM STREET STE G MURRIETA CA 92562 (951)461-0288		\$1,223,761 \$0 \$0	02/19/09 03/20/09	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 5
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2104	\$78,241,640 \$77,776,327 \$0	08/11/04 08/26/04 03/09/09 03/10/09	100% 100% PLANT EST SATIS
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$93,250,403 \$91,373,533 \$66,291	09/09/04 09/22/04 11/01/09	79% 98%
11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --() HA25	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION	EAST BAY CONSTRUCTION COMPANY 41120-G ELM STREET MURRIETA, CA 92562	SAGGESE, CARMINA T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO,CA 92128 (858)688-1497	\$807,000 \$120,011 \$37,671	09/22/08 10/27/08 06/07/10	48% 15%
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$47,404,784 \$1,527,268 \$874,512	11/20/08 12/10/08 09/14/11	4% 3%
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --() HB4C	WPCP	IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$5,464,905 \$195,621 \$152,832	08/20/08 09/26/08 02/24/10	27% 4%
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN ESCONDIDO FROM ATKINSON CONTRACTORS, LP NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	27422 PORTOLA PARKWAY FOOTHILL RANCH, CA 92610	JAVED, FARIDUN 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)583-3423	\$48,291,237 \$8,887,971 \$1,390,534	07/21/08 08/06/08 11/08/11	12% 18%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 6
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-45.9/0 11-291504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$699,180 \$0 \$0	02/04/09 02/17/09 07/03/09	0% 0%
HM3	WPCP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$404,324 \$205,455 \$73,286	05/30/08 06/20/08 03/16/10	34% 49% SUSPENDED
HA25	WPCP						
11-SD-52-4.9/6.2 11-283704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILES WEST OF CONVOY STREET OVERCROSSING TO 0.7 MILES EAST OF CONVOY STREET OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO. 6465 MARINDUSDRY DRIVE SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$1,940,203 \$1,389,530 \$639,027	09/24/08 10/23/08 03/30/09	89% 74%
HA22	WPCP						
11-SD-52-5.8/7.5 11-288504		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA,CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$249,058 \$224,710 \$11,810	06/17/08 08/04/08 12/15/09	37% 87%
HA25	WPCP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$18,537,054 \$14,770,608 \$610,322	01/16/08 02/04/08 07/05/09	82% 80%
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,375,848 \$33,873,198 \$1,068,318	11/27/07 12/31/07 12/30/10	38% 57%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 7
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$27,549,289 \$375,501 \$0	12/17/08 12/30/08 11/21/10	5% 1%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$66,721,467 \$24,440,855 \$1,933,201	04/10/08 04/30/08 12/08/10	31% 37%
HE14	SWPPP						
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD DEVELOPMENT, INC. OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	DEVELOPMENT, INC. SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$4,102,011 \$4,064,116 \$16,635	04/06/05 04/22/05 08/11/09	0% 0%
HE14	SWPPP						PLANT EST SATIS
HE14							
11-SD-75-17.4/20.5 11-2772U4		IN SAN DIEGO COUNTY IN CORONADO FROM VALLEY SLURRY SEAL CO. THE NAVAL AMPHIBIOUS BASE TO SAN P.O. BOX 1620 DIEGO CORONADO BAY BRIDGE PLACE MICROSURFACING	WEST SACRAMENTO, CA 95691	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$863,376 \$778,288 \$79,003	05/15/08 06/10/08 04/01/09	100% 99%
HM1A	WPCP						SUSPENDED
11-SD-78-31.5/0 11-294304 ER-45A1-(004)E --()		IN SAN DIEGO COUNTY NEAR RAMONA AT HAZARD CONSTRUCTION COMPANY 1.6 MILES WEST OF WEEKEND VILLA ROAD P.O. BOX 229000 RECONSTRUCT RETAINING WALL	SAN DIEGO, CA 92192	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$368,756 \$148,651 \$140,065	09/26/08 10/17/08 03/27/09	98% 40%
HA23	WPCP						
11-SD-94-1.4/9.3 11-285404		IN SAN DIEGO COUNTY AT VARIOUS TRUESDELL CORPORATION LOCATIONS FROM ROUTE 94/5 SEPARATION 1310 W. 23RD STREET TO GROVE STREET OVERCROSSING CLEAN AND TREAT BRIDGE DECK	TEMPE, AZ 85282	AMBLE, TOR 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1509	\$617,617 \$384,029 \$297,028	05/14/08 06/12/08 06/10/09	34% 62%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 8
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-8.3/8.7 11-003504 STPL-6211-(049) --()		IN SAN DIEGO COUNTY IN LA MESA AND LEMON GROVE FROM MASSACHUSETTS AVENUE UC TO 0.6 KM EAST OF MASSACHUSETTS AVENUE UC CONSTRUCT SOUND WALL	WESTERN RIM CONSTRUCTORS, INC. 912-108 ANDREASEN DRIVE ESCONDIDO,CA 92029	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,136,840 \$471,312 \$148,686	10/31/08 11/24/08 11/17/09	53% 42%
HE14	WPCP						
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$521,466 \$475,357 \$2,202	05/21/07 06/11/07 09/22/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-94-11.6/12 11-285904		IN SAN DIEGO COUNTY AT CASA DE ORO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF KENWOOD DRIVE UNDERCROSSING REHABILITATE AND WIDEN RAMP	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (760)594-2006	\$497,900 \$462,582 \$20,086	04/24/08 05/15/08 04/15/09	100% 95%
HB4N	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$354,670 \$332,794 \$2,140	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-94-52.9/65.4 11-296404		IN SAN DIEGO COUNTY NEAR CAMPO FROM 0.8 MILE EAST OF BUCKMAN SPRINGS ROAD TO ROUTE 8/94 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW ROAD SAN BERNARDINO,CA 92408	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$2,045,422 \$0 \$0	02/13/09 03/04/09 07/10/09	0% 0% 0%
HM1	WPCP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,466,590 \$1,460,841 \$8,820	07/18/06 07/27/06 05/20/09	0% 0% PLANT EST SATIS
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/09

Page 9
04/06/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-.6/7 11-2910U4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORP OF CALIFORNIA 1310 W. 23RD STREET TEMPE, AZ 85282	ARAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$864,908 \$32,078 \$32,078	02/02/09 02/17/09 06/22/09	15% 4%
HM3	WPCP						
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$16,227,538 \$15,772,727 \$60,216	10/26/06 11/20/06 03/31/09	0% 0% PLANT EST SATIS
HA42	SWPPP						
11-SD-805-6.1/8 11-276204 ACIM-805 -(606)6 --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND BONITA FROM 0.1 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.4 KM NORTH OF BONITA INSTALL RAMP METERS AND HOV LANES	SKANSKA USA CIVIL 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (760)594-2006	\$2,116,902 \$1,807,770 \$230,107	06/18/08 07/10/08 05/21/10	71% 89%
HB4N	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$61,651,266 \$21,781,671 \$1,501,057	01/30/08 02/27/08 12/24/10	30% 35%
11-SD-5506-/0 11-264804 ACST-X073-(085)E X0-73 0-(5E) --() TEA1		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE DISTRICT OFFICE HISTORIC BUILDING REMODEL DISTRICT BUILDING	CHOCTAW CONSTRUCTION COMPANY, INC. 23839 OAK MEADOW DRIVE RAMONA, CA 92065	COLLINS. TOM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)688-6893	\$544,202 \$463,752 \$144,261	08/21/08 09/15/08 04/15/09	88% 85%
11-SD-5722-/0 11-080624		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA OPERATIONS CENTER CONSTRUCT STORAGE SHED AND CANOPIES	FALCON GENERAL ENGINEERING, INC. 572 COLLYN STREET VISTA, CA 92083	FARMER, BRANDON L. 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1375	\$1,059,687 \$1,006,455 \$328,631	06/30/08 07/29/08 04/03/09	93% 96%
HA12	WPCP						

Totals:	Authorized Final Amt:	<u>\$910,315,227</u>	Completed to Date:	<u>\$491,240,106</u>	Work This Month:	<u>\$20,043,095</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-3.9/96.8	11-258704	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-35.2/65.7	11-290504	1
11-IMP-111-11.4/22.2	11-256204	1
11-IMP-111-4.7/T8.2	11-276614	1
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-12.4/16.1	11-290904	2
11-SD-5-15.1/15.1	11-284804	2
11-SD-5-26.8/26.8	11-081104	2
11-SD-5-33.7/54.9	11-290004	2
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-50.9/52.8	11-239604	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-15-20.5/28	11-293804	3
11-SD-15-10.4/21.2	11-2T0924	3
11-SD-15-16.0/M19.3	11-2T0934	3
11-SD-15-18.6/M27.7	11-080944	4
11-SD-15-18.8/M21.9	11-260714	4
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-22.0/M24.1	11-080914	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-24.0/M26.5	11-080924	4
11-SD-15-24.4/M27	11-295104	4
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-27.3/0	11-2T0894	5
11-SD-15-3.2/M4.1	11-070404	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-15-10.5/M15	11-2T0914	5
11-SD-15-30.0/31.5	11-2T0824	5
11-SD-15-45.9/0	11-291504	6
11-SD-52-2.6/5.9	11-288404	6
11-SD-52-4.9/6.2	11-283704	6
11-SD-52-5.8/7.5	11-288504	6
11-SD-52-7.4/13.3	11-267304	6
11-SD-52-14.1/16.3	11-010614	6
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-75-17.4/20.5	11-2772U4	7
11-SD-78-31.5/0	11-294304	7
11-SD-94-1.4/9.3	11-285404	7
11-SD-94-8.3/8.7	11-003504	8
11-SD-94-17.5/17.7	11-176424	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-52.9/65.4	11-296404	8
11-SD-94-11.3/13.8	11-276414	8
11-SD-94-11.6/12	11-285904	8
11-SD-125-9.2/9.2	11-091894	8
11-SD-163-.6/7	11-2910U4	9
11-SD-188-/.2	11-256504	9
11-SD-805-6.1/8	11-276204	9
11-SD-905-8.6/11.6	11-091824	9
11-SD-5506-/0	11-264804	9
11-SD-5722-/0	11-080624	9

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$282,594,723	\$230,999,989
-S-	FEDERAL AID (SECONDARY)	\$29,930,924	\$1,906,863
-SH-	STATE HIGHWAY	\$323,692,376	\$158,357,790
-ER-	STORM DAMAGE REPAIR	\$2,175,756	\$268,662
		\$271,921,448	\$99,706,802
District Total:		<u>\$910,315,227</u>	<u>\$491,240,106</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$79,167,196
Work completed this Period:	\$79,167,196