

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 1
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$1,156,018 \$1,117,401 \$2,153	11/16/07 12/21/07 10/26/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-7-/1.2 11-296004		IN IMPERIAL COUNTY ABOUT 7 MILES EAST OF CALEXICO FROM THE INTERNATIONAL BORDER CROSSING TO ROUTE 98 RHMA (G) OVERLAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$1,293,748 \$0 \$0	01/02/09 01/23/09 07/13/09	0% 0% SUSPENDED
HM1	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY,CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$69,441,511 \$31,909,730 \$2,135,865	03/11/08 03/27/08 01/28/11	35% 46%
HE14	SWPPP						
11-IMP-78-15.5/41 11-277604		IN IMPERIAL COUNTY NEAR BRAWLEY FROM 0.1 MILE EAST OF ROUTE 111 TO 0.1 MILE WEST OF UNION PACIFIC RAILROAD CROSSING APPLY RUBBERIZED CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (858)688-1597	\$4,545,483 \$3,578,031 \$3,245,570	10/20/08 11/05/08 06/29/09	55% 78%
HM1	WPCP						
11-IMP-86-35.2/65.7 11-290504		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM DEEP WASH BRIDGE TO SHORELINE DITCH BRIDGE CLEAN AND TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVE. IRVINE, CA 92614-5706	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597	\$410,656 \$358,114 \$32,976	10/28/08 11/10/08 06/01/09	100% 96% OVER RUN
HM3	WPCP						
11-IMP-98-1.5/22 11-277904		IN IMPERIAL COUNTY NEAR OCOTILLO AND CALEXICO FROM IMPERIAL HIGHWAY TO WESTSIDE MAIN CANAL BRIDGE APPLY PME CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$1,683,518 \$0 \$0	05/06/09 05/21/09	0% 0%
HM1A	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 2
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-111-4.7/T8.2 11-276614		IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW RD. SAN BERNARDINO, CA 92408	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,966,018 \$1,991,969 \$689,838	05/12/08 05/30/08 05/29/09	100% 94% OVER RUN
HM1A	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,404,600 \$1,328,612 \$2,182	03/06/06 03/17/06 09/17/09	0% 0% PLANT EST SATIS
HE14	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$5,681,810 \$5,368,150 \$18,496	06/02/06 06/15/06 02/11/11	0% 0% PLANT EST SATIS
HA25 HA25	SWPPP						
11-SD-5-12.4/16.1 11-290904		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM N5-N15 CONNECTOR OVERCROSSING TO S5-S163 OFF-RAMP OVERCROSSING TREAT BRIDGE DECK	CAROLINO	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$1,205,038 \$653,390 \$390,753	02/05/09 03/09/09 09/11/09	34% 54%
HM3	WPCP						
11-SD-5-15.1/15.1 11-284804		IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE	LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$481,366 \$413,682 \$57,439	06/18/08 07/16/08 05/27/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-5-33.7/54.9 11-290004		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	TDS ENGINEERING 1014-14136 S. WESTLAKE BLVD. WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$1,132,643 \$1,120,839 \$19,430	08/26/08 09/10/08 05/21/09 06/02/09	95% 99%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 3
06/03/09

District 11									
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message		
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$750,592 \$603,541 \$3,834	08/04/04 08/20/04 04/26/10	0% 0% 0%	PLANT EST	SATIS
HB4C	SWPPP								
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$35,434,019 \$33,375,058 \$33,246	08/15/07 09/10/07 12/31/09	100% 96% 96%		
HB4C	SWPPP								
11-SD-5-39.8/71.9 11-291304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO SAN MATEO CREEK BRIDGE CLEAN AND TREAT BRIDGE DECKS	CAROLINO CONSTRUCTION CORP. 3035 EAST 8TH STREET NATIONAL CITY, CA 91950	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,268,447 \$0 \$0	04/10/09 04/28/09	0% 0% 0%		
HM3	WPCP								
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,843,462 \$1,546,560 \$11,000	09/26/07 11/06/07 12/28/11	0% 0% 0%	PLANT EST	SATIS
HA25	SWPPP								
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$910,370 \$12,698	08/09/07 09/18/07 10/24/11	0% 0% 0%	PLANT EST	SATIS
HA25	SWPPP								
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,589,190 \$4,133,491 \$66,737	09/10/07 10/25/07 03/21/12	0% 0% 0%	PLANT EST	SATIS
HA25	SWPPP								

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 4
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-8.9/9.7 11-233204 ER- () -- ()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO, CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435	\$61,717,001 \$19,392,809 \$3,931,197	07/25/08 08/06/08 06/05/12	16% 31%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$50,911,405 \$18,065,309 \$1,259,209	05/12/08 06/11/08 01/03/11	33% 35%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$68,322,491 \$30,794,091 \$2,400,480	02/08/08 02/27/08 03/11/11	38% 45%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050- () HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO, CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$51,410,186 \$49,505,503 \$80,871	07/10/06 07/25/06 06/01/09	100% 97%
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) -- () HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211	SAGGESE, CARMINA T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$2,542,772 \$965,690 \$183,047	05/12/08 06/10/08 09/26/12	20% 38%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 5
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$1,001,000 \$884,862 \$0	10/25/07 10/25/07 04/01/09	100% 88%
HA23							
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., INCSAGGESE, CARMINE T CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA, CA 92562	13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,238,261 \$49,067 \$40,424	02/19/09 03/20/09 04/09/13	13% 4%
HB4C	SWPPP						
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$93,375,403 \$91,493,658 \$72,962	09/09/04 09/22/04 11/01/09	79% 98%
HB4C	SWPPP						
HB4C							
11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION	EAST BAY CONSTRUCTION COMPANY 41120-G ELM STREET MURRIETA, CA 92562	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$835,393 \$314,920 \$103,295	09/22/08 10/27/08 06/04/09	90% 39%
HA25	WPCP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$47,577,701 \$5,338,468 \$1,240,788	11/20/08 12/10/08 09/14/09	11% 11%
HB4C	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1524	\$5,464,905 \$817,859 \$479,879	08/20/08 09/26/08 02/24/10	40% 15%
HB4C	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 6
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH, CA 92610	JAVED, FARIDUN 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)583-3423	\$48,536,041 \$13,159,542 \$2,740,402	07/21/08 08/06/08 11/08/11	18% 27%
HB4C	SWPPP						
11-SD-15-45.9/0 11-291504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$708,180 \$251,164 \$247,914	02/04/09 02/17/09 07/30/09	52% 36%
HM3	WPCP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$408,039 \$355,853 \$77,969	05/30/08 06/20/08 05/14/10	100% 85%
HA25	WPCP						SUSPENDED
11-SD-52-4.9/6.2 11-283704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILES WEST OF CONVOY STREET OVERCROSSING TO 0.7 MILES EAST OF CONVOY STREET OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO. 6465 MARINDUSDRY DRIVE SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$1,992,975 \$1,477,649 \$33,378	09/24/08 10/23/08 06/01/09	100% 98%
HA22	WPCP						OVER RUN
11-SD-52-5.8/7.5 11-288504		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP, P.O. BOX 77038 CORONA,CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$254,558 \$233,183 \$5,693	06/17/08 08/04/08 12/15/09	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$18,590,424 \$15,957,423 \$407,001	01/16/08 02/04/08 07/05/09	97% 86%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 7
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,794,827 \$36,134,098 \$1,145,558	11/27/07 12/31/07 12/30/10	44% 60%
HE14	SWPPP						
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$27,733,389 \$4,391,840 \$1,370,150	12/17/08 12/30/08 11/23/10	14% 16%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$66,740,098 \$29,561,767 \$2,327,203	04/10/08 04/30/08 12/08/10	37% 44%
HE14	SWPPP						
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD DEVELOPMENT, INC. OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	DEVELOPMENT, INC. SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$4,102,011 \$4,083,751 \$0	04/06/05 04/22/05 05/04/09 05/12/09	100% 100%
HE14	SWPPP						PLANT EST SATIS
HE14							
11-SD-79-20.2/35.3 11-277704		IN SAN DIEGO COUNTY AT SANTA YSABEL ALL AMERICAN ASPHALT MORETTIS AND WARNER SPRINGS FROM WEST P.O. BOX 2229 JUNCTION ROUTE 78 TO 0.2 MILE N OF CAMINO SAN IGNACIO HOT MIX ASPHALT OVERLAY	CORONA,CA 92878	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,727,061 \$0 \$0	04/13/09 04/24/09 08/03/09	0% 0%
HM1	WPCP						
11-SD-94-1.4/9.3 11-285404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 94/5 SEPARATION TO GROVE STREET OVERCROSSING CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, AZ 85282	AMBLE, TOR 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1509	\$617,617 \$576,856 \$176,339	05/14/08 06/12/08 06/12/09	81% 91%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 8
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-8.3/8.7 11-003504 STPL-6211-(049) --()		IN SAN DIEGO COUNTY IN LA MESA AND LEMON GROVE FROM MASSACHUSETTS AVENUE UC TO 0.6 KM EAST OF MASSACHUSETTS AVENUE UC CONSTRUCT SOUND WALL	WESTERN RIM CONSTRUCTORS, INC. 912-108 ANDREASEN DRIVE ESCONDIDO,CA 92029	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,159,971 \$1,101,750 \$273,973	10/31/08 11/24/08 11/17/09	95% 97%
HE14	WPCP						
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$521,466 \$480,363 \$2,023	05/21/07 06/11/07 09/22/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$356,470 \$337,348 \$2,405	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-94-52.9/65.4 11-296404		IN SAN DIEGO COUNTY NEAR CAMPO FROM 0.8 MILE EAST OF BUCKMAN SPRINGS ROAD TO ROUTE 8/94 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW ROAD SAN BERNARDINO,CA 92408	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$2,123,022 \$0 \$0	02/13/09 03/04/09 07/10/09	0% 0% 0%
HM1	WPCP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,512,877 \$1,479,328 \$11,016	07/18/06 07/27/06 06/01/09 05/26/09	0% 0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-163-.6/7 11-2910U4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPOR OF CALIFORNIA 1310 W. 23RD STREET TEMPE, AZ 85282	ARAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$864,908 \$845,029 \$314,674	02/02/09 02/17/09 06/26/09	65% 93%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

Page 9
06/03/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$16,273,321 \$15,953,698 \$140,022	10/26/06 11/20/06 05/31/09	0% 0% PLANT EST SATIS
HA42	SWPPP						
11-SD-805-6.1/8 11-276204 ACIM-805 -(606)6 --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND BONITA FROM 0.1 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.4 KM NORTH OF BONITA INSTALL RAMP METERS AND HOV LANES	SKANSKA USA CIVIL 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (760)594-2006	\$2,163,902 \$1,917,470 \$13,465	06/18/08 07/10/08 05/20/10	0% 0% PLANT EST SATIS
HB4N	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$62,750,406 \$24,362,921 \$1,686,393	01/30/08 02/27/08 12/30/10	36% 39%
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST SUKUT CONSTRUCTION A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		\$57,095,736 \$0 \$0	05/08/09 05/20/09	0% 0%
11-SD-5506-/0 11-264804 ACST-X073-(085)E X0-73 0-(5E) --() TEA1		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE DISTRICT OFFICE HISTORIC BUILDING REMODEL DISTRICT BUILDING	CHOCTAW CONSTRUCTION COMPANY, INC. 23839 OAK MEADOW DRIVE RAMONA, CA 92065	COLLINS. TOM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)688-6893	\$574,786 \$564,945 \$45,039	08/21/08 09/15/08 06/01/09	99% 99% SUSPENDED

Totals:	Authorized Final Amt:	<u>\$898,594,093</u>	Completed to Date:	<u>\$459,257,152</u>	Work This Month:	<u>\$27,534,985</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-7-/1.2	11-296004	1
11-IMP-78-15.5/41	11-277604	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-35.2/65.7	11-290504	1
11-IMP-98-1.5/22	11-277904	1
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-4.7/T8.2	11-276614	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-12.4/16.1	11-290904	2
11-SD-5-15.1/15.1	11-284804	2
11-SD-5-33.7/54.9	11-290004	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-39.8/71.9	11-291304	3
11-SD-5-50.9/52.8	11-239604	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-15-20.5/28	11-293804	3
11-SD-15-10.4/21.2	11-2T0924	4
11-SD-15-16.0/M19.3	11-2T0934	4
11-SD-15-18.6/M27.7	11-080944	4
11-SD-15-18.8/M21.9	11-260714	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-24.0/M26.5	11-080924	4
11-SD-15-24.4/M27	11-295104	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-27.3/0	11-2T0894	5
11-SD-15-3.2/M4.1	11-070404	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-15-10.5/M15	11-2T0914	5
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-15-45.9/0	11-291504	6
11-SD-52-2.6/5.9	11-288404	6
11-SD-52-4.9/6.2	11-283704	6
11-SD-52-5.8/7.5	11-288504	6
11-SD-52-7.4/13.3	11-267304	6
11-SD-52-14.1/16.3	11-010614	7
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-79-20.2/35.3	11-277704	7
11-SD-94-1.4/9.3	11-285404	7
11-SD-94-8.3/8.7	11-003504	8
11-SD-94-17.5/17.7	11-176424	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-94-52.9/65.4	11-296404	8
11-SD-94-11.3/13.8	11-276414	8
11-SD-125-9.2/9.2	11-091894	8
11-SD-163-.6/7	11-2910U4	8
11-SD-188-/.2	11-256504	9
11-SD-805-6.1/8	11-276204	9
11-SD-905-8.6/11.6	11-091824	9
11-SD-905-9.5/15	11-288804	9
11-SD-5506-/0	11-264804	9

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$204,798,192	\$157,756,741
-S-	FEDERAL AID (SECONDARY)	\$30,218,738	\$6,662,075
-SH-	STATE HIGHWAY	\$331,658,718	\$177,743,140
-ER-	STORM DAMAGE REPAIR	\$1,835,393	\$314,920
		\$330,083,051	\$116,780,276
District Total:		<u>\$898,594,093</u>	<u>\$459,257,152</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$4,102,011
Work completed this Period:	\$4,102,011