

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 1
10/05/09

District 12						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted %Time % Work Message
12-ORA-1-4.6/14.1 12-0J7004 SARR-P001-(541)E P0-01 5-(1E) --()	WPCP	IN ORANGE COUNTY IN LAGUNA BEACH FROM ALL AMERICAN ASPHALT 0.3 KM SOUTH OF VISTA DEL SOL TO ASTER STREET AND NEAR NEWPORT BEACH FROM SCHOOL STATE PARK	P.O.BOX 2229 CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$1,674,529 \$12,338 \$12,338	06/04/09 06/18/09 12/21/09 11% 1%
12-ORA-1-12.8/13.4 12-0G5304		IN ORANGE COUNTY IN NEWPORT BEACH AT BEADOR CONSTRUCTION VARIOUS LOCATIONS FROM 0.5 KM SOUTH OF CRYSTAL HEIGHTS DRIVE TO 0.7 KM NORTH OF CRYSTAL HEIGH DRAINAGE WORK AND PLANTING	26320 LESTER CIRCLE CORONA, CA 92883	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$698,700 \$657,657 \$3,360	08/25/08 09/15/08 03/12/10 0% 0% PLANT EST SATIS
HA42	SWPPP					
12-ORA-1-23.1/24.3 12-0J2404		IN ORANGE COUNTY IN HUNTINGTON BEACH FROM 0.2 MILE SOUTH OF NEWLAND STREET TO HUNTINGTON STREET ADJUST TRAFFIC CONTROL DEVICES	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$146,420 \$0 \$0	02/11/09 03/04/09 0% 0%
HB1	WPCP					
12-ORA-5-9.4/13.2 12-0J5604 ACIM-0052-(941)E --()		IN ORANGE CO IN SAN JUAN CAPISTRANO AND MISSION VIEJO FROM 0.2 MI SOUTH OF ROUTE 74/5 SEPARATION TO 0.3 MI N OF AVERY PARKWAY UNDE GROOVE EXISTING LANES OF PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE STE A CONCORD, CA 94520	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$879,667 \$0 \$0	08/19/09 09/15/09 03/29/10 0% 0%
HB1	WPCP					
12-ORA-5-15.1/16.4 12-0E0704		IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF 6 CUSHING OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES IRVINE, CA 92618	OH, KENNETH 15510 ROCKFIELD AVENUE. STE A IRVINE, CA 92618 (949)769-1404	\$12,886,063 \$6,403,363 \$724,379	07/22/08 07/29/08 07/10/11 47% 50%
HB4N	SWPPP					
12-ORA-5-22.2/28.5 12-0A7304		IN ORANGE COUNTY IN IRVINE AND TUSTIN DIVERSIFIED LANDSCAPE MGMNT. FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	23052-H ALICIA PARKWAY STE385 MISSION VIEJO, CA 92692	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,280,639 \$1,102,304 \$3,276	08/22/07 09/21/07 01/05/12 0% 0% PLANT EST SATIS
HA25	SWPPP					

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 2
10/05/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-23.6/23.9 12-0J8904		IN ORANGE COUNTY IN IRVINE AT IRVINE OVERHEAD AND AT SAND CANYON AVENUE UNDERCROSSING REPLACE APPROACH SLABS	ALL AMERICAN P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	\$961,978 \$864,634 \$250,518	06/04/08 06/20/08 09/30/09 09/21/09	89% 90%
HA22	WPCP						
12-ORA-5-23.8/0 12-0H2354		IN ORANGE CO IN IRVINE AT TRANSPORTATION MANAGEMENT CENTER AT 6681 MARINE WAY UPGRADE TMC BLDG EMERGENCY SYSTEM	R I C CONSTRUCTION CO INC 10675 E AVENUE HESPERIA CA 92345 (760)244-7749		\$1,298,083 \$0 \$0	08/10/09 09/03/09	0% 0%
HB4N	WPCP						
12-ORA-5-26.6/27.2 12-0C6404		IN ORANGE COUNTY IN IRVINE FROM 0.1 KM SOUTH OF CULVER DRIVE UNDERCROSSING TO 0.8 KM NORTH OF CULVER DRIVE UNDERCROSSING WIDEN EXISTING RAMP	MC KENNA GENERAL ENGINEERING, INC. 1335 CORONA POINTE COURT CORONA, CA 92879	JAVAHERNESHAN, MAJID 3251 1/4 UNIERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$2,025,836 \$2,046,370 \$1,452	03/13/08 04/11/08 05/24/10	0% 0%
HB4N	SWPPP						PLANT EST SATIS
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --() HE13	SWPPP	IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	F C I CONSTRUCTORS/BALFOUR BEATY A JOINT VENTURE 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. BUENA PARK, CA 90621- 2228 (714)367-2080	\$200,001,951 \$158,627,650 \$3,465,579	04/18/06 04/25/06 07/30/10	77% 79%
12-ORA-5-72.0/72.4 12-0C8704		IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE, INC. ROY ANTHONY 15086 LA PALMA DRIVE CHINO, CA 91710	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,152,758 \$1,058,808 \$1,733	06/16/08 07/23/08 05/02/12	29% 92%
HA25	SWPPP						
12-ORA-39-1.6/0 12-0K0004		IN ORANGE COUNTY IN THE CITY OF HUNTINGTON BEACH_AT ADAMS AVENUE INSTALL SIGNAL AND LIGHTING	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BOULEVARD NO D COSTA MESA CA 92627 (949)645-5025		\$224,467 \$0 \$0	08/13/09 08/26/09	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 3
10/05/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-10.3/19.2 12-0J7204		IN ORANGE CO AT VARIOUS LOCATIONS OR ROUTE 1 IN NEWPORT BEACH FROM SOUTH OF TUSTIN AVENUE TO RIVERSIDE AVENUE REPAIR CURB, SIDEWALK AND DRIVEWAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92807 (949)279-8435	\$190,323 \$0 \$0	06/04/09 06/24/09 11/10/09	0% 0%
HM2	WPCP						
12-ORA-39-19.2/23.2 12-085104 SARR-P039-(021)E P0-39 0-(1E) --()		IN ORANGE CO IN LA HABRA ON ROUTE 39 FROM HARBOR BOULEVARD TO IMPERIAL HIGHWAY AND VARIOUS LOCATIONS PAVEMENT REHABILITATION	R.J. NOBLE COMPANY 15505 E. LINCOLN AVE ORANGE, CA 92856	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$4,033,452 \$0 \$0	07/09/09 07/28/09 04/14/10	0% 0%
HA22	WPCP						
12-ORA-55-.3/1.4 12-0J7104		IN ORANGE COUNYTY IN NEWPORT BEACH AND COSTA MESA FROM ROUTE 1/55 SEPARATION TO 17TH STREET AC OVERLAY	R.J. NOBLE COMPANY P.O.BOX 620 ORANGE, CA 92856-6620	T.H. WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$523,180 \$0 \$0	04/09/09 04/20/09 11/30/09	0% 0%
HM1	WPCP						SUSPENDED
12-ORA-55-5.5/0 12-0J2704		IN ORANGE COUNTY IN COSTA MESA AT PAULARINO AVENUE UNDERCROSSING SLOPE PAVING AND IMPROVE SIDEWALK	D.G. YEAGER CONSTRUCTION CO. P.O.BOX 74073 SAN CLEMENTE, CA 92673	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	\$277,499 \$246,149 \$0	05/23/08 06/24/08 12/31/09	100% 91%
HA42	WPCP						OVER RUN
12-ORA-55-5.5/6.3 12-075604		IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,531,313 \$1,380,502 \$2,880	09/10/07 10/11/07 11/21/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
12-ORA-57-10.8/22.5 12-0F9104		IN ORANGE COUNTY AT VARIOUS LOCATIONS HIGHWAY PLANTING RESTORATION	AUTOBAHN CONTRUCTION INC. P.O.BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	\$283,870 \$0 \$0	07/01/09 07/20/09 06/02/10	0% 0%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 4
10/05/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-11.1/22.1 12-0G0304 SARR-P057-(053)E P0-57 0-(3E) --()		IN ORANGE COUNTY IN ORANGE, ANAHEIM, FULLERTON, PLACENTIA AND BREA AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$1,889,971 \$0 \$0	07/21/09 08/05/09 04/13/11	0% 0%
HB1	SWPPP						
12-ORA-73-10.2/22.5 12-0K2004 SARR-P073-(086)E P0-73 0-(6E) --()		IN ORANGE CO IN CITY OF LAGUNA NIGUEL LAGUNA HILLS ALISO VIEJO LAGUNA BEACH AND IRVINE FROM RTE 05 TO FORD ROAD HOTMIX ASPHALT OVERLAY	R J NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92856-9020	JAVAHENESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$6,996,021 \$238,763 \$238,763	06/25/09 08/04/09 03/30/10	15% 3%
HM1	WPCP						
12-ORA-73-12.5/12.5 12-0J8604		IN ORANGE COUNTY IN LAGUNA NIGEL AT 0.4 MILE SOUTH OF MOULTON PARKWAY UNDERCROSSING REPAIR SLOPE WITH GEOCOMPOSITE	HILLSIDE RETAINING WALLS COMPANY 5256 S. MISSION ROAD, #703002 BONSALL, CA 92003	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$159,100 \$46,590 \$46,590	06/09/09 07/14/09 10/20/09	22% 29%
HA42	WPCP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$191,258 \$164,738 \$691	02/17/05 02/25/05 12/09/10	80% 86%
HA25	WPCP						
12-ORA-73-26.2/26.2 12-0J5304		IN ORANGE COUNTY IN COSTA MESA AT ROUTE 73/55 SEPARATION HOT MIX ASPHALT OVERLAY	POWELL CINSTRUCTORS 8555 BANANA AVE. FONTANA, CA 92335	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)936-3570	\$268,165 \$111,657 \$111,657	07/30/09 08/19/09 12/02/09	18% 42%
HB1	WPCP						
12-ORA-90-5.1/8.1 12-0J0904 SARR-P090-(011)E P0-90 0-(1E) --()		IN ORANGE COUNTY IN BREA AND PLACENTIA FROM RANDOLPH AVENUE TO 0.1 MILE EAST OF ROSE DRIVE RUBBERIZED ASPHALT CONCRETE OVERLAY	EXCELL PAVING COMPANY 2230 LEMON AVE LONG BEACH, CA 90806	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$1,175,358 \$735,513 \$735,513	06/11/09 07/02/09 10/06/09	80% 62%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 5
10/05/09

District 12							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --()	SWPPP	IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE	BRUTOCO ENGINEERING & CONST. P.O. BOX 310189 FONTANA, CA 92331-0189	YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M ANAHEIM, CA 92807 (714)779-2683	\$32,161,218 \$30,894,223 \$306,781	11/22/06 12/20/06 08/19/10	73% 94%
12-ORA-91-4.0/8.8 12-0J5804		IN ORANGE COUNTY IN ANAHEIM AT NORTH ANAHEIM OVERHEAD AND AT RIVERDALE AVENUE OVERCROSSING REMOVE RUST AND PAINT	TECHNO COATINGS 1391 SOUTH ALLEC STREET ANAHEIM, CA 92805	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)936-3570	\$1,308,926 \$302,599 \$302,599	06/25/09 07/28/09 03/16/10	19% 23%
HM3		WPCP					
12-ORA-91-13.6/18.1 12-0J6004	WPCP	IN ORANGE CO IN ANAHEIM AT VARIOUS LOCATIONS FROM 0.9 MI WEST OF WEIR CANYON UNDERCROSSING TO 0.1 MI EAST OF COAL CANYON UNDRCROS REMOVE METAL GURAD BEAM RAIL	MODERN ALLOYS, INC. 11172 WESTERN AVE. STANTON, CA 90680	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5018	\$588,519 \$548,141 \$183,588	05/04/09 05/21/09 11/19/09	64% 91%
12-ORA-91-15.9/18.9 12-0G0404 ARRA-P091-(127)E P0-91 1-(7E) --()		IN ORANGE AND RIVERSIDE CO IN ANAHEIM AND YORBA LINDA NEAR CORONA FROM 1.0 MI EAST OF ROUTE 91/241 SEPARATION AND VARIOUS LOCATION WIDEN FREEWAY AND BRIDGES	BRUTOCO ENGINEERING AND CONSTRUCTION INC P O BOX 310189 FONTANA CA 92331 (909)350-3535		\$35,575,853 \$0 \$0	08/28/09 09/16/09	0% 0%
HB4 HB4 SWPPP HB4							
12-ORA-133-4.1/8.1 12-1072C4	SWPPP	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC JOHN RICHARDS P.O.BOX 77038 CORONA, CA 92877	OH, KENNETH 6521 MARINE WAY IRVINE, CA 92618 (949)769-1040	\$1,467,922 \$453,668 \$147,321	01/07/09 02/04/09 04/13/15	8% 31%
HA22							
12-ORA-142-3.8/4.1 12-0J7404		IN ORANGE COUTNY IN BREA AT 2.3 MILES EAST OF VALENCIA AVENUE INSTALL ROCK SLOPE DRAPERY	YAKAR GENERAL CONTRACTORS 113 E. ARROW HWY SAN DIMAS, CA 91773	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$151,115 \$91,349 \$2,100	05/06/09 06/23/09 10/13/09	73% 60%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 6
10/05/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-24.9/27.8 12-0J8404		IN ORANGE COUNTY NEAR IRVINE FROM PORTOLA PARKWAY OVERCROSSING TO 0.2 MILE NORTH OF BEE CANYON ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92612	UPADHYAYA, NITA 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5018	\$2,124,489 \$1,983,507 \$0	02/09/09 02/24/09 09/08/09 09/08/09	100% 100% COMPLETED
HM1	WPCP						
12-ORA-405-.2/24.2 12-0F9004		IN ORANGE COUNTY ROUTE 5 TO THE LOS ANGELES CO LINE ALSO ON ROUTE 605 FROM LA COUNTY LINE TO ROUTE 605 AND ON ROUTE 22 HIGHWAY PLANTING RESTORATION	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$294,810 \$0 \$0	07/27/09 08/05/09	0% 0%
HA25	WPCP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC P.O. BOX 77038 CORONA, CA 92877-0101	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$1,359,316 \$1,311,006 \$4,050	02/15/06 03/07/06 04/29/10	91% 95%
HA25	SWPPP						
12-ORA-405-7.8/8.4 12-0J3104		IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF MACARTHUR BOUEVARD OVERCROSSING TO 0.1 MILE SOUTH OF RED HILL AVENUE OVERCROSSIN MODIFY STRIPING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$462,370 \$0 \$0	02/23/09 03/04/09	0% 0%
HB1	WPCP						
12-ORA-405-9.0/10.8 12-0J9904		IN ORANGE CO IN COSTA MESA ON ROUTE 73 0.4 MILE SOUTH OF ROUTE 73/405 SEPARATION TO ROUTE 73/405 AND VARIOUS LOCATIONS PLANTING AND IRRAGITION WORK	Y A K A R 113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612		\$316,846 \$0 \$0	06/15/09 07/14/09	0% 0%
HA25	SWPPP						
12-ORA-405-9.8/10.8 12-0J9704 ACIM-4052-(915)E --()		IN ORANGE COUNTY IN COSTA MESA FROM 0.1 MILE EAST OF BEAR STREET OVERCROSSING TO FAIRVIEW ROAD COLD PLANE OVERLAY WITH RHMA	ALL AMERICAN ASPHALT 400 E SIXTH ST P.O.BOX2229 CORONA,CA 92878	PIRZADEH, BEHROOZ 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8595	\$448,000 \$5,250 \$5,250	06/29/09 07/14/09 12/20/09	32% 1%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

Page 7
10/05/09

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-10.7/12.1 12-0J2604		IN ORANGE COUNTY IN COSTA MESA FROM 0.4 MILE SOUTH OF FAIRVIEW STREET OVERCROSSING TO 0.5 MILE NORTH OF HARBOR BOULEVARD UNDERCROS REPAIR EMBANKMENT	AUTOBAHN CONSTRUCTION, INC. P.O. BOX 11238 SANTA ANA, CA 92711-1238	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$175,705 \$190,719 \$38,672	02/19/09 03/04/09 11/17/09	100% 98% OVER RUN
HA42	SWPPP						
12-ORA-405-16.5/17.9 12-0J9804		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM ROUTE 405/39 SEPARATION TO GOLDEN WEST STREET OVERCROSSING REPLACE BROKEN SLABS	PETERSON-CHASE ENGINEERING 1792 KAISER AVE IRVINE, CA 926145706	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$293,021 \$107,650 \$107,100	06/10/09 06/24/09 11/17/09	57% 37%
HA22	WPCP						
12-ORA-605-/1.6 12-0G2204 ACIM-X059-(049)E STS0-22 0-(2EP) S022- 022-() HA22		IN ORANGE COUNTY IN SEAL BEACH AND LOS ALAMITOS ON ROUTE 22, ROUTE 405 AND ROUTE 605 REPLACE PAVEMENT AND TREAT DECKS	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	\$4,413,375 \$4,461,569 \$0	09/22/08 10/08/08 08/25/09 08/25/09	100% 100% COMPLETED

Totals:	Authorized Final Amt:	<u>\$321,892,085</u>	Completed to Date:	<u>\$214,046,715</u>	Work This Month:	<u>\$6,696,190</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-1-4.6/14.1	12-0J7004	1
12-ORA-1-12.8/13.4	12-0G5304	1
12-ORA-1-23.1/24.3	12-0J2404	1
12-ORA-5-9.4/13.2	12-0J5604	1
12-ORA-5-15.1/16.4	12-0E0704	1
12-ORA-5-22.2/28.5	12-0A7304	1
12-ORA-5-23.6/23.9	12-0J8904	2
12-ORA-5-26.6/27.2	12-0C6404	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-5-72.0/72.4	12-0C8704	2
12-ORA-5-23.8/0	12-0H2354	2
12-ORA-39-1.6/0	12-0K0004	2
12-ORA-39-10.3/19.2	12-0J7204	3
12-ORA-39-19.2/23.2	12-085104	3
12-ORA-55-.3/1.4	12-0J7104	3
12-ORA-55-5.5/6.3	12-075604	3
12-ORA-55-5.5/0	12-0J2704	3
12-ORA-57-10.8/22.5	12-0F9104	3
12-ORA-57-11.1/22.1	12-0G0304	4
12-ORA-73-10.2/22.5	12-0K2004	4
12-ORA-73-12.5/12.5	12-0J8604	4
12-ORA-73-21.5/21.5	12-0G2704	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-73-26.2/26.2	12-0J5304	4
12-ORA-90-5.1/8.1	12-0J0904	4
12-ORA-90-11.8/12.5	12-056214	5
12-ORA-91-4.0/8.8	12-0J5804	5
12-ORA-91-15.9/18.9	12-0G0404	5
12-ORA-91-13.6/18.1	12-0J6004	5
12-ORA-133-4.1/8.1	12-1072C4	5
12-ORA-142-3.8/4.1	12-0J7404	5
12-ORA-241-24.9/27.8	12-0J8404	6
12-ORA-405-.2/24.2	12-0F9004	6
12-ORA-405-3.7/6.4	12-075704	6
12-ORA-405-7.8/8.4	12-0J3104	6
12-ORA-405-9.0/10.8	12-0J9904	6
12-ORA-405-9.8/10.8	12-0J9704	6
12-ORA-405-10.7/12.1	12-0J2604	7
12-ORA-405-16.5/17.9	12-0J9804	7
12-ORA-605-/1.6	12-0G2204	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$5,741,042
			\$4,466,819
-F-		FEDERAL AID (PRIMARY)	\$200,001,951
			\$158,627,650
-SH-		STATE HIGHWAY	\$32,642,689
			\$19,071,409
			\$83,506,402
			\$31,880,837
District Total:			<u>\$321,892,085</u>
			<u>\$214,046,715</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$6,537,864
Work completed this Period:	\$6,537,864